

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 01/Aug/2026 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	126.672	126.672	1) Gujrat	-3.533	-3.533
2) Hydro	11.673	11.673	2) Madhya Pradesh	1.258	1.258
3) Gas	6.486	6.486	3) Chattisgarh	2.110	2.110
Total MSPGCL	144.831	144.831	4) Maharashtra	164.079	164.079
B) 1) APML	44.429	44.429	5) Goa (Amona)	-1.556	-1.556
2) JSWEL	21.036	21.036	Total	162.358	162.358
3) VIPL	9.457	9.457	a) Mumbai Schedule	44.582	44.582
4) RPL(AMT)	21.861	21.861	b) Mumbai Drawl	46.072	46.072
5) SWPGPL	8.963	8.963			
6) Other IPP	10.001	10.001	c) MSEDCL Bilateral *	138.295	138.295
7) PGPL	0.000	0.000	Include PX	0.000	0.000
C) 1) TPCL Thermal	11.388	11.388	d) Mumbai Bilateral *	44.582	44.582
2) TPCL Hydro	4.417	4.417	Include PX	0.000	0.000
3) TPCL Gas	3.129	3.129	Standby	0.000	0.000
4) AEML Thermal	8.876	8.876			
D) STATE			H) ENERGY CATERED (MUs)		
1) Thermal (A1+C1+C4+(B1-B6))	262.683	262.683	1) MSEDCL	445.309	445.309
2) Hydro (A2+C2)	16.090	16.090	2) Mumbai Discoms	73.882	73.882
3) Gas (A3+B7+C3)	9.615	9.615	3) Other Discoms	13.713	13.713
4) Wind	65.930	65.930			
6) SOLAR	16.228	16.228	TOTAL STATE	532.904	532.904
TOTAL STATE	370.546	370.546			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5015	4982	5549	5636
MSPGCL Hydro	395	508	1208	278
MSPGCL Gas	272	269	270	271
MSPGCL Total Generation	5682	5759	7027	6185
Central Sector Receipt	7871	7927	7211	5370
WIND	2765	2877	2802	2960
CPP / IPP Thermal	4393	4113	6082	5044
CPP / IPP Gas	0	0	0	0
SOLAR	1661	767	0	0
Exchange with Mumbai	-2120	-2296	-1539	-1319
MSEDCL DEMAND MET	19675	18531	20969	17779
Load Shedding	0	0	0	0
MSEDCL DEMAND	19675	18531	20969	17779
TPCL GENERATION	578	713	1245	622
AEML GENERATION	276	343	486	455
MUMBAI DEMAND	2974	3352	3270	2396
OTHER DISCOM DEMAND	578	616	614	461
STATE DEMAND MET	23226	22499	24853	20636
STATE DEMAND	23226	22499	24853	20636
Frequency (Hz)	50.02	49.98	49.99	50.05

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.17 Hz at 13:01 Hrs	49.71 Hz at 12:15 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 01/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.63	2.63	136	77
Unit 8	10.03	10.03	481	365
Unit 9	9.80	9.80	495	350
Unit 10	10.12	10.12	480	390
Total	32.58	32.58		
Bhusawal				
Unit 3	2.68	2.68	165	0
Unit 4	8.56	8.56	445	290
Unit 5	0.00	0.00	0	0
Unit 6	11.34	11.34	552	375
Total	22.58	22.58		
Parli				
Unit 6	0.07	0.07	70	0
Unit 7	3.26	3.26	166	72
Unit 8	3.60	3.60	175	132
Total	6.94	6.94		
Chandrapur				
Unit 3	2.37	2.37	112	77
Unit 4	1.45	1.45	130	0
Unit 5	6.81	6.81	305	260
Unit 6	7.28	7.28	340	280
Unit 7	0.00	0.00	0	0
Unit 8	7.59	7.59	375	271
Unit 9	7.41	7.41	355	278
Total	32.91	32.91		
Paras				
Unit 3	3.20	3.20	155	98
Unit 4	2.86	2.86	148	66
Total	6.06	6.06		
Khaparkheda				
Unit 1	2.58	2.58	120	90
Unit 2	0.79	0.79	86	0
Unit 3	2.88	2.88	136	104
Unit 4	2.97	2.97	137	105
Unit 5	8.92	8.92	435	310
Total	18.14	18.14		
Nasik				
Unit 3	2.79	2.79	143	90
Unit 4	3.08	3.08	137	112
Unit 5	1.59	1.59	120	0
Total	7.47	7.47		
Uran				
All Units	6.49	6.49	274	266
Total	6.49	6.49		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.21	0.21	22	0
Total	0.21	0.21		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.53	1.53	440	35
Stage 4	1.20	1.20	530	0
Stage 3	1.36	1.36	160	0
Total	4.10	4.10		
Hydro				
KDPH	0.43	0.43	18	18
VTRNA	0.39	0.39	59	0
TILLARI	0.42	0.42	60	0
BHIRA T.R.	0.42	0.42	80	0
SMLHY_PTN	5.34	5.34	232	215
GHATGHAR	0.58	0.58	125	0
Total	7.58	7.58		
Wind				
Total	65.93	65.93	0	0
Total	65.93	65.93		
CPP				
APML(Mus)	44.43	44.43	0	0
JSWEL(Mus)	21.04	21.04	0	0
VIPL(Mus)	9.46	9.46	0	0
RPLAMT-Mus	21.86	21.86	0	0
SWPGPL-Mus	8.96	8.96	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.18	4.18	185	151
Other(Mus)	1.64	1.64	0	0
JPL	3.23	3.23	141	120
VMEPL	0.00	0.00	0	0
LMEL	0.94	0.94	46	35
Total	115.75	115.75		
SOLAR				
Total	16.23	16.23	0	0
Total	16.23	16.23		
Tata				
Trombay 5	7.54	7.54	479	255
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.85	1.85	106	58
Trombay 7B	1.28	1.28	62	48
TATA Hydro	4.42	4.42	379	79
Trombay 8	3.85	3.85	231	126
Total	18.93	18.93		
AEML				
DTPS U-1&2	8.88	8.88	486	272
Total	8.88	8.88		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	126.67	126.67	MSPGCL Total	144.83	144.83
			MSPGCL Thml+Gas	133.16	133.16	Koyna 1,2 & 4 Total	2.73	2.73
			MSPGCL Hydro	11.67	11.67	State Total	370.55	370.55

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 01/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5488	558	271	6317	2840	5619	0	0	5160	5186	-1254	18174	0	0	18174	2888	534	21596	50.03
2	5527	395	271	6193	2888	5526	0	0	5020	5103	-1234	17978	0	0	17978	2686	498	21162	50.02
3	5572	328	271	6171	2874	5108	0	0	5595	5301	-1324	17656	0	0	17656	2511	474	20641	50.01
4	5636	278	271	6185	2960	5044	0	0	5609	5370	-1319	17776	0	0	17776	2396	464	20636	50.05
5	5475	278	273	6026	3034	5046	0	0	5782	6072	-1374	18327	0	0	18327	2355	477	21159	49.98
6	5625	273	274	6172	3046	5179	0	1	6731	6882	-1515	19234	0	0	19234	2445	531	22210	49.98
7	5746	419	272	6437	2858	5649	0	256	7662	7071	-1448	20275	0	0	20275	2545	548	23368	50.02
8	5351	425	271	6047	2742	4949	0	899	8353	7821	-1765	20103	0	0	20103	2704	590	23397	50.05
9	5015	395	272	5682	2765	4393	0	1661	8293	7871	-2120	19672	0	0	19672	2974	581	23226	50.02
10	4968	274	267	5509	2816	4049	0	2499	8029	7247	-2415	19091	0	0	19091	3307	614	23012	49.99
11	4811	277	272	5360	2900	3838	0	2603	7476	6287	-2689	17706	0	0	17706	3559	594	21858	49.92
12	4869	280	270	5419	2439	3808	0	1777	7644	6718	-2747	16831	0	0	16831	3608	582	21022	49.98
13	4786	276	267	5329	2456	3769	0	913	7625	7055	-2722	16217	0	0	16217	3572	583	20372	49.97
14	4809	276	267	5352	2385	3729	0	807	7513	7033	-2603	16116	0	0	16116	3449	587	20152	49.99
15	4925	305	267	5497	2445	3716	0	926	7248	7309	-2636	16641	0	0	16641	3484	616	20741	49.99
16	4857	329	266	5452	2669	3720	0	1599	7325	7233	-2596	17483	0	0	17483	3450	594	21527	49.94
17	4929	375	269	5573	3011	3814	0	1426	7690	7159	-2514	17861	0	0	17861	3413	608	21882	50.01
18	4982	508	269	5759	2877	4113	0	767	7855	7927	-2296	18527	0	0	18527	3352	620	22499	49.98
19	5454	595	268	6317	2924	4923	0	94	8352	8313	-2027	19928	0	0	19928	3310	616	23854	49.98
20	5662	1532	267	7461	1931	5913	0	0	7455	7424	-1731	20364	0	0	20364	3363	634	24361	50.02
21	5549	1208	270	7027	2802	6082	0	0	7198	7211	-1539	20965	0	0	20965	3270	618	24853	49.99
22	5495	854	273	6622	2785	6080	0	0	6547	6688	-1445	20134	0	0	20134	3160	596	23890	49.95
23	5523	649	274	6446	2804	5883	0	0	6316	6314	-1404	19443	0	0	19443	3060	600	23103	49.99
24	5618	586	274	6478	2679	5797	0	0	5748	5763	-1355	18809	0	0	18809	3021	553	22383	50.03
MUs	126.67	11.67	6.49	144.83	65.93	115.75	0.00	16.23	168.23	162.36	-46.07	445.31	0.00	0.00	445.31	73.88	13.71	532.90	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 01/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
24853 MW	20965 MW	3608 MW
21 Hrs	21 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 01/Aug/2026

Position as on 6.30 Hrs of 02/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38	01/08/2026	06:57	AOH	01/08/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	05/08/2026
Total Capacity IPP		930						
Total Capacity PLANNED OUTAGE		2010						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 4	210	27/07/2026	22:31	01/08/2026	07:08	Drum level low	
MSPGCL	Parli Unit 6	250	29/07/2026	11:09	01/08/2026	22:53	Boiler Tube leakage	
MSPGCL	Parli Unit 7	250	31/07/2026	20:10	01/08/2026	00:11	Withdrawn due to tripping of both CW pumps.	
MSPGCL	Bhusawal Unit 3	210	01/08/2026	03:40	01/08/2026	06:00	Drum level high	
MSPGCL	Chandrapur Unit 4	210	01/08/2026	08:56	01/08/2026	10:49	Low Vaccum	
MSPGCL	Khaparkheda Unit 2	210	01/08/2026	09:54		Continued.	ESP Field work & ID Fan impeller work	04/08/2026
MSPGCL	Nasik Unit 5	210	01/08/2026	15:55		Continued.	Boiler Tube Leakage	04/08/2026
MSPGCL	Khaparkheda Unit 5	500	02/08/2026	01:41		Continued.	Boiler Tube Leakage	05/08/2026
Total Capacity MSPGCL		1245						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
IPP	JPL Unit 2	150	31/07/2026	11:08	02/08/2026	01:46	tripped on Electrical protection operated.	
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		1395						
UNIT UNDER ZERO SCHEDULE / RSD								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 01/Aug/2026

Position as on 6.30 Hrs of 02/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaoor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 02/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-PADGHE(PG)-NAVI MUMBAI(PG)-1	InterState	01/08/2026	09:14	02/08/2026	23:15	T	Distance Protection
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	30/07/2026	21:07	01/08/2026	09:40	HT	Over Voltage.
LONIKAND I - KOYNA STAGE-IV	IntraState	31/07/2026	10:24	01/08/2026	12:45	PO	To replace existing disc insulator strings with antifog long rod insulators
KHARGHAR - TALEGAON (PG)	IntraState	31/07/2026	22:45	01/08/2026	06:51	EO	R Phase CT Jumper Replacement work
400 KV EKTUNI - BABHLESHWAR CKT - 1	IntraState	01/08/2026	09:02	01/08/2026	19:27	PO	Line maintenance work (replacement of insulators disc, cotter pin fixing, Fixing and tightening nut bolts, Spacer fixing work, etc) Relay testing and bay maintenance work.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	01/08/2026	10:28	01/08/2026	12:45	EO	For reconnecting one of the quad jumper snapped from Y-ph Line CT
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43			HT	Over Voltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kv STN-4A @ DEEPNAGAR	IntraState	31/07/2026	11:36			EO	for the 500 MW planned work of STN-4A Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work as per GENCO requirement
400/220/20 KV 500MVA ICT - 1 @ KALWA	IntraState	31/07/2026	17:44	01/08/2026	03:02	T	Tripped on NDR.
400/220/20 KV 500MVA ICT - 1 @ KALWA	IntraState	01/08/2026	07:28	01/08/2026	11:19	PO	400/220kv 3*167MVA ICT-1,Y-Phase IV Bushing Tan Delta Assembly Oil leak Arresting via Cold Welding
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kv Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kv Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 02/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Pachanand (Temporary) line (MSLDC purview) under LES schemes.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
KALWA SALSETTE - 3	IntraState	31/07/2026	07:24	01/08/2026	00:37	PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) :- 1. Cross jumpering at loc. 11 (KS3 & 84 (TDS) at Bhandup Village. 2. Conductor stringing in span loc. 92 (TDS) to loc. 2(KS3)
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
DAHANU - VERSOVA	IntraState	31/07/2026	23:02	01/08/2026	10:21	PO	PEB Erection at Shahid Bhagat Singh Metro Station
KALWA SALSETTE - 3	IntraState	01/08/2026	00:58	01/08/2026	09:26	HT	Emergency H/T due to sparking observed at location no. 82.
BOMBAY DYEING - SAHARA	IntraState	01/08/2026	01:03	01/08/2026	16:45	T	Distance Protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 02/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
ALEPHATA-PARGAON(KATHAPUR)	IntraState	01/08/2026	09:50	01/08/2026	10:14	T	Distance Protection
NXTRA GIS (NAVI MUMBAI) - TIFIL	IntraState	01/08/2026	10:58	01/08/2026	13:20	PO	For checking the SF6 density Monitor and its connection as low SF6 alarm appears.
KALWA SALSETTE - 4	IntraState	01/08/2026	11:23	01/08/2026	23:04	PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) :- 1. Cross jumpering at loc. 11 (KS3) & 84 (TDS) at Bhandup Village. 2. Conductor stringing in span loc. 92 (TDS) to loc. 2(KS3)
TROMBAY - MULUND	IntraState	01/08/2026	11:50	01/08/2026	19:58	T	Distance Protection
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	01/08/2026	15:46	01/08/2026	18:49	PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : Work in vicinity outages for working on bottom circuit - A phase at locations - 11 (KS3), 84 (TDS), 92 (TDS) & 2(KS3)
TROMBAY MSETCL TIE - 2	IntraState	01/08/2026	16:25	01/08/2026	16:34	EO	220KV Tie line-2 TATA end BKR SF-6 gas filling. Normal SF-6 pr: 6 bar SF-6 LO alarm: 5.5 bar SF-6 Lockout: 5 bar (Trip inhibit)
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	01/08/2026	19:31	01/08/2026	22:30	PO	220 KV TATA Saki - AEML Chadivali-1
DAHANU - VERSOVA	IntraState	01/08/2026	22:57			EO	MMRDA Metro-9 Project work
MUDSHINGI- BELEWADI LINE	IntraState	02/08/2026	06:27	02/08/2026	12:28	T	Tripped on distance protection.
BORIVALI - BOISAR (PG)	IntraState	02/08/2026	08:37		Continued.	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Padgha-Nalasopara-Vasai Line.
PADGHE - NALASOPARA	IntraState	02/08/2026	08:38		Continued.	PO	"1) For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Padgha-Nalasopara-Vasai Line. 2) At 220kV Nalasopara S/S Maintenance Work & Bay Strengthening Work"

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 01/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 02/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	02/08/2026	08:44		Continued.	PO	1) For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Padgha-Nalasopara-Vasai Line. 2) At 220kV Nalasopara S/S Maintenance Work & Bay Strengthening Work
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	02/08/2026	08:44		Continued.	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Padgha-Nalasopara-Vasai Line.
ANANDNAGAR - PALAVA	IntraState	02/08/2026	08:47	02/08/2026	14:22	EO	To attaind hotspot at MSJ at loc no 133-133A
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	IntraState	02/08/2026	09:49	02/08/2026	18:20	PO	Twin Jumpering work
PAL DOMBIVALI - PALAVA	IntraState	02/08/2026	14:36	02/08/2026	19:09	EO	To attained hotspot at jumper at loc no 133A
DAHANU - VERSOVA	IntraState	02/08/2026	23:01			PO	Safety purpose to facilitate the safe execution of the PEB erection works at Shahid Bhagat Singh Station of Metro Line 9
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/100 KV 200 MVA ICT 1 @ TALOJA	IntraState	02/08/2026	03:54	02/08/2026	11:45	T	Tripped on differential protection.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 02/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
KALYAN KALWA SALSETTE 1	IntraState	02/08/2026	23:40		Continued.	EO	For attending the Line side GOD alignment issue and Transfer Bus side GOD RM

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage