

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 01/Jul/2026 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	139.002	139.002	1) Gujrat	-3.946	-3.946
2) Hydro	4.488	4.488	2) Madhya Pradesh	-2.244	-2.244
3) Gas	6.698	6.698	3) Chattisgarh	0.150	0.150
Total MSPGCL	150.188	150.188	4) Maharashtra	170.708	170.708
B) 1) APLM	56.101	56.101	5) Goa (Amona)	-0.731	-0.731
2) JSWEL	21.660	21.660	Total	163.937	163.937
3) VIPL	13.580	13.580	a) Mumbai Schedule	43.945	43.945
4) RPL(AMT)	30.594	30.594	b) Mumbai Drawl	45.994	45.994
5) SWPGPL	10.694	10.694	c) MSEDCL Bilateral *	119.659	119.659
6) Other IPP	13.431	13.431	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.945	43.945
C) 1) TPCL Thermal	9.453	9.453	Include PX	0.000	0.000
2) TPCL Hydro	4.515	4.515	Standby	0.000	0.000
3) TPCL Gas	3.042	3.042	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.234	9.234	1) MSEDCL	478.672	478.672
D) STATE			2) Mumbai Discoms	72.238	72.238
1) Thermal	303.749	303.749	3) Other Discoms	13.735	13.735
(A1+C1+C4+(B1-B6))			TOTAL STATE	564.645	564.645
2) Hydro	9.003	9.003			
(A2+C2)					
3) Gas	9.740	9.740			
(A3+B7+C3)					
4) Wind	57.013	57.013			
6) SOLAR	21.203	21.203			
TOTAL STATE	400.708	400.708			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5141	5281	6134	5996
MSPGCL Hydro	136	185	177	114
MSPGCL Gas	279	278	278	279
MSPGCL Total Generation	5556	5744	6589	6389
Central Sector Receipt	8987	8107	7226	5247
WIND	2114	2762	3038	2098
CPP / IPP Thermal	5147	5198	6940	6357
CPP / IPP Gas	0	0	0	0
SOLAR	2283	1138	0	0
Exchange with Mumbai	-2488	-2455	-1957	-1057
MSEDCL DEMAND MET	20982	19884	21237	18548
Load Shedding	0	0	0	0
MSEDCL DEMAND	20982	19884	21237	18548
TPCL GENERATION	569	575	896	820
AEML GENERATION	287	287	341	430
MUMBAI DEMAND	3344	3317	3194	2307
OTHER DISCOM DEMAND	617	610	599	486
STATE DEMAND MET	24943	23811	25030	21341
STATE DEMAND	24943	23811	25030	21341
Frequency (Hz)	49.94	50.04	50.03	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.37 Hz at 13.08 Hrs	49.62 Hz at 06.13 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 01/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.94	3.94	197	131
Unit 8	0.00	0.00	0	0
Unit 9	12.83	12.83	575	461
Unit 10	12.26	12.26	535	445
Total	29.03	29.03		
Bhusawal				
Unit 3	2.78	2.78	140	45
Unit 4	0.00	0.00	0	0
Unit 5	9.22	9.22	465	295
Unit 6	12.43	12.43	596	396
Total	24.42	24.42		
Parli				
Unit 6	4.22	4.22	222	146
Unit 7	3.82	3.82	194	144
Unit 8	4.37	4.37	223	147
Total	12.41	12.41		
Chandrapur				
Unit 3	3.16	3.16	150	120
Unit 4	3.05	3.05	140	112
Unit 5	6.69	6.69	365	225
Unit 6	0.00	0.00	0	0
Unit 7	5.83	5.83	279	208
Unit 8	8.78	8.78	410	295
Unit 9	9.21	9.21	433	296
Total	36.72	36.72		
Paras				
Unit 3	4.30	4.30	201	147
Unit 4	4.41	4.41	212	148
Total	8.72	8.72		
Khaparkheda				
Unit 1	3.20	3.20	160	115
Unit 2	3.29	3.29	156	121
Unit 3	3.28	3.28	152	127
Unit 4	0.00	0.00	0	0
Unit 5	9.34	9.34	410	320
Total	19.11	19.11		
Nasik				
Unit 3	2.40	2.40	105	95
Unit 4	3.11	3.11	141	70
Unit 5	3.09	3.09	140	116
Total	8.59	8.59		
Uran				
All Units	6.70	6.70	284	275
Total	6.70	6.70		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	0.00	0.00	0	0
Stage 4	0.00	0.00	0	0
Stage 3	0.20	0.20	80	0
Total	0.20	0.20		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.68	0.68	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.36	0.36	80	0
SMLHY_PTN	2.84	2.84	125	111
GHATGHAR	0.41	0.41	125	0
Total	4.29	4.29		
Wind				
Total	57.01	57.01	0	0
Total	57.01	57.01		
CPP				
APML(Mus)	56.10	56.10	0	0
JSWEL(Mus)	21.66	21.66	0	0
VIPL(Mus)	13.58	13.58	0	0
RPLAMT-Mus	30.59	30.59	0	0
SWPGPL-Mus	10.69	10.69	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.41	5.41	262	156
Other(Mus)	1.68	1.68	0	0
JPL	5.59	5.59	272	175
Total	145.31	145.31		
SOLAR				
Total	21.20	21.20	0	0
Total	21.20	21.20		
Tata				
Trombay 5	6.22	6.22	312	247
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.84	1.84	110	50
Trombay 7B	1.21	1.21	63	40
TATA Hydro	4.52	4.52	340	67
Trombay 8	3.24	3.24	179	126
Total	17.01	17.01		
AEML				
DTPS U-1&2	9.23	9.23	498	284
Total	9.23	9.23		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	139.00	139.00	MSPGCL Total	150.19	150.19
			MSPGCL Thml+Gas	145.70	145.70	Koyna 1,2 & 4 Total	0.00	0.00
			MSPGCL Hydro	4.49	4.49	State Total	400.71	400.71

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 01/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6068	300	282	6650	2335	6893	0	0	5851	5522	-1400	19477	0	0	19477	2704	523	22704	49.99
2	5991	166	279	6436	2255	6591	0	0	5543	5265	-1262	18759	0	0	18759	2539	526	21824	50.01
3	5920	111	277	6308	2185	6373	0	0	5387	5396	-1166	18587	0	0	18587	2406	509	21502	49.98
4	5996	114	279	6389	2098	6357	0	0	5296	5247	-1057	18545	0	0	18545	2307	489	21341	49.98
5	6192	117	278	6587	1986	6714	0	0	5293	5372	-972	19209	0	0	19209	2265	478	21952	50.02
6	6221	138	280	6639	1909	7030	0	0	6488	6930	-1051	20935	0	0	20935	2346	522	23803	50.02
7	6142	153	280	6575	1755	6792	0	241	8176	8358	-1405	21754	0	0	21754	2495	562	24811	49.90
8	5871	157	279	6307	1768	6251	0	839	8544	8724	-1788	21534	0	0	21534	2714	567	24815	50.02
9	5511	156	278	5945	2060	5514	0	1695	8725	8192	-2169	20644	0	0	20644	3036	593	24273	49.97
10	5141	136	279	5556	2114	5147	0	2283	8883	8987	-2488	20980	0	0	20980	3344	619	24943	49.94
11	5451	119	279	5849	2182	5495	0	2545	6965	7638	-2676	20410	0	0	20410	3562	623	24595	50.09
12	5282	122	275	5679	2323	5514	0	2753	7049	7406	-2913	20154	0	0	20154	3785	608	24547	50.04
13	5062	121	278	5461	2250	5248	0	2694	6954	7124	-2861	19312	0	0	19312	3688	604	23604	49.98
14	5397	121	276	5794	2308	5519	0	2340	6527	6781	-2626	19530	0	0	19530	3548	586	23664	50.15
15	5836	156	279	6271	2623	5665	0	2251	7058	6015	-2590	19637	0	0	19637	3539	598	23774	49.99
16	5091	183	279	5553	2715	4591	0	1937	8963	7927	-2517	19606	0	0	19606	3357	600	23563	50.10
17	5281	185	278	5744	2762	5198	0	1138	8439	8107	-2455	19881	0	0	19881	3317	613	23811	50.04
18	5660	175	279	6114	2837	5511	0	461	8371	7909	-2343	19868	0	0	19868	3288	621	23777	49.97
19	6069	176	279	6524	2953	6140	0	26	7722	7547	-2164	20413	0	0	20413	3267	613	24293	49.98
20	6134	177	278	6589	3038	6940	0	0	7683	7226	-1957	21233	0	0	21233	3194	603	25030	50.03
21	6128	207	280	6615	2900	6534	0	0	6875	6710	-1772	20411	0	0	20411	3067	576	24054	49.99
22	6325	340	282	6947	2721	6978	0	0	5272	5061	-1511	19606	0	0	19606	2942	590	23138	50.01
23	6121	433	281	6835	2566	6702	0	0	5210	5347	-1446	19438	0	0	19438	2811	566	22815	50.00
24	6112	425	284	6821	2370	6363	0	0	5004	5146	-1405	18751	0	0	18751	2717	544	22012	50.05
MUs	139.00	4.49	6.70	150.19	57.01	146.06	0.00	21.20	166.28	163.94	-45.99	478.67	0.00	0.00	478.67	72.24	13.74	564.65	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 01/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25030 MW	21754 MW	3785 MW
20 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 01/Jul/2026

Position as on 6.30 Hrs of 02/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
Total Capacity MSPGCL		290						
Total Capacity PLANNED OUTAGE		290						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 4	70	12/06/2026	14:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 8	80	12/06/2026	15:35		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 5	80	12/06/2026	16:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 7	80	12/06/2026	16:45		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 1	70	12/06/2026	16:50		Continued.	Repair work of HRT surge well and EVT.	07/07/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 3	70	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 2	70	13/06/2026	12:20		Continued.	Inspection of HRT and repair of Surge Well	07/07/2026
MSPGCL	Chandrapur Unit 6	500	26/06/2026	14:58		Continued.	Flame Failure	02/07/2026
MSPGCL	Koradi Unit 8	660	29/06/2026	03:19		Continued.	Boiler Tube Leakage	03/07/2026
MSPGCL	Bhusawal Unit 4	500	30/06/2026	03:10	02/07/2026	03:31	Boiler Tube Leakage	02/07/2026
MSPGCL	Nasik Unit 3	210	02/07/2026	10:00		Continued.	Boiler Tube Leakage	
Total Capacity MSPGCL		2215						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 2	60	29/06/2026	03:30		Continued.	boiler coal feeder's issue.	05/07/2026
IPP	VMEPL Unit 1	60	29/06/2026	04:50		Continued.	boiler coal feeder's issue	03/07/2026
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		2365						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 01/Jul/2026

Position as on 6.30 Hrs of 02/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna STG-IV Unit-1	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-2	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-4	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 11	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 9	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-3	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level,	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 01/Jul/2026

Position as on 6.30 Hrs of 02/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Koyna Unit 10	80	07/06/2026	02:00		Continued.	(Koyna provide 560 MW DC from 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26) Vide CE MSPGCL Pophali mail dtd 01.06.2026 all kgsc machines kept on standstill mode from 02.06.2026 due to low reservoir level, (Koyna provide 560 MW DC from 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
Total Capacity MSPGCL		1240						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		1240						

* Other generator generating power instead of contracted generator with tri-party agreement in between generators & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 01/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 02/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Tripping							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
500 KV LINE Outages/Tripping							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	24/06/2026	06:28			EO	1. For inspection of 2A bushing Bucholz Alarm of Pole 1 B phase Converter Transformer appeared on SCADA 2) General inspection of transformer
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	01/07/2026	03:27	01/07/2026	13:04	T	Pole-2 Tripped from Padghe @ 03:27 Hrs on DC Differential Current Trip.
400 KV TIEBAY Outages/Tripping							
TIE BAY (428) OF WARORA - WARDHA(PG) @ WARDHA (PG)	IntraState	01/07/2026	17:57	01/07/2026	19:28	EO	Attending faulty TC-2 issue of Tie Bay 428 of 400KV Wardha PGCIL- Warora PGCIL Line
400 KV LR Outages/Tripping							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Tripping							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kV Talegaon (PG)-Chakan line loading.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
PARLI - KARJAT CKT - 2	IntraState	02/07/2026	11:34	02/07/2026	12:03	T	Tripped only from 400kV Parali end, Yph fault. fault current-3.2 kA,
PARLI - KUMBHARGAON (NANDED) CKT - 1	IntraState	02/07/2026	13:05			EO	To carry out armoring work on damaged conductor
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 105 MVA SPARE ICT	IntraState	01/07/2026	09:14	01/07/2026	15:17	PO	(1) Bay maintenance & Testing work.
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	01/07/2026	14:31	01/07/2026	17:23	PO	1) Premonsoon Maint work. 2) Bay maint work
400220kV 167MVA SPARE ICT @ DEEPNAGAR	IntraState	02/07/2026	08:58			EO	Emergency outage is required for For Work of attending oil leakages from CTR System of Spare ICT .
400 KV BR Outages/Tripping							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
220 KV LINE Outages/Tripping							
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 02/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
KALMESHWAR-PANDHURNA	IntraState	23/06/2026	21:19	02/07/2026	10:51	HT	H/t at pandhurna end only.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
POPHLI PEDHMBE LINE- 2	IntraState	30/06/2026	18:55	01/07/2026	17:40	T	Tripped on distance protection.
LONIKAND 1 - KHED CITY	IntraState	01/07/2026	00:20	01/07/2026	13:41	T	Distance Protection.
PARANDA-BARSHI	IntraState	01/07/2026	08:23	01/07/2026	10:55	PO	CRM and Timing testing of EHV HVCB
220KV PARANDA -BARSHI CKT	IntraState	01/07/2026	08:30	01/07/2026	10:55	PO	DIGNSOTIC TESTING WORK.
MALEGAON - KALWAN CKT-2	IntraState	01/07/2026	10:34	01/07/2026	12:35	EO	Replacement of string insulator where heavy chattering sound observed at loc no 48 Bph
LONIKAND 1 - KHED CITY	IntraState	01/07/2026	11:04	01/07/2026	13:41	EO	Replacement of broken DSN string insulator at loc no.10 & removing broken OPGW in span 10 to 11. (220kV Loniknad - Khed City Line I under breakdown)
KAMBA - KHARBAO TSS	IntraState	01/07/2026	11:09	01/07/2026	12:53	EO	To attain breakdown of 100kv Padgha-Kolshet line
OSMANABAD - BARSHI	IntraState	01/07/2026	11:15	01/07/2026	12:12	PO	CRM AND TIMING TESTING OF EHV HVCB.
OSMANABAD - BARSHI	IntraState	01/07/2026	11:15	01/07/2026	12:12	PO	CRM and Timing testing of EHV HVCB
LONIKAND 2 - KHED CITY	IntraState	01/07/2026	11:21	01/07/2026	15:28	EO	Replacement of broken DSN string insulator at loc no.10 & removing broken OPGW in span 10 to 11. (220kV Loniknad - Khed City Line I under breakdown)
MANMAD - MALEGAON CKT - 1	IntraState	01/07/2026	13:33	01/07/2026	16:33	PO	For attending damage conductor at Y-phase at loc.no.18-17.
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 1	IntraState	01/07/2026	15:10	01/07/2026	22:34	PO	Outage is required for Quarterly Maintenance
KHARGHAR - KHANDESHWAR CKT - 2	IntraState	01/07/2026	21:09			T	Distance protection
PADGHE - KAMBA 1	IntraState	02/07/2026	03:59			T	Tripped on distance protection due to Bph. LA burst at Kamba S/S.
MUMEWADI -HALKARNI 1 LINE	IntraState	02/07/2026	08:51			PO	Replacement of polymer insulator
BHIGWAN - WALCHAND NAGAR	IntraState	02/07/2026	11:14			PO	For attending B phase wavetrap bottom jump hotspot (Temp. 92 deg.), replacement of bolted clamp & palm, relay testing & diagnostic testing CB CRM,TIMING,CTC Tan delta etc
VERSOVA - GORAI	IntraState	02/07/2026	13:11			T	Tripped only from Gorai End,Versova indications B-Ph, 13.57 KAmP, 4.79 KM Zone-2
BHENDA - VISHWIND CKT - 1	IntraState	02/07/2026	13:32			HT	Ckt-01 -CT 2 Pad Clamp Tightening work
220 KV ICT Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 02/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/110 KV 155MVA ICT-2@ BHIRA (T)-220 KV	IntraState	01/07/2026	06:47	01/07/2026	10:20	PO	ATTENDING CONSERVATOR OIL LEVEL LOW ALARM
220/132KV 200MVA ICT 1 @ JEUR	IntraState	01/07/2026	10:30	01/07/2026	10:55	PO	Repair and Maintenance work of Main Bus I Isolator.
220/33 KV 50 MVA 2 PTR @ SHIRSUPHAL	IntraState	01/07/2026	11:07	01/07/2026	14:40	PO	TO ATTEND OIL LEAKAGE OF OLTC TOP PLATE.
220/110 KV ICT - 1 @ BHIRA	IntraState	02/07/2026	08:55			PO	ICT-1 conservator oil level low alarm defect attending
220/33KV 50MVA PTR 1 @ KURKUMBH	IntraState	02/07/2026	10:25			PO	Diagnostic testing work
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
MAIN BUS SECTION - 1 @ PIRANGUT	IntraState	01/07/2026	23:12	02/07/2026	03:52	PO	For connection of 220/22 kv 50 MVA additional transformer 220 kv Bus isolator Bus side jump for purpose of commissioning new transformer (above work is to be carried out by Hand trip of 220kv Kandalgaon line C.B. & 220/22 kv 50MVA T/F NO. 2 HV CB, also 220 kv Bus section isolator kept open for outage work)
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	01/07/2026	19:40	01/07/2026	23:23	T	Heavy Rains and Lightening reported in forest area.
KANHAN-PENCH	IntraState	01/07/2026	19:40	01/07/2026	22:18	T	Heavy Rain Lightening in forest area reported. B-Ph, 1.87 KAm, 48.1 KM
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kv Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
KHOPOLI - BHIVPURI CKT - 1	IntraState	02/07/2026	06:13			PO	Line outage for safe Derrick installation at adjacent U#10 Bay for CT,IVT & LA replacement

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage