

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 02/Aug/2026 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	126.114	252.786	1) Gujrat	-4.142	-7.675
2) Hydro	12.936	24.609	2) Madhya Pradesh	0.118	1.376
3) Gas	6.509	12.995	3) Chattisgarh	2.140	4.250
Total MSPGCL	145.559	290.390	4) Maharashtra	154.026	318.105
B) 1) APLM	45.371	89.800	5) Goa (Amona)	-0.994	-2.550
2) JSWEL	22.010	43.046	Total	151.148	313.506
3) VIPL	9.503	18.960	a) Mumbai Schedule	38.450	83.032
4) RPL(AMT)	22.084	43.945	b) Mumbai Drawl	40.347	86.419
5) SWPGPL	9.916	18.879	c) MSEDCL Bilateral *	126.932	265.227
6) Other IPP	11.915	21.916	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	38.450	83.032
C) 1) TPCL Thermal	10.878	22.266	Include PX	0.000	0.000
2) TPCL Hydro	3.190	7.607	Standby	0.000	0.000
3) TPCL Gas	2.992	6.121	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.651	17.527	1) MSEDCL	444.679	889.988
D) STATE			2) Mumbai Discoms	66.058	139.940
1) Thermal	266.442	529.125	3) Other Discoms	13.095	26.808
(A1+C1+C4+(B1-B6))			TOTAL STATE	523.832	1056.736
2) Hydro	16.126	32.216			
(A2+C2)					
3) Gas	9.501	19.116			
(A3+B7+C3)					
4) Wind	54.839	120.769			
6) SOLAR	25.776	42.004			
TOTAL STATE	372.684	743.230			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	4668	5093	5944	5479
MSPGCL Hydro	353	357	1526	341
MSPGCL Gas	272	270	271	272
MSPGCL Total Generation	5293	5720	7741	6092
Central Sector Receipt	6450	6855	7177	5617
WIND	2409	2657	1699	2474
CPP / IPP Thermal	4259	4699	5991	5790
CPP / IPP Gas	0	0	0	0
SOLAR	2815	806	0	0
Exchange with Mumbai	-1959	-1835	-1355	-1494
MSEDCL DEMAND MET	18722	18323	20690	18001
Load Shedding	0	0	0	0
MSEDCL DEMAND	18722	18323	20690	18001
TPCL GENERATION	528	621	1127	644
AEML GENERATION	291	292	484	412
MUMBAI DEMAND	2778	2748	2966	2550
OTHER DISCOM DEMAND	545	579	563	478
STATE DEMAND MET	22045	21650	24219	21029
STATE DEMAND	22045	21650	24219	21029
Frequency (Hz)	49.97	49.99	49.98	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.3 Hz at 12.08 Hrs	49.75 Hz at 01.06 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 02/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.03	5.66	153	106
Unit 8	10.94	20.97	551	372
Unit 9	10.63	20.44	525	371
Unit 10	10.77	20.88	500	390
Total	35.37	67.95		
Bhusawal				
Unit 3	3.38	6.06	165	130
Unit 4	8.84	17.40	455	285
Unit 5	0.00	0.00	0	0
Unit 6	11.48	22.81	576	363
Total	23.70	46.27		
Parli				
Unit 6	3.67	3.74	183	90
Unit 7	3.29	6.55	151	119
Unit 8	4.03	7.63	218	147
Total	10.98	17.92		
Chandrapur				
Unit 3	2.07	4.44	122	47
Unit 4	2.10	3.54	122	52
Unit 5	6.82	13.63	310	255
Unit 6	7.36	14.64	370	247
Unit 7	0.00	0.00	0	0
Unit 8	8.29	15.89	449	273
Unit 9	7.90	15.30	413	285
Total	34.54	67.45		
Paras				
Unit 3	3.16	6.35	154	115
Unit 4	3.34	6.21	151	111
Total	6.50	12.56		
Khaparkheda				
Unit 1	2.72	5.30	130	105
Unit 2	0.00	0.79	0	0
Unit 3	2.91	5.78	137	104
Unit 4	3.21	6.18	146	120
Unit 5	0.53	9.45	330	0
Total	9.37	27.50		
Nasik				
Unit 3	2.50	5.29	127	77
Unit 4	3.17	6.26	156	121
Unit 5	0.00	1.59	0	0
Total	5.67	13.14		
Uran				
All Units	6.51	13.00	276	267
Total	6.51	13.00		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.30	0.51	22	0
Total	0.30	0.51		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.54	4.06	590	40
Stage 4	1.29	2.49	479	0
Stage 3	0.81	2.18	160	0
Total	4.64	8.73		
Hydro				
KDPH	0.43	0.86	18	18
VTRNA	0.72	1.11	60	0
TILLARI	0.54	0.96	60	0
BHIRA T.R.	0.44	0.86	80	0
SMLHY_PTN	5.50	10.85	240	222
GHATGHAR	0.66	1.24	125	0
Total	8.30	15.88		
Wind				
Total	54.84	120.77	0	0
Total	54.84	120.77		
CPP				
APML(Mus)	45.37	89.80	0	0
JSWEL(Mus)	22.01	43.05	0	0
VIPL(Mus)	9.50	18.96	0	0
RPLAMT-Mus	22.08	43.94	0	0
SWPGPL-Mus	9.92	18.88	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.10	8.28	185	150
Other(Mus)	1.66	3.31	0	0
JPL	5.18	8.41	303	139
VMEPL	0.00	0.00	0	0
LMEL	0.97	1.92	44	35
Total	120.80	236.55		
SOLAR				
Total	25.78	42.00	0	0
Total	25.78	42.00		
Tata				
Trombay 5	7.23	14.77	474	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.74	3.58	108	58
Trombay 7B	1.25	2.54	63	48
TATA Hydro	3.19	7.61	313	19
Trombay 8	3.65	7.50	230	125
Total	17.06	35.99		
AEML				
DTPS U-1&2	8.65	17.53	487	270
Total	8.65	17.53		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	126.11	252.79	MSPGCL Total	145.56	290.39
			MSPGCL Thml+Gas	132.62	265.78	Koyna 1,2 & 4 Total	3.82	6.56
			MSPGCL Hydro	12.94	24.61	State Total	372.68	743.23

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 02/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5642	407	272	6321	2631	5709	0	0	5890	5793	-1446	18475	0	0	18475	2906	533	21914	49.98
2	5604	342	271	6217	2517	5526	0	0	5938	6009	-1597	18176	0	0	18176	2702	496	21374	49.90
3	5479	341	272	6092	2474	5790	0	0	5818	5617	-1494	17998	0	0	17998	2550	481	21029	50.01
4	5590	346	273	6209	2454	5875	0	0	5789	5748	-1440	18357	0	0	18357	2442	489	21288	50.03
5	5545	341	274	6160	2505	5715	0	0	6088	6249	-1343	18802	0	0	18802	2400	484	21686	50.03
6	5452	346	276	6074	2432	6086	0	0	6670	6885	-1336	19625	0	0	19625	2435	516	22576	50.02
7	5267	417	274	5958	2361	5828	0	277	7980	7660	-1401	20154	0	0	20154	2458	529	23141	50.09
8	5020	425	273	5718	2229	4838	0	1171	8001	7292	-1602	19113	0	0	19113	2492	534	22138	50.00
9	4686	397	268	5351	2271	3983	0	2261	7392	6926	-1800	18435	0	0	18435	2612	557	21604	49.94
10	4668	353	272	5293	2409	4259	0	2815	5973	6450	-1959	18719	0	0	18719	2778	548	22045	49.97
11	4714	303	270	5287	2389	4107	0	3118	5209	5833	-2133	18037	0	0	18037	2937	564	21538	50.02
12	4689	294	268	5251	2443	3975	0	3326	5409	5277	-2249	17459	0	0	17459	3034	565	21057	50.10
13	4705	293	269	5267	2500	3888	0	3139	5734	4829	-2214	16851	0	0	16851	3020	558	20429	50.05
14	4677	299	267	5243	2484	3878	0	2517	5068	4905	-2102	16401	0	0	16401	2896	524	19821	49.95
15	4728	318	267	5313	2406	3912	0	2239	5207	5256	-1957	16607	0	0	16607	2806	561	19975	49.99
16	4736	351	268	5355	2497	3779	0	2305	6101	5901	-1910	17352	0	0	17352	2761	576	20688	50.09
17	4743	355	269	5367	2559	4044	0	1713	6597	6261	-1895	17475	0	0	17475	2765	574	20814	50.00
18	5093	357	270	5720	2657	4699	0	806	6972	6855	-1835	18319	0	0	18319	2748	583	21650	49.99
19	5831	472	271	6574	2151	5156	0	89	7593	7458	-1810	19039	0	0	19039	2784	579	22402	49.97
20	5921	1111	274	7306	1814	5748	0	0	7777	7966	-1679	20573	0	0	20573	2922	582	24077	49.97
21	5944	1526	271	7741	1699	5991	0	0	6813	7177	-1355	20687	0	0	20687	2966	566	24219	49.98
22	5850	1507	273	7630	1555	6003	0	0	6149	6470	-1256	19846	0	0	19846	2929	556	23331	49.95
23	5829	1240	272	7341	1689	6014	0	0	6207	6613	-1266	19797	0	0	19797	2866	594	23257	49.97
24	5701	795	275	6771	1713	5996	0	0	5914	5718	-1268	18383	0	0	18383	2849	547	21779	50.00
MUs	126.11	12.94	6.51	145.56	54.84	120.80	0.00	25.78	152.29	151.15	-40.35	444.68	0.00	0.00	444.68	66.06	13.09	523.83	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 02/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
24219 MW	20687 MW	3034 MW
21 Hrs	21 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 02/Aug/2026

Position as on 6.30 Hrs of 03/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	05/08/2026
Total Capacity IPP		930						
Total Capacity PLANNED OUTAGE		2010						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Khaparkheda Unit 2	210	01/08/2026	09:54		Continued.	ESP Field work & ID Fan impeller work	04/08/2026
MSPGCL	Nasik Unit 5	210	01/08/2026	15:55		Continued.	Boiler Tube Leakage	04/08/2026
MSPGCL	Khaparkheda Unit 5	500	02/08/2026	01:41		Continued.	Boiler Tube Leakage	05/08/2026
Total Capacity MSPGCL		1245						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains choked and bed height rising; issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
IPP	JPL Unit 2	150	31/07/2026	11:08	02/08/2026	01:46	tripped on Electrical protection operated.	
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		1395						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO		216						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 02/Aug/2026

Position as on 6.30 Hrs of 03/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
SCHEDULE / RSD								
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 02/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 03/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	03/08/2026	03:11	03/08/2026	07:17	T	HVDC Pole-2 tripped at Padghe end.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-PADGHE(PG)-NAVI MUMBAI(PG)-1	InterState	01/08/2026	09:14	02/08/2026	23:15	T	Distance Protection
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43			HT	Over Voltage
LONIKAND 2 - KARJAT CKT - 1	IntraState	03/08/2026	10:10			PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kv STN-4A @ DEEPNAGAR	IntraState	31/07/2026	11:36			EO	for the 500 MW planned work of STN-4A Transformer bushing; TAN-DELTA testing, Oil filtration; and Numerical Protection Relay testing; work as per GENCO requirement
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV MAINBAY Outages/Trippings							
BUS COUPLER @ BABHALESHWAR	IntraState	03/08/2026	10:25			PO	Mismatch; is observed; in CB; Closing; Timing during CB diagnostic testing carried out of 220kv Bus Coupler on Dt.22.07.2026. Hence outage is required to attend the same.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 02/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 03/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House 2 Pachanand (Temporary) line (MSLDC purview) under LES schemes.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
DAHANU - VERSOVA	IntraState	01/08/2026	22:57			EO	MMRDA Metro-9 Project work
MUDSHINGI- BELEWADI LINE	IntraState	02/08/2026	06:27	02/08/2026	12:28	T	Tripped on distance protection.
BORIVALI - BOISAR (PG)	IntraState	02/08/2026	08:37	03/08/2026	02:56	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Padgha-Nalasopara-Vasai Line.
PADGHE - NALASOPARA	IntraState	02/08/2026	08:38	03/08/2026	03:42	PO	"1) For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Padgha-Nalasopara-Vasai Line. 2) At 220kV Nalasopara S/S Maintenance Work & Bay Strengthening Work"
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	02/08/2026	08:44	03/08/2026	03:01	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Padgha-Nalasopara-Vasai Line.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 02/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 03/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	02/08/2026	08:44	03/08/2026	03:01	PO	1) For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Padgha-Nalasopara-Vasai Line. 2) At 220kV Nalasopara S/S Maintenance Work & Bay Strengthening Work
ANANDNAGAR - PALAVA	IntraState	02/08/2026	08:47	02/08/2026	14:22	EO	To attain hotspot at MSJ at loc no 133-133A
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	IntraState	02/08/2026	09:49	02/08/2026	18:20	PO	Twin Jumpering work
PAL DOMBIVALI - PALAVA	IntraState	02/08/2026	14:36	02/08/2026	19:09	EO	To attained hotspot at jumper at loc no 133A
DAHANU - VERSOVA	IntraState	02/08/2026	23:01			PO	Safety purpose to facilitate the safe execution of the PEB erection works at Shahid Bhagat Singh Station of Metro Line 9
COLOURCHEM - TEMGHAR	IntraState	03/08/2026	03:15	03/08/2026	03:54	T	Distance Protection.
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	IntraState	03/08/2026	05:39	03/08/2026	10:01	T	Distance Protection, Y-Earth fault.
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/100 KV 200 MVA ICT 1 @ TALOJA	IntraState	02/08/2026	03:54	02/08/2026	11:45	T	Tripped on differential protection.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1) For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 02/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 03/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
KALYAN KALWA SALSETTE 1	IntraState	02/08/2026	23:40	03/08/2026	06:51	EO	For attending the Line side GOD alignment issue and Transfer Bus side GOD RM

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage