

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 02/Jul/2026 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	134.504	273.506	1) Gujrat	-4.638	-8.584
2) Hydro	4.950	9.438	2) Madhya Pradesh	-0.555	-2.799
3) Gas	6.603	13.301	3) Chattisgarh	0.900	1.050
Total MSPGCL	146.057	296.245	4) Maharashtra	167.638	338.346
B) 1) APML	51.534	107.635	5) Goa (Amona)	-0.942	-1.673
2) JSWEL	21.612	43.272	Total	162.403	326.340
3) VIPL	12.564	26.144	a) Mumbai Schedule	37.530	81.475
4) RPL(AMT)	28.884	59.478	b) Mumbai Drawl	44.652	90.646
5) SWPGPL	10.000	20.694	c) MSEDCL Bilateral *	123.456	243.114
6) Other IPP	12.508	25.939	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	37.530	81.475
C) 1) TPCL Thermal	9.954	19.407	Include PX	0.000	0.000
2) TPCL Hydro	3.949	8.464	Standby	0.000	0.000
3) TPCL Gas	2.875	5.917	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.291	17.525	1) MSEDCL	466.993	945.665
D) STATE			2) Mumbai Discoms	69.721	141.959
1) Thermal	289.851	593.600	3) Other Discoms	13.773	27.508
(A1+C1+C4+(B1-B6))			TOTAL STATE	550.487	1115.132
2) Hydro	8.899	17.902			
(A2+C2)					
3) Gas	9.478	19.218			
(A3+B7+C3)					
4) Wind	59.835	116.848			
6) SOLAR	20.021	41.224			
TOTAL STATE	388.084	788.792			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5481	5499	6371	5792
MSPGCL Hydro	162	191	296	172
MSPGCL Gas	272	268	275	282
MSPGCL Total Generation	5915	5958	6942	6246
Central Sector Receipt	8955	7821	7440	5299
WIND	2336	2962	2474	2155
CPP / IPP Thermal	5499	5460	6984	5766
CPP / IPP Gas	0	0	0	0
SOLAR	1214	566	0	0
Exchange with Mumbai	-2017	-2390	-1876	-1330
MSEDCL DEMAND MET	21311	19765	21353	17673
Load Shedding	0	0	0	0
MSEDCL DEMAND	21311	19765	21353	17673
TPCL GENERATION	592	628	957	531
AEML GENERATION	301	283	422	285
MUMBAI DEMAND	2910	3301	3255	2146
OTHER DISCOM DEMAND	591	612	611	463
STATE DEMAND MET	24812	23678	25219	20282
STATE DEMAND	24812	23678	25219	20282
Frequency (Hz)	50.03	49.98	50.04	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.32 Hz at 09:01 Hrs	49.73 Hz at 20:56 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 02/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.22	7.16	152	123
Unit 8	0.00	0.00	0	0
Unit 9	11.99	24.82	577	375
Unit 10	11.34	23.59	530	400
Total	26.55	55.58		
Bhusawal				
Unit 3	3.13	5.90	155	125
Unit 4	6.42	6.42	465	0
Unit 5	8.28	17.49	460	290
Unit 6	12.33	24.76	625	377
Total	30.15	54.57		
Parli				
Unit 6	4.02	8.23	229	146
Unit 7	3.48	7.31	162	130
Unit 8	3.98	8.36	247	92
Total	11.48	23.90		
Chandrapur				
Unit 3	1.88	5.04	132	60
Unit 4	2.04	5.09	130	61
Unit 5	6.71	13.41	335	230
Unit 6	0.00	0.00	0	0
Unit 7	5.35	11.18	249	196
Unit 8	8.27	17.05	408	286
Unit 9	8.57	17.78	428	288
Total	32.83	69.56		
Paras				
Unit 3	3.94	8.24	187	148
Unit 4	3.98	8.39	206	147
Total	7.92	16.63		
Khaparkheda				
Unit 1	3.28	6.48	155	110
Unit 2	2.95	6.24	139	115
Unit 3	3.22	6.50	149	127
Unit 4	0.00	0.00	0	0
Unit 5	9.08	18.41	415	315
Total	18.52	37.63		
Nasik				
Unit 3	0.92	3.32	102	0
Unit 4	3.06	6.16	143	120
Unit 5	3.07	6.16	142	107
Total	7.05	15.64		
Uran				
All Units	6.60	13.30	282	268
Total	6.60	13.30		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	0.00	0.00	0	0
Stage 4	0.00	0.00	0	0
Stage 3	0.25	0.46	80	0
Total	0.25	0.46		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.76	1.45	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.30	0.66	77	0
SMLHY_PTN	3.20	6.03	157	112
GHATGHAR	0.44	0.84	125	0
Total	4.70	8.98		
Wind				
Total	59.84	116.85	0	0
Total	59.84	116.85		
CPP				
APML(Mus)	51.53	107.64	0	0
JSWEL(Mus)	21.61	43.27	0	0
VIPL(Mus)	12.56	26.14	0	0
RPLAMT-Mus	28.88	59.48	0	0
SWPGPL-Mus	10.00	20.69	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.01	10.41	258	150
Other(Mus)	1.66	3.35	0	0
JPL	5.16	10.75	273	140
Total	136.42	281.74		
SOLAR				
Total	20.02	41.22	0	0
Total	20.02	41.22		
Tata				
Trombay 5	6.57	12.79	374	250
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.66	3.50	107	58
Trombay 7B	1.21	2.42	62	47
TATA Hydro	3.95	8.46	374	40
Trombay 8	3.39	6.62	204	124
Total	16.78	33.79		
AEML				
DTPS U-1&2	8.29	17.52	495	282
Total	8.29	17.52		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	134.50	273.51	MSPGCL Total	146.06	296.24
			MSPGCL Thml+Gas	141.11	286.81	Koyna 1,2 & 4 Total	0.00	0.00
			MSPGCL Hydro	4.95	9.44	State Total	388.08	788.79

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 02/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5997	388	280	6665	2184	6354	0	0	4969	4731	-1277	18123	0	0	18123	2568	534	21225	49.97
2	5659	258	280	6197	2234	6349	0	0	4996	4636	-1085	17840	0	0	17840	2376	491	20707	49.97
3	5586	178	280	6044	2235	5959	0	0	5351	5179	-1317	17617	0	0	17617	2226	483	20326	49.99
4	5792	172	282	6246	2155	5766	0	0	5525	5299	-1330	17669	0	0	17669	2146	467	20282	50.01
5	5909	179	281	6369	2138	5981	0	0	5726	5570	-1301	18278	0	0	18278	2114	479	20871	50.02
6	5803	179	278	6260	2125	5922	0	0	7193	7362	-1373	19759	0	0	19759	2217	537	22513	49.97
7	6139	137	278	6554	1989	6045	0	199	8265	8724	-1421	21536	0	0	21536	2373	554	24463	50.01
8	5814	158	275	6247	1994	5979	0	660	8829	9011	-1613	21706	0	0	21706	2618	572	24896	49.98
9	5481	162	272	5915	2336	5499	0	1214	8628	8955	-2017	21308	0	0	21308	2910	594	24812	50.03
10	5188	147	275	5610	2653	5348	0	1862	8459	7972	-2338	20488	0	0	20488	3202	619	24309	50.07
11	4965	129	275	5369	2868	4572	0	2332	7750	7546	-2558	19519	0	0	19519	3394	610	23523	50.07
12	4853	125	276	5254	2827	4652	0	2555	6836	7071	-2661	19089	0	0	19089	3495	609	23193	49.96
13	4857	126	274	5257	2866	4385	0	2596	6709	6939	-2622	18808	0	0	18808	3454	614	22875	50.05
14	4842	129	269	5240	2786	4549	0	2434	6522	6277	-2468	18212	0	0	18212	3317	606	22135	50.10
15	4924	126	273	5323	2796	4371	0	2285	6499	6334	-2428	18083	0	0	18083	3301	598	21982	49.97
16	4940	138	268	5346	2963	4545	0	2004	6748	7092	-2464	18876	0	0	18876	3320	611	22806	49.95
17	5115	146	270	5531	3009	4843	0	1253	7960	7706	-2426	19315	0	0	19315	3321	601	23237	49.95
18	5499	191	268	5958	2962	5460	0	566	7538	7821	-2390	19762	0	0	19762	3301	615	23678	49.98
19	5907	233	273	6413	2833	6043	0	61	7548	7647	-2121	20241	0	0	20241	3265	635	24141	49.99
20	6371	296	275	6942	2474	6984	0	0	7335	7440	-1876	21349	0	0	21349	3255	615	25219	50.04
21	6300	273	273	6846	2312	6698	0	0	7169	6938	-1671	20499	0	0	20499	3128	624	24251	49.94
22	6363	388	275	7026	2436	6927	0	0	6345	5940	-1391	20351	0	0	20351	2970	587	23908	49.99
23	6273	405	275	6953	2372	7250	0	0	5411	5015	-1329	19691	0	0	19691	2802	570	23063	50.04
24	5927	287	278	6492	2288	6621	0	0	5515	5196	-1175	18874	0	0	18874	2648	548	22070	49.98
MUs	134.50	4.95	6.60	146.06	59.83	137.10	0.00	20.02	163.83	162.40	-44.65	466.99	0.00	0.00	466.99	69.72	13.77	550.49	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 02/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25219 MW	21706 MW	3495 MW
20 Hrs	8 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 02/Jul/2026

Position as on 6.30 Hrs of 03/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
Total Capacity MSPGCL		290						
Total Capacity PLANNED OUTAGE		290						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 4	70	12/06/2026	14:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 8	80	12/06/2026	15:35		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 5	80	12/06/2026	16:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 7	80	12/06/2026	16:45		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 1	70	12/06/2026	16:50		Continued.	Repair work of HRT surge well and EVT.	07/07/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 3	70	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 2	70	13/06/2026	12:20		Continued.	Inspection of HRT and repair of Surge Well	07/07/2026
MSPGCL	Chandrapur Unit 6	500	26/06/2026	14:58	03/07/2026	02:45	Flame Failure	02/07/2026
MSPGCL	Koradi Unit 8	660	29/06/2026	03:19		Continued.	Boiler Tube Leakage	03/07/2026
MSPGCL	Bhusawal Unit 4	500	30/06/2026	03:10	02/07/2026	03:31	Boiler Tube Leakage	02/07/2026
MSPGCL	Nasik Unit 3	210	02/07/2026	10:00		Continued.	Boiler Tube Leakage	
Total Capacity MSPGCL		1715						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 2	60	29/06/2026	03:30		Continued.	boiler coal feeder's issue.	05/07/2026
IPP	VMEPL Unit 1	60	29/06/2026	04:50	03/07/2026	06:27	boiler coal feeder's issue	03/07/2026
Total Capacity IPP		90						
Total Capacity FORCED OUTAGE		1805						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 02/Jul/2026

Position as on 6.30 Hrs of 03/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna STG-IV Unit-1	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-2	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-4	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 11	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 9	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-3	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level,	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 02/Jul/2026

Position as on 6.30 Hrs of 03/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Koyna Unit 10	80	07/06/2026	02:00		Continued.	(Koyna provide 560 MW DC from 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26) Vide CE MSPGCL Pophali mail dtd 01.06.2026 all kgsc machines kept on standstill mode from 02.06.2026 due to low reservoir level, (Koyna provide 560 MW DC from 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
Total Capacity MSPGCL		1240						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		1240						

* Other generator generating power instead of contracted generator with tri-party agreement in between generators & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 02/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 03/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Tripping							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
500 KV LINE Outages/Tripping							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	24/06/2026	06:28			EO	1. For inspection of 2A bushing Bucholz Alarm of Pole 1 B phase Converter Transformer appeared on SCADA 2) General inspection of transformer
400 KV LR Outages/Tripping							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Tripping							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kV Talegaon (PG)-Chakan line loading.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
PARLI - KARJAT CKT - 2	IntraState	02/07/2026	11:34	02/07/2026	12:03	T	Tripped only from 400kV Parali end, Yph fault. fault current-3.2 kA,
PARLI - KUMBHARGAON (NANDED) CKT - 1	IntraState	02/07/2026	13:05	02/07/2026	15:48	EO	To carry out armoring work on damaged conductor
KHADKA-AURANGABAD (WALUJ)	IntraState	02/07/2026	22:15			HT	System OV.
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400220kV 167MVA SPARE ICT @ DEEPNAGAR	IntraState	02/07/2026	08:58	02/07/2026	19:47	EO	Emergency outage is required for For Work of attending oil leakages from CTR System of Spare ICT .
400 KV BR Outages/Tripping							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
220 KV LINE Outages/Tripping							
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
KALMESHWAR-PANDHURNA	IntraState	23/06/2026	21:19	02/07/2026	10:51	HT	H/t at pandhurna end only.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 02/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 03/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
KHARGHAR - KHANDESHWAR CKT - 2	IntraState	01/07/2026	21:09	02/07/2026	17:39	T	Distance protection
PADGHE - KAMBA 1	IntraState	02/07/2026	03:59	02/07/2026	16:04	T	Tripped on distance protection due to Bph. LA burst at Kamba S/S.
MUMEWADI -HALKARNI 1 LINE	IntraState	02/07/2026	08:51	02/07/2026	15:42	PO	Replacement of polymer insulator
BHIGWAN - WALCHAND NAGAR	IntraState	02/07/2026	11:14	02/07/2026	20:12	PO	For attending B phase wavetrap bottom jump hotspot (Temp. 92 deg.), replacement of bolted clamp & palm, relay testing & diagnostic testing CB CRM,TIMING,CTC Tan delta etc
VERSOVA - GORAI	IntraState	02/07/2026	13:11	02/07/2026	15:06	T	Tripped only from Gorai End,Versova indications B-Ph, 13.57 KAm, 4.79 KM Zone-2
BHENDA - VISHWIND CKT - 1	IntraState	02/07/2026	13:32	02/07/2026	16:15	HT	Ckt-01 -CT 2 Pad Clamp Tightening work
220 KV BAPGAON-MANKOLI	IntraState	02/07/2026	14:06	02/07/2026	14:38	PO	To change Input card of Bay control unit(ashida make)
KALMESHVAR-PANDHURNA	IntraState	02/07/2026	21:41			HT	HT at pandurna end.
SATANA - GANGAPUR	IntraState	03/07/2026	01:01			T	Tripped on distance protection.
220 KV ICT Outages/Trippings							
220/110 KV ICT - 1 @ BHIRA	IntraState	02/07/2026	08:55	02/07/2026	11:58	PO	ICT-1 conservator oil level low alarm defect attending
220/33KV 50MVA PTR 1 @ KURKUMBH	IntraState	02/07/2026	10:25	02/07/2026	14:10	PO	Diagnostic testing work
220/33KV 50MVA PTR -2 @ KURKUMBH	IntraState	02/07/2026	14:20	02/07/2026	14:20	PO	Diagnostic testing work
220/33 KV 50 MVA PTR 1 @ KADEGAON	IntraState	02/07/2026	17:38	02/07/2026	19:20	T	33 KV B-Ph LA Burst due to heavy rains
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
MAIN BUS SECTION - 1 @ PIRANGUT	IntraState	01/07/2026	23:12	02/07/2026	03:52	PO	For connection of 220/22 kv 50 MVA additional transformer 220 kv Bus isolator Bus side jump for purpose of commissioning new transformer (above work is to be carried out by Hand trip of 220kv Kandalgaon line C.B. & 220/22 kv 50MVA T/F NO. 2 HV CB, also 220 kv Bus section isolator kept open for outage work)
132 KV LINE Outages/Trippings							
SOLAPUR 2(BALE)-NALDURG	IntraState	02/07/2026	17:00	02/07/2026	19:35	EO	String Replacement at loc no. 200 , R Phase
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kv Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
KHOPOLI - BHIVPURI CKT - 1	IntraState	02/07/2026	06:13	02/07/2026	20:00	PO	Line outage for safe Derrick installation at adjacent U#10 Bay for CT,IVT & LA replacement

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage