

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 03/Aug/2026 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	135.692	388.478	1) Gujrat	-0.969	-8.644
2) Hydro	19.111	43.720	2) Madhya Pradesh	3.269	4.645
3) Gas	6.541	19.536	3) Chattisgarh	1.600	5.850
Total MSPGCL	161.344	451.734	4) Maharashtra	163.998	482.103
B) 1) APLM	46.112	135.912	5) Goa (Amona)	-1.675	-4.225
2) JSWEL	23.396	66.442	Total	166.223	479.729
3) VIPL	9.828	28.788	a) Mumbai Schedule	44.586	127.618
4) RPL(AMT)	24.212	68.157	b) Mumbai Drawl	47.522	133.941
5) SWPGPL	10.848	29.727	c) MSEDCL Bilateral *	116.454	381.681
6) Other IPP	12.216	34.132	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	44.586	127.618
C) 1) TPCL Thermal	11.074	33.340	Include PX	0.000	0.000
2) TPCL Hydro	4.831	12.438	Standby	0.000	0.000
3) TPCL Gas	3.322	9.443	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.527	27.054	1) MSEDCL	462.727	1352.715
D) STATE			2) Mumbai Discoms	76.276	216.216
1) Thermal	282.905	812.030	3) Other Discoms	13.837	40.645
(A1+C1+C4+(B1-B6))			TOTAL STATE	552.840	1609.576
2) Hydro	23.942	56.158			
(A2+C2)					
3) Gas	9.863	28.979			
(A3+B7+C3)					
4) Wind	43.384	164.153			
6) SOLAR	26.523	68.527			
TOTAL STATE	386.617	1129.847			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5329	5861	6540	5552
MSPGCL Hydro	533	473	2258	358
MSPGCL Gas	270	271	273	275
MSPGCL Total Generation	6132	6605	9071	6185
Central Sector Receipt	8399	7795	7709	6009
WIND	1625	2068	1741	1971
CPP / IPP Thermal	4982	4761	5794	5576
CPP / IPP Gas	0	0	0	0
SOLAR	2562	864	0	0
Exchange with Mumbai	-2576	-2348	-1731	-1274
MSEDCL DEMAND MET	20523	19121	21917	18000
Load Shedding	0	0	0	0
MSEDCL DEMAND	20523	19121	21917	18000
TPCL GENERATION	627	744	1227	596
AEML GENERATION	329	431	484	447
MUMBAI DEMAND	3532	3523	3442	2317
OTHER DISCOM DEMAND	602	624	666	467
STATE DEMAND MET	24656	23268	26026	20784
STATE DEMAND	24656	23268	26026	20784
Frequency (Hz)	50.12	49.96	50.01	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.33 Hz at 08.57 Hrs	49.76 Hz at 11.05 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 03/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.15	8.81	158	85
Unit 8	11.23	32.20	565	372
Unit 9	10.88	31.32	515	370
Unit 10	10.63	31.52	490	390
Total	35.89	103.84		
Bhusawal				
Unit 3	3.36	9.42	160	120
Unit 4	8.09	25.49	430	280
Unit 5	0.00	0.00	0	0
Unit 6	12.08	34.89	587	380
Total	23.53	69.80		
Parli				
Unit 6	3.90	7.64	213	134
Unit 7	3.83	10.38	198	140
Unit 8	4.02	11.64	220	141
Total	11.75	29.67		
Chandrapur				
Unit 3	2.73	7.17	120	104
Unit 4	2.42	5.96	110	89
Unit 5	7.54	21.17	355	285
Unit 6	7.24	21.88	384	220
Unit 7	0.00	0.00	0	0
Unit 8	8.72	24.61	413	285
Unit 9	8.58	23.88	416	275
Total	37.22	104.67		
Paras				
Unit 3	4.25	10.60	212	145
Unit 4	4.26	10.47	229	137
Total	8.52	21.07		
Khaparkheda				
Unit 1	2.96	8.26	155	100
Unit 2	0.00	0.79	0	0
Unit 3	3.48	9.26	174	122
Unit 4	3.57	9.75	187	125
Unit 5	2.87	12.33	440	0
Total	12.87	40.38		
Nasik				
Unit 3	2.72	8.00	130	101
Unit 4	3.19	9.45	147	118
Unit 5	0.00	1.59	0	0
Total	5.91	19.05		
Uran				
All Units	6.54	19.54	276	267
Total	6.54	19.54		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.20	0.71	21	0
Total	0.20	0.71		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.92	7.98	590	40
Stage 4	4.81	7.30	994	0
Stage 3	1.75	3.92	160	0
Total	10.47	19.20		
Hydro				
KDPH	0.43	1.30	18	18
VTRNA	0.71	1.82	59	0
TILLARI	0.54	1.50	60	0
BHIRA T.R.	0.46	1.32	80	0
SMLHY_PTN	5.46	16.30	232	220
GHATGHAR	1.04	2.28	125	0
Total	8.64	24.52		
Wind				
Total	43.38	164.15	0	0
Total	43.38	164.15		
CPP				
APML(Mus)	46.11	135.91	0	0
JSWEL(Mus)	23.40	66.44	0	0
VIPL(Mus)	9.83	28.79	0	0
RPLAMT-Mus	24.21	68.16	0	0
SWPGPL-Mus	10.85	29.73	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.22	12.50	182	155
Other(Mus)	1.64	4.95	0	0
JPL	5.41	13.82	265	144
VMEPL	0.00	0.00	0	0
LMEL	0.94	2.86	45	32
Total	126.61	363.16		
SOLAR				
Total	26.52	68.53	0	0
Total	26.52	68.53		
Tata				
Trombay 5	7.23	22.00	458	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.00	5.59	111	62
Trombay 7B	1.32	3.85	63	49
TATA Hydro	4.83	12.44	405	79
Trombay 8	3.84	11.34	233	125
Total	19.23	55.22		
AEML				
DTPS U-1&2	9.53	27.05	487	269
Total	9.53	27.05		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	135.69	388.48	MSPGCL Total	161.34	451.73
			MSPGCL Thml+Gas	142.23	408.01	Koyna 1,2 & 4 Total	8.72	15.28
			MSPGCL Hydro	19.11	43.72	State Total	386.62	1129.85

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 03/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5668	653	273	6594	1802	5886	0	0	5551	5692	-1215	18248	0	0	18248	2719	511	21478	50.01
2	5592	571	273	6436	1826	5670	0	0	6130	5804	-1272	17965	0	0	17965	2532	499	20996	50.00
3	5559	349	274	6182	1924	5764	0	0	6081	5883	-1287	17971	0	0	17971	2393	495	20859	49.98
4	5552	358	275	6185	1971	5576	0	0	6388	6009	-1274	17997	0	0	17997	2317	470	20784	49.99
5	5632	347	276	6255	1941	5571	0	0	6717	6444	-1284	18442	0	0	18442	2286	485	21213	49.95
6	5812	356	276	6444	1792	5956	0	0	7206	7375	-1367	19688	0	0	19688	2389	512	22589	49.95
7	5907	1633	275	7815	1645	5928	0	222	6792	7246	-1258	21067	0	0	21067	2594	531	24192	49.94
8	5893	1256	274	7423	1573	5776	0	891	7638	7686	-1660	21108	0	0	21108	2852	581	24541	49.98
9	5897	621	273	6791	1609	5516	0	1897	8003	7847	-2294	20763	0	0	20763	3223	604	24589	50.05
10	5329	533	270	6132	1625	4982	0	2562	8513	8399	-2576	20519	0	0	20519	3532	605	24656	50.12
11	4906	352	271	5529	1558	4461	0	2838	8506	7679	-2807	18658	0	0	18658	3736	600	22994	50.04
12	4766	295	273	5334	1695	4227	0	3441	7864	7375	-3099	18374	0	0	18374	3981	598	22954	49.98
13	4781	290	270	5341	1973	3944	0	3432	6728	6467	-3066	17485	0	0	17485	3957	606	22048	49.98
14	4796	287	269	5352	2082	3981	0	3154	6276	5780	-2855	16907	0	0	16907	3735	587	21229	50.00
15	4867	291	269	5427	2173	4557	0	2979	6412	5870	-2797	17600	0	0	17600	3642	608	21851	50.02
16	4983	288	269	5540	2468	4463	0	2523	6870	6539	-2814	18101	0	0	18101	3679	618	22398	50.01
17	5075	343	267	5685	2266	4607	0	1594	8001	7672	-2589	18609	0	0	18609	3605	626	22840	49.98
18	5861	473	271	6605	2068	4761	0	864	7797	7795	-2348	19117	0	0	19117	3523	628	23268	49.96
19	6464	1250	272	7986	1910	5488	0	126	7538	7599	-1922	20554	0	0	20554	3479	633	24666	50.02
20	6540	2258	273	9071	1741	5794	0	0	7419	7709	-1731	21912	0	0	21912	3442	671	26026	50.01
21	6486	2169	274	8929	1603	5889	0	0	7138	7252	-1596	21459	0	0	21459	3319	618	25396	50.00
22	6406	1779	273	8458	1425	5920	0	0	6439	7108	-1542	20780	0	0	20780	3214	589	24583	50.01
23	6471	1565	276	8312	1443	5974	0	0	6533	6599	-1508	20222	0	0	20222	3116	598	23936	50.01
24	6449	794	275	7518	1271	5921	0	0	6650	6395	-1361	19179	0	0	19179	3011	565	22755	50.04
MUs	135.69	19.11	6.54	161.34	43.38	126.61	0.00	26.52	169.19	166.22	-47.52	462.73	0.00	0.00	462.73	76.28	13.84	552.84	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 03/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26026 MW	21912 MW	3981 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Aug/2026

Position as on 6.30 Hrs of 04/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	05/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Khaparkhedha Unit 2	210	01/08/2026	09:54	04/08/2026	12:16	ESP Field work & ID Fan impeller work	04/08/2026
MSPGCL	Nasik Unit 5	210	01/08/2026	15:55	04/08/2026	11:41	Boiler Tube Leakage	04/08/2026
MSPGCL	Khaparkhedha Unit 5	500	02/08/2026	01:41	03/08/2026	15:46	Boiler Tube Leakage	05/08/2026
MSPGCL	Bhusawal Unit 4	500	04/08/2026	00:39		Continued.	Boiler Tube Leakage	
Total Capacity MSPGCL		825						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		975						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Aug/2026

Position as on 6.30 Hrs of 04/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 04/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	03/08/2026	03:11	03/08/2026	07:17	T	HVDC Pole-2 tripped at Padghe end.
400 KV MAINBAY Outages/Trippings							
BUS COUPLER @ CHANDRAPUR	IntraState	03/08/2026	15:10	03/08/2026	20:50	EO	HEAVY HOT-SPOT OBSERVED ON 220KV BUS COUPLER BREAKER YPH PAM AND 29 A ISOLATOR RPH DROPPER BUS-1 JUMPER
BUS COUPLER @ CHANDRAPUR	IntraState	04/08/2026	09:33	04/08/2026	19:16	PO	1.Static LBB testing work. 2.CB Diagnostic work.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43			HT	Over Voltage
LONIKAND 2 - KARJAT CKT - 1	IntraState	03/08/2026	10:10	03/08/2026	20:43	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
MAIN BUS - 1 @ AKOLA	IntraState	03/08/2026	11:38			PO	Bus Bar Protection required out of Service. For checking of events on busbar ie 400kV Bus-I and 400 kV Bus II
MAIN BUS - 2 @ AKOLA	IntraState	03/08/2026	11:38			PO	Bus Bar Protection required out of service for checking of events on busbar ie 400kV Bus-I and 400 kV Bus II
DHARIWAL- CHANDRAPUR 2 CKT II	IntraState	03/08/2026	11:55	03/08/2026	18:55	T	DT RECEIVE AT THE DHARIWAL END.
400KV-BABLESHWAR-KUDUS-2	IntraState	03/08/2026	21:44	03/08/2026	23:08	T	DT received at Bableshtar end.
BABHALESHWAR - PADGHE CKT- 1	IntraState	04/08/2026	05:58	04/08/2026	16:16	EO	Re-stringing of damaged Earth wire snapped between loc no 914 to 915 alongwith associated work.
EKTUNI - TAPTITANDA CKT - 2	IntraState	04/08/2026	11:11	04/08/2026	20:25	PO	Routine Diagnostic and testing work along with routine maintenance work.
LONIKAND 2 - KARJAT CKT - 1	IntraState	04/08/2026	13:40	04/08/2026	21:45	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kV STN-4A @ DEEPNAGAR	IntraState	31/07/2026	11:36			EO	for the 500 MW planned work of STN-4A Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work as per GENCO requirement

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 04/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33KV 500 MVA ICT - 2 @ KUDUS	IntraState	03/08/2026	21:42	04/08/2026	02:17	EO	Sparking observed on B-phase LV Side CT of ICT-2 & For attending red hot on B-phase LV Side CT.
400/220/33 KV 500MVA ICT - 4 @ NAGOTHANE	IntraState	04/08/2026	12:07	04/08/2026	15:06	T	Tripped on PRV protection.
500 MVA 400/220 KV ICT - 1 @ CHANDRAPUR 2	IntraState	04/08/2026	13:20	04/08/2026	18:33	EO	For troubleshooting the issue of FD trip & TCIV alarm on CTR panel of 400/220/33KV ICT-1
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	04/08/2026	13:22	04/08/2026	16:06	EO	Attending alarm Of PNRV On CTR Panel
400 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ CHANDRAPUR 2	IntraState	03/08/2026	11:35	03/08/2026	18:55	PO	Diagnostic testing of Bus CVTs & Allied bus maintenance work @ Chandrapur-II
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV TBC Outages/Trippings							
TBC @ ANANDNAGAR	IntraState	04/08/2026	14:37	04/08/2026	17:54	EO	For 220kv TBC CB closing problem attending work
220 KV MAINBAY Outages/Trippings							
BUS COUPLER @ BABHALESHWAR	IntraState	03/08/2026	10:25	03/08/2026	18:58	PO	Mismatch is observed in CB Closing Timing during CB diagnostic testing carried out of 220kv Bus Coupler on Dt.22.07.2026. Hence outage is required to attend the same.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kv Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kv Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kv Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 04/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	23/07/2026	12:50	03/08/2026	19:50	EO	A BURST DISC INSULATOR WAS OBSERVED AT MC TOWER LOCATION NO. 29.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kv Print House & Pachanand (Temporary) line (MSLDC purview) under LES schemes.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kv Chinchwad2-Telco & 220kv Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
BORIVALI - BOISAR (PG)	IntraState	02/08/2026	08:37	03/08/2026	02:56	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kv Padgha-Nalasopara-Vasai Line.
PADGHE - NALASOPARA	IntraState	02/08/2026	08:38	03/08/2026	03:42	PO	"1) For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kv Padgha-Nalasopara-Vasai Line. 2) At 220kv Nalasopara S/S Maintenance Work & Bay Strengthening Work"
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	02/08/2026	08:44	03/08/2026	03:01	PO	1) For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kv Padgha-Nalasopara-Vasai Line. 2) At 220kv Nalasopara S/S Maintenance Work & Bay Strengthening Work
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	02/08/2026	08:44	03/08/2026	03:01	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kv Padgha-Nalasopara-Vasai Line.
DAHANU - VERSOVA	IntraState	02/08/2026	23:01	03/08/2026	13:22	PO	Safety purpose to facilitate the safe execution of the PEB erection works at Shahid Bhagat Singh Station of Metro Line 9
COLOURCHEM - TEMGHAR	IntraState	03/08/2026	03:15	03/08/2026	03:54	T	Distance Protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 04/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	IntraState	03/08/2026	05:39	03/08/2026	10:01	T	Distance Protection, Y-Earth fault.
DHARAVI - MAHALAXMI	IntraState	03/08/2026	10:26	03/08/2026	22:22	PO	Main 2 (GE P545) relay installation and commissioning 2 Project work
ADLABS - PEDAMBE	IntraState	03/08/2026	11:02	03/08/2026	12:33	T	Distance Protection
PIRANGUT - HINJAWADI 2	IntraState	03/08/2026	13:33	03/08/2026	14:54	T	Distance Protection.
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	03/08/2026	21:36	04/08/2026	02:44	EO	1.Outage on 500 MVA 400/220 KV ICT-2 2.Sparking observed on B-phase LV Side CT of ICT-2 & For attending red hot on B-phase LV Side CT. 3.220KV Kudus- Borivali-1 (Bay 201) & 220 KV Kudus- Boisar also needed HT for load managemnet on ICT-1
DAHANU - VERSOVA	IntraState	03/08/2026	23:05	04/08/2026	07:42	PO	Safety purpose to facilitate the safe execution of the PEB erection works at Shahid Bhagat Singh Station of Metro Line 9
LONIKAND 1 - KHED CITY	IntraState	04/08/2026	04:36	04/08/2026	12:43	T	Distance Protection.
URAN - SEZ JNPT	IntraState	04/08/2026	06:30	04/08/2026	07:59	EO	"For attending red hots pot at loc. No. 6 top ph Observed on Dt.01.08.2026" 0007
COLOURCHEM - TEMGHAR	IntraState	04/08/2026	07:21	04/08/2026	10:36	EO	To attend flashover Disc insulator at TL. No. 29 B Phase & Damaged earth wire
TILLARI - AMONA LINE	IntraState	04/08/2026	10:05	04/08/2026	17:28	PO	Insulator replacement and iso replacement work
LONIKAND 2 - KHED CITY	IntraState	04/08/2026	10:40	04/08/2026	13:07	EO	Replacement of broken SSN string insulator at loc no.2 (220kV Loniknad - Khed City Line I under breakdown)
LONIKAND 1 - KHED CITY	IntraState	04/08/2026	10:40	04/08/2026	12:43	EO	Replacement of broken SSN string insulator at loc no.2 (220kV Loniknad - Khed City Line I under breakdown)
URAN - APTA CKT - 1	IntraState	04/08/2026	10:45	04/08/2026	19:23	PO	Insulator replacement work under Scheme
TOPWORTH - TIMBER MARKET	IntraState	04/08/2026	11:48	04/08/2026	14:05	T	Tripped on distance protection.
EKLAHARE (GCR) - GHATGHAR	IntraState	04/08/2026	12:59	04/08/2026	21:51	T	Tripped on distance protection.
PIRANGUT - HINJAWADI 2	IntraState	04/08/2026	13:16	04/08/2026	16:01	EO	For replacement of Y Phase flashover polymer insulator string at Lco No. 142
VITA - MIRAJ	IntraState	04/08/2026	14:36	04/08/2026	16:10	PO	SF6 CB Diagnostic Testing work.
GHATGHAR - BAPGAON	IntraState	04/08/2026	18:34	04/08/2026	22:26	EO	For safety Purpose
KALWA SALSETTE - 3	IntraState	04/08/2026	23:12		Continued.	PO	2 Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : work in vicinity for Formation of three terminal line - 220 kV KVTL Vikhroli - AEML Chandivali / Salsette-1 :-
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	04/08/2026	23:22		Continued.	PO	2 Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : Formation of three terminal line - 220 kV KVTL Vikhroli - AEML Chandivali / Salsette-1 line

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 04/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
DAHANU - VERSOVA	IntraState	04/08/2026	23:22			PO	PEB erection activities at Shahid Bhagat singh station
SALSETTE - VIKHROLI (GIS) CKT-1	IntraState	04/08/2026	23:45		Continued.	PO	¿Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : Formation of three terminal line - 220 kV KVTL Vikhroli - AEML Chandivali / Salsette-1
GHATGHAR - BAPGAON	IntraState	04/08/2026	23:54		Continued.	T	Distance prot. Optd. Yph fault ,Zone1, Fault current-1.975 kAmp. A/R Block.
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/132-110 KV 100 MVA ICT 1 @ KADEGAON	IntraState	04/08/2026	10:33	04/08/2026	15:02	PO	For Relay testing work.
220/22 KV 50MVA TF-2 @ JAMBHUL	IntraState	04/08/2026	14:56	04/08/2026	16:47	EO	CFT healthiness testing work by PAC Dombivali testing Unit
220/132-110 KV 100 MVA ICT 2 @ KADEGAON	IntraState	04/08/2026	15:25	04/08/2026	16:10	PO	For Relay testing work
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILo arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
KALYAN KALWA SALSETTE 1	IntraState	02/08/2026	23:40	03/08/2026	06:51	EO	For attending the Line side GOD alignment issue and Transfer Bus side GOD RM

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage