

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 03/Jul/2026 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	139.133	412.639	1) Gujrat	-4.198	-12.782
2) Hydro	5.831	15.269	2) Madhya Pradesh	-1.744	-4.543
3) Gas	6.556	19.857	3) Chattisgarh	0.610	1.660
Total MSPGCL	151.520	447.765	4) Maharashtra	168.236	506.582
B) 1) APLM	52.397	160.032	5) Goa (Amona)	-0.917	-2.590
2) JSWEL	21.622	64.894	Total	161.987	488.327
3) VIPL	13.023	39.167	a) Mumbai Schedule	42.940	124.415
4) RPL(AMT)	26.283	85.761	b) Mumbai Drawl	45.503	136.149
5) SWPGPL	10.308	31.002	c) MSEDCL Bilateral *	117.586	360.701
6) Other IPP	13.084	39.023	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.940	124.415
C) 1) TPCL Thermal	9.734	29.141	Include PX	0.000	0.000
2) TPCL Hydro	3.557	12.021	Standby	0.000	0.000
3) TPCL Gas	2.860	8.777	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.357	25.882	1) MSEDCL	469.734	1415.399
D) STATE			2) Mumbai Discoms	70.011	211.970
1) Thermal	293.941	887.541	3) Other Discoms	13.797	41.305
(A1+C1+C4+(B1-B6))			TOTAL STATE	553.542	1668.674
2) Hydro	9.388	27.290			
(A2+C2)					
3) Gas	9.416	28.634			
(A3+B7+C3)					
4) Wind	64.159	181.007			
6) SOLAR	14.651	55.875			
TOTAL STATE	391.555	1180.347			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5653	5485	6492	5611
MSPGCL Hydro	254	181	535	216
MSPGCL Gas	272	270	272	276
MSPGCL Total Generation	6179	5936	7299	6103
Central Sector Receipt	8036	8045	6657	5209
WIND	2616	3183	3067	2247
CPP / IPP Thermal	5471	5273	6648	6099
CPP / IPP Gas	0	0	0	0
SOLAR	1861	368	0	0
Exchange with Mumbai	-2610	-2346	-1956	-1355
MSEDCL DEMAND MET	20942	19847	21072	17819
Load Shedding	0	0	0	0
MSEDCL DEMAND	20942	19847	21072	17819
TPCL GENERATION	583	610	795	567
AEML GENERATION	429	285	438	286
MUMBAI DEMAND	3622	3241	3189	2208
OTHER DISCOM DEMAND	611	612	643	484
STATE DEMAND MET	25175	23700	24904	20511
STATE DEMAND	25175	23700	24904	20511
Frequency (Hz)	50.05	49.97	50.06	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.29 Hz at 13:16 Hrs	49.66 Hz at 16:55 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 03/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.38	10.54	169	125
Unit 8	0.01	0.01	12	0
Unit 9	11.90	36.72	575	367
Unit 10	11.20	34.78	530	395
Total	26.48	82.06		
Bhusawal				
Unit 3	3.12	9.03	145	120
Unit 4	8.52	14.94	475	285
Unit 5	8.39	25.88	455	285
Unit 6	11.90	36.66	602	387
Total	31.94	86.51		
Parli				
Unit 6	3.90	12.13	214	144
Unit 7	3.71	11.02	184	140
Unit 8	4.19	12.55	239	141
Total	11.80	35.70		
Chandrapur				
Unit 3	2.30	7.34	127	58
Unit 4	2.22	7.31	123	52
Unit 5	6.61	20.02	305	230
Unit 6	5.80	5.80	320	0
Unit 7	4.64	15.82	228	159
Unit 8	8.21	25.26	396	283
Unit 9	7.73	25.51	417	233
Total	37.50	107.05		
Paras				
Unit 3	3.87	12.11	182	149
Unit 4	3.74	12.13	187	143
Total	7.61	24.24		
Khaparkheda				
Unit 1	2.76	9.23	140	95
Unit 2	2.90	9.15	141	101
Unit 3	3.29	9.79	153	126
Unit 4	0.00	0.00	0	0
Unit 5	8.87	27.28	410	315
Total	17.82	55.45		
Nasik				
Unit 3	0.00	3.32	0	0
Unit 4	3.09	9.26	140	124
Unit 5	2.89	9.06	145	112
Total	5.99	21.63		
Uran				
All Units	6.56	19.86	278	267
Total	6.56	19.86		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	0.00	0.00	0	0
Stage 4	0.00	0.00	0	0
Stage 3	0.45	0.91	146	0
Total	0.45	0.91		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.54	1.99	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.32	0.98	77	0
SMLHY_PTN	4.08	10.11	187	154
GHATGHAR	0.44	1.28	125	0
Total	5.38	14.36		
Wind				
Total	64.16	181.01	0	0
Total	64.16	181.01		
CPP				
APML(Mus)	52.40	160.03	0	0
JSWEL(Mus)	21.62	64.89	0	0
VIPL(Mus)	13.02	39.17	0	0
RPLAMT-Mus	26.28	85.76	0	0
SWPGPL-Mus	10.31	31.00	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.14	15.55	259	152
Other(Mus)	1.64	4.98	0	0
JPL	5.44	16.19	273	136
Total	135.85	417.58		
SOLAR				
Total	14.65	55.88	0	0
Total	14.65	55.88		
Tata				
Trombay 5	6.43	19.22	396	247
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.65	5.14	104	58
Trombay 7B	1.21	3.63	62	47
TATA Hydro	3.56	12.02	355	59
Trombay 8	3.30	9.92	213	125
Total	16.15	49.94		
AEML				
DTPS U-1&2	8.36	25.88	499	284
Total	8.36	25.88		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	139.13	412.64	MSPGCL Total	151.52	447.76
			MSPGCL Thml+Gas	145.69	432.50	Koyna 1,2 & 4 Total	0.00	0.00
			MSPGCL Hydro	5.83	15.27	State Total	391.56	1180.35

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 03/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5602	217	278	6097	2455	6134	0	0	5475	5455	-1279	18333	0	0	18333	2518	529	21380	49.94
2	5534	216	276	6026	2453	6113	0	0	5274	5413	-1317	18192	0	0	18192	2350	496	21038	49.91
3	5611	216	276	6103	2247	6099	0	0	5307	5209	-1355	17816	0	0	17816	2208	487	20511	50.01
4	5681	216	277	6174	2312	6059	0	0	5268	5214	-1291	17994	0	0	17994	2126	474	20594	49.99
5	6062	214	277	6553	2392	6274	0	0	5340	5243	-1268	18705	0	0	18705	2109	489	21303	50.00
6	6269	216	278	6763	2368	6427	0	0	6536	6324	-1354	20012	0	0	20012	2210	516	22738	50.02
7	6428	235	277	6940	2347	6700	0	191	7482	7601	-1449	21790	0	0	21790	2381	540	24711	50.00
8	6238	212	275	6725	2387	6279	0	661	8019	8102	-1726	21850	0	0	21850	2626	577	25054	49.99
9	5691	281	275	6247	2440	5787	0	1254	8206	8571	-2100	21592	0	0	21592	2965	607	25164	50.00
10	5410	284	274	5968	2588	5260	0	1650	8409	8787	-2375	21272	0	0	21272	3229	606	25107	50.01
11	5653	254	272	6179	2616	5471	0	1861	7496	8036	-2610	20939	0	0	20939	3622	613	25175	50.05
12	5601	161	270	6032	2713	4991	0	1848	8026	7854	-2752	20055	0	0	20055	3679	631	24365	49.95
13	5275	160	270	5705	2697	4300	0	1829	8268	7189	-2785	18320	0	0	18320	3629	615	22564	49.68
14	5223	170	269	5662	2927	4162	0	1734	7098	6692	-2624	17958	0	0	17958	3481	595	22034	50.05
15	5213	167	269	5649	2834	4389	0	1436	6943	7254	-2520	18441	0	0	18441	3397	601	22439	49.94
16	5213	177	267	5657	2798	4737	0	1103	7554	7573	-2417	18838	0	0	18838	3287	614	22738	50.02
17	5375	185	268	5828	3120	4980	0	695	8163	7845	-2344	19506	0	0	19506	3265	618	23389	49.91
18	5485	181	270	5936	3183	5273	0	368	7813	8045	-2346	19844	0	0	19844	3241	616	23700	49.97
19	6284	322	269	6875	3055	6070	0	21	7084	7085	-2025	20446	0	0	20446	3219	636	24300	50.05
20	6492	535	272	7299	3067	6648	0	0	7243	6657	-1956	21068	0	0	21068	3189	647	24904	50.06
21	6301	368	274	6943	2944	6249	0	0	6602	6390	-1724	20204	0	0	20204	3100	598	23902	50.02
22	6473	366	273	7112	2664	6471	0	0	5253	5225	-1302	19594	0	0	19594	2905	576	23075	50.03
23	6468	239	276	6983	2770	6305	0	0	5279	4633	-1249	18867	0	0	18867	2704	575	22146	50.02
24	5551	239	274	6064	2782	5539	0	0	5976	5590	-1335	18099	0	0	18099	2571	541	21211	50.03
MUs	139.13	5.83	6.56	151.52	64.16	136.72	0.00	14.65	164.11	161.99	-45.50	469.73	0.00	0.00	469.73	70.01	13.80	553.54	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 03/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25175 MW	21850 MW	3679 MW
11 Hrs	8 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Jul/2026

Position as on 6.30 Hrs of 04/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
Total Capacity MSPGCL		290						
Total Capacity PLANNED OUTAGE		290						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 4	70	12/06/2026	14:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 8	80	12/06/2026	15:35		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 5	80	12/06/2026	16:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 7	80	12/06/2026	16:45		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 1	70	12/06/2026	16:50		Continued.	Repair work of HRT surge well and EVT.	07/07/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 3	70	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 2	70	13/06/2026	12:20		Continued.	Inspection of HRT and repair of Surge Well	07/07/2026
MSPGCL	Chandrapur Unit 6	500	26/06/2026	14:58	03/07/2026	02:45	Flame Failure	02/07/2026
MSPGCL	Koradi Unit 8	660	29/06/2026	03:19	03/07/2026	23:43	Boiler Tube Leakage	03/07/2026
MSPGCL	Nasik Unit 3	210	02/07/2026	10:00		Continued.	Boiler Tube Leakage	05/07/2026
MSPGCL	Ghatghar Unit-2	125	03/07/2026	22:05	03/07/2026	22:25	Lube Oil Flow upper Bearing	03/07/2026
Total Capacity MSPGCL		1055						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 2	60	29/06/2026	03:30		Continued.	boiler coal feeder's issue.	
IPP	VMEPL Unit 1	60	29/06/2026	04:50	03/07/2026	06:27	boiler coal feeder's issue	03/07/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	08/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	00:42	04/07/2026	05:20	issue in boiler's coal feeders	
IPP	VMEPL Unit 1	60	04/07/2026	06:13		Continued.	issue in boiler's coal feeders	
Total Capacity IPP		420						
Total Capacity FORCED OUTAGE		1475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Jul/2026

Position as on 6.30 Hrs of 04/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna STG-IV Unit-1	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-2	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 9	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-4	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 11	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Jul/2026

Position as on 6.30 Hrs of 04/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Koyna STG-IV Unit-3	250	02/06/2026	00:00		Continued.	07.06.2026 to 02:00 hrs of 08.06.26) Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 10	80	07/06/2026	02:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
Total Capacity MSPGCL		1240						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		1240						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 03/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 04/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	24/06/2026	06:28		Continued.	EO	1. For inspection of 2A bushing Bucholz Alarm of Pole 1 B phase Converter Transformer appeared on SCADA 2) General inspection of transformer
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kV Talegaon (PG)-Chakan line loading.
DHULE - KHANDWA CKT - 1	InterState	04/07/2026	17:49	04/07/2026	18:54	HT	For taking line reactor in service at 400kV Dhule end.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	02/07/2026	22:15	03/07/2026	09:52	HT	System OV.
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	03/07/2026	21:08	04/07/2026	07:19	EO	To attend hotspot of wave trap Rph top clamp Nut bolt
PARLI - KARJAT CKT - 2	IntraState	03/07/2026	22:20	04/07/2026	03:04	EO	Main 1 Distance relay testing work and CT Circuitry Check work.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	04/07/2026	06:24	04/07/2026	10:10	EO	For Work of attending oil leakage from transformer body of 400/220KV, 3*167MVA ICT-I (RYB-Ph) Equipment & Respective photograph is attached herewith
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
220 KV LINE Outages/Trippings							
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 04/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
KALMESHWAR-PANDHURNA	IntraState	02/07/2026	21:41	03/07/2026	09:52	HT	HT at pandurna end.
SATANA - GANGAPUR	IntraState	03/07/2026	01:01	03/07/2026	09:59	T	Tripped on distance protection.
TALANDGE - BIDRI	IntraState	03/07/2026	10:28	03/07/2026	15:11	PO	PID defected insulator replcement
MALEGAON-DHULE CKT	IntraState	03/07/2026	11:51	03/07/2026	15:47	PO	1. Outage required for replacement of 0.4 ACSR Conductor by High Performance Conductor for 220kV Dhule & Malegaon circuit. 2. During outage period plan to making &T& arrangement at TL No.97 (DCDC tower of 220kV Dhule & Chalisgaon circuit and 220kV Dhule & Malegaon circuit). 3. Removal of RYB phase jumpers at TL No. 97 of 220kV Dhule & Malegaon circuit. 4. Removal of RYB phase jumpers at TL No. 81 of 220kV Dhule - Chalisgaon circuit.
220 KV KUDUS-ABHITGHAR-WADA TAP	IntraState	03/07/2026	13:55	03/07/2026	14:16	EO	Remote SCADA Trails by Testing Team from 220kV Wada Substation end on 220 KV ABITGHAR- WADA line
220 KV KUDUS-ABHITGHAR-WADA TAP	IntraState	03/07/2026	14:25	03/07/2026	14:30	EO	For Remote SCADA Trails by Testing Team from 220kV Wada Substation end.
NERLE- POPHALI	IntraState	03/07/2026	15:27	03/07/2026	20:10	T	Distance Protection.
NERLE - PEDAMBE	IntraState	03/07/2026	19:32	03/07/2026	20:10	T	Over Current
KALMESHWAR-PANDHURNA	IntraState	03/07/2026	21:44	04/07/2026	08:46	HT	Load management
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	03/07/2026	22:55	04/07/2026	07:04	PO	Third Party Project work 1.TLA installation at loc. 25 New Monopole by DMRC Electrical Team 2.Metro Girder Launching by DMRC Civil Team.
NERLE- POPHALI	IntraState	04/07/2026	02:20	04/07/2026	05:25	EO	Y phase Breaker to CT conductor found red hot and CT to isolator conductor strands found broken
NERLE - PEDAMBE	IntraState	04/07/2026	02:21	04/07/2026	05:25	T	Tripped on Overloading due to Emergency outage availed on Nerle- Pophali
NERLE - PEDAMBE	IntraState	04/07/2026	06:07	04/07/2026	20:18	T	Distance Protection
HALKARNI-MAHALAXMI LINE	IntraState	04/07/2026	09:50	04/07/2026	15:42	PO	Polymer Insulator replacement
NERLE- POPHALI	IntraState	04/07/2026	10:19	04/07/2026	11:03	T	Tripped on overcurrent.
DHARASHIV - SOLAPUR (BALE)	IntraState	04/07/2026	10:30	04/07/2026	19:10	PO	Work of Making LILO on 220kV Murud-Tuljapur Line in r/o Interconnection between 220kV Murud-Tuljapur & 220kV Dharashiv-Barshi Line.
KARAD - NERLE	IntraState	04/07/2026	10:56	04/07/2026	11:13	HT	Load management
NERLE- POPHALI	IntraState	04/07/2026	11:04	04/07/2026	20:18	HT	H/T For load management.
TALOJA - PANCHANAND	IntraState	04/07/2026	12:22	04/07/2026	14:12	T	Distance Protection.
KALMESHWAR-PANDHURNA	IntraState	04/07/2026	21:40		Continued.	HT	Load management
POPHLI PEDHMBE LINE- 2	IntraState	04/07/2026	23:50	04/07/2026	02:00	EO	220KV PPL-Pedhambe II B phase line side isolator to outgoing conductor ,line side palm,along with nut and bolt found red hot

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 04/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV ICT Outages/Trippings							
220/100 KV 100 MVA ICT 2 @ VASAI II	IntraState	03/07/2026	12:28	03/07/2026	14:34	EO	To take nitrogen gas SERGI fire protection system in service
220/33 KV 50 MVA PTR 2 @ HAMIDWADA	IntraState	03/07/2026	12:44	03/07/2026	14:48	PO	Relay Testing work
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
MAIN BUS SECTION @ SAYNE	IntraState	03/07/2026	16:40		Continued.	EO	outage proposal for Integration of new 220/33 KV ,50 MVA PTR into the existing busbar scheme .Bus bar scheme will be kept out of service
220kV Main Bus-B @ Chakan Ph-II	IntraState	04/07/2026	10:32	04/07/2026	13:59	PO	1) For through jump erection work between B Bus section I (i.e. section of 220kV Bay no.201 & 202) and Section II (i.e. section of 220kV Bay no.203 & 204). 2) For erection of jump from stub bus to CB of Bay no.211."
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22- 22B.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage