

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 04/Aug/2026 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	137.829	526.307	1) Gujrat	1.351	-7.293
2) Hydro	16.323	60.043	2) Madhya Pradesh	7.209	11.854
3) Gas	6.593	26.129	3) Chattisgarh	1.850	7.700
Total MSPGCL	160.745	612.479	4) Maharashtra	183.002	665.105
B) 1) APLM	47.303	183.215	5) Goa (Amona)	-1.638	-5.863
2) JSWEL	24.238	90.680	Total	191.774	671.503
3) VIPL	9.901	38.689	a) Mumbai Schedule	44.426	172.043
4) RPL(AMT)	24.933	93.090	b) Mumbai Drawl	47.291	181.232
5) SWPGPL	8.957	38.684	c) MSEDCL Bilateral *	126.960	508.640
6) Other IPP	12.756	46.888	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	44.426	172.043
C) 1) TPCL Thermal	11.173	44.513	Include PX	0.000	0.000
2) TPCL Hydro	5.652	18.090	Standby	0.000	0.000
3) TPCL Gas	3.381	12.824	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.963	36.017	1) MSEDCL	476.832	1829.547
D) STATE			2) Mumbai Discoms	76.460	292.676
1) Thermal	286.053	1098.083	3) Other Discoms	13.670	54.315
(A1+C1+C4+(B1-B6))			TOTAL STATE	566.962	2176.538
2) Hydro	21.975	78.133			
(A2+C2)					
3) Gas	9.974	38.953			
(A3+B7+C3)					
4) Wind	32.885	197.038			
6) SOLAR	24.301	92.828			
TOTAL STATE	375.188	1505.035			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5752	6070	6317	5891
MSPGCL Hydro	394	449	2003	444
MSPGCL Gas	272	277	279	274
MSPGCL Total Generation	6418	6796	8599	6609
Central Sector Receipt	9287	8845	8545	6679
WIND	1317	1545	1439	1320
CPP / IPP Thermal	5307	4999	5962	5835
CPP / IPP Gas	0	0	0	0
SOLAR	1677	872	0	0
Exchange with Mumbai	-2322	-2362	-1722	-1265
MSEDCL DEMAND MET	21114	20082	22176	18733
Load Shedding	0	0	0	0
MSEDCL DEMAND	21114	20082	22176	18733
TPCL GENERATION	652	824	1210	691
AEML GENERATION	285	292	458	441
MUMBAI DEMAND	3259	3478	3390	2397
OTHER DISCOM DEMAND	569	613	647	445
STATE DEMAND MET	24943	24173	26213	21575
STATE DEMAND	24943	24173	26213	21575
Frequency (Hz)	50.01	49.95	49.99	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.24 Hz at 16:03 Hrs	49.69 Hz at 14:28 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 04/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.76	11.58	145	70
Unit 8	12.10	44.29	584	364
Unit 9	10.86	42.18	515	370
Unit 10	10.42	41.94	500	395
Total	36.14	139.99		
Bhusawal				
Unit 3	3.24	12.66	160	125
Unit 4	0.17	25.66	168	0
Unit 5	0.00	0.00	0	0
Unit 6	11.46	46.35	574	355
Total	14.86	84.67		
Parli				
Unit 6	3.91	11.55	206	136
Unit 7	3.48	13.86	198	76
Unit 8	3.64	15.29	185	125
Total	11.03	40.70		
Chandrapur				
Unit 3	2.49	9.66	129	67
Unit 4	2.20	8.16	107	79
Unit 5	8.10	29.27	381	285
Unit 6	8.22	30.10	425	285
Unit 7	0.00	0.00	0	0
Unit 8	8.30	32.91	421	289
Unit 9	8.63	32.51	435	282
Total	37.94	142.61		
Paras				
Unit 3	4.15	14.75	196	146
Unit 4	4.44	14.91	211	144
Total	8.59	29.66		
Khaparkheda				
Unit 1	3.31	11.56	165	115
Unit 2	1.30	2.08	157	0
Unit 3	3.38	12.64	166	123
Unit 4	3.81	13.56	193	128
Unit 5	10.47	22.80	485	325
Total	22.27	62.64		
Nasik				
Unit 3	2.82	10.82	131	103
Unit 4	3.10	12.54	146	118
Unit 5	1.06	2.66	117	0
Total	6.98	26.03		
Uran				
All Units	6.59	26.13	280	270
Total	6.59	26.13		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.15	0.86	20	0
Total	0.15	0.86		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.98	9.96	355	40
Stage 4	4.06	11.36	952	0
Stage 3	2.27	6.19	160	0
Total	8.31	27.51		
Hydro				
KDPH	0.43	1.73	18	18
VTRNA	0.51	2.32	60	0
TILLARI	0.50	2.00	62	0
BHIRA T.R.	0.44	1.76	80	0
SMLHY_PTN	5.49	21.79	236	221
GHATGHAR	0.64	2.92	125	0
Total	8.02	32.53		
Wind				
Total	32.88	197.04	0	0
Total	32.88	197.04		
CPP				
APML(Mus)	47.30	183.22	0	0
JSWEL(Mus)	24.24	90.68	0	0
VIPL(Mus)	9.90	38.69	0	0
RPLAMT-Mus	24.93	93.09	0	0
SWPGPL-Mus	8.96	38.68	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.23	16.73	190	154
Other(Mus)	1.66	6.61	0	0
JPL	5.98	19.79	325	183
VMEPL	0.00	0.00	0	0
LMEL	0.89	3.75	46	30
Total	128.09	491.25		
SOLAR				
Total	24.30	92.83	0	0
Total	24.30	92.83		
Tata				
Trombay 5	7.23	29.23	431	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.06	7.65	111	61
Trombay 7B	1.32	5.18	63	47
TATA Hydro	5.65	18.09	403	90
Trombay 8	3.94	15.28	240	128
Total	20.21	75.43		
AEML				
DTPS U-1&2	8.96	36.02	480	274
Total	8.96	36.02		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	137.83	526.31	MSPGCL Total	160.74	612.48
			MSPGCL Thml+Gas	144.42	552.44	Koyna 1,2 & 4 Total	6.04	21.32
			MSPGCL Hydro	16.32	60.04	State Total	375.19	1505.04

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 04/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6225	629	274	7128	1209	5963	0	0	6302	6661	-1348	19078	0	0	19078	2871	534	22484	50.04
2	5931	484	274	6689	1303	5942	0	0	6277	6576	-1171	18866	0	0	18866	2669	473	22008	49.95
3	5866	447	276	6589	1222	5895	0	0	6842	6760	-1152	18826	0	0	18826	2502	488	21816	49.94
4	5891	444	274	6609	1320	5835	0	0	7200	6679	-1265	18729	0	0	18729	2397	449	21575	50.02
5	5880	447	276	6603	1247	5621	0	0	7726	7100	-1302	18808	0	0	18808	2359	461	21628	49.99
6	5898	443	276	6617	1318	5783	0	0	8561	8381	-1213	20404	0	0	20404	2453	481	23338	50.04
7	5894	725	274	6893	1340	5938	0	202	9336	9269	-1384	21751	0	0	21751	2639	507	24897	49.97
8	5881	548	274	6703	1250	5634	0	826	9565	9724	-1764	21831	0	0	21831	2897	542	25270	50.02
9	5752	394	272	6418	1317	5307	0	1677	9496	9287	-2322	21110	0	0	21110	3259	573	24943	50.01
10	4986	352	272	5610	1553	4783	0	2471	9779	9533	-2671	20681	0	0	20681	3552	598	24831	49.96
11	4790	295	272	5357	1663	4458	0	2810	9063	9010	-2905	19809	0	0	19809	3764	584	24157	50.01
12	4872	294	270	5436	1527	4589	0	2999	7872	8002	-3050	18889	0	0	18889	3927	613	23430	50.02
13	4856	292	270	5418	1323	4327	0	2955	7968	7452	-3028	17843	0	0	17843	3922	603	22369	49.95
14	4906	301	272	5479	1264	3940	0	2928	7711	7354	-2858	17495	0	0	17495	3727	612	21834	49.98
15	5250	289	270	5809	1250	4198	0	2503	7608	7556	-2725	17987	0	0	17987	3648	604	22239	49.92
16	5264	299	273	5836	1324	4535	0	2335	8357	8207	-2709	18906	0	0	18906	3618	621	23145	50.02
17	5458	379	274	6111	1356	4602	0	1679	9189	8715	-2603	19238	0	0	19238	3600	621	23460	50.04
18	6070	449	277	6796	1545	4999	0	872	9407	8845	-2362	20077	0	0	20077	3478	618	24173	49.95
19	6243	913	278	7434	1505	5776	0	44	9222	8968	-2087	20975	0	0	20975	3396	665	25036	50.03
20	6317	2003	279	8599	1439	5962	0	0	8473	8545	-1722	22171	0	0	22171	3390	652	26213	49.99
21	6443	1855	279	8577	1470	6002	0	0	7818	7986	-1579	21849	0	0	21849	3281	607	25737	50.03
22	6394	1660	280	8334	1475	6005	0	0	7086	7465	-1450	21228	0	0	21228	3133	601	24962	50.02
23	6406	1539	278	8223	1372	5875	0	0	6676	6906	-1348	20439	0	0	20439	3022	589	24050	50.04
24	6356	842	279	7477	1293	6119	0	0	6801	6795	-1273	19839	0	0	19839	2956	572	23367	50.09
MUs	137.83	16.32	6.59	160.75	32.89	128.09	0.00	24.30	194.33	191.77	-47.29	476.83	0.00	0.00	476.83	76.46	13.67	566.96	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 04/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26213 MW	22171 MW	3927 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 04/Aug/2026

Position as on 6.30 Hrs of 05/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	05/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Khaparkhedha Unit 2	210	01/08/2026	09:54	04/08/2026	12:16	ESP Field work & ID Fan impeller work	04/08/2026
MSPGCL	Nasik Unit 5	210	01/08/2026	15:55	04/08/2026	11:41	Boiler Tube Leakage	04/08/2026
MSPGCL	Bhusawal Unit 4	500	04/08/2026	00:39		Continued.	Boiler Tube Leakage	
MSPGCL	Parli Unit 6	250	05/08/2026	10:04		Continued.	Furnace Pressure High	
Total Capacity MSPGCL		1075						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains choked and bed height rising issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		1225						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 04/Aug/2026

Position as on 6.30 Hrs of 05/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 04/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 05/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Trippings							
BUS COUPLER @ CHANDRAPUR	IntraState	04/08/2026	09:33	04/08/2026	19:16	PO	1.Static LBB testing work. 2.CB Diagnostic work.
MAIN BAY - 404 CHD SWITCHING CKT2 @ CHANDRAPUR 2	IntraState	05/08/2026	10:00			PO	Diagnostic testing of Bus CT, CB & Allied bay maintenance work
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43			HT	Over Voltage
MAIN BUS - 1 @ AKOLA	IntraState	03/08/2026	11:38			PO	Bus Bar Protection required out of Service. For checking of events on busbar ie 400kV Bus-I and 400 kV Bus II
MAIN BUS - 2 @ AKOLA	IntraState	03/08/2026	11:38			PO	Bus Bar Protection required out of service for checking of events on busbar ie 400kV Bus-I and 400 kV Bus II
BABHALESHWAR - PADGHE CKT-1	IntraState	04/08/2026	05:58	04/08/2026	16:16	EO	Re-stringing of damaged Earth wire snapped between loc no 914 to 915 alongwith associated work.
EKTUNI - TAPTITANDA CKT - 2	IntraState	04/08/2026	11:11	04/08/2026	20:25	PO	Routine Diagnostic and testing work along with routine maintenance work.
LONIKAND 2 - KARJAT CKT - 1	IntraState	04/08/2026	13:40	04/08/2026	21:45	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
LONIKAND 2 - KARJAT CKT - 1	IntraState	05/08/2026	10:24			PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kV STN-4A @ DEEPNAGAR	IntraState	31/07/2026	11:36			EO	for the 500 MW planned work of STN-4A Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work as per GENCO requirement
400/220/33KV 500 MVA ICT - 2 @ KUDUS	IntraState	03/08/2026	21:42	04/08/2026	02:17	EO	Sparking observed on B-phase LV Side CT of ICT-2 & For attending red hot on B-phase LV Side CT.
400/220/33 KV 500MVA ICT - 4 @ NAGOTHANE	IntraState	04/08/2026	12:07	04/08/2026	15:06	T	Tripped on PRV protection.
500 MVA 400/220 KV ICT - 1 @ CHANDRAPUR 2	IntraState	04/08/2026	13:20	04/08/2026	18:33	EO	For troubleshooting the issue of FD trip & TCIV alarm on CTR panel of 400/220/33KV ICT-1
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	04/08/2026	13:22	04/08/2026	16:06	EO	Attending alarm Of PNRV On CTR Panel
400 KV BR Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 04/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 05/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV TBC Outages/Trippings							
TBC @ ANANDNAGAR	IntraState	04/08/2026	14:37	04/08/2026	17:54	EO	For 220kv TBC CB closing problem attending work
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Pachanand (Temporary) line (MSLDC purview) under LES schemes.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 04/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 05/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	03/08/2026	21:36	04/08/2026	02:44	EO	1.Outage on 500 MVA, 400/220 KV ICT-2 2.Sparking observed on B-phase LV Side CT of ICT-2 & For attending red hot on B-phase LV Side CT. 3.220kV Kudus- Borivali-1 (Bay 201) & 220 KV Kudus- Boisar also needed HT for load managemnet on ICT-1
DAHANU - VERSOVA	IntraState	03/08/2026	23:05	04/08/2026	07:42	PO	Safety purpose to facilitate the safe execution of the PEB erection works at Shahid Bhagat Singh Station of Metro Line 9
LONIKAND 1 - KHED CITY	IntraState	04/08/2026	04:36	04/08/2026	12:43	T	Distance Protection.
URAN - SEZ JNPT	IntraState	04/08/2026	06:30	04/08/2026	07:59	EO	"For attending red hots pot at loc. No. 6 top ph Observed on Dt.01.08.2026" 0007
COLOURCHEM - TEMGHAR	IntraState	04/08/2026	07:21	04/08/2026	10:36	EO	To attend flashover Disc insulator at TL. No. 29 B Phase & Damaged earth wire
TILLARI - AMONA LINE	IntraState	04/08/2026	10:05	04/08/2026	17:28	PO	Insulator replacement and iso replacement work
LONIKAND 1 - KHED CITY	IntraState	04/08/2026	10:40	04/08/2026	12:43	EO	Replacement of broken SSN string insulator at loc no.2 (220kV Loniknad - Khed City Line I under breakdown)
LONIKAND 2 - KHED CITY	IntraState	04/08/2026	10:40	04/08/2026	13:07	EO	Replacement of broken SSN string insulator at loc no.2 (220kV Loniknad - Khed City Line I under breakdown)
URAN - APTA CKT - 1	IntraState	04/08/2026	10:45	04/08/2026	19:23	PO	Insulator replacement work under Scheme
TOPWORTH - TIMBER MARKET	IntraState	04/08/2026	11:48	04/08/2026	14:05	T	Tripped on distance protection.
EKLAHARE (GCR) - GHATGHAR	IntraState	04/08/2026	12:59	04/08/2026	21:51	T	Tripped on distance protection.
PIRANGUT - HINJAWADI 2	IntraState	04/08/2026	13:16	04/08/2026	16:01	EO	For replacement of Y Phase flashover polymer insulator string at Lco No. 142
VITA - MIRAJ	IntraState	04/08/2026	14:36	04/08/2026	16:10	PO	SF6 CB Diagnostic Testing work.
GHATGHAR - BAPGAON	IntraState	04/08/2026	18:34	04/08/2026	22:26	EO	For safety Purpose
KALWA SALSETTE - 3	IntraState	04/08/2026	23:12	05/08/2026	09:11	PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : work in vicinity for Formation of three terminal line - 220 kV KVTL Vikhroli - AEML Chandivali / Salsette-1 :-
DAHANU - VERSOVA	IntraState	04/08/2026	23:22			PO	PEB erection activities at Shahid Bhagat singh station
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	04/08/2026	23:22	05/08/2026	10:05	PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : Formation of three terminal line - 220 kV KVTL Vikhroli - AEML Chandivali / Salsette-1 line

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 04/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 05/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI (GIS) CKT-1	IntraState	04/08/2026	23:45	05/08/2026	10:05	PO	¿Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : Formation of three terminal line - 220 kV KVTL Vikhroli - AEML Chandivali / Salsette-1
GHATGHAR - BAPGAON	IntraState	04/08/2026	23:54	05/08/2026	09:32	T	Distance prot. Optd. Yph fault ,Zone1, Fault current-1.975 kAmp. A/R Block.
MALINAGAR - KARKAMB	IntraState	05/08/2026	09:34			PO	Outage is required for Quarterly Maintenance
MALINAGAR - KARKAMB	IntraState	05/08/2026	09:34			PO	Outage is required for Quarterly Maintenance
TILLARI - AMONA LINE	IntraState	05/08/2026	10:12			PO	Insulator replacement and iso replacement work
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/132-110 KV 100 MVA ICT 1 @ KADEGAON	IntraState	04/08/2026	10:33	04/08/2026	15:02	PO	For Relay testing work.
220/22 kV 50MVA TF-2 @ JAMBHUL	IntraState	04/08/2026	14:56	04/08/2026	16:47	EO	CFT healthiness testing work by PAC Dombivali testing Unit
220/132-110 KV 100 MVA ICT 2 @ KADEGAON	IntraState	04/08/2026	15:25	04/08/2026	16:10	PO	For Relay testing work
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage