

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 04/Jul/2026 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	143.373	556.012	1) Gujrat	-4.672	-17.454
2) Hydro	6.870	22.139	2) Madhya Pradesh	-2.258	-6.801
3) Gas	6.517	26.374	3) Chattisgarh	0.560	2.220
Total MSPGCL	156.760	604.525	4) Maharashtra	155.856	662.438
B) 1) APLM	48.142	208.174	5) Goa (Amona)	-0.866	-3.456
2) JSWEL	19.824	84.718	Total	148.620	636.947
3) VIPL	12.396	51.563	a) Mumbai Schedule	40.982	165.397
4) RPL(AMT)	22.128	107.889	b) Mumbai Drawl	42.737	178.886
5) SWPGPL	9.965	40.967	c) MSEDCL Bilateral *	110.886	471.586
6) Other IPP	12.350	51.373	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	40.982	165.397
C) 1) TPCL Thermal	9.581	38.722	Include PX	0.000	0.000
2) TPCL Hydro	2.259	14.280	Standby	0.000	0.000
3) TPCL Gas	2.876	11.653	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.217	34.099	1) MSEDCL	456.530	1871.928
D) STATE			2) Mumbai Discoms	65.670	277.640
1) Thermal	285.976	1173.517	3) Other Discoms	13.262	54.568
(A1+C1+C4+(B1-B6))			TOTAL STATE	535.462	2204.136
2) Hydro	9.129	36.419			
(A2+C2)					
3) Gas	9.393	38.027			
(A3+B7+C3)					
4) Wind	69.611	250.618			
6) SOLAR	12.733	68.608			
TOTAL STATE	386.842	1567.189			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6509	5539	6918	5534
MSPGCL Hydro	391	160	531	226
MSPGCL Gas	272	270	271	273
MSPGCL Total Generation	7172	5969	7720	6033
Central Sector Receipt	8239	6942	5753	4440
WIND	2424	2816	3122	3034
CPP / IPP Thermal	5571	4279	6250	5030
CPP / IPP Gas	0	0	0	0
SOLAR	872	1861	0	0
Exchange with Mumbai	-2035	-2591	-1750	-1261
MSEDCL DEMAND MET	21668	18697	20500	16813
Load Shedding	0	0	0	0
MSEDCL DEMAND	21668	18697	20500	16813
TPCL GENERATION	596	554	801	540
AEML GENERATION	395	287	384	295
MUMBAI DEMAND	3026	3432	2935	2096
OTHER DISCOM DEMAND	575	580	595	463
STATE DEMAND MET	25269	22709	24030	19372
STATE DEMAND	25269	22709	24030	19372
Frequency (Hz)	49.97	49.96	50.02	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.19 Hz at 10.29 Hrs	49.75 Hz at 08.21 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 04/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.93	13.47	162	80
Unit 8	10.14	10.15	569	104
Unit 9	10.46	47.18	520	365
Unit 10	10.49	45.28	505	390
Total	34.02	116.08		
Bhusawal				
Unit 3	3.08	12.12	135	125
Unit 4	7.71	22.65	440	285
Unit 5	7.70	33.58	450	280
Unit 6	11.20	47.86	625	378
Total	29.70	116.20		
Parli				
Unit 6	3.78	15.92	203	143
Unit 7	3.57	14.58	173	136
Unit 8	3.85	16.40	240	144
Total	11.20	46.90		
Chandrapur				
Unit 3	1.93	9.27	112	49
Unit 4	1.82	9.12	95	48
Unit 5	6.43	26.45	310	220
Unit 6	6.22	12.02	290	183
Unit 7	4.99	20.81	234	192
Unit 8	7.58	32.84	378	288
Unit 9	7.81	33.32	401	278
Total	36.78	143.83		
Paras				
Unit 3	3.70	15.81	171	143
Unit 4	3.82	15.95	194	142
Total	7.52	31.76		
Khaparkheda				
Unit 1	3.17	12.40	160	110
Unit 2	2.85	11.99	133	100
Unit 3	3.38	13.18	166	128
Unit 4	0.00	0.00	0	0
Unit 5	8.91	36.20	420	310
Total	18.32	73.77		
Nasik				
Unit 3	0.00	3.32	0	0
Unit 4	2.99	12.25	132	115
Unit 5	2.86	11.91	145	110
Total	5.85	27.48		
Uran				
All Units	6.52	26.37	275	265
Total	6.52	26.37		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	0.00	0.00	0	0
Stage 4	0.00	0.00	0	0
Stage 3	0.87	1.78	152	0
Total	0.87	1.78		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.98	2.97	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.44	1.42	80	0
SMLHY_PTN	3.94	14.04	196	146
GHATGHAR	0.64	1.92	125	0
Total	6.00	20.36		
Wind				
Total	69.61	250.62	0	0
Total	69.61	250.62		
CPP				
APML(Mus)	48.14	208.17	0	0
JSWEL(Mus)	19.82	84.72	0	0
VIPL(Mus)	12.40	51.56	0	0
RPLAMT-Mus	22.13	107.89	0	0
SWPGPL-Mus	9.96	40.97	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.71	20.26	254	152
Other(Mus)	1.65	6.63	0	0
JPL	5.12	21.31	269	139
Total	123.94	541.52		
SOLAR				
Total	12.73	68.61	0	0
Total	12.73	68.61		
Tata				
Trombay 5	6.33	25.55	294	248
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.65	6.79	105	58
Trombay 7B	1.23	4.86	62	48
TATA Hydro	2.26	14.28	309	20
Trombay 8	3.25	13.17	161	129
Total	14.72	64.66		
AEML				
DTPS U-1&2	8.22	34.10	495	282
Total	8.22	34.10		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	143.37	556.01	MSPGCL Total	156.76	604.52
			MSPGCL Thml+Gas	149.89	582.39	Koyna 1,2 & 4 Total	0.00	0.00
			MSPGCL Hydro	6.87	22.14	State Total	386.84	1567.19

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 04/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	Load Shedding		MSEDCL DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5381	232	275	5888	2879	5293	0	0	5708	5699	-1476	17760	0	0	17760	2453	522	20735	50.03
2	5424	226	275	5925	2877	5058	0	0	5127	5267	-1473	17154	0	0	17154	2305	500	19959	50.02
3	5602	226	272	6100	3001	5064	0	0	5134	4581	-1357	16909	0	0	16909	2175	479	19564	49.97
4	5534	226	273	6033	3034	5030	0	0	5181	4440	-1261	16810	0	0	16810	2096	467	19372	49.98
5	5531	222	275	6028	2862	5093	0	0	5241	5507	-1255	17745	0	0	17745	2081	490	20316	49.99
6	5895	379	274	6548	2823	5179	0	0	6021	6193	-1347	18882	0	0	18882	2165	514	21561	49.94
7	6964	256	274	7494	2687	5761	0	135	6484	6600	-1438	20713	0	0	20713	2278	526	23517	49.96
8	6799	334	271	7404	2451	5828	0	425	7082	7346	-1612	21290	0	0	21290	2444	552	24286	49.96
9	6419	377	270	7066	2526	5658	0	674	7728	7964	-1728	21607	0	0	21607	2730	554	24890	49.92
10	6509	391	272	7172	2424	5571	0	872	7936	8239	-2035	21664	0	0	21664	3026	579	25269	49.97
11	5963	235	271	6469	2769	5222	0	1208	8446	8096	-2385	20799	0	0	20799	3243	581	24623	50.02
12	5506	167	270	5943	2725	4511	0	1631	8231	8155	-2608	19772	0	0	19772	3470	585	23827	49.91
13	5539	160	270	5969	2816	4279	0	1861	7067	6942	-2591	18693	0	0	18693	3432	584	22709	49.96
14	5489	164	271	5924	3037	4202	0	1671	6394	6043	-2422	17905	0	0	17905	3245	550	21700	50.01
15	5518	186	273	5977	2995	4197	0	1656	6286	5922	-2278	17902	0	0	17902	3100	567	21569	49.99
16	5529	204	273	6006	3158	4205	0	1359	6883	6183	-2126	18204	0	0	18204	2956	581	21741	49.99
17	5528	166	265	5959	3234	4218	0	820	6715	6670	-2046	18263	0	0	18263	2899	592	21754	49.95
18	5677	230	271	6178	3110	4639	0	396	6475	6867	-2025	18563	0	0	18563	2876	602	22041	49.98
19	6236	387	272	6895	3066	5540	0	25	6353	6759	-1838	19850	0	0	19850	2898	598	23345	49.99
20	6918	531	271	7720	3122	6250	0	0	5462	5753	-1750	20496	0	0	20496	2935	598	24030	50.02
21	6660	428	271	7359	3131	6266	0	0	5731	5396	-1672	19902	0	0	19902	2885	579	23365	50.00
22	6577	371	270	7218	3080	6150	0	0	4627	4900	-1476	19310	0	0	19310	2777	562	22649	50.01
23	6374	373	268	7015	2903	5995	0	0	4526	4419	-1304	18460	0	0	18460	2659	568	21687	49.99
24	5801	399	270	6470	2901	5593	0	0	4965	4679	-1234	17874	0	0	17874	2542	535	20951	49.90
MUs	143.37	6.87	6.52	156.76	69.61	124.80	0.00	12.73	149.80	148.62	-42.74	456.53	0.00	0.00	456.53	65.67	13.26	535.46	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 04/Jul/2026		
State Demand	MSEDCL Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25269 MW	21664 MW	3470 MW
10 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 04/Jul/2026

Position as on 6.30 Hrs of 05/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
Total Capacity MSPGCL		790						
Total Capacity PLANNED OUTAGE		790						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 4	70	12/06/2026	14:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 8	80	12/06/2026	15:35		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 5	80	12/06/2026	16:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 7	80	12/06/2026	16:45		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 1	70	12/06/2026	16:50		Continued.	Repair work of HRT surge well and EVT.	07/07/2026
MSPGCL	Koyna Unit 3	70	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	07/07/2026
MSPGCL	Koyna Unit 2	70	13/06/2026	12:20		Continued.	Inspection of HRT and repair of Surge Well	07/07/2026
MSPGCL	Nasik Unit 3	210	02/07/2026	10:00		Continued.	Boiler Tube Leakage	05/07/2026
Total Capacity MSPGCL		1055						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 2	60	29/06/2026	03:30	05/07/2026	04:42	boiler coal feeder's issue.	
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	08/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	00:42	04/07/2026	05:20	issue in boiler's coal feeders	
IPP	VMEPL Unit 1	60	04/07/2026	06:13		Continued.	issue in boiler's coal feeders	
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	
Total Capacity IPP		420						
Total Capacity FORCED OUTAGE		1475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cvcle operation	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 04/Jul/2026

Position as on 6.30 Hrs of 05/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna STG-IV Unit-1	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-3	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-4	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 11	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 9	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-2	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 04/Jul/2026

Position as on 6.30 Hrs of 05/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Koyna Unit 10	80	07/06/2026	02:00		Continued.	mode from 02.06.2026 due to low reservoir level, (Koyna provide 560 MW DC from 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26) Vide CE MSPGCL Pophali mail dtd 01.06.2026 all kgsc machines kept on standstill mode from 02.06.2026 due to low reservoir level, (Koyna provide 560 MW DC from 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
Total Capacity MSPGCL		1240						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		1240						

* Other generator generating power instead of contracted generator with tri-party agreement in between generators & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 04/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 05/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	24/06/2026	06:28	05/07/2026	14:08	EO	1. For inspection of 2A bushing Bucholz Alarm of Pole 1 B phase Converter Transformer appeared on SCADA 2) General inspection of transformer
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	05/07/2026	15:49	05/07/2026	18:09	T	Tripped on DC filter Z1 Trip and DC filter Z1 F1 overload Trip at Padghe end.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kV Talegaon (PG)-Chakan line loading.
DHULE - KHANDWA CKT - 1	InterState	04/07/2026	17:49	04/07/2026	18:54	HT	For taking line reactor in service at 400kV Dhule end.
KARAD - SOLAPUR (PG)	InterState	05/07/2026	19:14			T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	03/07/2026	21:08	04/07/2026	07:19	EO	To attend hotspot of wave trap Rph top clamp Nut bolt
PARLI - KARJAT CKT - 2	IntraState	03/07/2026	22:20	04/07/2026	03:04	EO	Main 1 Distance relay testing work and CT Circuitory Check work.
KHADKA-AURANGABAD (WALUJ)	IntraState	05/07/2026	12:36			HT	Over Voltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	04/07/2026	06:24	04/07/2026	10:10	EO	For Work of attending oil leakage from transformer body of 400/220KV, 3*167MVA ICT-I (RYB-Ph) Equipment & Respective photograph is attached herewith
400/220 KV 500 MVA ICT - 6 @ PADGHE	IntraState	05/07/2026	14:11	05/07/2026	15:30	T	Tripped due to 220kV Pal bay 29B isolator damaged observed on Bus-2.
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	IntraState	05/07/2026	14:11			T	Tripped due to 220kV Pal bay 29B isolator damaged observed on Bus-2.
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	IntraState	05/07/2026	14:11	05/07/2026	18:02	T	Tripped due to 220kV Pal bay 29B isolator damaged observed on Bus-2.
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	05/07/2026	14:11	05/07/2026	17:13	T	Tripped due to 220kV Pal bay 29B isolator damaged observed on Bus-2.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 04/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 05/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
KALMESHWAR-PANDHURNA	IntraState	03/07/2026	21:44	04/07/2026	08:46	HT	Load management
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	03/07/2026	22:55	04/07/2026	07:04	PO	Third Party Project work 1.TLA installation at loc. 25 New Monopole by DMRC Electrical Team 2.Metro Girder Launching by DMRC Civil Team.
NERLE- POPHALI	IntraState	04/07/2026	02:20	04/07/2026	05:25	EO	Y phase Breaker to CT conductor found red hot and CT to isolator conductor strands found broken
NERLE - PEDAMBE	IntraState	04/07/2026	02:21	04/07/2026	05:25	T	Tripped on Overloading due to Emergency outage availed on Nerle- Pophali
NERLE - PEDAMBE	IntraState	04/07/2026	06:07	04/07/2026	20:18	T	Distance Protection
HALKARNI-MAHALAXMI LINE	IntraState	04/07/2026	09:50	04/07/2026	15:42	PO	Polymer Insulator replacement
NERLE- POPHALI	IntraState	04/07/2026	10:19	04/07/2026	11:03	T	Tripped on overcurrent.
DHARASHIV - SOLAPUR (BALE)	IntraState	04/07/2026	10:30	04/07/2026	19:10	PO	Work of Making LILO on 220kV Murud-Tuljapur Line in r/o Interconnection between 220kV Murud-Tuljapur & 220kV Dharashiv-Barshi Line.
KARAD - NERLE	IntraState	04/07/2026	10:56	04/07/2026	11:13	HT	Load management
NERLE- POPHALI	IntraState	04/07/2026	11:04	04/07/2026	20:18	HT	H/T For load management.
TALOJA - PANCHANAND	IntraState	04/07/2026	12:22	04/07/2026	14:12	T	Distance Protection.
KALMESHWAR-PANDHURNA	IntraState	04/07/2026	21:40	05/07/2026	09:46	HT	Load management
POPHLI PEDHMBE LINE- 2	IntraState	04/07/2026	23:50	04/07/2026	02:00	EO	220KV PPL-Pedhambe II B phase line side isolator to outgoing conductor ,line side palm,along with nut and bolt found red hot
SALSETTE - VIKHROLI (GIS) CKT - 3	IntraState	05/07/2026	10:59			T	Tripped on Y-B phase to phase fault.
TALANDGE - SAWANTWADI	IntraState	05/07/2026	11:49	05/07/2026	14:03	T	Distance Protection.
PADGHE - TEMGHAR - 2	IntraState	05/07/2026	14:11			T	Tripped due to 220kV Padge Bus 2 tripped
PADGHE - KAMBA 1	IntraState	05/07/2026	14:11			T	Tripped due to 220 kV Padghe Bus 2 tripped

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 04/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 05/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TALANDGE - SAWANTWADI	IntraState	05/07/2026	14:39	05/07/2026	21:12	T	Tripped on distance protection.
BOMBAY DYEING - SAHARA	IntraState	05/07/2026	16:40	05/07/2026	19:05	T	Tripped on distance protection.
220 KV PADGHE-KUDUS	IntraState	05/07/2026	18:44			HT	For Load management of padge bus loading
KALMESHVAR-PANDHURNA	IntraState	05/07/2026	19:28			HT	HT AT PANDHURNA END
BOMBAY DYEING - SAHARA	IntraState	05/07/2026	23:23			T	Tripped on distance protection R Phase
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
MAIN BUS SECTION @ SAYNE	IntraState	03/07/2026	16:40	05/07/2026	18:24	EO	outage proposal for Integration of new 220/33 KV ,50 MVA PTR into the existing busbar scheme .Bus bar scheme will be kept out of service
220kV Main Bus-B @ Chakan Ph-II	IntraState	04/07/2026	10:32	04/07/2026	13:59	PO	1) For through jump erection work between B Bus section I (i.e. section of 220kV Bay no.201 & 202) and Section II (i.e. section of 220kV Bay no.203 & 204). 2) For erection of jump from stub bus to CB of Bay no.211."
BUS - B @ PADGHE	IntraState	05/07/2026	14:11			T	Tripped due to 220kV Pal bay 29B isolator damaged observed on Bus-2.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage