

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 06/Aug/2026 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	150.015	816.913	1) Gujrat	3.005	-2.922
2) Hydro	10.116	83.938	2) Madhya Pradesh	6.057	23.576
3) Gas	6.579	39.376	3) Chattisgarh	0.980	9.490
Total MSPGCL	166.710	940.227	4) Maharashtra	185.067	1037.920
B) 1) APML	46.280	278.175	5) Goa (Amona)	-1.436	-8.662
2) JSWEL	22.688	136.776	Total	193.673	1059.402
3) VIPL	9.773	58.126	a) Mumbai Schedule	47.551	264.005
4) RPL(AMT)	24.418	141.084	b) Mumbai Drawl	50.905	279.872
5) SWPGPL	8.421	55.698	c) MSEDCL Bilateral *	140.722	785.490
6) Other IPP	12.647	72.094	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.551	264.005
C) 1) TPCL Thermal	9.424	64.903	Include PX	0.000	0.000
2) TPCL Hydro	4.872	27.754	Standby	0.000	0.000
3) TPCL Gas	3.268	19.452	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.564	52.012	1) MSEDCL	486.792	2796.027
D) STATE			2) Mumbai Discoms	76.033	443.993
1) Thermal	291.230	1675.781	3) Other Discoms	13.921	82.029
(A1+C1+C4+(B1-B6))			TOTAL STATE	576.746	3322.049
2) Hydro (A2+C2)	14.988	111.692			
3) Gas (A3+B7+C3)	9.847	58.828			
4) Wind	42.443	274.115			
6) SOLAR	24.565	142.231			
TOTAL STATE	383.073	2262.647			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6199	6248	6939	6482
MSPGCL Hydro	544	405	750	355
MSPGCL Gas	278	272	273	276
MSPGCL Total Generation	7021	6925	7962	7113
Central Sector Receipt	9612	8578	9089	7150
WIND	1421	2333	2446	1100
CPP / IPP Thermal	4829	4547	5992	5496
CPP / IPP Gas	0	0	0	0
SOLAR	1642	787	0	0
Exchange with Mumbai	-2254	-2537	-2124	-1411
MSEDCL DEMAND MET	21677	20009	22752	18975
Load Shedding	0	0	0	0
MSEDCL DEMAND	21677	20009	22752	18975
TPCL GENERATION	631	745	967	667
AEML GENERATION	315	276	362	374
MUMBAI DEMAND	3200	3558	3453	2452
OTHER DISCOM DEMAND	594	624	613	473
STATE DEMAND MET	25471	24191	26818	21900
STATE DEMAND	25471	24191	26818	21900
Frequency (Hz)	50.07	49.96	50.05	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.32 Hz at 11.56 Hrs	49.77 Hz at 09.20 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 06/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.35	18.06	170	117
Unit 8	11.83	66.96	562	371
Unit 9	11.13	64.39	550	355
Unit 10	9.92	62.80	450	165
Total	36.23	212.22		
Bhusawal				
Unit 3	3.13	19.05	140	115
Unit 4	7.83	33.50	450	87
Unit 5	0.00	0.00	0	0
Unit 6	12.24	70.75	602	367
Total	23.20	123.31		
Parli				
Unit 6	4.26	19.48	207	146
Unit 7	4.01	21.66	198	144
Unit 8	3.94	23.12	191	144
Total	12.21	64.26		
Chandrapur				
Unit 3	2.88	15.28	140	100
Unit 4	2.52	13.00	123	69
Unit 5	8.05	45.62	380	285
Unit 6	8.43	46.58	430	280
Unit 7	0.00	0.00	0	0
Unit 8	8.19	49.63	447	280
Unit 9	8.35	49.43	447	267
Total	38.43	219.52		
Paras				
Unit 3	4.46	23.35	221	145
Unit 4	4.69	23.84	245	144
Total	9.14	47.18		
Khaparkheda				
Unit 1	2.47	16.82	130	80
Unit 2	3.08	8.08	159	80
Unit 3	3.20	18.71	154	114
Unit 4	3.31	20.19	153	124
Unit 5	9.76	42.73	445	320
Total	21.83	106.54		
Nasik				
Unit 3	2.96	16.82	133	110
Unit 4	3.01	18.53	145	115
Unit 5	3.01	8.53	141	114
Total	8.98	43.88		
Uran				
All Units	6.58	39.38	279	266
Total	6.58	39.38		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.04	0.97	20	0
Total	0.04	0.97		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.18	13.88	130	35
Stage 4	0.00	12.52	0	0
Stage 3	0.87	8.77	160	0
Total	2.05	35.16		
Hydro				
KDPH	0.43	2.59	18	18
VTRNA	0.67	3.57	60	0
TILLARI	0.50	3.03	61	0
BHIRA T.R.	0.41	2.62	80	0
SMLHY_PTN	5.46	32.81	240	219
GHATGHAR	0.60	4.15	125	0
Total	8.07	48.78		
Wind				
Total	42.44	274.12	0	0
Total	42.44	274.12		
CPP				
APML(Mus)	46.28	278.18	0	0
JSWEL(Mus)	22.69	136.78	0	0
VIPL(Mus)	9.77	58.13	0	0
RPLAMT-Mus	24.42	141.08	0	0
SWPGPL-Mus	8.42	55.70	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.64	25.93	217	152
Other(Mus)	1.64	9.90	0	0
JPL	5.50	30.77	273	143
VMEPL	0.00	0.00	0	0
LMEL	0.86	5.49	44	12
Total	124.23	741.95		
SOLAR				
Total	24.56	142.23	0	0
Total	24.56	142.23		
Tata				
Trombay 5	6.21	42.66	269	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.95	11.62	107	59
Trombay 7B	1.32	7.83	63	48
TATA Hydro	4.87	27.75	418	84
Trombay 8	3.21	22.24	152	127
Total	17.56	112.11		
AEML				
DTPS U-1&2	7.56	52.01	473	270
Total	7.56	52.01		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	150.02	816.91	MSPGCL Total	166.71	940.23
			MSPGCL Thml+Gas	156.59	856.29	Koyna 1,2 & 4 Total	1.18	26.39
			MSPGCL Hydro	10.12	83.94	State Total	383.07	2262.65

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 06/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6402	433	278	7113	1180	6199	0	0	7339	7061	-1631	19390	0	0	19390	2824	532	22746	49.94
2	6410	372	278	7060	1189	5845	0	0	7508	7106	-1566	19133	0	0	19133	2584	501	22218	49.98
3	6482	355	276	7113	1100	5496	0	0	7542	7150	-1411	18971	0	0	18971	2452	477	21900	50.03
4	6597	348	278	7223	1138	5425	0	0	7684	7264	-1417	19144	0	0	19144	2371	489	22004	50.03
5	6749	309	279	7337	1163	5527	0	0	7813	7515	-1360	19701	0	0	19701	2319	481	22501	50.00
6	6822	346	278	7446	1224	5492	0	0	8969	8498	-1436	20694	0	0	20694	2404	530	23628	50.01
7	6863	437	277	7577	1296	5568	0	183	9608	9726	-1498	22302	0	0	22302	2601	550	25453	49.99
8	6668	565	276	7509	1245	5254	0	859	9543	9749	-1859	22169	0	0	22169	2857	588	25614	50.05
9	6199	544	278	7021	1421	4829	0	1642	9527	9612	-2254	21673	0	0	21673	3200	598	25471	50.07
10	5761	432	276	6469	1713	4434	0	2448	9951	9433	-2574	21315	0	0	21315	3483	608	25406	49.93
11	5641	291	275	6207	1761	4455	0	2830	8426	8988	-2809	20814	0	0	20814	3695	618	25127	50.05
12	5638	298	272	6208	1820	4515	0	3070	7816	7700	-2940	19744	0	0	19744	3830	629	24203	50.08
13	5355	288	269	5912	1861	4206	0	2909	7776	7493	-2912	18853	0	0	18853	3778	616	23247	49.97
14	5339	283	266	5888	1904	4262	0	2878	7283	6864	-2771	18412	0	0	18412	3654	613	22679	50.00
15	5355	289	267	5911	1954	4296	0	2795	8131	7191	-2756	18794	0	0	18794	3645	597	23036	50.02
16	5328	291	268	5887	2151	4015	0	2439	8819	7805	-2713	18961	0	0	18961	3621	623	23205	49.98
17	5504	324	268	6096	2276	3959	0	1659	9101	8623	-2626	19376	0	0	19376	3606	611	23593	49.97
18	6248	405	272	6925	2333	4547	0	787	8776	8578	-2537	20004	0	0	20004	3558	629	24191	49.96
19	6840	490	272	7602	2374	5069	0	66	9277	8790	-2317	20951	0	0	20951	3476	633	25060	50.01
20	6939	750	273	7962	2446	5992	0	0	8751	9089	-2124	22748	0	0	22748	3453	617	26818	50.05
21	6971	716	274	7961	2344	6192	0	0	8123	7982	-1923	21932	0	0	21932	3336	624	25892	50.02
22	6839	587	273	7699	2272	6240	0	0	7528	7462	-1845	21231	0	0	21231	3179	597	25007	50.01
23	6701	472	278	7451	2185	6241	0	0	6878	7095	-1809	20573	0	0	20573	3090	590	24253	50.01
24	6364	491	278	7133	2093	6169	0	0	6908	6899	-1817	19906	0	0	19906	3017	571	23494	50.00
MUs	150.02	10.12	6.58	166.71	42.44	124.23	0.00	24.56	199.08	193.67	-50.90	486.79	0.00	0.00	486.79	76.03	13.92	576.75	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 06/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26818 MW	22748 MW	3830 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 06/Aug/2026

Position as on 6.30 Hrs of 07/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	12/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koradi Unit-10	660	06/08/2026	23:40		Continued.	Boiler Tube Leakage	10/08/2026
Total Capacity MSPGCL		985						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		1135						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 06/Aug/2026

Position as on 6.30 Hrs of 07/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 07/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	05/08/2026	08:58			HT	H/T AT WALUJ END.
PUNE(GIS) - TALEGAON(PG) CKT - 1	InterState	06/08/2026	20:35	07/08/2026	06:52	PO	AMP of Line BAY at Talegaon S/s.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43			HT	Over Voltage
MAIN BUS - 2 @ AKOLA	IntraState	03/08/2026	11:38	06/08/2026	18:28	PO	Bus Bar Protection required out of service for checking of events on busbar ie 400kV Bus-I and 400 kV Bus II
BUS REACTOR (125 MVar) @ ALKUD	IntraState	05/08/2026	19:17	06/08/2026	05:12	T	Back up impedance relay
NEW KOYNA-KARAD CKT - 1	IntraState	06/08/2026	07:12			PO	Distance Main1, LBB relay retrofitting work along with panel rewiring work for compliance of WRPC protection audit point.
CHANDRAPUR-PARLI CKT-3	IntraState	06/08/2026	13:10	06/08/2026	20:42	EO	"To attend hotspot on Rph CBI Isolator in male-female jaw assembly of 400KV CHD-PARLI CKT-3. "
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kV STN-4A @ DEEPNAGAR	IntraState	31/07/2026	11:36			EO	for the 500 MW planned work of STN-4A Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work as per GENCO requirement
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA 2	IntraState	05/08/2026	11:32			PO	Transformer Oil Filtration,Painting,OLTC Mechanism Overhauling Work and NIFPS Maintenance Work
400/220/33 KV 500MVA ICT - 3 @ NAGOTHANE	IntraState	05/08/2026	20:14	06/08/2026	18:53	T	Tripped on OSR
400/220 KV 105MVA SPARE ICT @ LONIKAND-400 KV	IntraState	06/08/2026	15:21	06/08/2026	23:00	PO	For taking load on spare ICT in RRS mode.
400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	IntraState	06/08/2026	18:21	06/08/2026	23:00	PO	For taking load on spare ICT in RRS mode.
400 KV BUSBAR Outages/Trippings							
TARAPUR 3&4 - 400KV - BUS 1	InterState	06/08/2026	11:10			PO	for Bus preventive maintenance checks
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 07/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House 2 Pachanand (Temporary) line (MSLDC purview) under LES schemes.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
LONIKAND 1 - KHED CITY	IntraState	06/08/2026	02:24	06/08/2026	17:49	T	Distance Protection
LONIKAND 1 - KHED CITY	IntraState	06/08/2026	07:32	06/08/2026	17:49	PO	To carryout the restringing of OPGW at M/C T.Loc no 10-11 by project Div II pune. OPGW snapped on dated 01.07.2026
LONIKAND 2 - KHED CITY	IntraState	06/08/2026	07:36	06/08/2026	18:13	PO	To carryout the restringing of OPGW at M/C T.Loc no 10-11 by project Div II pune. OPGW snapped on dated 01.07.2026

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 06/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 07/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
TALANDGE - SAWANTWADI	IntraState	06/08/2026	09:38	06/08/2026	15:35	PO	faulty insulator replacement
URAN - APTA CKT - 1	IntraState	06/08/2026	10:02	06/08/2026	18:20	PO	Insulator replacement work under Scheme
JEJURI (400kV) - LONAND CKT - 1	IntraState	06/08/2026	11:25	06/08/2026	16:59	PO	Relay Testing work.
DAHANU - VERSOVA	IntraState	06/08/2026	22:44			PO	PEB erection activities at Shahid Bhagat singh station
BIDRI - SAWANTWADI	IntraState	07/08/2026	09:15			PO	220kV Bidri-Sawantwadi line Distance relay replacement work at 220kV Sawantwadi substation.
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/132KV 200MVA ICT-2 @ WALCHANDNAGAR	IntraState	06/08/2026	10:26	07/08/2026	22:00	PO	For ICT-2 Testing Work
220/33 KV 50MVA PTR 2 @ JEJURI	IntraState	06/08/2026	10:43	06/08/2026	18:26	PO	Transformer OLTC Overhauling work & Maintenance work
220/132KV 200MVA ICT 1 @ CHAKAN PHASE II	IntraState	06/08/2026	11:38	06/08/2026	16:55	PO	R phase LV CT replacement work due to higher tan delta value of 200 MVA 220/132 KV ICT 1 LV side
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 07/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage