

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 07/Aug/2026 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	145.114	962.027	1) Gujrat	0.986	-1.936
2) Hydro	9.279	93.217	2) Madhya Pradesh	3.038	26.614
3) Gas	6.551	45.927	3) Chattisgarh	-0.070	9.420
Total MSPGCL	160.944	1101.171	4) Maharashtra	178.426	1216.346
B) 1) APLM	47.027	325.202	5) Goa (Amona)	-1.702	-10.364
2) JSWEL	22.682	159.458	Total	180.678	1240.080
3) VIPL	12.638	70.764	a) Mumbai Schedule	49.236	313.241
4) RPL(AMT)	24.127	165.211	b) Mumbai Drawl	51.835	331.707
5) SWPGPL	7.860	63.558	c) MSEDCL Bilateral *	142.254	927.744
6) Other IPP	12.494	84.588	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	49.236	313.241
C) 1) TPCL Thermal	9.163	74.066	Include PX	0.000	0.000
2) TPCL Hydro	4.499	32.253	Standby	0.000	0.000
3) TPCL Gas	3.346	22.798	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.376	59.388	1) MSEDCL	481.493	3277.519
D) STATE			2) Mumbai Discoms	76.219	520.212
1) Thermal	288.481	1964.262	3) Other Discoms	13.990	96.020
(A1+C1+C4+(B1-B6))			TOTAL STATE	571.702	3893.751
2) Hydro	13.778	125.470			
(A2+C2)					
3) Gas	9.897	68.725			
(A3+B7+C3)					
4) Wind	54.359	328.474			
6) SOLAR	24.509	166.740			
TOTAL STATE	391.024	2653.671			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6174	5786	6721	6558
MSPGCL Hydro	510	324	683	288
MSPGCL Gas	275	272	270	275
MSPGCL Total Generation	6959	6382	7674	7121
Central Sector Receipt	8595	8477	8618	6296
WIND	2215	2353	2218	2009
CPP / IPP Thermal	5038	4757	6289	5570
CPP / IPP Gas	0	0	0	0
SOLAR	1664	728	0	0
Exchange with Mumbai	-2281	-2548	-2141	-1427
MSEDCL DEMAND MET	21590	19510	22027	19083
Load Shedding	0	0	0	0
MSEDCL DEMAND	21590	19510	22027	19083
TPCL GENERATION	639	751	882	670
AEML GENERATION	273	272	418	274
MUMBAI DEMAND	3193	3571	3441	2371
OTHER DISCOM DEMAND	600	639	632	486
STATE DEMAND MET	25383	23720	26099	21940
STATE DEMAND	25383	23720	26099	21940
Frequency (Hz)	49.96	50.00	49.97	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 13:17 Hrs	49.75 Hz at 16:25 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 07/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.51	21.58	170	119
Unit 8	12.42	79.39	590	379
Unit 9	11.32	75.72	525	381
Unit 10	0.00	62.80	0	0
Total	27.26	239.48		
Bhusawal				
Unit 3	3.28	22.32	165	120
Unit 4	9.64	43.14	465	295
Unit 5	0.00	0.00	0	0
Unit 6	12.94	83.69	632	380
Total	25.85	149.16		
Parli				
Unit 6	4.56	24.04	235	142
Unit 7	3.64	25.30	176	133
Unit 8	4.10	27.23	204	144
Total	12.30	76.57		
Chandrapur				
Unit 3	2.68	17.96	155	54
Unit 4	2.75	15.75	143	67
Unit 5	8.10	53.72	395	290
Unit 6	8.78	55.36	436	280
Unit 7	0.00	0.00	0	0
Unit 8	8.84	58.47	451	287
Unit 9	8.08	57.51	450	208
Total	39.24	258.76		
Paras				
Unit 3	4.68	28.03	230	148
Unit 4	4.88	28.71	239	148
Total	9.56	56.74		
Khaparkheda				
Unit 1	2.92	19.74	155	100
Unit 2	2.55	10.63	129	79
Unit 3	3.35	22.06	156	122
Unit 4	3.18	23.36	144	119
Unit 5	9.94	52.67	455	320
Total	21.93	128.47		
Nasik				
Unit 3	2.98	19.80	133	107
Unit 4	3.09	21.62	143	108
Unit 5	2.90	11.43	134	108
Total	8.97	52.85		
Uran				
All Units	6.55	45.93	276	269
Total	6.55	45.93		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.17	1.13	16	0
Total	0.17	1.13		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.07	14.94	75	40
Stage 4	0.00	12.52	0	0
Stage 3	0.56	9.33	160	0
Total	1.63	36.80		
Hydro				
KDPH	0.43	3.02	18	18
VTRNA	0.42	3.99	59	0
TILLARI	0.59	3.61	61	0
BHIRA T.R.	0.42	3.04	80	0
SMLHY_PTN	5.20	38.01	232	199
GHATGHAR	0.59	4.74	125	0
Total	7.64	56.42		
Wind				
Total	54.36	328.47	0	0
Total	54.36	328.47		
CPP				
APML(Mus)	47.03	325.20	0	0
JSWEL(Mus)	22.68	159.46	0	0
VIPL(Mus)	12.64	70.76	0	0
RPLAMT-Mus	24.13	165.21	0	0
SWPGPL-Mus	7.86	63.56	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.62	30.55	220	152
Other(Mus)	1.62	11.52	0	0
JPL	5.34	36.11	268	138
VMEPL	0.00	0.00	0	0
LMEL	0.91	6.40	45	24
Total	126.83	868.78		
SOLAR				
Total	24.51	166.74	0	0
Total	24.51	166.74		
Tata				
Trombay 5	5.91	48.57	273	196
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.01	13.63	107	59
Trombay 7B	1.34	9.17	63	48
TATA Hydro	4.50	32.25	371	80
Trombay 8	3.25	25.50	159	129
Total	17.01	129.12		
AEML				
DTPS U-1&2	7.38	59.39	481	270
Total	7.38	59.39		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	145.11	962.03	MSPGCL Total	160.94	1101.17
			MSPGCL Thml+Gas	151.66	1007.95	Koyna 1,2 & 4 Total	1.07	27.46
			MSPGCL Hydro	9.28	93.22	State Total	391.02	2653.67

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 07/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	*Trans mission Constr aint					
1	6188	349	273	6810	2186	6044	0	0	7238	6849	-1824	19527	0	0	19527	2867	538	22932	49.98
2	6300	347	275	6922	2178	5527	0	0	7164	6678	-1675	19113	0	0	19113	2662	517	22292	49.96
3	6446	348	276	7070	2129	5553	0	0	6760	6431	-1528	19165	0	0	19165	2478	490	22133	49.98
4	6558	288	275	7121	2009	5570	0	0	6675	6296	-1427	19079	0	0	19079	2371	490	21940	50.00
5	6562	284	275	7121	1883	5768	0	0	6815	6598	-1396	19480	0	0	19480	2343	494	22317	50.02
6	6507	371	274	7152	2004	5595	0	0	8631	8254	-1468	21027	0	0	21027	2434	510	23971	50.00
7	6597	434	275	7306	2068	5842	0	207	9039	8931	-1504	22300	0	0	22300	2618	550	25468	50.01
8	6518	416	276	7210	2023	5470	0	782	8894	9007	-1866	22048	0	0	22048	2871	578	25497	49.99
9	6174	510	275	6959	2215	5038	0	1664	8983	8595	-2281	21586	0	0	21586	3193	604	25383	49.96
10	5298	510	275	6083	2421	4511	0	2394	9359	8874	-2574	21088	0	0	21088	3496	622	25206	49.97
11	5483	308	272	6063	2453	4704	0	3035	7666	7928	-2834	20727	0	0	20727	3706	623	25055	50.00
12	5273	266	269	5808	2568	4619	0	3328	7289	6693	-2955	19454	0	0	19454	3819	607	23880	49.99
13	5034	277	270	5581	2565	4018	0	3100	7434	6578	-2883	18350	0	0	18350	3762	609	22721	50.02
14	4956	266	270	5492	2593	3941	0	2890	7140	6350	-2770	17890	0	0	17890	3651	607	22147	50.12
15	5015	263	271	5549	2668	3861	0	2745	7203	6931	-2817	18331	0	0	18331	3689	606	22626	50.01
16	5172	276	270	5718	2429	4528	0	2118	7423	7320	-2804	18693	0	0	18693	3695	616	23004	49.94
17	5326	317	270	5913	2494	4549	0	1445	8304	8094	-2674	19200	0	0	19200	3642	620	23463	49.93
18	5786	324	272	6382	2353	4757	0	728	8683	8477	-2548	19505	0	0	19505	3571	644	23720	50.00
19	6713	421	271	7405	2371	5594	0	73	8714	8375	-2350	20825	0	0	20825	3475	642	24943	50.04
20	6721	683	270	7674	2218	6289	0	0	8718	8618	-2141	22021	0	0	22021	3441	637	26099	49.97
21	6795	633	273	7701	2175	6305	0	0	7933	7913	-1975	21490	0	0	21490	3317	629	25436	50.00
22	6692	475	274	7441	2232	6293	0	0	7477	7301	-1897	20730	0	0	20730	3152	640	24522	49.95
23	6606	450	275	7331	2101	6341	0	0	6699	6814	-1825	20183	0	0	20183	3017	579	23779	49.95
24	6394	463	275	7132	2023	6111	0	0	6525	6772	-1819	19678	0	0	19678	2949	541	23168	50.03
MUs	145.11	9.28	6.55	160.94	54.36	126.83	0.00	24.51	186.77	180.68	-51.84	481.49	0.00	0.00	481.49	76.22	13.99	571.70	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 07/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26099 MW	22300 MW	3819 MW
20 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 07/Aug/2026

Position as on 6.30 Hrs of 08/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	10/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	12/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koradi Unit-10	660	06/08/2026	23:40		Continued.	Boiler Tube Leakage	10/08/2026
MSPGCL	Chandrapur Unit 9	500	07/08/2026	23:42		Continued.	Boiler Tube Leakage	10/08/2026
MSPGCL	Uran Unit B0	120	08/08/2026	18:33		Continued.	To attend hotspot on B0 unit Rph CT stud at 220kV Uran Switchyard	09/08/2026
Total Capacity MSPGCL		1605						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
IPP	SWPGPL U-2	135	08/08/2026	16:01		Continued.	Low Vacuum & condenser chocked.	11/08/2026
Total Capacity IPP		285						
Total Capacity FORCED OUTAGE		1890						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 07/Aug/2026

Position as on 6.30 Hrs of 08/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 08/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 2	IntraState	08/08/2026	17:51	08/08/2026	19:44	EO	Tower members found open in the K-Frame section at Tower No. 391. These open members are located within the induction zone and may lead to tower damage
765 KV ICT Outages/Trippings							
765KV/400KV PADGHE-PG-ICT-4	InterState	08/08/2026	17:01	08/08/2026	22:55	HT	Emergency outage for dismantling of the 4 GIB compartments for removal of damaged sections.
400 KV TIEBAY Outages/Trippings							
TIE BAY OF (408) OF ICT-1 AND BABHALESHWAR CKT-1 @ KUDUS	IntraState	08/08/2026	14:07	08/08/2026	21:21	PO	1. Diagnostics Testing recommended due to abnormal TanDelta observation of R-ph winding during previous testing. 2. During outage other maint work will be carried out such as hotspots on LV side, Jaw replacement etc.
400 KV MAINBAY Outages/Trippings							
MAIN BAY (407) OF ICT-1 @ KUDUS	IntraState	08/08/2026	14:02	08/08/2026	21:20	PO	1. Diagnostics Testing recommended due to abnormal TanDelta observation of R-ph winding during previous testing. 2. During outage other maint work will be carried out such as hotspots on LV side, Jaw replacement etc.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	05/08/2026	08:58	07/08/2026	13:46	HT	H/T AT WALUJ END.
PUNE(GIS) - TALEGAON(PG) CKT - 1	InterState	06/08/2026	20:35	07/08/2026	06:52	PO	AMP of Line BAY at Talegaon S/s.
DHULE - KHANDWA CKT - 2	InterState	08/08/2026	11:48	08/08/2026	16:18	EO	WORK AT KHANDWA END.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43		Continued.	HT	Over Voltage
NEW KOYNA-KARAD CKT - 1	IntraState	06/08/2026	07:12	08/08/2026	09:57	PO	Distance Main1, LBB relay retrofitting work along with panel rewiring work for compliance of WRPC protection audit point.
DABHOL - NAGOTHANE CKT - 1	IntraState	07/08/2026	12:13	07/08/2026	18:29	HT	Emergency outage for attending hotspot on the line side isolator at Dabhol end.
BABHALESHWAR - PADGHE CKT - 2	IntraState	08/08/2026	12:03	08/08/2026	14:19	PO	Broken String replacement And Routing line Maintenance
LONIKAND 2 - KARJAT CKT - 1	IntraState	08/08/2026	16:20	08/08/2026	23:24	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 08/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/11kV STN-4A @ DEEPNAGAR	IntraState	31/07/2026	11:36	07/08/2026	20:41	EO	for the 500 MW planned work of STN-4A Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work as per GENCO requirement
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA 2	IntraState	05/08/2026	11:32	08/08/2026	14:03	PO	Transformer Oil Filtration, Painting, OLTC Mechanism Overhauling Work and NIFPS Maintenance Work
400/220/33 KV 500 MVA ICT - 3 @ NANDED	IntraState	08/08/2026	08:47	08/08/2026	11:28	T	DIFF PROT OPTD.
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	08/08/2026	12:23	08/08/2026	17:47	PO	Replacement of TCIV Valve of NIFPS System
400/220/33 KV 500 MVA ICT - 3 @ PARLI	IntraState	08/08/2026	13:08	08/08/2026	14:20	EO	To attend Hotspot of 246 Degree at R-ph Bushing Clamp of 500MVA, 400/220KV ICT-3
400 KV BUSBAR Outages/Trippings							
TARAPUR 3&4 - 400KV - BUS 1	InterState	06/08/2026	11:10	07/08/2026	19:00	PO	for Bus preventive maintenance checks
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV MAINBAY Outages/Trippings							
BUS COUPLER @ SOUTH SOLAPUR	IntraState	07/08/2026	16:15	07/08/2026	17:35	EO	Attending HOTSPOT
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 08/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Pachanand (Temporary) line (MSLDC purview) under LES schemes.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
DAHANU - VERSOVA	IntraState	06/08/2026	22:44	07/08/2026	07:06	PO	PEB erection activities at Shahid Bhagat singh station
BIDRI - SAWANTWADI	IntraState	07/08/2026	09:15	07/08/2026	21:35	PO	220kV Bidri-Sawantwadi line Distance relay replacement work at 220kV Sawantwadi substation.
URAN - APTA CKT - 1	IntraState	07/08/2026	10:22	07/08/2026	19:17	PO	Insulator replacement work under Scheme
BUS SECTION - 1 @ WASHALA	IntraState	07/08/2026	10:51	07/08/2026	18:26	PO	For measurement & connecting of jumpers to newly erected PT bay.
SATANA - GANGAPUR	IntraState	07/08/2026	11:16	07/08/2026	14:24	PO	R ph & B ph CC Jump Connection work
SATANA - GANGAPUR	IntraState	07/08/2026	11:16	07/08/2026	14:24	HT	R PH & B PH CC jump connection work.
MALEGAON-DHULE CKT	IntraState	07/08/2026	15:14			PO	Outage proposal for work of Conductor replacement by HPC for the Tower location 86 to 97 (36 km) will be carried out along with end bay strengthening works at both the end substations
MALEGAON - SAYNE	IntraState	07/08/2026	15:14	07/08/2026	17:14	PO	Outage proposal for bunching removal between above lines at Loc no 86 and jump removal at Loc no 86 as shown in PPT
SHIVAJINAGAR-MALEGAON	IntraState	07/08/2026	15:46	07/08/2026	21:07	T	Tripped on distance protection.
BIDRI - SAWANTWADI	IntraState	07/08/2026	21:35	08/08/2026	16:56	T	Distance Protection.
DAHANU - VERSOVA	IntraState	07/08/2026	23:34	08/08/2026	07:39	PO	PEB erection activities at Shahid Bhagat singh station
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
UTECH SUGAR - KHED CITY	IntraState	08/08/2026	06:26	08/08/2026	14:37	T	Distance protection Y-ph

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 08/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BABLESHWAR AHAMADNAGAR-II	IntraState	08/08/2026	10:17	08/08/2026	20:25	PO	Circuit breaker Pole over hauling Work .
PIRANGUT - HINJAWADI 2	IntraState	08/08/2026	11:22	08/08/2026	15:49	EO	For replacement of polymer insulator string with long rod insulator from tower loc No. 131 To 141 & 143 - 144.
ADLABS - PEDAMBE	IntraState	08/08/2026	12:10	08/08/2026	16:42	PO	Replacement of insulator string at Loc No.411 B Phase
KHARGHAR - WAGHIVALI (MSETCL) CKT - 1	IntraState	08/08/2026	14:25	08/08/2026	19:52	PO	Insulator replacement work under Scheme
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	IntraState	08/08/2026	15:09	08/08/2026	19:08	PO	CT Tan Delta,CB DCRM/ Timing
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	IntraState	08/08/2026	15:09	08/08/2026	19:08	PO	For replacement of flashover DTN long rod insulator string at loc.no.43,Y-Phase
DAHANU - VERSOVA	IntraState	08/08/2026	22:56		Continued.	PO	PEB erection activities at Shahid Bhagat singh station
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	IntraState	08/08/2026	23:19		Continued.	PO	Project work- Metro -4 project work in vicinity.
220 KV ICT Outages/Trippings							
220kV GT WHRP Unit B0 @ URAN-220 KV	InterState	08/08/2026	19:30	08/08/2026	22:30	EO	For Rph CT hotspot attending at 220kV Uran substation Code 0007
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40	07/08/2026	19:35	T	Tripped on differential protection.
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/132KV 200MVA ICT-2 @ WALCHANDNAGAR	IntraState	06/08/2026	10:26	07/08/2026	22:00	PO	For ICT-2 Testing Work
220/22 KV 50 MVA PTR 1 @ ANANDNAGAR	IntraState	07/08/2026	10:34	07/08/2026	16:30	PO	Y-Ph LV Stub bus replacement work and critical hot spot attending work
220/132 KV 200 MVA ICT 3 @ AHMEDNAGAR	IntraState	08/08/2026	10:20	08/08/2026	14:51	PO	Replacement of Faulty WTI/OTI & Routine Bay Maint. work
220/132 KV 150 MVA ICT-2 @BHENDA	IntraState	08/08/2026	10:20	08/08/2026	15:52	PO	"During an inspection and outage taken on dt. 13.06.26 & 24.01.26 on ICT-I and ICT-II, the oil leakage was attended departmentally. However, during observation, the oil leakage was not stopped. Therefore, there is a need to attend to the oil leakage through an AMC agency."
220/132KV 200MVA ICT 2 @ CHAKAN PHASE II	IntraState	08/08/2026	11:43	08/08/2026	16:08	PO	For attending Rph OLTC Top cover Oil leakage by OEM.
220/132 KV 100 MVA ICT 1 @ BHENDA	IntraState	08/08/2026	16:05	08/08/2026	17:58	PO	"During an inspection and outage taken on dt. 13.06.26 & 24.01.26 on ICT-I and ICT-II, the oil leakage was attended departmentally. However, during observation, the oil leakage was not stopped. Therefore, there is a need to attend to the oil leakage through an AMC agency."
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 08/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage