

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 07/Jul/2026 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	132.144	953.196	1) Gujrat	-5.877	-32.714
2) Hydro	6.210	43.894	2) Madhya Pradesh	-0.688	-6.536
3) Gas	6.300	43.789	3) Chattisgarh	1.720	4.990
Total MSPGCL	144.654	1040.879	4) Maharashtra	145.783	1070.811
B) 1) APLM	49.036	351.764	5) Goa (Amona)	-1.045	-6.695
2) JSWEL	14.906	140.742	Total	139.893	1029.856
3) VIPL	12.681	88.681	a) Mumbai Schedule	45.471	290.486
4) RPL(AMT)	23.270	176.181	b) Mumbai Drawl	46.936	306.761
5) SWPGPL	10.353	71.210	c) MSEDCL Bilateral *	110.283	808.756
6) Other IPP	12.944	88.760	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	45.471	290.486
C) 1) TPCL Thermal	9.722	67.181	Include PX	0.000	0.000
2) TPCL Hydro	2.557	21.828	Standby	0.000	0.000
3) TPCL Gas	2.873	19.941	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.122	57.786	1) MSEDCL	433.503	3165.527
D) STATE			2) Mumbai Discoms	70.210	473.497
1) Thermal	273.178	1995.501	3) Other Discoms	12.480	92.718
(A1+C1+C4+(B1-B6))			TOTAL STATE	516.193	3731.742
2) Hydro (A2+C2)	8.767	65.722			
3) Gas (A3+B7+C3)	9.173	63.730			
4) Wind	67.571	450.052			
6) SOLAR	17.611	126.881			
TOTAL STATE	376.300	2701.886			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5830	5507	6210	5285
MSPGCL Hydro	293	268	511	175
MSPGCL Gas	258	265	268	262
MSPGCL Total Generation	6381	6040	6989	5722
Central Sector Receipt	6835	6544	6797	4825
WIND	2888	2915	2967	2891
CPP / IPP Thermal	5446	4981	5955	5285
CPP / IPP Gas	0	0	0	0
SOLAR	1295	657	0	0
Exchange with Mumbai	-2332	-2291	-1848	-1333
MSEDCL DEMAND MET	19930	18290	20321	16960
Load Shedding	0	0	0	0
MSEDCL DEMAND	19930	18290	20321	16960
TPCL GENERATION	577	660	865	566
AEML GENERATION	437	290	435	289
MUMBAI DEMAND	3346	3241	3148	2188
OTHER DISCOM DEMAND	583	556	539	430
STATE DEMAND MET	23859	22087	24008	19578
STATE DEMAND	23859	22087	24008	19578
Frequency (Hz)	50.06	49.90	50.03	49.95

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.29 Hz at 15:04 Hrs	49.47 Hz at 07:25 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 07/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.34	21.38	170	123
Unit 8	10.56	41.73	533	370
Unit 9	10.24	78.74	511	359
Unit 10	10.58	76.44	515	380
Total	34.72	218.28		
Bhusawal				
Unit 3	0.00	17.03	0	0
Unit 4	7.87	45.94	415	285
Unit 5	0.00	33.86	0	0
Unit 6	11.55	80.62	589	370
Total	19.42	177.45		
Parli				
Unit 6	4.04	27.34	225	129
Unit 7	3.94	25.75	220	119
Unit 8	4.13	28.26	242	143
Total	12.12	81.35		
Chandrapur				
Unit 3	2.41	17.67	130	72
Unit 4	2.38	16.97	114	86
Unit 5	7.13	44.73	325	270
Unit 6	6.98	30.52	355	225
Unit 7	0.00	27.69	0	0
Unit 8	8.08	55.74	400	290
Unit 9	8.10	56.40	426	267
Total	35.07	249.72		
Paras				
Unit 3	3.43	26.62	165	121
Unit 4	3.16	26.50	174	102
Total	6.59	53.12		
Khaparkheda				
Unit 1	3.07	21.42	150	120
Unit 2	2.47	20.28	119	74
Unit 3	3.26	22.94	152	124
Unit 4	0.00	0.00	0	0
Unit 5	9.50	63.44	468	310
Total	18.30	128.08		
Nasik				
Unit 3	0.00	3.32	0	0
Unit 4	3.03	21.31	133	117
Unit 5	2.88	20.56	140	115
Total	5.91	45.19		
Uran				
All Units	6.30	43.79	272	251
Total	6.30	43.79		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	0.00	0.00	0	0
Stage 4	0.00	0.20	0	0
Stage 3	0.89	5.13	160	0
Total	0.89	5.34		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	4.53	0	0
TILLARI	0.34	1.56	61	0
BHIRA T.R.	0.40	2.73	80	0
SMLHY_PTN	4.36	26.45	210	170
GHATGHAR	0.22	3.28	125	0
Total	5.32	38.56		
Wind				
Total	67.57	450.05	0	0
Total	67.57	450.05		
CPP				
APML(Mus)	49.04	351.76	0	0
JSWEL(Mus)	14.91	140.74	0	0
VIPL(Mus)	12.68	88.68	0	0
RPLAMT-Mus	23.27	176.18	0	0
SWPGPL-Mus	10.35	71.21	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.42	35.12	269	149
Other(Mus)	1.48	11.33	0	0
JPL	5.38	36.92	327	138
Total	122.52	911.96		
SOLAR				
Total	17.61	126.88	0	0
Total	17.61	126.88		
Tata				
Trombay 5	6.44	44.15	284	260
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.64	11.48	104	58
Trombay 7B	1.23	8.46	62	48
TATA Hydro	2.56	21.83	260	34
Trombay 8	3.29	23.03	179	124
Total	15.15	108.95		
AEML				
DTPS U-1&2	8.12	57.79	466	283
Total	8.12	57.79		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	132.14	953.20	MSPGCL Total	144.65	1040.88
			MSPGCL Thml+Gas	138.44	996.98	Koyna 1,2 & 4 Total	0.00	0.20
			MSPGCL Hydro	6.21	43.89	State Total	376.30	2701.89

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 07/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5197	209	261	5667	3109	5563	0	0	5176	5178	-1464	17571	0	0	17571	2486	482	20539	50.02
2	5057	174	260	5491	3021	5147	0	0	5294	5452	-1446	17217	0	0	17217	2314	448	19979	50.02
3	5285	175	262	5722	2891	5285	0	0	4567	4825	-1333	16956	0	0	16956	2188	434	19578	49.95
4	5259	176	261	5696	2866	5299	0	0	4833	4885	-1256	17066	0	0	17066	2111	424	19601	49.97
5	5542	172	263	5977	2758	5382	0	0	4778	4693	-1253	17125	0	0	17125	2097	432	19654	49.99
6	5893	173	262	6328	2773	5505	0	3	5451	5340	-1311	18176	0	0	18176	2174	462	20812	50.01
7	5717	172	259	6148	2784	5433	0	199	6259	6423	-1447	19024	0	0	19024	2312	516	21852	50.01
8	5372	270	260	5902	2845	5275	0	520	6613	6715	-1718	18990	0	0	18990	2596	549	22135	49.82
9	5351	313	257	5921	2852	5188	0	1006	6591	7315	-2035	19697	0	0	19697	2999	550	23246	49.82
10	5830	293	258	6381	2888	5446	0	1295	6018	6835	-2332	19927	0	0	19927	3346	586	23859	50.06
11	5507	311	260	6078	2982	4995	0	1782	5786	6219	-2656	18863	0	0	18863	3553	537	22953	50.15
12	4884	210	261	5355	2877	4340	0	2307	6191	5823	-2779	17379	0	0	17379	3623	544	21546	50.04
13	4911	176	263	5350	2921	3888	0	2293	5866	5181	-2729	16365	0	0	16365	3577	539	20481	49.99
14	4948	175	272	5395	2408	3855	0	2204	5972	5477	-2795	15986	0	0	15986	3608	558	20152	50.07
15	4873	235	251	5359	2381	3885	0	1998	6083	5682	-2771	15976	0	0	15976	3603	558	20137	50.01
16	4853	202	260	5315	2699	3927	0	1926	5847	6012	-2500	16824	0	0	16824	3389	555	20768	50.00
17	5213	245	262	5720	2897	4415	0	1366	6390	5889	-2395	17345	0	0	17345	3287	547	21179	49.85
18	5507	268	265	6040	2915	4981	0	657	6512	6544	-2291	18286	0	0	18286	3241	560	22087	49.90
19	5910	330	265	6505	3021	5416	0	55	7014	6898	-2118	19216	0	0	19216	3213	561	22990	50.05
20	6210	511	268	6989	2967	5955	0	0	6719	6797	-1848	20317	0	0	20317	3148	543	24008	50.03
21	6286	447	265	6998	2785	5933	0	0	6290	6211	-1725	19665	0	0	19665	3028	537	23230	50.05
22	6259	371	269	6899	2695	6204	0	0	5591	5408	-1679	18997	0	0	18997	2895	530	22422	50.04
23	6200	335	267	6802	2671	6025	0	0	5265	5269	-1542	18706	0	0	18706	2765	519	21990	50.03
24	6080	267	269	6616	2565	5848	0	0	5118	4822	-1513	17830	0	0	17830	2657	508	20995	49.98
MUs	132.14	6.21	6.30	144.65	67.57	123.19	0.00	17.61	140.22	139.89	-46.94	433.50	0.00	0.00	433.50	70.21	12.48	516.19	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 07/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
24008 MW	20317 MW	3623 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 07/Jul/2026

Position as on 6.30 Hrs of 08/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
Total Capacity PLANNED OUTAGE		1290						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 4	70	12/06/2026	14:00		Continued.	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 8	80	12/06/2026	15:35		Continued.	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 5	80	12/06/2026	16:00		Continued.	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 7	80	12/06/2026	16:45		Continued.	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 1	70	12/06/2026	16:50		Continued.	Repair work of HRT surge well and EVT.	08/07/2026
MSPGCL	Koyna Unit 3	70	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 2	70	13/06/2026	12:20		Continued.	Inspection of HRT and repair of Surge Well	08/07/2026
MSPGCL	Nasik Unit 3	210	02/07/2026	10:00	07/07/2026	06:55	Boiler Tube Leakage	05/07/2026
Total Capacity MSPGCL		845						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	11/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	06:13		Continued.	issue in boiler's coal feeders	12/07/2026
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	12/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	25/07/2026
Total Capacity IPP		720						
Total Capacity FORCED OUTAGE		1565						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 07/Jul/2026

Position as on 6.30 Hrs of 08/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							High cost.	
MSPGCL	Bhusawal Unit 3	210	06/07/2026	16:00		Continued.	Zero schedule given by MSEDCL.	
MSPGCL	Nasik Unit 3	210	07/07/2026	06:55		Continued.	ZERO schedule given by MSEDCL	
Total Capacity MSPGCL		636						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		636						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna STG-IV Unit-2	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 11	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-4	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 9	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-3	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 07/Jul/2026

Position as on 6.30 Hrs of 08/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Koyna Unit 10	80	07/06/2026	02:00		Continued.	07.06.2026 to 02:00 hrs of 08.06.26) Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-1	250	06/07/2026	21:45		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level.	
Total Capacity MSPGCL		1240						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		1240						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 07/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 08/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Tripping							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
400 KV TIEBAY Outages/Tripping							
TIE BAY (403) OF BUS RECTOR & ICT -1 @ WARORA	IntraState	07/07/2026	12:30	07/07/2026	17:13	PO	For Diagnostic testing of Tie bay CB and CT along with routine bay maintenance work
400 KV LR Outages/Tripping							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Tripping							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kv Talegaon (PG)-Chakan line loading.
400KV-PADGHE-PG-KHARGHAR(M) ckt-1	InterState	06/07/2026	20:37	07/07/2026	14:37	T	Tripped on distance protection.
KARAD - SOLAPUR (PG)	InterState	07/07/2026	16:06	08/07/2026	01:06	EO	PID faulty string insulator replacement work was carried out at the Loc.no:-520 tension tower.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	05/07/2026	12:36			HT	Over Voltage
BUS COUPLER @ DHULE	IntraState	07/07/2026	09:07	07/07/2026	17:26	PO	Annual maintenance and testing work.
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	IntraState	07/07/2026	10:36	07/07/2026	17:43	PO	Diagnostic Testing & Bay Maintenance work
PADGHE - NAGOTHANE CKT - 1	IntraState	07/07/2026	15:22	07/07/2026	18:58	EO	For B ph Pilot String replacement work at Loc. No. 194
JAIGAD - NEW KOYNA CKT - 1	IntraState	08/07/2026	02:42			T	Distance Protection
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	IntraState	07/07/2026	13:51	07/07/2026	18:43	EO	To attend Hot-spot observed on 400/220KV ICT-2 LV side 29D R-ph Isolator
400 KV BR Outages/Tripping							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	06/07/2026	20:33	08/07/2026	00:02	HT	HT for load management.
220 KV LINE Outages/Tripping							
220 KV HARANGUL - PARLY (PG) CKT	InterState	07/07/2026	11:05	07/07/2026	14:37	EO	To attend the Hotspot 133deg. of B-PH Upper Point Wave trap of 220kv Harangul-PGCIL EHV line on emergency basis
220 KV HARANGUL - PARLY (PG) CKT	InterState	07/07/2026	11:05	07/07/2026	14:37	EO	ATTENDING HOT SPOT ON WAVE TRAP.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kv Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kv Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 08/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
BOMBAY DYEING - SAHARA	IntraState	05/07/2026	23:23	07/07/2026	19:30	T	Tripped on distance protection R Phase
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
DAHANU - GHODBUNDER CKT - 2	IntraState	06/07/2026	07:49	07/07/2026	14:54	T	Distance Protection.
BHENDA - VISHWIND CKT - 1	IntraState	06/07/2026	21:18	07/07/2026	12:41	HT	Emergency H/T due to sparking.
ADLABS - PEDAMBE	IntraState	07/07/2026	04:56	07/07/2026	06:32	T	Tripped on Dist. Prot. R-ph
URAN - ONGC URAN	IntraState	07/07/2026	06:08	07/07/2026	09:05	HT	both TC of 220KV Uran-ONGC bay CB are not healthy.
220 KV KUDUS-ROMA	IntraState	07/07/2026	09:34	07/07/2026	12:53	EO	To attain breakdown of 100kv Kolshet-Vasai line
NEW KOYNA - NIWALI	IntraState	07/07/2026	11:11	07/07/2026	17:24	T	Tripped on distance protection.
VITA - MIRAJ	IntraState	07/07/2026	12:07	07/07/2026	14:55	EO	Faulty Distance Protection relay replacement work
NAGOTHANE - WADKHAL (GIS) CKT-1	IntraState	07/07/2026	13:05	07/07/2026	13:20	EO	1. Nagothane Line 1 (D09). 2. MSETCL D01, D02, Bus disconnector Q1. 3. Bus Coupler (D07
URAN - APTA CKT - 1	IntraState	07/07/2026	13:50	07/07/2026	20:00	T	Due to CB tripped on PDR at Uran end.
MAHAD-KALAMBANI(TSS)	IntraState	07/07/2026	14:27	07/07/2026	16:23	EO	Hotspot attending work on Mahad-kalambani line on Y-Phase Pole breaker Pad.
KHARGHAR - KHANDESHWAR CKT - 1	IntraState	07/07/2026	16:16	07/07/2026	17:49	PO	Relay testing and routine maintenance work.
TROMBAY - MULUND	IntraState	07/07/2026	17:16			T	Distance Protection.
VILE BHAGAD - KANDHALGAON	IntraState	07/07/2026	17:30	08/07/2026	00:52	T	Tripped due to R-phase LA burst at Kandalgaon end.
KALMESHWAR-PANDHURNA	IntraState	07/07/2026	18:48			HT	Idle charge from Kalmeshwar end.
KALMESHWAR-PANDHURNA	IntraState	07/07/2026	18:48			HT	HAND TRIPPED FROM PANDHURNA END ONLY.
NIWALI - PAWAS LINE	IntraState	07/07/2026	20:11	08/07/2026	10:47	T	Distance Protection.
220 KV KUDUS-ROMA	IntraState	07/07/2026	21:32			T	Distance Protection
NAGOTHANE - WADKHAL (GIS) CKT-2 - NAGOTHANE TSS	IntraState	08/07/2026	04:03			T	Distance protection.
PADGHE - NALASOPARA	IntraState	08/07/2026	09:14			EO	To attain breakdown of 220kv Roma-Kudus line
JEUR - KARJAT CKT - 1	IntraState	08/07/2026	10:14			PO	Outage is required for Quarterly Maintenance
OSMANABAD - BARSHI	IntraState	08/07/2026	11:36			PO	Work of making LILO on 220kV Dharashiv - Barshi Line in r/o Interconnection between 220kV Murud-Tuljapur & 220kV Dharashiv-Barshi line.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 08/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/33 KV 50 MVA T/F 3 @ MALEGAON	IntraState	07/07/2026	05:55	07/07/2026	11:59	T	Tripped on differential protection.
220/100 KV 200 MVA ICT 2 @ APTA	IntraState	07/07/2026	11:25	07/07/2026	13:11	EO	For attending red hot-spot on the Y- phase CT stud. Code 0007
220/110 kV 200 MVA ICT 1 @ MUDSHINGI	IntraState	08/07/2026	09:16			PO	LV CB overhauling work will be attended by agency and Quarterly maintenance work
220/132KV 150MVA ICT - 1 @ MALINAGAR	IntraState	08/07/2026	09:23			PO	Outage is required for Quarterly Maintenance
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
BUS - B @ PADGHE	IntraState	05/07/2026	14:11			T	Tripped due to 220kV Pal bay 29B isolator damaged observed on Bus-2.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage