

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 08/Aug/2026 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	137.396	1099.423	1) Gujrat	-2.710	-4.646
2) Hydro	10.801	104.018	2) Madhya Pradesh	2.870	29.484
3) Gas	5.672	51.599	3) Chattisgarh	0.740	10.160
Total MSPGCL	153.869	1255.040	4) Maharashtra	189.233	1405.579
B) 1) APML	47.321	372.523	5) Goa (Amona)	-1.151	-11.515
2) JSWEL	22.442	181.900	Total	188.982	1429.062
3) VIPL	13.292	84.056	a) Mumbai Schedule	45.473	358.714
4) RPL(AMT)	24.171	189.382	b) Mumbai Drawl	48.147	379.854
5) SWPGPL	7.300	70.858	c) MSEDCL Bilateral *	148.726	1076.470
6) Other IPP	12.554	97.142	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	45.473	358.714
C) 1) TPCL Thermal	9.540	83.606	Include PX	0.000	0.000
2) TPCL Hydro	5.314	37.567	Standby	0.000	0.000
3) TPCL Gas	3.027	25.825	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.626	67.014	1) MSEDCL	481.486	3759.006
D) STATE			2) Mumbai Discoms	73.654	593.866
1) Thermal	281.642	2245.904	3) Other Discoms	13.850	109.869
(A1+C1+C4+(B1-B6))			TOTAL STATE	568.990	4462.741
2) Hydro	16.115	141.585			
(A2+C2)					
3) Gas	8.699	77.424			
(A3+B7+C3)					
4) Wind	47.393	375.867			
6) SOLAR	26.159	192.899			
TOTAL STATE	380.008	3033.679			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4968	5694	6056	6172
MSPGCL Hydro	349	454	1068	321
MSPGCL Gas	272	247	126	278
MSPGCL Total Generation	5589	6395	7250	6771
Central Sector Receipt	9005	8649	9318	6868
WIND	1833	2043	1972	1950
CPP / IPP Thermal	4701	4862	6168	5430
CPP / IPP Gas	0	0	0	0
SOLAR	2560	910	0	0
Exchange with Mumbai	-2176	-2281	-1914	-1596
MSEDCL DEMAND MET	20908	19945	22177	18957
Load Shedding	0	0	0	0
MSEDCL DEMAND	20908	19945	22177	18957
TPCL GENERATION	680	808	985	640
AEML GENERATION	274	285	435	274
MUMBAI DEMAND	3130	3374	3334	2510
OTHER DISCOM DEMAND	603	633	617	466
STATE DEMAND MET	24642	23952	26128	21933
STATE DEMAND	24642	23952	26128	21933
Frequency (Hz)	50.00	49.90	50.01	50.04

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.24 Hz at 18:04 Hrs	49.67 Hz at 14:59 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 08/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.58	25.16	164	119
Unit 8	12.15	91.54	561	386
Unit 9	11.78	87.50	550	380
Unit 10	0.00	62.80	0	0
Total	27.52	266.99		
Bhusawal				
Unit 3	3.33	25.66	175	110
Unit 4	9.43	52.57	465	295
Unit 5	0.00	0.00	0	0
Unit 6	12.70	96.39	612	391
Total	25.46	174.62		
Parli				
Unit 6	4.37	28.41	218	142
Unit 7	4.14	29.44	202	148
Unit 8	4.10	31.32	210	145
Total	12.61	89.17		
Chandrapur				
Unit 3	2.70	20.66	130	86
Unit 4	2.82	18.57	133	95
Unit 5	8.32	62.04	387	300
Unit 6	8.61	63.96	435	285
Unit 7	0.00	0.00	0	0
Unit 8	8.39	66.85	430	291
Unit 9	0.00	57.51	0	0
Total	30.83	289.59		
Paras				
Unit 3	4.69	32.72	229	142
Unit 4	4.65	33.36	242	138
Total	9.33	66.08		
Khaparkheda				
Unit 1	3.20	22.94	155	115
Unit 2	3.08	13.71	163	90
Unit 3	3.39	25.45	168	124
Unit 4	3.27	26.64	150	125
Unit 5	9.67	62.34	430	310
Total	22.61	151.08		
Nasik				
Unit 3	2.98	22.78	130	116
Unit 4	3.18	24.80	152	123
Unit 5	2.88	14.31	137	105
Total	9.04	61.88		
Uran				
All Units	5.67	51.60	278	126
Total	5.67	51.60		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.33	1.46	18	0
Total	0.33	1.46		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.53	16.48	225	40
Stage 4	0.61	13.13	250	0
Stage 3	0.77	10.10	160	0
Total	2.91	39.71		
Hydro				
KDPH	0.43	3.46	18	18
VTRNA	0.59	4.58	60	0
TILLARI	0.55	4.16	60	0
BHIRA T.R.	0.38	3.42	80	0
SMLHY_PTN	5.21	43.22	229	198
GHATGHAR	0.73	5.47	125	0
Total	7.89	64.31		
Wind				
Total	47.39	375.87	0	0
Total	47.39	375.87		
CPP				
APML(Mus)	47.32	372.52	0	0
JSWEL(Mus)	22.44	181.90	0	0
VIPL(Mus)	13.29	84.06	0	0
RPLAMT-Mus	24.17	189.38	0	0
SWPGPL-Mus	7.30	70.86	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.64	35.19	218	152
Other(Mus)	1.55	13.07	0	0
JPL	5.45	41.56	268	150
VMEPL	0.00	0.00	0	0
LMEL	0.91	7.31	47	28
Total	127.08	995.86		
SOLAR				
Total	26.16	192.90	0	0
Total	26.16	192.90		
Tata				
Trombay 5	6.36	54.93	278	260
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.77	15.40	108	62
Trombay 7B	1.26	10.42	63	48
TATA Hydro	5.31	37.57	425	110
Trombay 8	3.18	28.67	137	129
Total	17.88	147.00		
AEML				
DTPS U-1&2	7.63	67.01	483	274
Total	7.63	67.01		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	137.40	1099.42	MSPGCL Total	153.87	1255.04
			MSPGCL Thml+Gas	143.07	1151.02	Koyna 1,2 & 4 Total	2.14	29.60
			MSPGCL Hydro	10.80	104.02	State Total	380.01	3033.68

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 08/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6188	367	275	6830	2118	5695	0	0	6896	7065	-1961	19194	0	0	19194	2978	553	22725	49.97
2	6217	328	276	6821	2142	5505	0	0	6994	6823	-1784	18989	0	0	18989	2782	518	22289	49.98
3	6053	333	277	6663	2110	5357	0	0	6798	6850	-1659	18833	0	0	18833	2621	488	21942	49.99
4	6172	321	278	6771	1950	5430	0	0	6802	6868	-1596	18953	0	0	18953	2510	470	21933	50.04
5	6131	285	278	6694	1958	5995	0	0	6942	6883	-1557	19491	0	0	19491	2482	482	22455	49.99
6	6053	266	276	6595	1887	6280	0	2	8118	8034	-1574	20707	0	0	20707	2546	517	23770	50.00
7	6051	404	274	6729	1681	5973	0	226	9591	9222	-1616	21664	0	0	21664	2605	551	24820	50.03
8	5965	496	272	6733	1504	5659	0	845	9141	8999	-1777	21397	0	0	21397	2713	566	24676	49.91
9	5621	472	272	6365	1509	5159	0	1712	8815	8734	-1956	20941	0	0	20941	2865	582	24388	50.07
10	4968	349	272	5589	1833	4701	0	2560	9099	9005	-2176	20904	0	0	20904	3130	608	24642	50.00
11	5250	286	242	5778	1946	4673	0	3011	8031	7848	-2456	20191	0	0	20191	3366	609	24166	50.04
12	5042	283	265	5590	2177	4327	0	3325	7360	6832	-2548	19095	0	0	19095	3463	607	23166	50.02
13	4738	281	268	5287	2314	3844	0	3310	7521	7073	-2475	18720	0	0	18720	3368	632	22721	49.97
14	4782	292	271	5345	2092	3916	0	3012	7342	6845	-2395	18229	0	0	18229	3295	587	22110	49.93
15	4904	309	270	5483	2002	4075	0	2913	6995	7624	-2381	19120	0	0	19120	3325	596	23041	49.92
16	5673	337	270	6280	2121	4782	0	2535	6770	6734	-2475	19362	0	0	19362	3377	615	23354	49.94
17	5354	352	268	5974	2131	4686	0	1751	8408	8159	-2478	19596	0	0	19596	3423	627	23646	49.96
18	5694	454	247	6395	2043	4862	0	910	8615	8649	-2281	19940	0	0	19940	3374	637	23952	49.90
19	6058	641	130	6829	2011	5724	0	47	9105	9021	-2118	20883	0	0	20883	3358	631	24872	50.04
20	6056	1068	126	7250	1972	6168	0	0	9534	9318	-1914	22173	0	0	22173	3334	621	26128	50.01
21	6061	1071	128	7260	1846	6147	0	0	9029	9085	-1802	21912	0	0	21912	3267	624	25803	50.03
22	6085	876	129	7090	1985	6123	0	0	8322	8237	-1700	21132	0	0	21132	3170	603	24905	50.03
23	6177	528	129	6834	2007	6111	0	0	7915	7812	-1813	20363	0	0	20363	3242	588	24193	50.02
24	6103	402	179	6684	2054	5888	0	0	7323	7263	-1655	19696	0	0	19696	3060	538	23294	50.01
MUs	137.40	10.80	5.67	153.87	47.39	127.08	0.00	26.16	191.47	188.98	-48.15	481.49	0.00	0.00	481.49	73.65	13.85	568.99	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 08/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26128 MW	22173 MW	3463 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 08/Aug/2026

Position as on 6.30 Hrs of 09/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	10/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	12/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koradi Unit-10	660	06/08/2026	23:40		Continued.	Boiler Tube Leakage	10/08/2026
MSPGCL	Chandrapur Unit 9	500	07/08/2026	23:42		Continued.	Boiler Tube Leakage	10/08/2026
MSPGCL	Uran Unit B0	120	08/08/2026	18:33	09/08/2026	23:07	To attend hotspot on B0 unit Rph CT stud at 220kV Uran Switchyard	09/08/2026
MSPGCL	Nasik Unit 3	210	09/08/2026	04:07		Continued.	Boiler Tube Leakage	12/08/2026
Total Capacity MSPGCL		1695						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
IPP	SWPGPL U-2	135	08/08/2026	16:01		Continued.	Low Vacuum & condenser chocked.	11/08/2026
Total Capacity IPP		285						
Total Capacity FORCED OUTAGE		1980						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 08/Aug/2026

Position as on 6.30 Hrs of 09/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 08/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 09/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 2	IntraState	08/08/2026	17:51	08/08/2026	19:44	EO	Tower members found open in the K-Frame section at Tower No. 391. These open members are located within the induction zone and may lead to tower damage
765 KV ICT Outages/Trippings							
765KV/400KV PADGHE-PG-ICT-4	InterState	08/08/2026	17:01	08/08/2026	22:55	HT	Emergency outage for dismantling of the 4 GIB compartments for removal of damaged sections.
765/400KV 1500 MVA ICT-1 @ EKTUNI	IntraState	09/08/2026	10:05	09/08/2026	16:57	PO	Diagnostic Testing and Maintenance Work on ICT1 @ 765kV RS Ektuni
400 KV TIEBAY Outages/Trippings							
TIE BAY OF (408) OF ICT-1 AND BABHALESHWAR CKT-1 @ KUDUS	IntraState	08/08/2026	14:07	08/08/2026	21:21	PO	1. Diagnostics Testing recommended due to abnormal TanDelta observation of R-ph winding during previous testing. 2. During outage other maint work will be carried out such as hotspots on LV side, Jaw replacement etc.
400 KV MAINBAY Outages/Trippings							
MAIN BAY (407) OF ICT-1 @ KUDUS	IntraState	08/08/2026	14:02	08/08/2026	21:20	PO	1. Diagnostics Testing recommended due to abnormal TanDelta observation of R-ph winding during previous testing. 2. During outage other maint work will be carried out such as hotspots on LV side, Jaw replacement etc.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
DHULE - KHANDWA CKT - 2	InterState	08/08/2026	11:48	08/08/2026	16:18	EO	WORK AT KHANDWA END.
KARAD - SOLAPUR (PG)	InterState	09/08/2026	09:26	09/08/2026	22:08	PO	PID faulty Disc Insulator replacement work
400KV-PADGHE-PG-KHARGHAR(M) ckt-1	InterState	09/08/2026	12:29	09/08/2026	19:32	PO	Insulator replacement work
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43		Continued.	HT	Over Voltage
NEW KOYNA-KARAD CKT - 1	IntraState	06/08/2026	07:12	08/08/2026	09:57	PO	Distance Main1, LBB relay retrofitting work along with panel rewiring work for compliance of WRPC protection audit point.
BABHALESHWAR - PADGHE CKT - 2	IntraState	08/08/2026	12:03	08/08/2026	14:19	PO	Broken String replacement And Routing line Maintenance
LONIKAND 2 - KARJAT CKT - 1	IntraState	08/08/2026	16:20	08/08/2026	23:24	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 09/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA 2	IntraState	05/08/2026	11:32	08/08/2026	14:03	PO	Transformer Oil Filtration,Painting,OLTC Mechanism Overhauling Work and NIFPS Maintenance Work
400/220/33 KV 500 MVA ICT - 3 @ NANDED	IntraState	08/08/2026	08:47	08/08/2026	11:28	T	DIFF PROT OPTD.
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	08/08/2026	12:23	08/08/2026	17:47	PO	Replacement of TCIV Valve of NIFPS System
400/220/33 KV 500 MVA ICT - 3 @ PARLI	IntraState	08/08/2026	13:08	08/08/2026	14:20	EO	To attend Hotspot of 246 Degree at R-ph Bushing Clamp of 500MVA, 400/220KV ICT-3
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Pachanand (Temporary) line (MSLDC purview) under LES schemes.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 09/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
MALEGAON-DHULE CKT	IntraState	07/08/2026	15:14			PO	Outage proposal for work of Conductor replacement by HPC for the Tower location 86 to 97 (36 km) will be carried out along with end bay strengthening works at both the end substations
BIDRI - SAWANTWADI	IntraState	07/08/2026	21:35	08/08/2026	16:56	T	Distance Protection.
DAHANU - VERSOVA	IntraState	07/08/2026	23:34	08/08/2026	07:39	PO	PEB erection activities at Shahid Bhagat singh station
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
UTECH SUGAR - KHED CITY	IntraState	08/08/2026	06:26	08/08/2026	14:37	T	Distance protection Y-ph
BABLESHWAR AHAMADNAGAR-II	IntraState	08/08/2026	10:17	08/08/2026	20:25	PO	Circuit breaker Pole over hauling Work .
PIRANGUT - HINJAWADI 2	IntraState	08/08/2026	11:22	08/08/2026	15:49	EO	For replacement of polymer insulator string with long rod insulator from tower loc No. 131 To 141 & 143 - 144.
ADLABS - PEDAMBE	IntraState	08/08/2026	12:10	08/08/2026	16:42	PO	Replacement of insulator string at Loc No.411 B Phase
KHARGHAR - WAGHIVALI (MSETCL) CKT - 1	IntraState	08/08/2026	14:25	08/08/2026	19:52	PO	Insulator replacement work under Scheme
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	IntraState	08/08/2026	15:09	08/08/2026	19:08	PO	CT Tan Delta,CB DCRM/ Timing
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	IntraState	08/08/2026	15:09	08/08/2026	19:08	PO	For replacement of flashover DTN long rod insulator string at loc.no.43,Y-Phase
DAHANU - VERSOVA	IntraState	08/08/2026	22:56	09/08/2026	09:55	PO	PEB erection activities at Shahid Bhagat singh station
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	IntraState	08/08/2026	23:19	09/08/2026	02:13	PO	Project work- Metro -4 project work in vicinity.
MAHAPE - RELIANCE GIS	IntraState	09/08/2026	06:02	09/08/2026	18:49	PO	1)Strengthening of Reliance line bay stub bus by HTLS conductor. 2) Strengthening of Part of Auxilliary bus below stub bus of Reliance Line by HTLS conductor.
KALWA - COLOURCHEM	IntraState	09/08/2026	09:12	09/08/2026	12:05	EO	B-phase take-off gantry connection Hotspot attending work,The measured temperature is180�C.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 09/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PIRANGUT - HINJAWADI 2	IntraState	09/08/2026	10:10	09/08/2026	16:28	PO	For replacement of polymer insulator string with long rod insulator from tower loc No. 131 To 141 & 143 - 144.
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	IntraState	09/08/2026	10:13	09/08/2026	20:19	PO	Twin Jumpering work
TROMBAY - ANTOP HILL CKT - 2	IntraState	09/08/2026	10:28	09/08/2026	19:22	PO	1) Protection trial 2) M1 protection relay testing 3) M2 protection relay testing 4) Backup OC protection relay testing 5) LBBU-1 testing 6) LBBU-2 testing 7) Carrier trials with own relay panel 8) Carrier trials with Transfer BKR-2
DAHANU - VERSOVA	IntraState	09/08/2026	22:54			PO	PEB erection activities at Shahid Bhagat singh station
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	09/08/2026	23:00		Continued.	PO	Metro 4 Project work: - 96-core OPGW stringing/shifting work in vicinity in span 02 to 03
KALWA SALSETTE - 4	IntraState	09/08/2026	23:22		Continued.	PO	Metro 4 Project work:- 96-core OPGW stringing/shifting work in vicinity in span 02 to 03
220 KV ICT Outages/Trippings							
220kV GT WHRP Unit B0 @ URAN-220 KV	InterState	08/08/2026	19:30	08/08/2026	22:30	EO	For Rph CT hotspot attending at 220kV Uran substation Code 0007
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/132 KV 200 MVA ICT 3 @ AHMEDNAGAR	IntraState	08/08/2026	10:20	08/08/2026	14:51	PO	Replacement of Faulty WTI/OTI & Routine Bay Maint. work
220/132 KV 150 MVA ICT-2 @BHENDA	IntraState	08/08/2026	10:20	08/08/2026	15:52	PO	"During an inspection and outage taken on dt. 13.06.26 & 24.01.26 on ICT-I and ICT-II, the oil leakage was attended departmentally. However, during observation, the oil leakage was not stopped. Therefore, there is a need to attend to the oil leakage through an AMC agency."
220/132KV 200MVA ICT 2 @ CHAKAN PHASE II	IntraState	08/08/2026	11:43	08/08/2026	16:08	PO	For attending Rph OLTC Top cover Oil leakage by OEM.
220/132 KV 100 MVA ICT 1 @ BHENDA	IntraState	08/08/2026	16:05	08/08/2026	17:58	PO	"During an inspection and outage taken on dt. 13.06.26 & 24.01.26 on ICT-I and ICT-II, the oil leakage was attended departmentally. However, during observation, the oil leakage was not stopped. Therefore, there is a need to attend to the oil leakage through an AMC agency."
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 09/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage