

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 08/Jul/2026 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	132.426	1085.622	1) Gujrat	0.690	-32.024
2) Hydro	8.174	52.068	2) Madhya Pradesh	1.947	-4.589
3) Gas	6.372	50.161	3) Chattisgarh	0.160	5.150
Total MSPGCL	146.972	1187.851	4) Maharashtra	156.173	1226.984
B) 1) APLM	52.781	404.545	5) Goa (Amona)	-1.502	-8.197
2) JSWEL	14.288	155.030	Total	157.468	1187.324
3) VIPL	12.971	101.652	a) Mumbai Schedule	46.486	336.973
4) RPL(AMT)	23.770	199.951	b) Mumbai Drawl	49.088	355.849
5) SWPGPL	10.546	81.756	c) MSEDCL Bilateral *	118.934	927.690
6) Other IPP	13.046	101.806	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	46.486	336.973
C) 1) TPCL Thermal	7.722	74.903	Include PX	0.000	0.000
2) TPCL Hydro	3.939	25.767	Standby	0.000	0.000
3) TPCL Gas	2.904	22.845	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.338	66.124	1) MSEDCL	444.692	3610.219
D) STATE			2) Mumbai Discoms	71.991	545.488
1) Thermal	275.888	2271.389	3) Other Discoms	12.618	105.336
(A1+C1+C4+(B1-B6))			TOTAL STATE	529.301	4261.043
2) Hydro	12.113	77.835			
(A2+C2)					
3) Gas	9.276	73.006			
(A3+B7+C3)					
4) Wind	59.781	509.833			
6) SOLAR	14.775	141.656			
TOTAL STATE	371.833	3073.719			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5676	5606	5737	5529
MSPGCL Hydro	393	506	581	173
MSPGCL Gas	263	263	266	266
MSPGCL Total Generation	6332	6375	6584	5968
Central Sector Receipt	7575	7711	8919	4763
WIND	2930	1574	1583	2744
CPP / IPP Thermal	5096	5557	6645	5213
CPP / IPP Gas	0	0	0	0
SOLAR	894	567	0	0
Exchange with Mumbai	-2064	-2496	-2138	-1324
MSEDCL DEMAND MET	20225	18710	21020	16942
Load Shedding	0	0	0	0
MSEDCL DEMAND	20225	18710	21020	16942
TPCL GENERATION	603	570	714	560
AEML GENERATION	386	320	463	289
MUMBAI DEMAND	3053	3386	3315	2173
OTHER DISCOM DEMAND	538	578	573	422
STATE DEMAND MET	23816	22674	24908	19537
STATE DEMAND	23816	22674	24908	19537
Frequency (Hz)	50.08	49.98	50.02	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.3 Hz at 13.17 Hrs	49.75 Hz at 15.55 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 08/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.15	24.53	148	115
Unit 8	11.54	53.27	550	372
Unit 9	10.61	89.35	500	365
Unit 10	10.80	87.24	530	390
Total	36.11	254.39		
Bhusawal				
Unit 3	0.00	17.03	0	0
Unit 4	8.30	54.24	465	285
Unit 5	0.00	33.86	0	0
Unit 6	10.38	91.00	522	384
Total	18.67	196.12		
Parli				
Unit 6	3.97	31.31	212	145
Unit 7	2.23	27.98	191	0
Unit 8	4.16	32.42	240	142
Total	10.37	91.71		
Chandrapur				
Unit 3	3.00	20.67	132	123
Unit 4	2.83	19.80	132	105
Unit 5	6.97	51.70	335	224
Unit 6	6.61	37.13	345	205
Unit 7	0.00	27.69	0	0
Unit 8	7.88	63.62	398	295
Unit 9	8.25	64.66	434	285
Total	35.55	285.27		
Paras				
Unit 3	3.74	30.36	177	146
Unit 4	3.86	30.36	196	141
Total	7.60	60.72		
Khaparkheda				
Unit 1	2.92	24.34	130	110
Unit 2	2.98	23.26	146	102
Unit 3	3.18	26.12	143	124
Unit 4	0.00	0.00	0	0
Unit 5	10.56	74.00	495	330
Total	19.64	147.72		
Nasik				
Unit 3	0.00	3.32	0	0
Unit 4	2.77	24.08	135	84
Unit 5	1.73	22.29	122	0
Total	4.50	49.68		
Uran				
All Units	6.37	50.16	272	261
Total	6.37	50.16		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	0.59	0.59	55	0
Stage 4	0.00	0.20	0	0
Stage 3	0.72	5.86	160	0
Total	1.31	6.65		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.54	5.07	60	0
TILLARI	0.89	2.45	61	0
BHIRA T.R.	0.43	3.16	80	0
SMLHY_PTN	4.76	31.21	212	173
GHATGHAR	0.25	3.53	125	0
Total	6.86	45.42		
Wind				
Total	59.78	509.83	0	0
Total	59.78	509.83		
CPP				
APML(Mus)	52.78	404.54	0	0
JSWEL(Mus)	14.29	155.03	0	0
VIPL(Mus)	12.97	101.65	0	0
RPLAMT-Mus	23.77	199.95	0	0
SWPGPL-Mus	10.55	81.76	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.48	40.60	271	151
Other(Mus)	1.43	12.76	0	0
JPL	5.41	42.33	269	132
Total	126.67	1038.63		
SOLAR				
Total	14.78	141.66	0	0
Total	14.78	141.66		
Tata				
Trombay 5	4.31	48.46	268	0
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.67	13.16	107	62
Trombay 7B	1.23	9.69	62	49
TATA Hydro	3.94	25.77	392	53
Trombay 8	3.41	26.44	185	122
Total	14.56	123.52		
AEML				
DTPS U-1&2	8.34	66.12	491	284
Total	8.34	66.12		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	132.43	1085.62	MSPGCL Total	146.97	1187.85
			MSPGCL Thml+Gas	138.80	1135.78	Koyna 1,2 & 4 Total	0.59	0.79
			MSPGCL Hydro	8.17	52.07	State Total	371.83	3073.72

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 08/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5781	187	267	6235	2736	5537	0	0	5132	4959	-1530	17458	0	0	17458	2500	479	20437	50.01
2	5797	188	266	6251	2658	5276	0	0	5041	4803	-1335	17185	0	0	17185	2350	468	20003	49.97
3	5617	185	266	6068	2856	5238	0	0	4886	4618	-1324	17028	0	0	17028	2242	428	19698	49.98
4	5529	173	266	5968	2744	5213	0	0	4993	4763	-1324	16939	0	0	16939	2173	425	19537	50.01
5	5593	173	265	6031	2917	5252	0	0	5166	4878	-1318	17309	0	0	17309	2171	451	19931	50.02
6	5681	193	265	6139	2845	5274	0	0	5648	5807	-1401	18200	0	0	18200	2262	464	20926	49.96
7	6144	320	263	6727	2967	5406	0	179	6102	6473	-1584	19685	0	0	19685	2461	483	22629	50.00
8	5658	386	262	6306	2937	5275	0	539	6834	7315	-1816	20028	0	0	20028	2716	528	23272	50.06
9	5676	393	263	6332	2930	5096	0	894	7012	7575	-2064	20221	0	0	20221	3053	542	23816	50.08
10	5643	469	261	6373	2892	4901	0	1335	7538	7289	-2308	19920	0	0	19920	3279	562	23761	49.99
11	5129	353	267	5749	2946	4450	0	1720	7122	7692	-2617	19379	0	0	19379	3480	561	23420	50.01
12	5099	364	272	5735	2834	4504	0	1916	6153	6203	-2899	17694	0	0	17694	3730	599	22023	50.00
13	4875	356	269	5500	2756	4183	0	1906	6159	6343	-2956	17160	0	0	17160	3644	572	21376	49.99
14	4899	338	268	5505	2705	3970	0	1870	6092	6011	-2890	16633	0	0	16633	3508	538	20679	50.07
15	4872	307	262	5441	2559	4051	0	1552	6521	6617	-2810	16865	0	0	16865	3452	545	20862	49.94
16	5006	392	262	5660	2252	4418	0	1246	6754	7197	-2794	17427	0	0	17427	3452	552	21431	49.91
17	5341	465	261	6067	2180	4865	0	1007	7126	7236	-2709	18081	0	0	18081	3412	565	22058	49.96
18	5606	506	263	6375	1574	5557	0	567	7899	7711	-2496	18706	0	0	18706	3386	582	22674	49.98
19	5824	512	265	6601	1374	6469	0	44	8540	8202	-2247	19873	0	0	19873	3327	570	23770	49.98
20	5737	581	266	6584	1583	6645	0	0	8995	8919	-2138	21016	0	0	21016	3315	577	24908	50.02
21	5739	498	268	6505	2026	6595	0	0	8524	8002	-1833	20736	0	0	20736	3221	559	24516	50.04
22	5745	351	268	6364	2013	6399	0	0	7765	7123	-1663	19697	0	0	19697	3084	539	23320	50.06
23	5740	240	267	6247	2214	6462	0	0	6248	6205	-1518	19090	0	0	19090	2939	520	22549	50.04
24	5695	244	270	6209	2283	6366	0	0	5931	5527	-1514	18363	0	0	18363	2834	508	21705	50.03
MUs	132.43	8.17	6.37	146.97	59.78	127.40	0.00	14.77	158.18	157.47	-49.09	444.69	0.00	0.00	444.69	71.99	12.62	529.30	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 08/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
24908 MW	21016 MW	3730 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 08/Jul/2026

Position as on 6.30 Hrs of 09/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
Total Capacity PLANNED OUTAGE		1290						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 4	70	12/06/2026	14:00	08/07/2026	11:05	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 8	80	12/06/2026	15:35	08/07/2026	19:55	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 5	80	12/06/2026	16:00	08/07/2026	21:20	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 7	80	12/06/2026	16:45	08/07/2026	20:25	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 1	70	12/06/2026	16:50	08/07/2026	10:25	Repair work of HRT surge well and EVT.	08/07/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 3	70	12/06/2026	17:00	08/07/2026	14:00	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Koyna Unit 2	70	13/06/2026	12:20	08/07/2026	13:55	Inspection of HRT and repair of Surge Well	08/07/2026
MSPGCL	Nasik Unit 5	210	08/07/2026	12:40	08/07/2026	20:58	50 v D.C Control Supply failed	
MSPGCL	Parli Unit 7	250	08/07/2026	14:53	09/07/2026	04:28	Boiler Tube Leakage	
MSPGCL	Nasik Unit 4	210	09/07/2026	00:43		Continued.	Boiler Tube Leakage	
Total Capacity MSPGCL		535						
TPC-G								
TPC-G	Trombay 5	500	08/07/2026	11:47	08/07/2026	17:33	tripped on voltage fluctuation due to Bus fault at MSETCL trombay	
Total Capacity TPC-G		0						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	11/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	06:13		Continued.	issue in boiler's coal feeders	12/07/2026
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	12/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	25/07/2026
Total Capacity IPP		720						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 08/Jul/2026

Position as on 6.30 Hrs of 09/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity FORCED OUTAGE		1255						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	06/07/2026	16:00		Continued.	Zero schedule given by MSEDCL.	
MSPGCL	Nasik Unit 3	210	07/07/2026	06:55		Continued.	ZERO schedule given by MSEDCL	
Total Capacity MSPGCL		636						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		636						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna STG-IV Unit-3	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-2	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-4	250	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 11	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 08/Jul/2026

Position as on 6.30 Hrs of 09/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 9	80	02/06/2026	00:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 10	80	07/06/2026	02:00		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-1	250	06/07/2026	21:45		Continued.	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level.	
MSPGCL	Koyna Unit 1	70	08/07/2026	10:25		Continued.	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 4	70	08/07/2026	11:05		Continued.	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 2	70	08/07/2026	13:55		Continued.	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 3	70	08/07/2026	14:00		Continued.	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 8	80	08/07/2026	19:55		Continued.	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD	
MSPGCL	Koyna Unit 7	80	08/07/2026	20:25		Continued.	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 08/Jul/2026

Position as on 6.30 Hrs of 09/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Koyna Unit 5	80	08/07/2026	21:20		Continued.	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD	
Total Capacity MSPGCL		1760						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		1760						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 09/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Trippings							
MAIN BAY (710) OF 1500MVA ICT 1@ 765KV EKTUNI	IntraState	09/07/2026	11:17			PO	For Diagnostic Testing and Maintenance work @ Ektuni
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
400 KV TIEBAY Outages/Trippings							
TIE BAY (412) OF CHANDRAPUR-1 & ADANI - 1 @ WARORA	IntraState	09/07/2026	10:20			PO	For Diagnostic testing of Tie bay CB along with routine bay maintenance work
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kV Talegaon (PG)-Chakan line loading.
KARAD - SOLAPUR (PG)	InterState	07/07/2026	16:06	08/07/2026	01:06	EO	PID faulty string insulator replacement work was carried out at the Loc.no:-520 tension tower.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	05/07/2026	12:36			HT	Over Voltage
JAIGAD - NEW KOYNA CKT - 1	IntraState	08/07/2026	02:42	08/07/2026	14:59	T	Distance Protection
PARLI - KUMBHARGAON(NANDED) CKT - 2	IntraState	08/07/2026	12:44	08/07/2026	16:00	EO	Continous Sparking Observed at 29B Y-ph of Bus isolator.To check healthiness of Scissor and to rectify the issue shutdown required.
LONIKAND 2 - KARJAT CKT - 1	IntraState	09/07/2026	09:32			PO	L-I:Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators L-II:Diagnostic/Relay testing and Half Yearly Maintenance
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Trippings							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	08/07/2026	11:16			PO	1. Residual cell replacement at both terminals. 2. Replacement of clamps & connectors in AC yard at Aarey. 3. Attending punch points at various charged locations. 4. Inspection of Valve hall & DC yard equipment & check the tightness of connections. 5. Replacement of PIR (1 no) at Kudus.
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	06/07/2026	20:33	08/07/2026	00:02	HT	HT for load management.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 09/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
TROMBAY - MULUND	IntraState	07/07/2026	17:16	08/07/2026	19:31	T	Distance Protection.
VILE BHAGAD - KANDHALGAON	IntraState	07/07/2026	17:30	08/07/2026	00:52	T	Tripped due to R-phase LA burst at Kandalgaon end.
KALMESHWAR-PANDHURNA	IntraState	07/07/2026	18:48			HT	Idle charge from Kalmeshwar end.
NIWALI - PAWAS LINE	IntraState	07/07/2026	20:11	08/07/2026	10:47	T	Distance Protection.
220 KV KUDUS-ROMA	IntraState	07/07/2026	21:32	08/07/2026	12:20	T	Distance Protection
NAGOTHANE - WADKHAL (GIS) CKT-2 - NAGOTHANE TSS	IntraState	08/07/2026	04:03	08/07/2026	14:13	T	Distance protection.
PADGHE - NALASOPARA	IntraState	08/07/2026	09:14	08/07/2026	12:23	EO	To attain breakdown of 220kv Roma-Kudus line
JEUR - KARJAT CKT - 1	IntraState	08/07/2026	10:14	08/07/2026	14:43	PO	Outage is required for Quarterly Maintenance
OSMANABAD - BARSHI	IntraState	08/07/2026	11:36	08/07/2026	20:36	PO	Work of making LILO on 220kV Dharashiv - Barshi Line in r/o Interconnection between 220kV Murud-Tuljapur & 220kV Dharashiv-Barshi line.
TROMBAY MSETCL TIE - 1	IntraState	08/07/2026	11:47	08/07/2026	18:17	T	Tripped due to 220kV Mulund bay Bus isolator insulator colapsed at Trombay MSETCL.
TROMBAY MSETCL TIE - 2	IntraState	08/07/2026	11:47	08/07/2026	12:44	T	Tripped due to 220kV Mulund bay Bus isolator insulator colapsed at Trombay MSETCL.
ONGC URAN - JNPT	IntraState	08/07/2026	11:57	08/07/2026	16:22	HT	Due to sparking observed on Y-phase Bus isolator at ONGC Uran S/S.
KANDALGAON - ONGC PANVEL	IntraState	08/07/2026	13:59	08/07/2026	20:02	T	Distance Protection.
AAREY - AEML SAKI CKT - 1	IntraState	08/07/2026	14:39			EO	To check the sheath deformation marking on cable between Aarey GIS to JC-1 at Location LVLR
EKLAHARE (GCR) - GHATGHAR	IntraState	08/07/2026	21:38	08/07/2026	22:28	T	Distance Protection
EKLAHARE (GCR) - GHATGHAR	IntraState	09/07/2026	00:15			T	Distance Protection
EKLAHARE (GCR) - GHATGHAR	IntraState	09/07/2026	08:58			EO	For attending Breakdown at Loc near ghatghar

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 09/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI (GIS) CKT - 3	IntraState	09/07/2026	09:34			EO	Work in vicinity for JCB work for removal of fallen tree in span 66-67 (Third party request)
GHATGHAR - BAPGAON	IntraState	09/07/2026	10:02	09/07/2026	12:17	EO	For safety purpose
URAN - APTA CKT - 1	IntraState	09/07/2026	11:39			EO	R phase Wave trap string replacement by LMSD II /Work carried out under: R&M Code:-0007
TILLARI - AMONA LINE	IntraState	09/07/2026	12:38			EO	Inspection by agency representative for CGL make 220kV CB at Tillari end for AMONA bay due to SF6 gas leakage problem. Inspection for mechanism of CB due to problem in CB mechanisms
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/110 KV 200 MVA ICT 1 @ MUDSHINGI	IntraState	08/07/2026	09:16	08/07/2026	17:12	PO	LV CB overhauling work will be attended by agency and Quarterly maintenance work
220/132KV 150MVA ICT - 1 @ MALINAGAR	IntraState	08/07/2026	09:23	08/07/2026	12:38	PO	Outage is required for Quarterly Maintenance
220/132KV 200MVA ICT 2 @ JEUR	IntraState	08/07/2026	12:30	08/07/2026	17:19	PO	Outage is required for Quarterly Maintenance
220/100 KV 100 MVA ICT 1 @ BORIVALI	IntraState	08/07/2026	19:10	09/07/2026	00:15	T	Transformer internal fault, OLTC Buchholz trip.
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	09/07/2026	11:25			PO	Conversion work of RCC to Lattice structure HV & LV Side bay
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
BUS - B @ PADGHE	IntraState	05/07/2026	14:11			T	Tripped due to 220kV Pal bay 29B isolator damaged observed on Bus-2.
220 kV BUS COUPLER	IntraState	08/07/2026	08:10			HT	Load management.
132 KV LINE Outages/Trippings							
NALDURG-WAGHDARI CKT	IntraState	08/07/2026	18:27	08/07/2026	20:35	PO	Outage is required for Quarterly Maintenance
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage