

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 09/Aug/2026 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	130.332	1229.755	1) Gujrat	-2.862	-7.508
2) Hydro	9.526	113.544	2) Madhya Pradesh	1.899	31.383
3) Gas	6.516	58.115	3) Chattisgarh	0.910	11.070
Total MSPGCL	146.374	1401.414	4) Maharashtra	183.654	1589.233
B) 1) APLM	47.109	419.632	5) Goa (Amona)	-0.793	-12.308
2) JSWEL	22.924	204.824	Total	182.808	1611.870
3) VIPL	12.950	97.006	a) Mumbai Schedule	41.953	400.667
4) RPL(AMT)	24.670	214.052	b) Mumbai Drawl	44.268	424.122
5) SWPGPL	6.140	76.998	c) MSEDCL Bilateral *	141.593	1218.064
6) Other IPP	11.356	108.498	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	41.953	400.667
C) 1) TPCL Thermal	9.637	93.243	Include PX	0.000	0.000
2) TPCL Hydro	3.401	40.968	Standby	0.000	0.000
3) TPCL Gas	2.975	28.800	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.635	74.649	1) MSEDCL	472.804	4231.810
D) STATE			2) Mumbai Discoms	67.916	661.782
1) Thermal	272.753	2518.657	3) Other Discoms	13.614	123.483
(A1+C1+C4+(B1-B6))			TOTAL STATE	554.334	5017.075
2) Hydro (A2+C2)	12.927	154.512			
3) Gas (A3+B7+C3)	9.491	86.915			
4) Wind	46.367	422.234			
6) SOLAR	29.988	222.887			
TOTAL STATE	371.526	3405.205			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5179	4659	5931	6114
MSPGCL Hydro	383	381	599	276
MSPGCL Gas	275	268	271	277
MSPGCL Total Generation	5837	5308	6801	6667
Central Sector Receipt	8272	7495	8582	7168
WIND	1675	2403	1711	1966
CPP / IPP Thermal	4840	4317	6082	5485
CPP / IPP Gas	0	0	0	0
SOLAR	2181	2610	0	0
Exchange with Mumbai	-1870	-2136	-1631	-1632
MSEDCL DEMAND MET	20342	19424	20945	19149
Load Shedding	0	0	0	0
MSEDCL DEMAND	20342	19424	20945	19149
TPCL GENERATION	522	549	925	632
AEML GENERATION	272	272	468	311
MUMBAI DEMAND	2664	2957	3024	2575
OTHER DISCOM DEMAND	594	574	600	505
STATE DEMAND MET	23599	22954	24569	22229
STATE DEMAND	23599	22954	24569	22229
Frequency (Hz)	50.02	50.07	49.97	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.35 Hz at 15.40 Hrs	49.77 Hz at 07.24 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 09/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.14	28.30	169	101
Unit 8	11.45	102.99	567	377
Unit 9	11.60	99.09	550	390
Unit 10	0.00	62.80	0	0
Total	26.19	293.18		
Bhusawal				
Unit 3	3.40	29.05	175	125
Unit 4	9.22	61.80	460	290
Unit 5	0.00	0.00	0	0
Unit 6	12.65	109.04	640	374
Total	25.27	199.89		
Parli				
Unit 6	4.29	32.70	221	140
Unit 7	4.14	33.57	202	140
Unit 8	4.30	35.62	217	144
Total	12.72	101.90		
Chandrapur				
Unit 3	2.74	23.40	126	74
Unit 4	2.79	21.36	133	92
Unit 5	8.14	70.18	390	285
Unit 6	8.36	72.32	441	275
Unit 7	0.00	0.00	0	0
Unit 8	7.67	74.52	362	280
Unit 9	0.00	57.51	0	0
Total	29.71	319.30		
Paras				
Unit 3	4.30	37.02	215	134
Unit 4	4.41	37.77	218	140
Total	8.72	74.79		
Khaparkheda				
Unit 1	2.84	25.78	135	100
Unit 2	2.49	16.20	120	78
Unit 3	3.27	28.72	158	122
Unit 4	3.18	29.82	148	125
Unit 5	9.44	71.78	440	300
Total	21.22	172.30		
Nasik				
Unit 3	0.44	23.22	119	0
Unit 4	3.11	27.90	140	122
Unit 5	2.97	17.28	142	115
Total	6.51	68.39		
Uran				
All Units	6.52	58.12	277	263
Total	6.52	58.12		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.23	1.69	20	0
Total	0.23	1.69		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.26	17.74	240	40
Stage 4	0.14	13.27	110	0
Stage 3	0.39	10.49	160	0
Total	1.79	41.49		
Hydro				
KDPH	0.43	3.89	18	18
VTRNA	0.53	5.12	59	0
TILLARI	0.55	4.71	61	0
BHIRA T.R.	0.35	3.77	80	0
SMLHY_PTN	5.31	48.52	229	207
GHATGHAR	0.57	6.04	125	0
Total	7.74	72.05		
Wind				
Total	46.37	422.23	0	0
Total	46.37	422.23		
CPP				
APML(Mus)	47.11	419.63	0	0
JSWEL(Mus)	22.92	204.82	0	0
VIPL(Mus)	12.95	97.01	0	0
RPLAMT-Mus	24.67	214.05	0	0
SWPGPL-Mus	6.14	77.00	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.46	39.65	217	149
Other(Mus)	1.49	14.56	0	0
JPL	4.51	46.08	267	125
VMEPL	0.00	0.00	0	0
LMEL	0.90	8.21	46	26
Total	125.15	1121.01		
SOLAR				
Total	29.99	222.89	0	0
Total	29.99	222.89		
Tata				
Trombay 5	6.42	61.36	274	264
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.73	17.13	110	62
Trombay 7B	1.24	11.67	63	49
TATA Hydro	3.40	40.97	375	17
Trombay 8	3.22	31.89	141	129
Total	16.01	163.01		
AEML				
DTPS U-1&2	7.64	74.65	468	271
Total	7.64	74.65		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	130.33	1229.76	MSPGCL Total	146.37	1401.41
			MSPGCL Thml+Gas	136.85	1287.87	Koyna 1,2 & 4 Total	1.40	31.01
			MSPGCL Hydro	9.53	113.54	State Total	371.53	3405.20

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 09/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6078	278	270	6626	2213	5990	0	0	7317	7240	-1713	19814	0	0	19814	2912	542	23268	49.97
2	6067	281	276	6624	2030	5703	0	0	7187	7077	-1711	19199	0	0	19199	2743	524	22466	50.01
3	6114	276	277	6667	1966	5485	0	0	6971	7168	-1632	19145	0	0	19145	2575	509	22229	50.03
4	6122	276	275	6673	1924	5856	0	0	6970	7121	-1577	19507	0	0	19507	2472	490	22469	49.97
5	5997	273	277	6547	1780	6000	0	0	7412	7521	-1536	19811	0	0	19811	2436	501	22748	49.99
6	5994	275	276	6545	1872	6130	0	0	8421	8242	-1572	20679	0	0	20679	2471	538	23688	50.04
7	5896	426	274	6596	1712	5780	0	195	9580	8951	-1521	21155	0	0	21155	2485	558	24198	49.94
8	5806	419	275	6500	1564	5108	0	1037	8689	8704	-1646	20698	0	0	20698	2530	568	23797	49.93
9	5179	383	275	5837	1675	4840	0	2181	7965	8272	-1870	20338	0	0	20338	2664	598	23599	50.02
10	4651	345	271	5267	1829	4365	0	3157	7878	7860	-2019	19854	0	0	19854	2823	606	23282	50.05
11	4668	278	270	5216	2071	4346	0	3905	6672	6893	-2127	19725	0	4	19725	2990	578	23294	49.94
12	4619	278	266	5163	2072	4100	0	3932	6384	6365	-2234	18811	0	2	18811	3066	587	22464	49.95
13	4581	276	266	5123	2268	4445	0	3716	5712	6119	-2261	18852	0	0	18852	3084	558	22494	50.03
14	4556	290	263	5109	2403	4283	0	3531	5636	5591	-2239	18117	0	0	18117	3049	561	21727	50.02
15	4544	321	263	5128	2331	4050	0	3220	6561	6593	-2184	18559	0	0	18559	2998	579	22136	49.99
16	4659	381	268	5308	2403	4317	0	2610	7208	7495	-2136	19420	0	0	19420	2957	577	22954	50.07
17	4643	494	268	5405	2348	4488	0	1657	7926	7821	-2014	19146	0	0	19146	2862	559	22567	49.97
18	5078	561	267	5906	2124	4548	0	801	8281	8015	-1983	18831	0	0	18831	2850	580	22261	50.02
19	5627	567	271	6465	1833	5035	0	46	8640	8813	-1879	19700	0	0	19700	2862	613	23175	49.99
20	5907	830	274	7011	1640	5984	0	0	9032	8719	-1792	20962	0	0	20962	2996	600	24558	49.95
21	5931	599	271	6801	1711	6082	0	0	8897	8582	-1631	20942	0	0	20942	3024	603	24569	49.97
22	5883	483	273	6639	1593	6102	0	0	8070	8202	-1624	20293	0	0	20293	3029	619	23941	50.03
23	5870	470	274	6614	1504	6044	0	0	7969	7875	-1681	19756	0	0	19756	3031	600	23387	50.03
24	5862	466	276	6604	1501	6068	0	0	7787	7570	-1686	19491	0	0	19491	3007	566	23064	50.00
MUs	130.33	9.53	6.52	146.37	46.37	125.15	0.00	29.99	183.17	182.81	-44.27	472.80	0.00	0.01	472.80	67.92	13.61	554.33	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

ELR carried out due overloading of 132Kv Babhleshwar - Rahuri line.

Maximum Demand scenario for the date 09/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
24569 MW	21155 MW	3084 MW
21 Hrs	7 Hrs	13 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 09/Aug/2026

Position as on 6.30 Hrs of 10/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	10/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	12/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koradi Unit-10	660	06/08/2026	23:40	10/08/2026	03:38	Boiler Tube Leakage	10/08/2026
MSPGCL	Chandrapur Unit 9	500	07/08/2026	23:42		Continued.	Boiler Tube Leakage	10/08/2026
MSPGCL	Uran Unit B0	120	08/08/2026	18:33	09/08/2026	23:07	To attend hotspot on B0 unit Rph CT stud at 220kV Uran Switchyard	09/08/2026
MSPGCL	Nasik Unit 3	210	09/08/2026	04:07		Continued.	Boiler Tube Leakage	12/08/2026
Total Capacity MSPGCL		1035						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
IPP	SWPGPL U-2	135	08/08/2026	16:01		Continued.	Low Vacuum & condenser chocked.	11/08/2026
IPP	JPL Unit 1	150	10/08/2026	00:00		Continued.	Due to the unavailability and maintenance of APH-1B.	
Total Capacity IPP		435						
Total Capacity FORCED OUTAGE		1470						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/Aug/2026

Position as on 6.30 Hrs of 10/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 10/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
765/400kv 1500 MVA ICT-1 @ EKTUNI	IntraState	09/08/2026	10:05	09/08/2026	16:57	PO	Diagonistic Testing and Maintenance Work on ICT1 @ 765kv RS Ektuni
400 KV MAINBAY Outages/Trippings							
MAIN BAY (409) OF KORADI 3 CKT-1 @ KORADI 2	IntraState	10/08/2026	09:12			PO	Diagnostic testing of CB
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
KARAD - SOLAPUR (PG)	InterState	09/08/2026	09:26	09/08/2026	22:08	PO	PID faulty Disc Insulator replacement work
400KV-PADGHE-PG-KHARGHAR(M) ckt-1	InterState	09/08/2026	12:29	09/08/2026	19:32	PO	Insulator replacement work
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43	10/08/2026	07:31	HT	Over Voltage
KARAD - TALANDGE CKT - 1	IntraState	10/08/2026	07:11			EO	Replacement of decapped insulator string in DSN configuration at Loc.No.63 (B-Ph)
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 2	IntraState	10/08/2026	09:47			PO	1. NLD and Static LBB relay testing work.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33 KV 315 MVA ICT - 1 @ WALUJ	IntraState	10/08/2026	10:23			PO	CB & CT Diagnostic testing work
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kv Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kv Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kv Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 10/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHVAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House 2 Pachanand (Temporary) line (MSLDC purview) under LES schemes.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
MALEGAON-DHULE CKT	IntraState	07/08/2026	15:14			PO	Outage proposal for work of Conductor replacement by HPC for the Tower location 86 to 97 (36 km) will be carried out along with end bay strengthening works at both the end substations
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
DAHANU - VERSOVA	IntraState	08/08/2026	22:56	09/08/2026	09:55	PO	PEB erection activities at Shahid Bhagat singh station
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	IntraState	08/08/2026	23:19	09/08/2026	02:13	PO	Project work- Metro -4 project work in vicinity.
MAHAPE - RELIANCE GIS	IntraState	09/08/2026	06:02	09/08/2026	18:49	PO	1)Strengthening of Reliance line bay stub bus by HTLS conductor. 2) Strengthening of Part of Auxilliary bus below stub bus of Reliance Line by HTLS conductor.
KALWA - COLOURCHEM	IntraState	09/08/2026	09:12	09/08/2026	12:05	EO	B-phase take-off gantry connection Hotspot attending work,The measured temperature is180�C.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 10/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PIRANGUT - HINJAWADI 2	IntraState	09/08/2026	10:10	09/08/2026	16:28	PO	For replacement of polymer insulator string with long rod insulator from tower loc No. 131 To 141 & 143 - 144.
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	IntraState	09/08/2026	10:13	09/08/2026	20:19	PO	Twin Jumpering work
TROMBAY - ANTOP HILL CKT - 2	IntraState	09/08/2026	10:28	09/08/2026	19:22	PO	1) Protection trial 2) M1 protection relay testing 3) M2 protection relay testing 4) Backup OC protection relay testing 5) LBBU-1 testing 6) LBBU-2 testing 7) Carrier trials with own relay panel 8) Carrier trials with Transfer BKR-2
DAHANU - VERSOVA	IntraState	09/08/2026	22:54			PO	PEB erection activities at Shahid Bhagat singh station
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	09/08/2026	23:00	10/08/2026	02:20	PO	Metro 4 Project work: - 96-core OPGW stringing/shifting work in vicinity in span 02 to 03
KALWA SALSETTE - 4	IntraState	09/08/2026	23:22	10/08/2026	02:09	PO	Metro 4 Project work:- 96-core OPGW stringing/shifting work in vicinity in span 02 to 03
MAHAPE - STT GLOBAL GIS	IntraState	10/08/2026	06:02			PO	1)Strengthening of STT line bay stub bus by HTLS conductor. 2) Strengthening of Part of Auxilliary bus below stub bus of STT Line by HTLS conductor.
JEJURI (400kV) - LONAND CKT - 2	IntraState	10/08/2026	10:02			PO	Diagnostic Testing & Bay Maintenance Work.
URAN - APTA CKT - 1	IntraState	10/08/2026	10:11			PO	Insulator replacement work under Scheme
220KV KUDUS-TARAPUR	IntraState	10/08/2026	10:28			EO	1) Replacement of heavily rusted hardware at Loc No 03 (Y phase)
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/110 KV 200 MVA ICT - 2 @ ICHALKARANJI - II	IntraState	10/08/2026	09:38			EO	1) DC leakage attending work
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILo arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 10/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage