

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 09/Jul/2026 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	134.102	1219.724	1) Gujrat	2.347	-29.677
2) Hydro	8.707	60.775	2) Madhya Pradesh	4.972	0.383
3) Gas	6.364	56.525	3) Chattisgarh	0.060	5.210
Total MSPGCL	149.173	1337.024	4) Maharashtra	148.934	1375.918
B) 1) APLM	55.931	460.476	5) Goa (Amona)	-1.889	-10.086
2) JSWEL	13.612	168.642	Total	154.424	1341.748
3) VIPL	12.423	114.075	a) Mumbai Schedule	49.231	386.204
4) RPL(AMT)	23.130	223.081	b) Mumbai Drawl	51.054	406.903
5) SWPGPL	10.250	92.006	c) MSEDCL Bilateral *	111.119	1038.809
6) Other IPP	12.555	114.361	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	49.231	386.204
C) 1) TPCL Thermal	9.726	84.629	Include PX	0.000	0.000
2) TPCL Hydro	3.434	29.201	Standby	0.000	0.000
3) TPCL Gas	2.823	25.668	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.184	74.308	1) MSEDCL	449.142	4059.361
D) STATE			2) Mumbai Discoms	75.221	620.709
1) Thermal	279.913	2551.302	3) Other Discoms	13.091	118.427
(A1+C1+C4+(B1-B6))			TOTAL STATE	537.454	4798.497
2) Hydro (A2+C2)	12.141	89.976			
3) Gas (A3+B7+C3)	9.187	82.193			
4) Wind	59.587	569.420			
6) SOLAR	22.202	163.858			
TOTAL STATE	383.030	3456.749			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5315	5528	6507	5497
MSPGCL Hydro	412	280	693	219
MSPGCL Gas	268	262	267	266
MSPGCL Total Generation	5995	6070	7467	5982
Central Sector Receipt	7227	7643	7404	5233
WIND	2096	2594	2608	2591
CPP / IPP Thermal	4839	5049	6629	5528
CPP / IPP Gas	0	0	0	0
SOLAR	2086	830	0	0
Exchange with Mumbai	-2292	-2526	-1857	-1429
MSEDCL DEMAND MET	19403	19068	21675	17464
Load Shedding	0	0	0	0
MSEDCL DEMAND	19403	19068	21675	17464
TPCL GENERATION	590	731	986	612
AEML GENERATION	284	295	489	290
MUMBAI DEMAND	3166	3552	3332	2331
OTHER DISCOM DEMAND	548	592	576	441
STATE DEMAND MET	23117	23212	25583	20236
STATE DEMAND	23117	23212	25583	20236
Frequency (Hz)	49.98	49.95	50.00	49.96

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.35 Hz at 1009 Hrs	49.76 Hz at 1033 Hrs	50.02	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 09/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.28	27.81	169	110
Unit 8	11.04	64.31	540	350
Unit 9	10.52	99.87	524	370
Unit 10	10.62	97.86	515	390
Total	35.47	289.86		
Bhusawal				
Unit 3	0.95	17.98	150	0
Unit 4	8.70	62.94	465	280
Unit 5	0.00	33.86	0	0
Unit 6	11.22	102.22	608	375
Total	20.87	216.99		
Parli				
Unit 6	4.14	35.45	222	141
Unit 7	3.18	31.16	203	0
Unit 8	4.30	36.72	240	145
Total	11.61	103.33		
Chandrapur				
Unit 3	3.16	23.84	154	123
Unit 4	2.90	22.71	131	110
Unit 5	5.70	57.40	295	170
Unit 6	7.22	44.36	365	230
Unit 7	0.00	27.69	0	0
Unit 8	7.92	71.54	402	275
Unit 9	8.53	73.18	428	277
Total	35.44	320.71		
Paras				
Unit 3	4.31	34.68	224	145
Unit 4	4.16	34.52	222	118
Total	8.47	69.20		
Khaparkheda				
Unit 1	2.90	27.24	130	115
Unit 2	2.78	26.04	141	95
Unit 3	3.16	29.29	146	125
Unit 4	0.00	0.00	0	0
Unit 5	9.56	83.56	455	305
Total	18.40	166.12		
Nasik				
Unit 3	0.70	4.01	120	0
Unit 4	0.06	24.13	55	0
Unit 5	3.08	25.37	140	118
Total	3.83	53.52		
Uran				
All Units	6.36	56.52	270	260
Total	6.36	56.52		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.20	1.79	165	40
Stage 4	0.00	0.20	0	0
Stage 3	1.30	7.16	160	0
Total	2.50	9.15		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.07	0	0
TILLARI	0.66	3.11	60	0
BHIRA T.R.	0.37	3.53	80	0
SMLHY_PTN	4.50	35.72	217	172
GHATGHAR	0.68	4.20	125	0
Total	6.21	51.63		
Wind				
Total	59.59	569.42	0	0
Total	59.59	569.42		
CPP				
APML(Mus)	55.93	460.48	0	0
JSWEL(Mus)	13.61	168.64	0	0
VIPL(Mus)	12.42	114.08	0	0
RPLAMT-Mus	23.13	223.08	0	0
SWPGPL-Mus	10.25	92.01	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.27	45.88	267	150
Other(Mus)	1.32	14.08	0	0
JPL	5.29	47.62	268	143
Total	127.23	1165.86		
SOLAR				
Total	22.20	163.86	0	0
Total	22.20	163.86		
Tata				
Trombay 5	6.49	54.95	365	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.60	14.76	106	58
Trombay 7B	1.22	10.91	63	48
TATA Hydro	3.43	29.20	282	78
Trombay 8	3.24	29.68	174	125
Total	15.98	139.50		
AEML				
DTPS U-1&2	8.18	74.31	489	281
Total	8.18	74.31		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	134.10	1219.72	MSPGCL Total	149.17	1337.02
			MSPGCL Thml+Gas	140.47	1276.25	Koyna 1,2 & 4 Total	1.20	1.99
			MSPGCL Hydro	8.71	60.78	State Total	383.03	3456.75

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 09/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5426	250	264	5940	2479	5947	0	0	5744	5820	-1671	18009	0	0	18009	2685	506	21200	49.99
2	5466	224	265	5955	2529	5787	0	0	5439	5319	-1467	17655	0	0	17655	2498	468	20621	49.97
3	5497	219	266	5982	2591	5528	0	0	5154	5233	-1429	17461	0	0	17461	2331	444	20236	49.96
4	5509	320	267	6096	2651	5614	0	0	5232	5384	-1349	17964	0	0	17964	2253	432	20649	49.99
5	5666	406	269	6341	2668	5616	0	0	5333	5250	-1341	18103	0	0	18103	2238	431	20772	50.02
6	5943	407	269	6619	2451	5831	0	0	6053	6288	-1422	19293	0	0	19293	2342	474	22109	50.02
7	6197	417	268	6882	2088	6207	0	306	6609	7000	-1435	20542	0	0	20542	2549	506	23597	50.02
8	6099	464	267	6830	1879	6142	0	1053	7815	6571	-1824	20108	0	0	20108	2806	543	23457	50.00
9	5315	412	268	5995	2096	4839	0	2086	8477	7227	-2292	19399	0	0	19399	3166	552	23117	49.98
10	4868	394	263	5525	2386	4428	0	2837	7429	6897	-2636	18830	0	0	18830	3486	607	22923	50.12
11	4880	314	263	5457	2563	4125	0	3247	6214	5598	-2868	17542	0	0	17542	3725	580	21847	50.07
12	4859	284	265	5408	2695	3887	0	2267	6136	6235	-2931	16970	0	0	16970	3793	591	21354	49.98
13	4812	213	261	5286	2542	3908	0	2217	6099	5634	-2878	16116	0	0	16116	3754	593	20463	50.05
14	4828	216	261	5305	2290	3905	0	1725	6096	5969	-2729	15912	0	0	15912	3602	553	20067	50.24
15	4788	226	262	5276	2591	3976	0	1675	6019	6413	-2684	16676	0	0	16676	3611	571	20858	50.05
16	4826	256	260	5342	2542	4212	0	2194	6185	6320	-2788	17234	0	0	17234	3650	588	21472	49.98
17	5022	288	263	5573	2583	4659	0	1668	7080	6850	-2738	17991	0	0	17991	3635	604	22230	49.98
18	5528	280	262	6070	2594	5049	0	830	7596	7643	-2526	19063	0	0	19063	3552	597	23212	49.95
19	6372	338	261	6971	2411	5791	0	97	7472	7991	-2364	20312	0	0	20312	3449	585	24346	50.06
20	6499	786	265	7550	2528	6260	0	0	7922	7989	-2181	21565	0	0	21565	3431	581	25577	50.00
21	6507	693	267	7467	2608	6629	0	0	7039	7404	-1857	21671	0	0	21671	3332	580	25583	50.00
22	6439	564	268	7271	2672	6615	0	0	6338	6673	-1932	20722	0	0	20722	3201	577	24500	50.01
23	6413	381	270	7064	2608	6582	0	0	5869	6423	-1805	20300	0	0	20300	3108	572	23980	50.00
24	6343	355	270	6968	2542	6364	0	0	6107	6293	-1907	19705	0	0	19705	3024	555	23284	50.03
MUs	134.10	8.71	6.36	149.17	59.59	127.90	0.00	22.20	155.46	154.42	-51.05	449.14	0.00	0.00	449.14	75.22	13.09	537.45	50.02

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 09/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25583 MW	21671 MW	3793 MW
21 Hrs	21 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/Jul/2026

Position as on 6.30 Hrs of 10/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
Total Capacity PLANNED OUTAGE		1290						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	08/07/2026
MSPGCL	Parli Unit 7	250	08/07/2026	14:53	09/07/2026	04:28	Boiler Tube Leakage	
MSPGCL	Nasik Unit 4	210	09/07/2026	00:43		Continued.	Boiler Tube Leakage	
MSPGCL	Paras Unit 4	250	10/07/2026	07:56	10/07/2026	14:01	Furnace Pressure High	
Total Capacity MSPGCL		535						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	11/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	06:13		Continued.	issue in boiler's coal feeders	12/07/2026
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	12/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	25/07/2026
Total Capacity IPP		720						
Total Capacity FORCED OUTAGE		1255						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	06/07/2026	16:00	09/07/2026	16:16	Zero schedule given by MSEDCL.	
MSPGCL	Nasik Unit 3	210	07/07/2026	06:55	09/07/2026	16:22	ZERO schedule given by MSEDCL	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/Jul/2026

Position as on 6.30 Hrs of 10/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna Unit 11	80	02/06/2026	00:00	09/07/2026	17:04	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 9	80	02/06/2026	00:00	09/07/2026	17:04	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-2	250	02/06/2026	00:00	09/07/2026	17:04	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-3	250	02/06/2026	00:00	09/07/2026	17:04	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-4	250	02/06/2026	00:00	09/07/2026	17:04	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna Unit 10	80	07/06/2026	02:00	09/07/2026	17:04	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kgsc machines kept onstandstill mode from02.06.2026 due tolow reservoir level, (Koyna provide 560 MW DCfrom 19:00 of 07.06.2026 to 02:00 hrs of 08.06.26)	
MSPGCL	Koyna STG-IV Unit-1	250	06/07/2026	21:45	09/07/2026	17:04	Vide CE MSPGCL Pophali mail dtd01.06.2026 all kasc	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/Jul/2026

Position as on 6.30 Hrs of 10/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							machines kept onstandstill mode from 02.06.2026 due to low reservoir level.	
MSPGCL	Koyna Unit 1	70	08/07/2026	10:25	09/07/2026	17:04	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 4	70	08/07/2026	11:05	09/07/2026	17:04	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 2	70	08/07/2026	13:55	09/07/2026	17:04	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 3	70	08/07/2026	14:00	09/07/2026	17:04	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 8	80	08/07/2026	19:55	09/07/2026	17:04	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 7	80	08/07/2026	20:25	09/07/2026	17:04	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
MSPGCL	Koyna Unit 5	80	08/07/2026	21:20	09/07/2026	17:04	As per the email received from CE, MSPGCL, Pophali dated 06.07.2026 at 18:05 hrs, all KGSC machines are kept in standby mode as per the instructions of WRD.	
Total Capacity MSPGCL		0						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		0						

* Other generator generating power instead of contracted generator with tri-party agreement in between generators & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 10/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Trippings							
MAIN BAY (710) OF 1500MVA ICT 1@ 765KV EKTUNI	IntraState	09/07/2026	11:17	09/07/2026	18:49	PO	For Diagnostic Testing and Maintenance work @ Ektuni
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
400 KV TIEBAY Outages/Trippings							
TIE BAY (412) OF CHANDRAPUR-1 & ADANI - 1 @ WARORA	IntraState	09/07/2026	10:20	09/07/2026	16:33	PO	For Diagnostic testing of Tie bay CB along with routine bay maintenance work
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kv Talegaon (PG)-Chakan line loading.
DHULE - KHANDWA CKT - 1	InterState	09/07/2026	15:37	09/07/2026	16:55	HT	Emergency outage availed on 400kv dhule -khandwa ckt- i at 15.37 hrs dt 09.07.26 for attending oil leakage of line reactor at 400 kv khandwa end.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	05/07/2026	12:36			HT	Over Voltage
LONIKAND 2 - KARJAT CKT - 1	IntraState	09/07/2026	09:32	09/07/2026	20:05	PO	L-I:Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators L-II:Diagnostic/Relay testing and Half Yearly Maintenance
CHANDRAPUR-PARLI CKT-3	IntraState	09/07/2026	17:50	09/07/2026	18:39	HT	H/T in emergency to prevent accident of man climbed the EHV transmission tower near Shekh Farid (Vajra) area
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	09/07/2026	17:52	09/07/2026	18:39	HT	H/T in emergency to prevent accident of man climbed the EHV transmission tower near Shekh Farid (Vajra) area
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	09/07/2026	17:52	09/07/2026	18:39	HT	H/T in emergency to prevent accident of man climbed the EHV transmission tower near Shekh Farid (Vajra) area
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Trippings							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	08/07/2026	11:16			PO	1. Residual cell replacement at both terminals. 2. Replacement of clamps & connectors in AC yard at Aarey. 3. Attending punch points at various charged locations. 4. Inspection of Valve hall & DC yard equipment & check the tightness of connections. 5. Replacement of PIR (1 no) at Kudus.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 10/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
220 KV LINE Outages/Trippings							
PUSAD - WARDHA (PG)	InterState	09/07/2026	16:17	09/07/2026	18:40	PO	C & Tan Delta Measurement of CTs at 220 KV S/stn Pusad
PUSAD - WARDHA (PG)	InterState	09/07/2026	16:17	09/07/2026	18:40	HT	C andtan delta measurement of cts at 220 kv s/stn pusad.
PRINT HOUSE - NAVI MUMBAI (PG)	InterState	10/07/2026	12:28			PO	Temporary Bunching of 220kV Pachanand - Taloja line with 220kV Navi Mumbai PG - Printhouse line at Loc no. 641 & 647 and removing of jumper of 220kV PG - Print House & 220kV Taloja - Pachanand line at Loc no. 647.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	07/07/2026	18:48			HT	Idle charge from Kalmeshwar end.
AAREY - AEML SAKI CKT - 1	IntraState	08/07/2026	14:39	09/07/2026	21:06	EO	To check the sheath deformation marking on cable between Aarey GIS to JC-1 at Location LVLR
EKLAHARE (GCR) - GHATGHAR	IntraState	09/07/2026	00:15	09/07/2026	16:06	T	Distance Protection
EKLAHARE (GCR) - GHATGHAR	IntraState	09/07/2026	08:58	09/07/2026	16:06	EO	For attending Breakdown at Loc near ghatghar
SALSETTE - VIKHROLI (GIS) CKT - 3	IntraState	09/07/2026	09:34	09/07/2026	15:03	EO	Work in vicinity for JCB work for removal of fallen tree in span 66-67 (Third party request)
GHATGHAR - BAPGAON	IntraState	09/07/2026	10:02	09/07/2026	12:17	EO	For safety purpose
URAN - APTA CKT - 1	IntraState	09/07/2026	11:39	09/07/2026	14:13	EO	R phase Wave trap string replacement by LMSD II /Work carried out under: R&M Code:-0007

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 10/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TILLARI - AMONA LINE	IntraState	09/07/2026	12:38	09/07/2026	14:55	EO	Inspection by agency representative for CGL make 220kV CB at Tillari end for AMONA bay due to SF6 gas leakage problem. Inspection for mechanism of CB due to problem in CB mechanisms
APTA - TAMBATI	IntraState	10/07/2026	09:50			EO	Hot-spot attending work on R-Phase CT stud. Work carried out under:- R&M Code:-0007
TALOJA - PANCHANAND	IntraState	10/07/2026	11:22			PO	For replacement of old conductor with equivalent High Performance conductor from Panchanand gantry to Taloja gantry.
JEJURI (400KV) - BARAMATI CKT	IntraState	10/07/2026	12:02			PO	(PROJECT WORK)-Following work is proposed during outage: OPGW stringing work between the Existing loc. no. 9 of 220kV Jejuri Baramati to loc. no. 8A of 220kV Jejuri-Rajewadi TSS line. The work is proposed for final OPGW stringing work in view of commissioning of 220kV Jejuri-Rajewadi TSS line.
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/100 KV 100 MVA ICT 1 @ BORIVALI	IntraState	08/07/2026	19:10	09/07/2026	00:15	T	Transformer internal fault, OLTC Buchholz trip.
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	09/07/2026	11:25			PO	Conversion work of RCC to Lattice structure HV & LV Side bay
220/100 KV 200 MVA ICT 3 @ APTA	IntraState	09/07/2026	14:20	09/07/2026	15:14	EO	LV Y phase Bushing Hot spot attending work
220/100 KV 100MVA ICT-4 @ CHINCHWAD	IntraState	10/07/2026	01:54	10/07/2026	04:50	T	Tripped on PRV.
220/100 KV 100 MVA ICT 1 @ BORIVALI	IntraState	10/07/2026	11:23			EO	To rectify the issue of faulty OSR
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
220 kV BUS COUPLER	IntraState	08/07/2026	08:10			HT	Load management.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
AMBERNATH - KALYAN CKT - 2	IntraState	10/07/2026	09:17			PO	Cross arm replacement

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage