

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 10/Aug/2026 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	138.719	1368.474	1) Gujrat	-0.751	-8.259
2) Hydro	12.497	126.041	2) Madhya Pradesh	5.377	36.760
3) Gas	6.561	64.676	3) Chattisgarh	1.040	12.110
Total MSPGCL	157.777	1559.191	4) Maharashtra	192.406	1781.639
B) 1) APLM	47.813	467.445	5) Goa (Amona)	-1.298	-13.606
2) JSWEL	23.852	228.676	Total	196.774	1808.644
3) VIPL	13.346	110.352	a) Mumbai Schedule	47.298	447.965
4) RPL(AMT)	24.164	238.216	b) Mumbai Drawl	49.909	474.031
5) SWPGPL	7.227	84.225	c) MSEDCL Bilateral *	140.920	1358.983
6) Other IPP	7.543	116.041	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.298	447.965
C) 1) TPCL Thermal	10.894	104.137	Include PX	0.000	0.000
2) TPCL Hydro	5.417	46.385	Standby	0.000	0.000
3) TPCL Gas	2.890	31.690	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.457	83.106	1) MSEDCL	489.290	4721.101
D) STATE			2) Mumbai Discoms	77.567	739.349
1) Thermal	282.015	2800.672	3) Other Discoms	14.191	137.673
(A1+C1+C4+(B1-B6))			TOTAL STATE	581.048	5598.123
2) Hydro (A2+C2)	17.914	172.426			
3) Gas (A3+B7+C3)	9.451	96.366			
4) Wind	45.812	468.046			
6) SOLAR	29.082	251.969			
TOTAL STATE	384.274	3789.479			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5001	5848	6332	5906
MSPGCL Hydro	319	663	1414	282
MSPGCL Gas	271	266	274	278
MSPGCL Total Generation	5591	6777	8020	6466
Central Sector Receipt	8712	9028	8677	7257
WIND	2197	2092	1719	1823
CPP / IPP Thermal	4370	4793	5945	5184
CPP / IPP Gas	0	0	0	0
SOLAR	3652	1617	0	0
Exchange with Mumbai	-2928	-2630	-1870	-1395
MSEDCL DEMAND MET	20955	21034	21857	18853
Load Shedding	0	0	0	0
MSEDCL DEMAND	20955	21034	21857	18853
TPCL GENERATION	606	788	1148	658
AEML GENERATION	274	275	474	337
MUMBAI DEMAND	3808	3693	3492	2390
OTHER DISCOM DEMAND	639	643	634	481
STATE DEMAND MET	25402	25370	25983	21725
STATE DEMAND	25402	25370	25983	21725
Frequency (Hz)	49.99	49.93	49.99	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.26 Hz at 08:58 Hrs	49.62 Hz at 09:20 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 10/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.11	31.41	154	103
Unit 8	11.15	114.13	558	360
Unit 9	11.21	110.30	539	379
Unit 10	7.39	70.19	425	0
Total	32.85	326.03		
Bhusawal				
Unit 3	3.42	32.46	170	130
Unit 4	9.68	71.47	480	300
Unit 5	0.00	0.00	0	0
Unit 6	12.82	121.87	621	376
Total	25.91	225.80		
Parli				
Unit 6	3.99	36.69	204	110
Unit 7	2.49	36.06	202	0
Unit 8	4.31	39.93	210	145
Total	10.79	112.68		
Chandrapur				
Unit 3	3.00	26.40	145	88
Unit 4	2.72	24.08	130	100
Unit 5	8.43	78.61	405	285
Unit 6	8.80	81.12	445	285
Unit 7	0.00	0.00	0	0
Unit 8	9.14	83.67	447	284
Unit 9	0.04	57.56	44	0
Total	32.14	351.44		
Paras				
Unit 3	4.28	41.30	210	151
Unit 4	4.73	42.50	241	149
Total	9.01	83.80		
Khaparkheda				
Unit 1	2.80	28.58	140	100
Unit 2	2.89	19.09	152	99
Unit 3	3.23	31.95	171	104
Unit 4	3.46	33.28	174	124
Unit 5	9.44	81.22	425	315
Total	21.81	194.11		
Nasik				
Unit 3	0.00	23.22	0	0
Unit 4	3.15	31.05	142	121
Unit 5	3.06	20.34	148	114
Total	6.21	74.60		
Uran				
All Units	6.56	64.68	279	266
Total	6.56	64.68		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.19	1.88	19	0
Total	0.19	1.88		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.02	20.76	575	40
Stage 4	1.11	14.38	160	0
Stage 3	1.11	11.60	160	0
Total	5.24	46.73		
Hydro				
KDPH	0.22	4.10	18	0
VTRNA	0.57	5.68	60	0
TILLARI	0.23	4.94	62	0
BHIRA T.R.	0.31	4.08	77	0
SMLHY_PTN	5.30	53.83	224	213
GHATGHAR	0.64	6.68	125	0
Total	7.26	79.31		
Wind				
Total	45.81	468.05	0	0
Total	45.81	468.05		
CPP				
APML(Mus)	47.81	467.44	0	0
JSWEL(Mus)	23.85	228.68	0	0
VIPL(Mus)	13.35	110.35	0	0
RPLAMT-Mus	24.16	238.22	0	0
SWPGPL-Mus	7.23	84.22	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.49	44.14	213	150
Other(Mus)	1.55	16.11	0	0
JPL	0.75	46.82	246	0
VMEPL	0.00	0.00	0	0
LMEL	0.76	8.97	44	0
Total	123.94	1244.96		
SOLAR				
Total	29.08	251.97	0	0
Total	29.08	251.97		
Tata				
Trombay 5	7.22	68.58	469	260
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.66	18.79	107	58
Trombay 7B	1.23	12.90	63	47
TATA Hydro	5.42	46.38	406	81
Trombay 8	3.67	35.56	233	128
Total	19.20	182.21		
AEML				
DTPS U-1&2	8.46	83.11	485	273
Total	8.46	83.11		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	138.72	1368.47	MSPGCL Total	157.78	1559.19
			MSPGCL Thml+Gas	145.28	1433.15	Koyna 1,2 & 4 Total	6.42	37.42
			MSPGCL Hydro	12.50	126.04	State Total	384.27	3789.48

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 10/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5945	334	275	6554	1607	5867	0	0	7477	7194	-1672	18994	0	0	18994	2896	556	22446	49.98
2	5955	278	277	6510	1617	5815	0	0	7157	6898	-1488	18838	0	0	18838	2703	514	22055	49.99
3	5923	281	277	6481	1798	5428	0	0	7232	6912	-1372	18768	0	0	18768	2505	479	21752	50.01
4	5906	282	278	6466	1823	5184	0	0	7304	7257	-1395	18853	0	0	18853	2390	481	21725	49.98
5	6075	280	278	6633	1839	5482	0	0	7546	7239	-1429	19269	0	0	19269	2362	495	22126	49.97
6	6207	291	279	6777	1851	5480	0	0	8484	8575	-1471	20691	0	0	20691	2465	521	23677	50.01
7	6230	403	279	6912	1687	5802	0	311	9429	9602	-1533	22223	0	0	22223	2633	558	25414	49.99
8	6142	427	278	6847	1675	5257	0	1153	9684	9304	-1930	21704	0	0	21704	2929	602	25235	50.07
9	5160	285	274	5719	1869	4554	0	2149	9631	9617	-2348	20932	0	0	20932	3273	629	24833	50.06
10	4938	286	273	5497	2012	4085	0	3116	9161	9237	-2624	20686	0	0	20686	3579	636	24901	49.91
11	5001	319	271	5591	2197	4370	0	3652	7839	8712	-2928	20955	0	0	20955	3808	639	25402	49.99
12	5236	279	269	5784	2105	4426	0	3774	7677	7901	-2977	20372	0	0	20372	3864	641	24877	49.97
13	5097	263	268	5628	2484	3854	0	3472	7936	7637	-2957	19497	0	0	19497	3831	621	23949	49.94
14	5037	266	267	5570	2676	3800	0	3394	7740	7617	-2818	19587	0	0	19587	3682	652	23921	49.95
15	4996	265	269	5530	2531	4180	0	3170	7812	8194	-2812	20181	0	0	20181	3715	612	24509	49.96
16	5381	348	268	5997	2409	4485	0	2433	8723	8993	-2817	20864	0	0	20864	3744	635	25243	49.98
17	5848	663	266	6777	2092	4793	0	1617	8948	9028	-2630	21034	0	0	21034	3693	643	25370	49.93
18	6051	517	268	6836	2048	4779	0	789	9794	9115	-2485	20419	0	0	20419	3599	664	24681	50.03
19	6174	574	272	7020	1897	5207	0	52	9856	9708	-2166	21088	0	0	21088	3531	631	25249	50.00
20	6332	1414	274	8020	1719	5945	0	0	8728	8677	-1870	21857	0	0	21857	3492	634	25983	49.99
21	6302	1312	273	7887	1602	6210	0	0	8002	8025	-1621	21487	0	0	21487	3349	616	25452	49.96
22	6270	1306	275	7851	1481	6308	0	0	7096	7151	-1543	20655	0	0	20655	3239	594	24487	49.99
23	6276	1060	277	7613	1445	6277	0	0	6803	7044	-1479	20320	0	0	20320	3177	580	24077	50.02
24	6237	764	276	7277	1348	6358	0	0	7251	7137	-1544	20020	0	0	20020	3108	556	23684	50.02
MUs	138.72	12.50	6.56	157.78	45.81	123.95	0.00	29.08	197.31	196.77	-49.91	489.29	0.00	0.00	489.29	77.57	14.19	581.05	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 10/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25983 MW	22223 MW	3864 MW
20 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 10/Aug/2026

Position as on 6.30 Hrs of 11/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	12/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	14/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	13/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koradi Unit-10	660	06/08/2026	23:40	10/08/2026	03:38	Boiler Tube Leakage	10/08/2026
MSPGCL	Chandrapur Unit 9	500	07/08/2026	23:42	10/08/2026	23:32	Boiler Tube Leakage	10/08/2026
MSPGCL	Nasik Unit 3	210	09/08/2026	04:07	11/08/2026	07:39	Boiler Tube Leakage	12/08/2026
MSPGCL	Parli Unit 7	250	10/08/2026	14:29	11/08/2026	00:40	Tripped on APH-B stopped.	11/08/2026
MSPGCL	Nasik Unit 3	210	11/08/2026	07:55	11/08/2026	10:18	Due to M. S. Temp thermocouple millivolt to milliampere converter failure.	
MSPGCL	Khaparkhedda Unit 2	210	11/08/2026	12:33	11/08/2026	14:23	Furnace Pressure High	
MSPGCL	Koyna STG-IV Unit-4	250	11/08/2026	18:55	11/08/2026	19:30	tripped on touch bearing temperature very high.	
Total Capacity MSPGCL		325						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	SWPGPL U-2	135	08/08/2026	16:01	10/08/2026	11:16	Low Vacuum & condenser chocked.	11/08/2026
IPP	JPL Unit 1	150	10/08/2026	00:00	10/08/2026	19:33	Due to the unavailability and maintenance of APH-1B.	
IPP	SWPGPL U-2	135	10/08/2026	13:40	10/08/2026	14:49	Both BFP tripped.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 10/Aug/2026

Position as on 6.30 Hrs of 11/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaoor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 11/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY (418) OF CHANDRAPUR CKT & STATION TF - B @ KHAPARKHEDA 2	IntraState	10/08/2026	14:58	10/08/2026	15:58	PO	Diagnostic Testing of Tie Bay CTs
TIE BAY (415) OF AKOLA2(YELWAN) CKT- 1 AND BUS REACTOR@ AKOLA	IntraState	11/08/2026	09:47	11/08/2026	15:47	PO	Routine maintenance of 415 tie bay equipments
400 KV MAINBAY Outages/Trippings							
MAIN BAY (409) OF KORADI 3 CKT- 1 @ KORADI 2	IntraState	10/08/2026	09:12	10/08/2026	15:17	PO	Diagnostic testing of CB
MAIN BAY (417) OF CHANDRPUR CKT @ KHAPARKHEDA 2	IntraState	10/08/2026	12:27	10/08/2026	13:36	PO	Diagnostic Testing of Main Bay CTs
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27	11/08/2026	12:30	T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	01/08/2026	22:43	10/08/2026	07:31	HT	Over Voltage
KARAD - TALANDGE CKT - 1	IntraState	10/08/2026	07:11	10/08/2026	11:27	EO	Replacement of decapped insulator string in DSN configuration at Loc.No.63 (B-Ph)
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	10/08/2026	07:48		Continued.	HT	H/T from control loading of Talegaon - Chakan line.
CHANDRAPUR GCR - CHANDRAPUR 2 CKT - 2	IntraState	10/08/2026	09:47	10/08/2026	18:10	PO	1. NLD and Static LBB relay testing work.
BABHALESHWAR - PADGHE CKT- 1	IntraState	10/08/2026	11:28	10/08/2026	11:51	T	Tripped from Bableshevar end only.
LONIKAND 2 - KARJAT CKT - 2	IntraState	10/08/2026	12:43	10/08/2026	21:00	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
KHADKA-AURANGABAD (WALUJ)	IntraState	10/08/2026	21:09		Continued.	HT	OV.
400KV-BABLESHWAR-KUDUS-1	IntraState	11/08/2026	09:28	11/08/2026	17:42	PO	To carry out EMI/RFI measurement on this line at 4 nos. of locations with line charged without load 7 with line on off condition Locations:- 1. For Morculla conductor-695 mm 2. Other two at standard conductor:-640mm location
400KV-BABLESHWAR-KUDUS-2	IntraState	11/08/2026	09:34	11/08/2026	18:05	PO	To carry out EMI/RFI measurement on this line at 4 nos. of locations with line charged without load 7 with line on off condition Locations:- 1. For Morculla conductor-695 mm 2. Other two at standard conductor:-640mm location
JAIGAD - KARAD CKT - 2	IntraState	11/08/2026	12:30			HT	Charge from Karad end only for Antitheft
LONIKAND 2 - KARJAT CKT - 2	IntraState	11/08/2026	16:56	11/08/2026	21:45	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
400 KV ICT Outages/Trippings							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 10/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 11/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/200kv ICT1 @ AURANGABAD	InterState	10/08/2026	10:23	10/08/2026	20:13	PO	Testing work
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33 KV 315 MVA ICT - 1 @ WALUJ	IntraState	10/08/2026	10:23	10/08/2026	20:13	PO	CB & CT Diagnostic testing work
400/220/33 KV 500 MVA ICT - 2 @ JEJURI	IntraState	10/08/2026	14:25	10/08/2026	17:27	EO	For cotton removal on 33kV , B ph Tertiary of ICT-2
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
220KV-SHIKARAPUR(PG)-KHEDCITY-2	InterState	11/08/2026	08:45		Continued.	T	Tripped on differential protection.
NARANGWADI - SOLAPUR PG CKT - 1	InterState	11/08/2026	11:41	11/08/2026	16:45	PO	NARANGWADI - SOLAPUR PG CKT - 1 AT 11.41HRS DT 11.8.2026 FOR ATTENDTHE DISC INSULATOR FLASHOVER AT LOC.NO.100 (RPH) & 113 (RPH).
NARANGWADI - SOLAPUR PG CKT - 1	InterState	11/08/2026	11:41	11/08/2026	16:45	EO	Emergency outage is required to attend the Disc Insulator Flashover at Loc.No.100 (Rph) & 113 (Rph).
APTA - NAVI MUMBAI (PG) CKT - 1	InterState	11/08/2026	14:32	11/08/2026	17:47	EO	For Hot Spot attending work of B ph CT . Code 0007
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA DIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 10/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 11/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30	10/08/2026	21:25	PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Pachanand (Temporary) line (MSLDC purview) under LES schemes.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
MALEGAON-DHULE CKT	IntraState	07/08/2026	15:14			PO	Outage proposal for work of Conductor replacement by HPC for the Tower location 86 to 97 (36 km) will be carried out along with end bay strengthening works at both the end substations
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
DAHANU - VERSOVA	IntraState	09/08/2026	22:54	11/08/2026	07:52	PO	PEB erection activities at Shahid Bhagat singh station
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	09/08/2026	23:00	10/08/2026	02:20	PO	Metro 4 Project work: - 96-core OPGW stringing/shifting work in vicinity in span 02 to 03
KALWA SALSETTE - 4	IntraState	09/08/2026	23:22	10/08/2026	02:09	PO	Metro 4 Project work:- 96-core OPGW stringing/shifting work in vicinity in span 02 to 03
MAHAPE - STT GLOBAL GIS	IntraState	10/08/2026	06:02	10/08/2026	18:39	PO	1)Strengthening of STT line bay stub bus by HTLS conductor. 2) Strengthening of Part of Auxilliary bus below stub bus of STT Line by HTLS conductor.
CHALISGAON -BABHALESHWAR	IntraState	10/08/2026	08:08	10/08/2026	13:30	T	Distance protection
JEJURI (400kV) - LONAND CKT - 2	IntraState	10/08/2026	10:02	10/08/2026	12:51	PO	Diagnostic Testing & Bay Maintenance Work.
URAN - APTA CKT - 1	IntraState	10/08/2026	10:11	10/08/2026	16:45	PO	Insulator replacement work under Scheme
220KV KUDUS-TARAPUR	IntraState	10/08/2026	10:28	10/08/2026	15:06	EO	1) Replacement of heavily rusted hardware at Loc No 03 (Y phase)
TALANDAGE - FIVE STAR MIDC 2	IntraState	10/08/2026	13:13	10/08/2026	17:47	PO	For conversion STN to DTN work at loc No. 2 & 3.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 11/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NAGOTHANE - POSCO	IntraState	10/08/2026	13:48	10/08/2026	16:30	EO	To replacement conductor between R-ph CT to line isolator
BOISAR II - TARAPUR	IntraState	10/08/2026	17:45	10/08/2026	20:43	EO	Hot spot attending work 1)Wave trap, Lower palm connector: - 75℃ 2)Y phase CT to line isolator Jumper replacement Due to hot spot :-131℃ image no.105354 &105739.
KAMBA - VASAI	IntraState	10/08/2026	18:24	10/08/2026	19:47	EO	Attending red hot and replacement of CT and CB Jumper on 220 kV Kamba Vasai Line of Rph CT.
PHALTAN MIDC - SWARAJ CO GEN	IntraState	11/08/2026	09:40	11/08/2026	16:00	PO	For Diagnostic testing, relay testing and quarterly maintenance of 220 KV Swaraj Cogen bay at 220KV Phaltan MIDC S/s.
MAHALAXMI - AMONA	IntraState	11/08/2026	10:19		Continued.	T	Tripped on distance protection due to Yph. LA burst at Amona S/S.
MHAISAL - ALKUD CKT - 1	IntraState	11/08/2026	10:30	11/08/2026	14:36	PO	Relay testing work
MALHARPETH SATARA MIDC	IntraState	11/08/2026	11:27	11/08/2026	16:04	PO	Faulty strings identified in PID to be replaced at location no.61
VANKUSWADE - AJINKYATARA	IntraState	11/08/2026	17:10	11/08/2026	18:10	PO	Faulty strings identified in PID to be replaced at location no.61
DAHANU - VERSOVA	IntraState	11/08/2026	23:01		Continued.	PO	PEB erection activities at Shahid Bhagat singh station
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/110 KV 200 MVA ICT - 2 @ ICHALKARANJI - II	IntraState	10/08/2026	09:38	10/08/2026	14:22	EO	1) DC leakage attending work
220/22 KV, 25MVA TF-1 @ IPCL-220 KV	IntraState	10/08/2026	14:30	10/08/2026	17:49	PO	To charge 25MVA 220/22 kV transformer LV side
220/132KV 200MVA ICT 1 @ LONAND	IntraState	10/08/2026	15:11	10/08/2026	15:51	EO	LV gantry Kite removal work
220/33 KV 25 MVA T/F 2 @ JATH	IntraState	11/08/2026	10:02	11/08/2026	14:12	PO	Relay testing work
220/132-110 KV 100MVA ICT No-02 @ OGLEWADI	IntraState	11/08/2026	10:03	11/08/2026	13:39	PO	1. Replacement of LV side Stub Bus Conductor. (Y Phase) 2. Q.M Work.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	10/08/2026	12:52	10/08/2026	15:18	T	Distance Protection.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 11/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage