

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 10/Jul/2026 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	142.590	1362.314	1) Gujrat	4.359	-25.318
2) Hydro	8.414	69.189	2) Madhya Pradesh	7.385	7.768
3) Gas	6.350	62.875	3) Chattisgarh	-0.020	5.190
Total MSPGCL	157.354	1494.378	4) Maharashtra	147.526	1523.444
B) 1) APML	58.127	518.603	5) Goa (Amona)	-2.074	-12.160
2) JSWEL	15.514	184.156	Total	157.176	1498.924
3) VIPL	12.117	126.192	a) Mumbai Schedule	51.826	438.030
4) RPL(AMT)	22.372	245.453	b) Mumbai Drawl	52.358	459.261
5) SWPGPL	10.071	102.077	c) MSEDCL Bilateral *	123.764	1162.574
6) Other IPP	12.261	126.622	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	51.826	438.030
C) 1) TPCL Thermal	10.141	94.770	Include PX	0.000	0.000
2) TPCL Hydro	3.708	32.909	Standby	0.000	0.000
3) TPCL Gas	2.836	28.504	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.194	82.502	1) MSEDCL	464.797	4524.158
D) STATE			2) Mumbai Discoms	77.237	697.946
1) Thermal	291.387	2842.689	3) Other Discoms	13.717	132.144
(A1+C1+C4+(B1-B6))			TOTAL STATE	555.751	5354.248
2) Hydro	12.122	102.098			
(A2+C2)					
3) Gas	9.186	91.379			
(A3+B7+C3)					
4) Wind	57.532	626.952			
6) SOLAR	28.348	192.206			
TOTAL STATE	398.575	3855.324			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5280	5969	6678	6276
MSPGCL Hydro	438	291	502	232
MSPGCL Gas	267	259	263	269
MSPGCL Total Generation	5985	6519	7443	6777
Central Sector Receipt	6658	7586	8416	5929
WIND	2327	2443	2351	2329
CPP / IPP Thermal	5095	5247	6420	5858
CPP / IPP Gas	0	0	0	0
SOLAR	2443	969	0	0
Exchange with Mumbai	-2353	-2639	-2053	-1605
MSEDCL DEMAND MET	19553	19502	21985	18813
Load Shedding	0	0	0	0
MSEDCL DEMAND	19553	19502	21985	18813
TPCL GENERATION	568	699	956	583
AEML GENERATION	288	285	495	288
MUMBAI DEMAND	3209	3623	3504	2476
OTHER DISCOM DEMAND	601	623	591	475
STATE DEMAND MET	23364	23748	26081	21764
STATE DEMAND	23364	23748	26081	21764
Frequency (Hz)	49.94	50.02	50.06	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.23 Hz at 19:02 Hrs	49.73 Hz at 14:29 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 10/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.24	31.05	157	102
Unit 8	11.04	75.35	530	362
Unit 9	10.64	110.51	527	370
Unit 10	10.37	108.24	490	340
Total	35.28	325.14		
Bhusawal				
Unit 3	3.32	21.30	170	120
Unit 4	9.16	72.10	460	295
Unit 5	0.00	33.86	0	0
Unit 6	11.29	113.51	560	380
Total	23.77	240.76		
Parli				
Unit 6	4.44	39.89	229	146
Unit 7	4.27	35.42	227	144
Unit 8	4.32	41.04	218	145
Total	13.02	116.35		
Chandrapur				
Unit 3	3.26	27.09	154	125
Unit 4	3.04	25.75	145	117
Unit 5	7.16	64.56	390	240
Unit 6	7.32	51.68	370	275
Unit 7	0.00	27.69	0	0
Unit 8	8.12	79.65	396	289
Unit 9	8.69	81.88	435	260
Total	37.60	358.31		
Paras				
Unit 3	4.40	39.07	216	145
Unit 4	3.36	37.88	227	0
Total	7.75	76.95		
Khaparkheda				
Unit 1	2.95	30.18	135	105
Unit 2	3.21	29.26	160	115
Unit 3	3.30	32.59	157	126
Unit 4	0.00	0.00	0	0
Unit 5	9.92	93.47	485	300
Total	19.38	185.50		
Nasik				
Unit 3	2.88	6.89	138	74
Unit 4	0.00	24.13	0	0
Unit 5	2.91	28.28	130	110
Total	5.79	59.31		
Uran				
All Units	6.35	62.88	269	259
Total	6.35	62.88		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.13	0.13	20	0
Total	0.13	0.13		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.58	3.36	325	40
Stage 4	0.00	0.20	0	0
Stage 3	0.61	7.77	160	0
Total	2.19	11.34		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.07	0	0
TILLARI	0.70	3.80	58	0
BHIRA T.R.	0.32	3.85	77	0
SMLHY_PTN	4.61	40.32	214	185
GHATGHAR	0.60	4.81	125	0
Total	6.23	57.85		
Wind				
Total	57.53	626.95	0	0
Total	57.53	626.95		
CPP				
APML(Mus)	58.13	518.60	0	0
JSWEL(Mus)	15.51	184.16	0	0
VIPL(Mus)	12.12	126.19	0	0
RPLAMT-Mus	22.37	245.45	0	0
SWPGPL-Mus	10.07	102.08	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.11	50.99	258	150
Other(Mus)	1.39	15.47	0	0
JPL	5.08	52.70	270	141
Total	129.78	1295.65		
SOLAR				
Total	28.35	192.21	0	0
Total	28.35	192.21		
Tata				
Trombay 5	6.70	61.65	429	256
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.60	16.36	105	57
Trombay 7B	1.23	12.14	63	48
TATA Hydro	3.71	32.91	357	69
Trombay 8	3.44	33.12	228	123
Total	16.68	156.18		
AEML				
DTPS U-1&2	8.19	82.50	495	283
Total	8.19	82.50		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	142.59	1362.31	MSPGCL Total	157.35	1494.38
			MSPGCL Thml+Gas	148.94	1425.19	Koyna 1,2 & 4 Total	1.58	3.57
			MSPGCL Hydro	8.41	69.19	State Total	398.58	3855.32

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 10/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6417	233	269	6919	2679	6351	0	0	5999	5862	-1844	19462	0	0	19462	2872	505	22839	50.02
2	6201	228	269	6698	2471	5962	0	0	5954	6178	-1740	19080	0	0	19080	2647	489	22216	49.97
3	6276	232	269	6777	2329	5858	0	0	5729	5929	-1605	18809	0	0	18809	2476	479	21764	50.00
4	6421	235	269	6925	2286	6048	0	0	5629	5750	-1497	19036	0	0	19036	2364	476	21876	50.01
5	6421	238	269	6928	2350	6221	0	0	6017	6052	-1473	19598	0	0	19598	2340	479	22418	50.02
6	6517	236	268	7021	2291	6313	0	4	7280	7721	-1559	21275	0	0	21275	2428	516	24219	50.01
7	6451	347	269	7067	2106	6000	0	354	8272	8308	-1660	21621	0	0	21621	2607	554	24782	50.02
8	6172	473	269	6914	2044	5832	0	1295	7666	7323	-2008	20825	0	0	20825	2865	575	24265	50.06
9	5280	438	267	5985	2327	5095	0	2443	7360	6658	-2353	19549	0	0	19549	3209	605	23364	49.94
10	5031	309	265	5605	2636	4149	0	3396	6794	6185	-2665	18678	0	0	18678	3526	627	22832	49.99
11	4988	288	263	5539	2640	3990	0	3905	6029	5329	-2815	17971	0	0	17971	3675	617	22263	49.96
12	5040	288	263	5591	2663	3963	0	3331	5931	4937	-2951	16926	0	0	16926	3817	608	21351	50.01
13	5053	237	262	5552	2097	3965	0	2642	5927	5179	-2901	15940	0	0	15940	3803	594	20337	49.95
14	5004	233	259	5496	1985	3960	0	2330	5873	5514	-2775	15920	0	0	15920	3712	590	20222	50.02
15	5130	238	260	5628	2295	3941	0	2856	6338	6080	-2876	17333	0	0	17333	3772	592	21696	49.93
16	5171	288	259	5718	2320	4008	0	2813	7054	6633	-2906	17965	0	0	17965	3777	621	22363	49.96
17	5388	292	259	5939	2341	4675	0	1880	7278	7470	-2852	18844	0	0	18844	3733	609	23186	50.04
18	5969	291	259	6519	2443	5247	0	969	7652	7586	-2639	19498	0	0	19498	3623	627	23748	50.02
19	6543	363	262	7168	2372	5924	0	130	7897	7613	-2309	20278	0	0	20278	3520	621	24418	50.04
20	6678	502	263	7443	2351	6420	0	0	8280	8416	-2053	21981	0	0	21981	3504	596	26081	50.06
21	6646	512	262	7420	2511	6674	0	0	7313	7667	-1765	21873	0	0	21873	3421	634	25928	50.06
22	6549	805	264	7618	2575	6604	0	0	6166	6458	-1623	21019	0	0	21019	3265	613	24897	50.02
23	6683	669	266	7618	2655	6656	0	0	6223	6217	-1655	20929	0	0	20929	3166	562	24657	50.00
24	6561	439	266	7266	2765	6606	0	0	6131	6112	-1834	20386	0	0	20386	3115	529	24030	50.03
MUs	142.59	8.41	6.35	157.35	57.53	130.46	0.00	28.35	160.79	157.18	-52.36	464.80	0.00	0.00	464.80	77.24	13.72	555.75	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 10/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26081 MW	21981 MW	3817 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 10/Jul/2026

Position as on 6.30 Hrs of 11/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1425						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	14/07/2026
MSPGCL	Nasik Unit 4	210	09/07/2026	00:43		Continued.	Boiler Tube Leakage	12/07/2026
MSPGCL	Paras Unit 4	250	10/07/2026	07:56	10/07/2026	14:01	Furnace Pressure High	
Total Capacity MSPGCL		535						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	17/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	06:13		Continued.	issue in boiler's coal feeders	13/07/2026
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	15/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
Total Capacity IPP		720						
Total Capacity FORCED OUTAGE		1255						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 10/Jul/2026

Position as on 6.30 Hrs of 11/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault- 3.60kA
400 KV TBC Outages/Trippings							
BUS COUPLER @ AURANGABAD (WALUJ)	IntraState	10/07/2026	13:56	10/07/2026	19:24	PO	ROUTINE DIAGONISTIC WORK.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)- PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kv Talegaon (PG)- Chakan line loading.
PADGHE - BOISAR (PG)	InterState	10/07/2026	11:27	11/07/2026	00:49	HT	For WRDLC planned outage for Retrofitting and Testing of Numerical LBB Protection
400KV NANDED(KUMBHARGAON)- PARLY CKT 2	InterState	11/07/2026	09:38	11/07/2026	17:23	PO	Replacement of Hanger but bolt middle phase of loc no 671 & replacement of broken disk insulator at loc no 663.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	05/07/2026	12:36	11/07/2026	16:19	HT	Over Voltage
CHANDRAPUR GCR - CHANDRAPUR HVDC - 2	IntraState	10/07/2026	09:27	10/07/2026	12:50	PO	LA BASE SUPPORT INSULATOR REPLACEMENT WORK.
LONIKAND - JEJURI CKT - 2	IntraState	10/07/2026	10:02	10/07/2026	19:02	PO	Replacement of old Disc Insulators With AF Long rod Insulators
PARLI - KARJAT CKT - 2	IntraState	11/07/2026	01:35	11/07/2026	05:25	PO	Fixing of wedge connector and hardware tightening
LONIKAND 2 - KARJAT CKT - 1	IntraState	11/07/2026	09:02	11/07/2026	20:43	PO	Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators
KHADKA-AURANGABAD (WALUJ)	IntraState	11/07/2026	21:45			HT	Overvoltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33KV 500 MVA ICT - 1 @ KUDUS	IntraState	10/07/2026	18:29	10/07/2026	22:01	EO	For attending visible hotspot on Y- ph LV (RRS 98T) isolator.
400 KV BR Outages/Trippings							
400KV 125 MVAR BUS REACTOR@400KV DHULE SS	InterState	11/07/2026	11:07	11/07/2026	17:53	EO	125 MVAR Bus Reactor is out of service from 13.01.2026 as CSD relay is faulty. For attending this issue M/s. Siemens Engineer is arrived at site.
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Trippings							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	08/07/2026	11:16			PO	1. Residual cell replacement at both terminals. 2. Replacement of clamps & connectors in AC yard at Aarey. 3. Attending punch points at various charged locations. 4. Inspection of Valve hall & DC yard equipment & check the tightness of connections. 5. Replacement of PIR (1 no) at Kudus.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 10/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV LINE Outages/Tripping							
PRINT HOUSE - NAVI MUMBAI (PG)	InterState	10/07/2026	12:28	10/07/2026	21:25	PO	Temporary Bunching of 220kV Pachanand - Taloja line with 220kV Navi Mumbai PG - Printhouse line at Loc no. 641 & 647 and removing of jumper of 220kV PG - Print House & 220kV Taloja - Pachanand line at Loc no. 647.
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:40	11/07/2026	16:57		"Bay Strengthening Work at 220kV Taloja End. Work carried out under:- R&M Code:- 0007"
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	07/07/2026	18:48	10/07/2026	10:04	HT	Idle charge from Kalmeshwar end.
KALMESHWAR-PANDHURNA	IntraState	07/07/2026	18:48	10/07/2026	10:04	HT	HAND TRIPPED FROM PANDHURNA END ONLY.
APTA - TAMBATI	IntraState	10/07/2026	09:50	10/07/2026	12:01	EO	Hot-spot attending work on R-Phase CT stud. Work carried out under:- R&M Code:-0007
TALOJA - PANCHANAND	IntraState	10/07/2026	11:22	10/07/2026	19:58	PO	For replacement of old conductor with equivalent High Performance conductor from Panchanand gantry to Taloja gantry.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 10/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
JEJURI (400KV) - BARAMATI CKT	IntraState	10/07/2026	12:02	10/07/2026	16:42	PO	(PROJECT WORK)-Following work is proposed during outage: OPGW stringing work between the Existing loc. no. 9 of 220kV Jejuri Baramati to loc. no. 8A of 220kV Jejuri-Rajewadi TSS line. The work is proposed for final OPGW stringing work in view of commissioning of 220kV Jejuri-Rajewadi TSS line.
NERLE- POPHALI	IntraState	10/07/2026	14:50	10/07/2026	16:40	EO	CT TO MAIN BRAKER CONDUCTOR STRANDS BROKEN
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	10/07/2026	18:27	10/07/2026	22:14	EO	Due to system constraint of ICTs Loading, We requires hand-trip of 220kV Kudus-Borivali- 1 along with ICT-1 for load management on ICT-2 during outage period.
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
KANDALGAON - ONGC PANVEL	IntraState	11/07/2026	08:35	11/07/2026	11:40	PO	"Fixing of vibration damper at Loc No. 529, 533, 534, 532, 535, 536, 531, 530, 538 & Updating in Parakh app Emergency tree cutting at various location, At at lines 1 end Bay Maintenance And R&M At ONGC Sstn . End Work carried out under:- R&M Code:- 0007 "
KARAD - OGALEWADI CKT 2	IntraState	11/07/2026	09:57	11/07/2026	11:06	PO	Removing bird nest at loc No. 20
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	11/07/2026	10:37	11/07/2026	19:19	PO	For breaker protection testing.
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	11/07/2026	11:37	11/07/2026	12:37	T	Tripped due to 220kV Pedambe-Kalambani line Yph. conductor snapped.
PEDAMBE-KALAMBANI(TSS)	IntraState	11/07/2026	13:05	11/07/2026	17:51	PO	Replacement of Y phase conductor in between CB to LS isolator - strands broken and unwound
KALWA - SALESETTE CKT - 5	IntraState	11/07/2026	15:39	11/07/2026	16:45	EO	Bird nest removal at Loc. 27 near Aph LA base of 220kV Kalwa Salsette 5 Line
220 KV ICT Outages/Tripping							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	09/07/2026	11:25			PO	Conversion work of RCC to Lattice structure HV & LV Side bay
220/100 KV 100MVA ICT-4 @ CHINCHWAD	IntraState	10/07/2026	01:54	10/07/2026	04:50	T	Tripped on PRV.
220/100 KV 100 MVA ICT 1 @ BORIVALI	IntraState	10/07/2026	11:23	10/07/2026	14:43	EO	To rectify the issue of faulty OSR
220/22KV 50MVA PTR NO 5@CHINCHWAD	IntraState	10/07/2026	19:55	10/07/2026	23:49	T	Tripped on Differential protection optd,
220/132KV 200MVA ICT 2 @ CHAKAN PHASE II	IntraState	11/07/2026	11:08	11/07/2026	15:58	EO	For attending DC leakage and fire detection trip alarm on CTR Panel of ICT 2 with the help of CTR representative
220/132 KV 200 MVA ICT 1 @ EKLHARE(GCR)	IntraState	11/07/2026	14:18	11/07/2026	15:30	EO	For attending fire detector trip alarm on CTR
220 KV BUSBAR Outages/Tripping							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
110 KV LINE Outages/Tripping							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
AMBERNATH - KALYAN CKT - 2	IntraState	10/07/2026	09:17	10/07/2026	17:52	PO	Cross arm replacement

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage