

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 11/Aug/2026 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	153.255	1521.729	1) Gujrat	-2.168	-10.427
2) Hydro	15.628	143.958	2) Madhya Pradesh	4.672	41.432
3) Gas	6.690	71.366	3) Chattisgarh	1.200	13.310
Total MSPGCL	175.573	1737.053	4) Maharashtra	189.248	1970.887
B) 1) APML	50.740	518.185	5) Goa (Amona)	-1.087	-14.693
2) JSWEL	24.366	253.042	Total	191.865	2000.509
3) VIPL	14.093	124.445	a) Mumbai Schedule	42.731	490.696
4) RPL(AMT)	25.403	263.619	b) Mumbai Drawl	44.173	518.204
5) SWPGPL	9.089	93.314	c) MSEDCL Bilateral *	128.298	1487.281
6) Other IPP	12.464	128.505	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.731	490.696
C) 1) TPCL Thermal	11.477	115.614	Include PX	-0.548	-0.548
2) TPCL Hydro	6.406	52.791	Standby	0.000	0.000
3) TPCL Gas	2.875	34.565	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.785	91.891	1) MSEDCL	510.803	5234.193
D) STATE			2) Mumbai Discoms	73.716	813.065
1) Thermal	309.672	3110.344	3) Other Discoms	13.796	151.469
(A1+C1+C4+(B1-B6))			TOTAL STATE	598.315	6198.727
2) Hydro (A2+C2)	22.034	196.749			
3) Gas (A3+B7+C3)	9.565	105.931			
4) Wind	40.663	508.709			
6) SOLAR	24.516	276.485			
TOTAL STATE	406.450	4198.218			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5788	6321	6663	6706
MSPGCL Hydro	332	343	2133	398
MSPGCL Gas	274	277	281	278
MSPGCL Total Generation	6394	6941	9077	7382
Central Sector Receipt	8785	9220	7764	6668
WIND	1944	1666	1822	1449
CPP / IPP Thermal	5000	5144	6106	6007
CPP / IPP Gas	0	0	0	0
SOLAR	3140	1966	0	0
Exchange with Mumbai	-2640	-2388	-1486	-1441
MSEDCL DEMAND MET	21999	21937	22663	19590
Load Shedding	0	0	0	0
MSEDCL DEMAND	21999	21937	22663	19590
TPCL GENERATION	703	715	1276	660
AEML GENERATION	272	284	489	299
MUMBAI DEMAND	3615	3387	3251	2400
OTHER DISCOM DEMAND	624	611	620	475
STATE DEMAND MET	26238	25935	26534	22465
STATE DEMAND	26238	25935	26534	22465
Frequency (Hz)	50.03	49.95	49.85	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 13:34 Hrs	49.47 Hz at 19:20 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 11/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.88	34.29	177	70
Unit 8	10.75	124.88	511	376
Unit 9	10.90	121.20	510	365
Unit 10	9.36	79.55	450	320
Total	33.88	359.92		
Bhusawal				
Unit 3	3.40	35.86	160	125
Unit 4	9.76	81.23	460	300
Unit 5	0.00	0.00	0	0
Unit 6	14.20	136.07	615	484
Total	27.36	253.16		
Parli				
Unit 6	4.36	41.05	225	137
Unit 7	3.65	39.72	183	108
Unit 8	4.29	44.22	209	146
Total	12.30	124.98		
Chandrapur				
Unit 3	3.32	29.72	163	117
Unit 4	3.02	27.11	154	95
Unit 5	8.50	87.11	390	290
Unit 6	9.38	90.50	455	275
Unit 7	0.00	0.00	0	0
Unit 8	9.84	93.51	472	315
Unit 9	8.08	65.64	435	186
Total	42.15	393.59		
Paras				
Unit 3	4.55	45.85	221	144
Unit 4	4.76	47.26	244	148
Total	9.31	93.11		
Khaparkheda				
Unit 1	2.43	31.01	110	90
Unit 2	2.16	21.24	141	0
Unit 3	2.78	34.74	133	55
Unit 4	3.15	36.43	150	112
Unit 5	9.82	91.04	425	390
Total	20.34	214.45		
Nasik				
Unit 3	1.65	24.87	145	0
Unit 4	3.14	34.19	139	116
Unit 5	3.12	23.46	147	118
Total	7.91	82.52		
Uran				
All Units	6.69	71.37	284	274
Total	6.69	71.37		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.21	2.10	23	0
Total	0.21	2.10		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.04	23.80	590	40
Stage 4	3.45	20.12	955	0
Stage 3	1.92	13.51	160	0
Total	8.41	57.43		
Hydro				
KDPH	0.00	4.10	0	0
VTRNA	0.53	6.21	60	0
TILLARI	0.12	5.06	60	0
BHIRA T.R.	0.36	4.44	80	0
SMLHY_PTN	5.32	59.15	233	210
GHATGHAR	0.89	7.57	125	0
Total	7.22	86.53		
Wind				
Total	40.66	508.71	0	0
Total	40.66	508.71		
CPP				
APML(Mus)	50.74	518.18	0	0
JSWEL(Mus)	24.37	253.04	0	0
VIPL(Mus)	14.09	124.44	0	0
RPLAMT-Mus	25.40	263.62	0	0
SWPGPL-Mus	9.09	93.31	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.22	48.36	186	151
Other(Mus)	1.53	17.64	0	0
JPL	5.83	52.65	275	200
VMEPL	0.00	0.00	0	0
LMEL	0.88	9.86	44	25
Total	136.16	1381.11		
SOLAR				
Total	24.52	276.48	0	0
Total	24.52	276.48		
Tata				
Trombay 5	7.56	76.14	468	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.65	20.44	105	58
Trombay 7B	1.23	14.13	62	48
TATA Hydro	6.41	52.79	417	129
Trombay 8	3.92	39.47	248	128
Total	20.76	202.97		
AEML				
DTPS U-1&2	8.78	91.89	489	270
Total	8.78	91.89		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	153.26	1521.73	MSPGCL Total	175.57	1737.05
			MSPGCL Thml+Gas	159.94	1593.10	Koyna 1,2 & 4 Total	6.50	43.92
			MSPGCL Hydro	15.63	143.96	State Total	406.45	4198.22

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 11/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	*Trans mission Constr aint					
1	6414	448	276	7138	1472	6065	0	0	7612	7660	-1638	20166	0	0	20166	2948	530	23644	49.98
2	6558	395	277	7230	1470	5721	0	0	7159	6917	-1514	19320	0	0	19320	2728	504	22552	50.02
3	6634	398	278	7310	1467	5465	0	0	7057	7106	-1405	19466	0	0	19466	2538	478	22481	50.01
4	6706	398	278	7382	1449	6007	0	0	7052	6668	-1441	19590	0	0	19590	2400	475	22465	49.99
5	6681	336	278	7295	1467	6219	0	0	7141	6922	-1355	20061	0	0	20061	2383	487	22931	49.96
6	6673	288	277	7238	1539	6198	0	0	8297	8406	-1384	21471	0	0	21471	2447	525	24443	49.96
7	6655	1184	278	8117	1446	6265	0	279	8297	8366	-1365	22571	0	0	22571	2623	537	25731	49.89
8	6587	767	277	7631	1503	5983	0	1078	8474	8655	-1454	22801	0	0	22801	2876	595	26272	50.02
9	6119	378	281	6778	1618	5250	0	2112	8310	8716	-2067	21806	0	0	21806	3167	600	25574	49.98
10	5755	341	281	6377	1933	4951	0	2883	8381	9066	-2452	22148	0	0	22148	3445	610	26203	50.06
11	5788	332	274	6394	1944	5000	0	3140	8499	8785	-2640	21999	0	0	21999	3615	624	26238	50.03
12	5715	343	280	6338	2001	4894	0	3050	8531	8638	-2724	21603	0	0	21603	3662	595	25859	49.93
13	5698	278	274	6250	1813	4743	0	2909	8764	8989	-2729	21363	0	0	21363	3620	612	25595	50.02
14	5546	260	278	6084	1723	4795	0	2803	8563	8902	-2548	21175	0	0	21175	3437	584	25196	50.17
15	5746	264	278	6288	1786	4905	0	2459	9301	8833	-2461	21216	0	0	21216	3393	594	25203	49.95
16	6321	343	277	6941	1666	5144	0	1966	9177	9220	-2388	21937	0	0	21937	3387	611	25935	49.95
17	6650	337	281	7268	1824	5573	0	1222	9119	8984	-2281	21962	0	0	21962	3317	628	25907	49.98
18	6626	424	283	7333	1778	5704	0	549	8750	8351	-2011	21082	0	0	21082	3276	622	24980	49.94
19	6643	1211	278	8132	2028	5979	0	66	8486	8133	-1653	22074	0	0	22074	3291	611	25976	49.93
20	6663	2133	281	9077	1822	6106	0	0	7568	7764	-1486	22663	0	0	22663	3251	620	26534	49.85
21	6716	1938	281	8935	1653	6130	0	0	7427	7440	-1455	22087	0	0	22087	3152	616	25855	50.00
22	6773	1526	279	8578	1617	6277	0	0	6722	6750	-1330	21284	0	0	21284	3037	608	24929	50.03
23	6832	793	281	7906	1804	6422	0	0	6602	6571	-1256	20880	0	0	20880	2911	566	24358	50.00
24	6756	513	284	7553	1840	6361	0	0	6599	6024	-1136	20078	0	0	20078	2812	564	23454	50.05
MUs	153.26	15.63	6.69	175.57	40.66	136.16	0.00	24.52	191.89	191.87	-44.17	510.80	0.00	0.00	510.80	73.72	13.80	598.32	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 11/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26534 MW	22801 MW	3662 MW
20 Hrs	8 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 11/Aug/2026

Position as on 6.30 Hrs of 12/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01	12/08/2026	11:34	Capital Overhaul for 35 days	12/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	14/08/2026
Total Capacity MSPGCL		580						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	13/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		1645						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Nasik Unit 3	210	09/08/2026	04:07	11/08/2026	07:39	Boiler Tube Leakage	12/08/2026
MSPGCL	Parli Unit 7	250	10/08/2026	14:29	11/08/2026	00:40	Tripped on APH-B stopped.	11/08/2026
MSPGCL	Nasik Unit 3	210	11/08/2026	07:55	11/08/2026	10:18	Due to M. S. Temp thermocouple millivolt to milliampere converter failure.	
MSPGCL	Khaparkheda Unit 2	210	11/08/2026	12:33	11/08/2026	14:23	Furnace Pressure High	
MSPGCL	Koyna STG-IV Unit-4	250	11/08/2026	18:55	11/08/2026	19:30	tripped on touch bearing temperature very high.	
MSPGCL	Chandrapur Unit 5	500	12/08/2026	01:14		Continued.	MAIN TURBINE OVER-SPEED PROTECTION	15/08/2026
MSPGCL	Paras Unit 3	250	12/08/2026	13:40	12/08/2026	17:00	Turbine bearing Vabration high	
MSPGCL	Chandrapur Unit 8	500	12/08/2026	21:29		Continued.	SUSPECTED BTL	15/08/2026
Total Capacity MSPGCL		1325						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	SWPGPL U-2	135	12/08/2026	13:20		Continued.	Low Vaccum	13/08/2026
Total Capacity IPP		285						
Total Capacity FORCED OUTAGE		1610						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 11/Aug/2026

Position as on 6.30 Hrs of 12/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 12/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	InterState	12/08/2026	08:09	12/08/2026	18:08		Outage required for stator and rotor earth fault calibration
TIE BAY (415) OF AKOLA2(YELWAN) CKT- 1 AND BUS REACTOR@ AKOLA	IntraState	11/08/2026	09:47	11/08/2026	15:47	PO	Routine maintenance of 415 tie bay equipments
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	InterState	12/08/2026	08:09	12/08/2026	18:07		Bay 405 outage required for Stator and rotor Earth Fault calibration
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
80 MVAR REACTOR @ KHARGHAR	IntraState	12/08/2026	11:00	12/08/2026	16:41	PO	CT and CB Diagnostic testing work. Hot Spot attending work on CB Pad
400 KV LINE Outages/Trippings							
400KV-PADGHE-PG-KHARGHAR(M) ckt-1	InterState	12/08/2026	11:26	12/08/2026	16:04	T	Tripped on dist prot optd, Rph fault, Zone-1, A/R Optd, Fault current-7.98kA
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27	11/08/2026	12:30	T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	10/08/2026	07:48	12/08/2026	14:58	HT	H/T from control loading of Talegaon - Chakan line.
KHADKA-AURANGABAD (WALUJ)	IntraState	10/08/2026	21:09	12/08/2026	10:46	HT	OV.
400KV-BABLESHWAR-KUDUS-1	IntraState	11/08/2026	09:28	11/08/2026	17:42	PO	To carry out EMI/RFI measurement on this line at 4 nos. of locations with line charged without load 7 with line on off condition Locations:- 1. For Morculla conductor-695 mm 2. Other two at standard conductor:-640mm location
400KV-BABLESHWAR-KUDUS-2	IntraState	11/08/2026	09:34	11/08/2026	18:05	PO	To carry out EMI/RFI measurement on this line at 4 nos. of locations with line charged without load 7 with line on off condition Locations:- 1. For Morculla conductor-695 mm 2. Other two at standard conductor:-640mm location
JAIGAD - KARAD CKT - 2	IntraState	11/08/2026	12:30			HT	Charge from Karad end only for Antitheft
LONIKAND 2 - KARJAT CKT - 2	IntraState	11/08/2026	16:56	11/08/2026	21:45	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
LONIKAND 2 - KARJAT CKT - 2	IntraState	12/08/2026	08:42	12/08/2026	20:55	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
AKOLA 2 (YELWAN) - AKOLA 1 CKT - 1	IntraState	12/08/2026	11:14	12/08/2026	18:46	EO	Rectification of moving clamp of R Phase Line CVT in 414 Line Bay due to wind effect.
TBC 2 @ CHANDRAPUR	IntraState	12/08/2026	12:15	12/08/2026	14:06	PO	Static LBB relay testing work.
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2026	20:22			HT	OV.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 12/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PARLI - KARJAT CKT - 1	IntraState	12/08/2026	22:57		Continued.	PO	"(1) Bay maintenance & CT Testing work. (2) Hardware tightening, fitting & string replacement work"
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33 KV 500 MVA ICT - 3 @ NANDED	IntraState	12/08/2026	09:25	12/08/2026	17:46	PO	Removal of Bamboos, Scaffolding, centering plywood & structure Erection.
400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	IntraState	12/08/2026	12:03			PO	OLTC Mechanism Overhauling Work and NIFPS Maintenance Work
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV MAINBAY Outages/Trippings							
MAIN BUS - 1 @ MALINAGAR	IntraState	12/08/2026	11:05	12/08/2026	15:56	PO	Outage is required for Quarterly Maintenance
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
220KV-SHIKARAPUR(PG)-KHEDCITY-2	InterState	11/08/2026	08:45	12/08/2026	15:40	T	Tripped on differential protection.
NARANGWADI - SOLAPUR PG CKT - 1	InterState	11/08/2026	11:41	11/08/2026	16:45	PO	NARANGWADI -SOLAPUR PG CKT - 1 AT 11.41HRS DT 11.8.2026 FOR ATTENDTHE DISC INSULATOR FLASHOVER AT LOC.NO.100 (RPH) & 113 (RPH).
NARANGWADI - SOLAPUR PG CKT - 1	InterState	11/08/2026	11:41	11/08/2026	16:45	EO	Emergency outage is required to attend the Disc Insulator Flashover at Loc.No.100 (Rph) & 113 (Rph).
APTA - NAVI MUMBAI (PG) CKT - 1	InterState	11/08/2026	14:32	11/08/2026	17:47	EO	For Hot Spot attending work of B ph CT . Code 0007
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 12/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
MALEGAON-DHULE CKT	IntraState	07/08/2026	15:14			PO	Outage proposal for work of Conductor replacement by HPC for the Tower location 86 to 97 (36 km) will be carried out along with end bay strengthening works at both the end substations
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
DAHANU - VERSOVA	IntraState	09/08/2026	22:54	11/08/2026	07:52	PO	PEB erection activities at Shahid Bhagat singh station
PHALTAN MIDC - SWARAJ CO GEN	IntraState	11/08/2026	09:40	11/08/2026	16:00	PO	For Diagnostic testing, relay testing and quarterly maintenance of 220 KV Swaraj Cogen bay at 220KV Phaltan MIDC S/s.
MAHALAXMI - AMONA	IntraState	11/08/2026	10:19	12/08/2026	16:22	T	Tripped on distance protection due to Yph. LA burst at Amona S/S.
MHAISAL - ALKUD CKT - 1	IntraState	11/08/2026	10:30	11/08/2026	14:36	PO	Relay testing work
MALHARPETH SATARA MIDC	IntraState	11/08/2026	11:27	11/08/2026	16:04	PO	Faulty strings identified in PID to be replaced at location no.61
VANKUSWADE - AJINKYATARA	IntraState	11/08/2026	17:10	11/08/2026	18:10	PO	Faulty strings identified in PID to be replaced at location no.61
DAHANU - VERSOVA	IntraState	11/08/2026	23:01	12/08/2026	07:52	PO	PEB erection activities at Shahid Bhagat singh station
URAN - APTA 2	IntraState	12/08/2026	12:27	12/08/2026	18:43	PO	Insulator replacement work under Scheme
TALANDGE - MUDSHINGI CKT - 1	IntraState	12/08/2026	12:39	12/08/2026	16:40	PO	Quarterly Maintenance Work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 12/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PADGHE - NALASOPARA - VASAI (T)	IntraState	12/08/2026	13:03	12/08/2026	15:26	EO	To attain breakdown of 220kv Roma-Kudus line
BOISAR II - VIRAJ	IntraState	12/08/2026	16:47	12/08/2026	17:43	EO	Hot Spot attending work: - R ph Line isolator :-74℃ (at line isolator palm nut bolt) image no. 103140
BOISAR - VERSOVA	IntraState	12/08/2026	17:54	12/08/2026	19:01	EO	B ph line isolator: - 81 degree celcius; (at line isolator palm nut bolt) image no. 104124
220 KV SOUTH SOLAPUR (KUMBHARI)-MARUTI WIND (SOLAR)	IntraState	12/08/2026	19:10	12/08/2026	21:12	PO	Outage is required for Quarterly Maintenance
DAHANU - VERSOVA	IntraState	12/08/2026	22:57			PO	PEB erection activities at Shahid Bhagat singh station
TROMBAY - VIKHROLI (GIS) CKT - 4	IntraState	12/08/2026	23:45			PO	Work in vicinity for Faulty OPGW replacement in span 57 & 57A
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/33 KV 25 MVA T/F 2 @ JATH	IntraState	11/08/2026	10:02	11/08/2026	14:12	PO	Relay testing work
220/132-110 KV 100MVA ICT No-02 @ OGLEWADI	IntraState	11/08/2026	10:03	11/08/2026	13:39	PO	1. Replacement of LV side Stub Bus Conductor. (Y Phase) 2. Q.M Work.
220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)	IntraState	12/08/2026	08:09	12/08/2026	17:42	PO	Winding and bushing tan delta Testing by Mobile testing unit
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	12/08/2026	10:11	12/08/2026	14:05	PO	Outage is required for Quarterly Maintenance
220/132 KV 100 MVA ICT 1@ BABHALESHWAR	IntraState	12/08/2026	10:17	12/08/2026	13:15	PO	For new Busbar protection wiring of ICT CT
220/132 KV 200 MVA ICT 2 @ BABHALESHWAR	IntraState	12/08/2026	10:17	12/08/2026	17:13	PO	For new Busbar protection wiring of ICT CT
220/132 KV 200 MVA ICT 1 @ LONIKAND 2	IntraState	12/08/2026	12:42	12/08/2026	15:53	PO	Online DGA commissioning and diagnostic testing work.
220/22KV 50MVA PTR 1@BHOSARI	IntraState	12/08/2026	22:15			PO	Replacement of 220/22 kv 50 MVA T/f No Sr, No 6298/01 Make: BBL by 220/22KV 80MVA Make: APEX (Repaired by Set On Site) Tf Sr. No. T950G/02
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kv GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
132 KV LINE Outages/Trippings							
WAGHDARI - AKKALKOT CKT - 2	IntraState	12/08/2026	16:35	12/08/2026	18:50	PO	Outage is required for Quarterly Maintenance
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kv Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILo arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 12/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage