

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 11/Jul/2026 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	145.345	1507.659	1) Gujrat	1.890	-23.428
2) Hydro	11.541	80.730	2) Madhya Pradesh	4.454	12.222
3) Gas	6.380	69.255	3) Chattisgarh	-0.550	4.640
Total MSPGCL	163.266	1657.644	4) Maharashtra	144.404	1667.848
B) 1) APML	58.031	576.634	5) Goa (Amona)	-1.566	-13.726
2) JSWEL	17.230	201.386	Total	148.632	1647.556
3) VIPL	11.702	137.894	a) Mumbai Schedule	47.305	485.335
4) RPL(AMT)	22.410	267.863	b) Mumbai Drawl	49.550	508.811
5) SWPGPL	9.979	112.056	c) MSEDCL Bilateral *	130.537	1293.111
6) Other IPP	12.557	139.179	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.305	485.335
C) 1) TPCL Thermal	10.568	105.338	Include PX	0.000	0.000
2) TPCL Hydro	3.325	36.234	Standby	0.000	0.000
3) TPCL Gas	2.988	31.492	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.209	90.711	1) MSEDCL	475.723	4999.881
D) STATE			2) Mumbai Discoms	74.640	772.586
1) Thermal	296.031	3138.720	3) Other Discoms	13.569	145.713
(A1+C1+C4+(B1-B6))			TOTAL STATE	563.932	5918.180
2) Hydro	14.866	116.964			
(A2+C2)					
3) Gas	9.368	100.747			
(A3+B7+C3)					
4) Wind	67.491	694.443			
6) SOLAR	27.544	219.750			
TOTAL STATE	415.300	4270.624			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5109	6198	6834	6548
MSPGCL Hydro	230	458	1305	234
MSPGCL Gas	264	266	267	268
MSPGCL Total Generation	5603	6922	8406	7050
Central Sector Receipt	6416	6991	6722	5371
WIND	3260	2822	2430	2793
CPP / IPP Thermal	4508	5130	6777	6212
CPP / IPP Gas	0	0	0	0
SOLAR	3033	1002	0	0
Exchange with Mumbai	-2364	-2355	-1634	-1733
MSEDCL DEMAND MET	19875	19917	22100	19234
Load Shedding	0	0	0	0
MSEDCL DEMAND	19875	19917	22100	19234
TPCL GENERATION	534	678	1158	589
AEML GENERATION	282	348	499	289
MUMBAI DEMAND	3180	3381	3291	2611
OTHER DISCOM DEMAND	581	595	601	459
STATE DEMAND MET	23635	23893	25992	22304
STATE DEMAND	23635	23893	25992	22304
Frequency (Hz)	50.17	49.93	49.88	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 09.26 Hrs	49.63 Hz at 21.10 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 11/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.26	34.31	159	118
Unit 8	10.93	86.28	528	369
Unit 9	10.24	120.74	526	372
Unit 10	10.32	118.56	510	390
Total	34.74	359.89		
Bhusawal				
Unit 3	3.31	24.60	160	125
Unit 4	9.57	81.67	485	305
Unit 5	0.00	33.86	0	0
Unit 6	11.47	124.98	559	370
Total	24.35	265.11		
Parli				
Unit 6	4.56	44.45	228	138
Unit 7	4.45	39.87	230	133
Unit 8	4.49	45.53	228	142
Total	13.50	129.85		
Chandrapur				
Unit 3	2.98	30.08	140	112
Unit 4	2.91	28.66	132	113
Unit 5	8.14	72.70	420	270
Unit 6	7.63	59.31	390	275
Unit 7	0.00	27.69	0	0
Unit 8	8.67	88.32	421	291
Unit 9	8.73	90.60	443	278
Total	39.06	397.36		
Paras				
Unit 3	4.28	43.36	219	146
Unit 4	4.31	42.19	208	143
Total	8.60	85.54		
Khaparkheda				
Unit 1	3.02	33.21	155	100
Unit 2	3.30	32.56	165	106
Unit 3	3.18	35.77	144	125
Unit 4	0.00	0.00	0	0
Unit 5	9.70	103.18	468	300
Total	19.21	204.71		
Nasik				
Unit 3	2.90	9.80	128	116
Unit 4	0.00	24.13	0	0
Unit 5	2.98	31.26	145	112
Total	5.88	65.19		
Uran				
All Units	6.38	69.26	271	259
Total	6.38	69.26		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.02	0.15	19	0
Total	0.02	0.15		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.20	5.56	355	35
Stage 4	2.50	2.70	1000	0
Stage 3	1.04	8.81	240	0
Total	5.74	17.08		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.07	0	0
TILLARI	0.37	4.17	61	0
BHIRA T.R.	0.24	4.09	40	0
SMLHY_PTN	4.57	44.90	218	183
GHATGHAR	0.62	5.43	125	0
Total	5.80	63.65		
Wind				
Total	67.49	694.44	0	0
Total	67.49	694.44		
CPP				
APML(Mus)	58.03	576.63	0	0
JSWEL(Mus)	17.23	201.39	0	0
VIPL(Mus)	11.70	137.89	0	0
RPLAMT-Mus	22.41	267.86	0	0
SWPGPL-Mus	9.98	112.06	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.97	55.96	251	150
Other(Mus)	1.69	17.17	0	0
JPL	5.19	57.90	277	140
Total	131.21	1426.86		
SOLAR				
Total	27.54	219.75	0	0
Total	27.54	219.75		
Tata				
Trombay 5	6.99	68.63	405	261
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.73	18.10	112	62
Trombay 7B	1.25	13.39	65	49
TATA Hydro	3.32	36.23	359	30
Trombay 8	3.58	36.70	232	125
Total	16.88	173.06		
AEML				
DTPS U-1&2	8.21	90.71	501	282
Total	8.21	90.71		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	145.34	1507.66	MSPGCL Total	163.27	1657.64
			MSPGCL Thml+Gas	151.72	1576.91	Koyna 1,2 & 4 Total	4.70	8.27
			MSPGCL Hydro	11.54	80.73	State Total	415.30	4270.62

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 11/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6607	236	267	7110	2891	6341	0	0	6074	5744	-1899	19674	0	0	19674	3010	512	23196	49.99
2	6524	227	268	7019	2749	6221	0	0	5752	5823	-1831	19480	0	0	19480	2790	501	22771	49.98
3	6548	234	268	7050	2793	6212	0	0	5622	5371	-1733	19230	0	0	19230	2611	463	22304	50.00
4	6577	248	269	7094	2830	6140	0	0	5707	5462	-1649	19415	0	0	19415	2482	462	22359	50.00
5	6438	235	270	6943	2857	5965	0	0	6195	6082	-1599	19767	0	0	19767	2434	481	22682	49.98
6	6430	248	271	6949	2931	6271	0	0	7192	6836	-1668	20799	0	0	20799	2494	521	23814	50.00
7	6433	296	270	6999	2751	6060	0	352	7955	7380	-1678	21322	0	0	21322	2561	541	24424	50.03
8	6056	367	270	6693	2820	5585	0	1212	6459	6817	-1831	20737	0	0	20737	2685	559	23982	50.02
9	5526	329	268	6123	3140	4906	0	2292	5540	6198	-2060	20014	0	0	20014	2911	586	23511	49.97
10	5109	230	264	5603	3260	4508	0	3033	5654	6416	-2364	19871	0	0	19871	3180	584	23635	50.17
11	5119	232	264	5615	3296	4239	0	3510	5764	5688	-2654	19088	0	0	19088	3512	606	23206	50.00
12	5182	231	264	5677	3108	4067	0	3226	6074	5015	-2744	17761	0	0	17761	3611	588	21960	49.98
13	5141	227	259	5627	3159	4047	0	2978	5642	4826	-2731	17326	0	0	17326	3601	580	21507	50.03
14	5140	236	264	5640	2597	4037	0	2478	5524	5283	-2604	16836	0	0	16836	3486	596	20918	49.93
15	5124	252	263	5639	2509	4104	0	2681	5996	6491	-2600	18244	0	0	18244	3499	579	22322	49.95
16	5146	269	262	5677	2756	4115	0	2707	6746	6776	-2624	18807	0	0	18807	3523	599	22930	49.97
17	5248	232	263	5743	2832	4423	0	1979	7481	7398	-2533	19230	0	0	19230	3471	612	23313	49.91
18	6198	458	266	6922	2822	5130	0	1002	7202	6991	-2355	19913	0	0	19913	3381	599	23893	49.93
19	6707	485	263	7455	2661	6145	0	94	7104	7147	-2242	20626	0	0	20626	3315	634	24575	50.00
20	6747	1804	264	8815	2463	6555	0	0	7129	6754	-1951	22029	0	0	22029	3356	607	25992	49.94
21	6834	1305	267	8406	2430	6777	0	0	6554	6722	-1634	22096	0	0	22096	3291	605	25992	49.88
22	6855	1317	263	8435	2567	6772	0	0	5808	5943	-1530	21583	0	0	21583	3204	604	25391	49.88
23	6834	1226	267	8327	2586	6695	0	0	5692	5705	-1507	21225	0	0	21225	3134	580	24940	49.89
24	6822	617	266	7705	2683	6596	0	0	5677	5765	-1529	20650	0	0	20650	3098	570	24318	50.02
MUs	145.34	11.54	6.38	163.27	67.49	131.91	0.00	27.54	150.54	148.63	-49.55	475.72	0.00	0.00	475.72	74.64	13.57	563.93	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 11/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25992 MW	22096 MW	3611 MW
21 Hrs	21 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 11/Jul/2026

Position as on 6.30 Hrs of 12/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1425						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	14/07/2026
MSPGCL	Nasik Unit 4	210	09/07/2026	00:43		Continued.	Boiler Tube Leakage	12/07/2026
MSPGCL	Parli Unit 6	250	12/07/2026	14:33		Continued.	DUE TO APH A STOPPED	
MSPGCL	Bhusawal Unit 6	660	12/07/2026	23:59		Continued.	APH-A issue	14/07/2026
Total Capacity MSPGCL		1445						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	17/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	06:13		Continued.	issue in boiler's coal feeders	13/07/2026
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	15/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
Total Capacity IPP		720						
Total Capacity FORCED OUTAGE		2165						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 11/Jul/2026

Position as on 6.30 Hrs of 12/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 12/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
400 KV MAINBAY Outages/Trippings							
MAIN BAY (413) OF NANDGAON PETH CKT @ AKOLA (M)	IntraState	12/07/2026	14:28	12/07/2026	17:56	EO	for attending the air pressure issue of 413 CB at 400KV akola
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kV Talegaon (PG)-Chakan line loading.
PADGHE - BOISAR (PG)	InterState	10/07/2026	11:27	11/07/2026	00:49	HT	For WRDLC planned outage for Retrofitting and Testing of Numerical LBB Protection
400KV NANDED(KUMBHARGAON)-PARLY CKT 2	InterState	11/07/2026	09:38	11/07/2026	17:23	PO	Replacement of Hanger but bolt middle phase of loc no 671 & replacement of broken disk insulator at loc no 663.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	05/07/2026	12:36	11/07/2026	16:19	HT	Over Voltage
PARLI - KARJAT CKT - 2	IntraState	11/07/2026	01:35	11/07/2026	05:25	PO	Fixing of wedge connector and hardware tightening
LONIKAND 2 - KARJAT CKT - 1	IntraState	11/07/2026	09:02	11/07/2026	20:43	PO	Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators
KHADKA-AURANGABAD (WALUJ)	IntraState	11/07/2026	21:45			HT	Overvoltage
LONIKAND 2 - KARJAT CKT - 1	IntraState	12/07/2026	08:58	12/07/2026	20:24	PO	Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators
PARLI - KARJAT CKT - 2	IntraState	12/07/2026	22:54		Continued.	PO	Fixing of wedge connector and hardware tightening
PARLI - KARJAT CKT - 2	IntraState	12/07/2026	22:54		Continued.	PO	Fixing of wedge connector and hardware tightening
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 500MVA ICT - 2 @ WARORA	IntraState	12/07/2026	07:45	12/07/2026	14:36	T	Tripped on differential protection.
400 KV BR Outages/Trippings							
400KV 125 MVAR BUS REACTOR@400KV DHULE SS	InterState	11/07/2026	11:07	11/07/2026	17:53	EO	125 MVar Bus Reactor is out of service from 13.01.2026 as CSD relay is faulty. For attending this issue M/s. Siemens Engineer is arrived at site.
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 12/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
320KV KUDUS-AAREY HVDC POLE 1	IntraState	08/07/2026	11:16			PO	1. Residual cell replacement at both terminals. 2. Replacement of clamps & connectors in AC yard at Aarey. 3. Attending punch points at various charged locations. 4. Inspection of Valve hall & DC yard equipment & check the tightness of connections. 5. Replacement of PIR (1 no) at Kudus.
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV LINE Outages/Trippings							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:40	11/07/2026	16:57		"Bay Strengthening Work at 220kV Taloja End. Work carried out under:- R&M Code:- 0007"
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA DIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
KANDALGAON - ONGC PANVEL	IntraState	11/07/2026	08:35	11/07/2026	11:40	PO	"Fixing of vibration damper at Loc No. 529, 533, 534, 532, 535, 536, 531, 530, 538 & Updating in Parakh app Emergency tree cutting at various location, At at lines 1 end Bay Maintenance And R&M At ONGC Sstn . End Work carried out under:- R&M Code:- 0007 "

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 12/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KARAD - OGAEWADI CKT 2	IntraState	11/07/2026	09:57	11/07/2026	11:06	PO	Removing bird nest at loc No. 20
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	11/07/2026	10:37	11/07/2026	19:19	PO	For breaker protection testing.
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	11/07/2026	11:37	11/07/2026	12:37	T	Tripped due to 220kV Pedambe-Kalambani line Yph. conductor snapped.
PEDAMBE-KALAMBANI(TSS)	IntraState	11/07/2026	13:05	11/07/2026	17:51	PO	Replacement of Y phase conductor in between CB to LS isolator - strands broken and unwound
KALWA - SALESETTE CKT - 5	IntraState	11/07/2026	15:39	11/07/2026	16:45	EO	Bird nest removal at Loc. 27 near Aph LA base of 220kV Kalwa Salsette 5 Line
220KV KUDUS-BOISAR(M)	IntraState	12/07/2026	08:15	12/07/2026	16:20	EO	Replacement of observed Broken Disc Insulator string at Loc No. 61(DTN) Top phase (R-phase) Kudus Side during Monkey Patrolling on dtd-10/07/2026.
BORIVALI - BOISAR II LINE	IntraState	12/07/2026	08:28	12/07/2026	16:25	EO	Replacement of observed Broken Disc Insulator string at Loc No. 61(DTN) Top phase (R-phase) Kudus Side during Monkey Patrolling on dtd-10/07/2026.
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	12/07/2026	11:14	12/07/2026	13:01	PO	For breaker protection testing.
DASTURI-KANDALGAON LINE	IntraState	12/07/2026	14:11	12/07/2026	18:01	EO	Washing of Insulator String due to sparking observed
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	09/07/2026	11:25			PO	Conversion work of RCC to Lattice structure HV & LV Side bay
220/132KV 200MVA ICT 2 @ CHAKAN PHASE II	IntraState	11/07/2026	11:08	11/07/2026	15:58	EO	For attending DC leakage and fire detection trip alarm on CTR Panel of ICT 2 with the help of CTR representative
220/132 KV 200 MVA ICT 1 @ EKLHARE(GCR)	IntraState	11/07/2026	14:18	11/07/2026	15:30	EO	For attending fire detector trip alarm on CTR
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
WAGHIVALI - CHEMBUR	IntraState	12/07/2026	09:43			PO	Project Work - Third party Tower erection in Chandak Project.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage