

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 12/Aug/2026 WEDNESDAY**

| I GENERATION (MUs)  |                |                 | II EXCHANGES (MUs)             |                |                 |
|---------------------|----------------|-----------------|--------------------------------|----------------|-----------------|
| A) MSPGCL           | Daily          | Monthly         | E) InterState Exchanges        | Daily          | Monthly         |
| 1) Thermal          | 151.770        | 1673.499        | 1) Gujrat                      | -2.327         | -12.754         |
| 2) Hydro            | 16.573         | 160.531         | 2) Madhya Pradesh              | 2.036          | 43.468          |
| 3) Gas              | 6.618          | 77.984          | 3) Chattisgarh                 | 1.140          | 14.450          |
| <b>Total MSPGCL</b> | <b>174.961</b> | <b>1912.014</b> | 4) Maharashtra                 | 190.976        | 2161.863        |
| B) 1) APML          | 53.776         | 571.961         | 5) Goa (Amona)                 | -1.368         | -16.061         |
| 2) JSWEL            | 25.064         | 278.106         | <b>Total</b>                   | <b>190.457</b> | <b>2190.966</b> |
| 3) VIPL             | 14.059         | 138.504         | a) Mumbai Schedule             | 41.954         | 532.650         |
| 4) RPL(AMT)         | 25.459         | 289.078         | b) Mumbai Drawl                | 44.285         | 562.489         |
| 5) SWPGPL           | 7.672          | 100.986         | c) MSEDCL Bilateral *          | 126.998        | 1614.280        |
| 6) Other IPP        | 12.795         | 141.300         | Include PX                     | 0.000          | 0.000           |
| 7) PGPL             | 0.000          | 0.000           | d) Mumbai Bilateral *          | 41.954         | 532.650         |
| C) 1) TPCL Thermal  | 11.773         | 127.387         | Include PX                     | 0.000          | -0.548          |
| 2) TPCL Hydro       | 6.090          | 58.881          | Standby                        | 0.000          | 0.000           |
| 3) TPCL Gas         | 2.895          | 37.460          | <b>H) ENERGY CATERED (MUs)</b> |                |                 |
| 4) AEML Thermal     | 9.688          | 101.579         | 1) MSEDCL                      | 509.360        | 5743.553        |
| <b>D) STATE</b>     |                |                 | 2) Mumbai Discoms              | 74.731         | 887.796         |
| 1) Thermal          | 312.056        | 3422.400        | 3) Other Discoms               | 13.825         | 165.294         |
| (A1+C1+C4+(B1-B6))  |                |                 | <b>TOTAL STATE</b>             | <b>597.916</b> | <b>6796.643</b> |
| 2) Hydro            | 22.663         | 219.412         |                                |                |                 |
| (A2+C2)             |                |                 |                                |                |                 |
| 3) Gas              | 9.513          | 115.444         |                                |                |                 |
| (A3+B7+C3)          |                |                 |                                |                |                 |
| 4) Wind             | 43.662         | 552.371         |                                |                |                 |
| 6) SOLAR            | 19.565         | 296.050         |                                |                |                 |
| <b>TOTAL STATE</b>  | <b>407.459</b> | <b>4605.677</b> |                                |                |                 |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 10 Hrs | B. Day Peak at 17 Hrs | C. Evening Peak at 20 Hrs | D. Night Minimum at 2 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal             | 6739                      | 6115                  | 6638                      | 6207                      |
| MSPGCL Hydro               | 926                       | 353                   | 2271                      | 494                       |
| MSPGCL Gas                 | 275                       | 271                   | 272                       | 280                       |
| MSPGCL Total Generation    | 7940                      | 6739                  | 9181                      | 6981                      |
| Central Sector Receipt     | 9255                      | 9353                  | 8021                      | 6736                      |
| WIND                       | 1958                      | 1871                  | 1516                      | 1901                      |
| CPP / IPP Thermal          | 6011                      | 5091                  | 6315                      | 5472                      |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                         |
| SOLAR                      | 1773                      | 1374                  | 0                         | 0                         |
| Exchange with Mumbai       | -2102                     | -2506                 | -1697                     | -1279                     |
| <b>MSEDCL DEMAND MET</b>   | <b>24225</b>              | <b>21328</b>          | <b>22701</b>              | <b>19298</b>              |
| Load Shedding              | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND              | 24225                     | 21328                 | 22701                     | 19298                     |
| TPCL GENERATION            | 866                       | 828                   | 1299                      | 720                       |
| AEML GENERATION            | 435                       | 281                   | 483                       | 451                       |
| <b>MUMBAI DEMAND</b>       | <b>3403</b>               | <b>3615</b>           | <b>3479</b>               | <b>2450</b>               |
| <b>OTHER DISCOM DEMAND</b> | <b>610</b>                | <b>594</b>            | <b>635</b>                | <b>513</b>                |
| STATE DEMAND MET           | 28238                     | 25537                 | 26815                     | 22261                     |
| <b>STATE DEMAND</b>        | <b>28238</b>              | <b>25537</b>          | <b>26815</b>              | <b>22261</b>              |
| Frequency (Hz)             | 50.02                     | 49.86                 | 49.88                     | 49.94                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.22 Hz at 14.05 Hrs | 49.46 Hz at 11.11 Hrs | 49.96         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 12/Aug/2026

| Generating unit    | Generation   |               |          |          |
|--------------------|--------------|---------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus) | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |               |          |          |
| Unit 6             | 3.61         | 37.90         | 179      | 113      |
| Unit 8             | 12.33        | 137.21        | 600      | 383      |
| Unit 9             | 11.22        | 132.41        | 526      | 355      |
| Unit 10            | 10.38        | 89.92         | 485      | 380      |
| <b>Total</b>       | <b>37.53</b> | <b>397.44</b> |          |          |
| <b>Bhusawal</b>    |              |               |          |          |
| Unit 3             | 3.46         | 39.32         | 165      | 125      |
| Unit 4             | 10.00        | 91.23         | 460      | 305      |
| Unit 5             | 2.22         | 2.22          | 255      | 0        |
| Unit 6             | 13.03        | 149.10        | 593      | 380      |
| <b>Total</b>       | <b>28.70</b> | <b>281.86</b> |          |          |
| <b>Parli</b>       |              |               |          |          |
| Unit 6             | 4.12         | 45.18         | 201      | 104      |
| Unit 7             | 3.94         | 43.65         | 187      | 115      |
| Unit 8             | 4.32         | 48.54         | 207      | 151      |
| <b>Total</b>       | <b>12.38</b> | <b>137.37</b> |          |          |
| <b>Chandrapur</b>  |              |               |          |          |
| Unit 3             | 3.38         | 33.10         | 160      | 123      |
| Unit 4             | 3.18         | 30.28         | 157      | 107      |
| Unit 5             | 0.44         | 87.55         | 352      | 0        |
| Unit 6             | 9.62         | 100.12        | 445      | 320      |
| Unit 7             | 0.00         | 0.00          | 0        | 0        |
| Unit 8             | 7.77         | 101.28        | 431      | 0        |
| Unit 9             | 10.33        | 75.97         | 483      | 288      |
| <b>Total</b>       | <b>34.72</b> | <b>428.31</b> |          |          |
| <b>Paras</b>       |              |               |          |          |
| Unit 3             | 3.94         | 49.80         | 228      | 0        |
| Unit 4             | 4.86         | 52.12         | 243      | 139      |
| <b>Total</b>       | <b>8.80</b>  | <b>101.91</b> |          |          |
| <b>Khaparkheda</b> |              |               |          |          |
| Unit 1             | 2.42         | 33.44         | 145      | 75       |
| Unit 2             | 2.40         | 23.65         | 150      | 35       |
| Unit 3             | 2.61         | 37.35         | 163      | 45       |
| Unit 4             | 2.85         | 39.27         | 144      | 100      |
| Unit 5             | 9.87         | 100.91        | 430      | 360      |
| <b>Total</b>       | <b>20.16</b> | <b>234.61</b> |          |          |
| <b>Nasik</b>       |              |               |          |          |
| Unit 3             | 3.15         | 28.02         | 143      | 116      |
| Unit 4             | 3.18         | 37.37         | 140      | 117      |
| Unit 5             | 3.15         | 26.61         | 149      | 114      |
| <b>Total</b>       | <b>9.48</b>  | <b>92.00</b>  |          |          |
| <b>Uran</b>        |              |               |          |          |
| All Units          | 6.62         | 77.98         | 282      | 269      |
| <b>Total</b>       | <b>6.62</b>  | <b>77.98</b>  |          |          |
| <b>PGPL</b>        |              |               |          |          |
| Unit 1             | 0.00         | 0.00          | 0        | 0        |
| Unit 2             | 0.00         | 0.00          | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>   |          |          |
| <b>PENCH (MS)</b>  |              |               |          |          |
| Pench (MS)         | 0.46         | 2.55          | 21       | 0        |
| <b>Total</b>       | <b>0.46</b>  | <b>2.55</b>   |          |          |
| <b>Koyna</b>       |              |               |          |          |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 1-2       | 4.10          | 27.90          | 555      | 35       |
| Stage 4         | 3.78          | 23.89          | 1013     | 0        |
| Stage 3         | 1.85          | 15.36          | 160      | 0        |
| <b>Total</b>    | <b>9.72</b>   | <b>67.15</b>   |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.00          | 4.10           | 0        | 0        |
| VTRNA           | 0.48          | 6.69           | 60       | 0        |
| TILLARI         | 0.13          | 5.19           | 61       | 0        |
| BHIRA T.R.      | 0.44          | 4.88           | 80       | 0        |
| SMLHY_PTN       | 5.56          | 64.70          | 240      | 209      |
| GHATGHAR        | 0.24          | 7.81           | 125      | 0        |
| <b>Total</b>    | <b>6.86</b>   | <b>93.38</b>   |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 43.66         | 552.37         | 0        | 0        |
| <b>Total</b>    | <b>43.66</b>  | <b>552.37</b>  |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 53.78         | 571.96         | 0        | 0        |
| JSWEL(Mus)      | 25.06         | 278.11         | 0        | 0        |
| VIPL(Mus)       | 14.06         | 138.50         | 0        | 0        |
| RPLAMT-Mus      | 25.46         | 289.08         | 0        | 0        |
| SWPGPL-Mus      | 7.67          | 100.99         | 0        | 0        |
| Dhariwal        | 0.00          | 0.00           | 0        | 0        |
| IEPL            | 4.29          | 52.65          | 184      | 165      |
| Other(Mus)      | 1.58          | 19.22          | 0        | 0        |
| JPL             | 6.04          | 58.69          | 277      | 200      |
| VMEPL           | 0.00          | 0.00           | 0        | 0        |
| LMEL            | 0.89          | 10.74          | 43       | 29       |
| <b>Total</b>    | <b>138.82</b> | <b>1519.94</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 19.56         | 296.05         | 0        | 0        |
| <b>Total</b>    | <b>19.56</b>  | <b>296.05</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 7.73          | 83.87          | 469      | 254      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 1.66          | 22.10          | 108      | 58       |
| Trombay 7B      | 1.24          | 15.36          | 63       | 48       |
| TATA Hydro      | 6.09          | 58.88          | 429      | 106      |
| Trombay 8       | 4.04          | 43.51          | 236      | 125      |
| <b>Total</b>    | <b>20.76</b>  | <b>223.73</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 9.69          | 101.58         | 483      | 272      |
| <b>Total</b>    | <b>9.69</b>   | <b>101.58</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 151.77      | 1673.50       | MSPGCL Total        | 174.96      | 1912.01       |
|                |             |         | MSPGCL Thml+Gas | 158.39      | 1751.48       | Koyna 1,2 & 4 Total | 7.87        | 51.79         |
|                |             |         | MSPGCL Hydro    | 16.57       | 160.53        | State Total         | 407.46      | 4605.68       |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

### Hourly Load Data As on 12/Aug/2026

| TIME SR. NO. | MSPGCL GEN. |       |      | TOTAL  | WIND  | CPP / IPP |      | SOLAR | CS SHARE | CS RECPT | Mum. NET EXCH. | MSEDC L DEM. MET | Load Shedding |                          | MSEDC L DEM. WITH LS | MUMBAI DEMAND | OTHER DISCOM DEMAND | STATE DEMAND | FREQ. (Hz) |
|--------------|-------------|-------|------|--------|-------|-----------|------|-------|----------|----------|----------------|------------------|---------------|--------------------------|----------------------|---------------|---------------------|--------------|------------|
|              | THM         | HY    | GAS  |        |       | THM       | GAS  |       |          |          |                |                  | Planned       | *Transmission Constraint |                      |               |                     |              |            |
| 1            | 6557        | 432   | 282  | 7271   | 1919  | 5769      | 0    | 0     | 6934     | 6458     | -1292          | 19589            | 0             | 0                        | 19589                | 2637          | 536                 | 22762        | 49.98      |
| 2            | 6207        | 494   | 280  | 6981   | 1901  | 5472      | 0    | 0     | 6579     | 6736     | -1279          | 19298            | 0             | 0                        | 19298                | 2450          | 513                 | 22261        | 49.94      |
| 3            | 6326        | 338   | 279  | 6943   | 1862  | 5920      | 0    | 0     | 6029     | 6454     | -1197          | 19491            | 0             | 0                        | 19491                | 2307          | 491                 | 22289        | 50.03      |
| 4            | 6334        | 273   | 280  | 6887   | 1836  | 6020      | 0    | 0     | 6272     | 6446     | -1128          | 19570            | 0             | 0                        | 19570                | 2238          | 492                 | 22299        | 50.02      |
| 5            | 6430        | 287   | 281  | 6998   | 1958  | 6392      | 0    | 0     | 6618     | 6309     | -1098          | 20051            | 0             | 0                        | 20051                | 2213          | 508                 | 22772        | 49.98      |
| 6            | 6508        | 282   | 281  | 7071   | 1958  | 6330      | 0    | 0     | 7837     | 7489     | -1172          | 21149            | 0             | 0                        | 21149                | 2317          | 528                 | 23993        | 49.96      |
| 7            | 6588        | 533   | 278  | 7399   | 1976  | 6413      | 0    | 158   | 8421     | 8362     | -1296          | 22449            | 0             | 0                        | 22449                | 2535          | 564                 | 25547        | 49.86      |
| 8            | 6601        | 845   | 278  | 7724   | 1801  | 6113      | 0    | 500   | 8666     | 8776     | -1604          | 22748            | 0             | 0                        | 22748                | 2807          | 562                 | 26117        | 50.02      |
| 9            | 6697        | 899   | 279  | 7875   | 1872  | 6083      | 0    | 1105  | 8499     | 8903     | -1909          | 23330            | 0             | 0                        | 23330                | 3158          | 599                 | 27087        | 50.01      |
| 10           | 6739        | 926   | 275  | 7940   | 1958  | 6011      | 0    | 1773  | 8755     | 9255     | -2102          | 24225            | 0             | 0                        | 24225                | 3403          | 610                 | 28238        | 50.02      |
| 11           | 6041        | 406   | 277  | 6724   | 2053  | 5612      | 0    | 2405  | 10258    | 9054     | -2651          | 22579            | 0             | 0                        | 22579                | 3665          | 618                 | 26862        | 49.88      |
| 12           | 5614        | 364   | 273  | 6251   | 1965  | 4774      | 0    | 2705  | 9595     | 9344     | -2819          | 21597            | 0             | 0                        | 21597                | 3726          | 622                 | 25946        | 49.80      |
| 13           | 5918        | 295   | 277  | 6490   | 2036  | 4944      | 0    | 2709  | 8132     | 7638     | -2798          | 20401            | 0             | 0                        | 20401                | 3672          | 618                 | 24691        | 49.98      |
| 14           | 5202        | 289   | 275  | 5766   | 2072  | 4663      | 0    | 2312  | 8062     | 8630     | -2697          | 20159            | 0             | 0                        | 20159                | 3563          | 587                 | 24309        | 50.03      |
| 15           | 5911        | 276   | 272  | 6459   | 2002  | 5154      | 0    | 2099  | 7612     | 8193     | -2708          | 20593            | 0             | 0                        | 20593                | 3614          | 605                 | 24813        | 50.02      |
| 16           | 6173        | 270   | 269  | 6712   | 1926  | 5090      | 0    | 1738  | 8832     | 8694     | -2647          | 20892            | 0             | 0                        | 20892                | 3617          | 621                 | 25130        | 49.91      |
| 17           | 6115        | 353   | 271  | 6739   | 1871  | 5091      | 0    | 1374  | 9177     | 9353     | -2506          | 21328            | 0             | 0                        | 21328                | 3615          | 594                 | 25537        | 49.86      |
| 18           | 6450        | 447   | 271  | 7168   | 1644  | 5365      | 0    | 655   | 8984     | 9137     | -2160          | 21215            | 0             | 0                        | 21215                | 3520          | 594                 | 25329        | 49.94      |
| 19           | 6557        | 645   | 271  | 7473   | 1548  | 6087      | 0    | 32    | 8768     | 8945     | -1791          | 21688            | 0             | 0                        | 21688                | 3485          | 606                 | 25779        | 49.99      |
| 20           | 6638        | 2271  | 272  | 9181   | 1516  | 6315      | 0    | 0     | 8139     | 8021     | -1697          | 22701            | 0             | 0                        | 22701                | 3479          | 635                 | 26815        | 49.88      |
| 21           | 6754        | 1458  | 275  | 8487   | 1497  | 6301      | 0    | 0     | 8071     | 7970     | -1624          | 22041            | 0             | 0                        | 22041                | 3358          | 590                 | 25989        | 49.99      |
| 22           | 6650        | 1315  | 277  | 8242   | 1420  | 6326      | 0    | 0     | 7069     | 7370     | -1458          | 21304            | 0             | 0                        | 21304                | 3220          | 596                 | 25120        | 49.95      |
| 23           | 6359        | 1700  | 273  | 8332   | 1494  | 6300      | 0    | 0     | 6385     | 6721     | -1375          | 20897            | 0             | 0                        | 20897                | 3111          | 574                 | 24583        | 49.98      |
| 24           | 6401        | 1175  | 272  | 7848   | 1577  | 6279      | 0    | 0     | 6273     | 6199     | -1277          | 20064            | 0             | 0                        | 20064                | 3021          | 563                 | 23647        | 50.02      |
| MUs          | 151.77      | 16.57 | 6.62 | 174.96 | 43.66 | 138.83    | 0.00 | 19.57 | 189.97   | 190.46   | -44.28         | 509.36           | 0.00          | 0.00                     | 509.36               | 74.73         | 13.83               | 597.92       | 49.96      |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

\*Load Shedding due to Transmission Constraint :-

| Maximum Demand scenario for the date 12/Aug/2026 |                                    |                                   |
|--------------------------------------------------|------------------------------------|-----------------------------------|
| State Demand                                     | MSEDC L Non-Coincident Peak Demand | Mumbai Non-Coincident Peak Demand |
| 28238 MW                                         | 24225 MW                           | 3726 MW                           |
| 10 Hrs                                           | 10 Hrs                             | 12 Hrs                            |
| Includes LS - 0 MW                               | Includes LS - 0 MW                 | --                                |

# State Load Despatch Center, Airoli (MSETCL)      Statement-VI

## Details of Generating Unit Outages/Trippings for 12/Aug/2026

Position as on 6.30 Hrs of 13/Aug/2026

| Generating Company             | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                               | Expected Date |
|--------------------------------|-------------------------|----------|--------------|--------------|------------|------------|----------------------------------------------------------------|---------------|
| PLANNED OUTAGE                 |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                         | Koyna Unit 12           | 80       | 15/06/2026   | 10:00        |            | Continued. | COH                                                            | 31/08/2026    |
| MSPGCL                         | Bhusawal Unit 5         | 500      | 05/07/2026   | 01:01        | 12/08/2026 | 11:34      | Capital Overhaul for 35 days                                   | 12/08/2026    |
| MSPGCL                         | Chandrapur Unit 7       | 500      | 06/07/2026   | 14:13        |            | Continued. | COH                                                            | 14/08/2026    |
| Total Capacity MSPGCL          |                         | 580      |              |              |            |            |                                                                |               |
| IPP                            |                         |          |              |              |            |            |                                                                |               |
| IPP                            | Adani U-2               | 660      | 20/07/2026   | 01:12        |            | Continued. | Planned COH, BLR.                                              | 23/08/2026    |
| IPP                            | RPL(AMT) U-1            | 270      | 21/07/2026   | 00:00        |            | Continued. | withdrawn for Boiler licence renewal & other maintenance work. | 13/08/2026    |
| IPP                            | SWPGPL U-1              | 135      | 04/08/2026   | 01:20        |            | Continued. | Annual Overhaul                                                | 28/08/2026    |
| Total Capacity IPP             |                         | 1065     |              |              |            |            |                                                                |               |
| Total Capacity PLANNED OUTAGE  |                         | 1645     |              |              |            |            |                                                                |               |
| FORCED OUTAGE                  |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                         | Uran Unit A0            | 120      | 21/04/2026   | 21:37        |            | Continued. | Gas Skid Trip                                                  | 31/12/2026    |
| MSPGCL                         | Ghatghar Unit-1         | 125      | 17/05/2026   | 08:52        |            | Continued. | Stator Earth Fault                                             | 15/08/2026    |
| MSPGCL                         | Koyna Unit 10           | 80       | 20/07/2026   | 20:25        |            | Continued. | B-phase Overcurrent and Overall Differential Relay protection  | 20/09/2026    |
| MSPGCL                         | Chandrapur Unit 5       | 500      | 12/08/2026   | 01:14        |            | Continued. | MAIN TURBINE OVER-SPEED PROTECTION                             | 15/08/2026    |
| MSPGCL                         | Paras Unit 3            | 250      | 12/08/2026   | 13:40        | 12/08/2026 | 17:00      | Turbine bearing Vabration high                                 |               |
| MSPGCL                         | Chandrapur Unit 8       | 500      | 12/08/2026   | 21:29        |            | Continued. | SUSPECTED BTL                                                  | 15/08/2026    |
| Total Capacity MSPGCL          |                         | 1325     |              |              |            |            |                                                                |               |
| IPP                            |                         |          |              |              |            |            |                                                                |               |
| IPP                            | LMEL Unit 3             | 30       | 01/06/2026   | 00:04        |            | Continued. | steam unavailability                                           | 31/08/2026    |
| IPP                            | VMEPL Unit 1            | 60       | 28/07/2026   | 05:00        |            | Continued. | bed drains chocked and bed height rising, issue                | 31/08/2026    |
| IPP                            | VMEPL Unit 2            | 60       | 30/07/2026   | 00:15        |            | Continued. | Boiler DCC RAV 2A & 2B jammed                                  | 31/08/2026    |
| IPP                            | SWPGPL U-2              | 135      | 12/08/2026   | 13:20        |            | Continued. | Low Vaccum                                                     | 13/08/2026    |
| Total Capacity IPP             |                         | 285      |              |              |            |            |                                                                |               |
| Total Capacity FORCED OUTAGE   |                         | 1610     |              |              |            |            |                                                                |               |
| UNIT UNDER ZERO SCHEDULE / RSD |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                         | Uran Unit 6             | 108      | 29/07/2026   | 22:00        |            | Continued. | No Schedule by buyer due to open cycle operation High cost.    |               |
| MSPGCL                         | Uran Unit 5             | 108      | 30/07/2026   | 23:29        |            | Continued. | No Schedule by buyer due to open cycle operation High cost.    |               |
| Total Capacity MSPGCL          |                         | 216      |              |              |            |            |                                                                |               |

**State Load Despatch Center, Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 12/Aug/2026**

**Position as on 6.30 Hrs of 13/Aug/2026**

| Generating Company                            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date | Sync. Time | Reason of Outage     | Expected Date |
|-----------------------------------------------|-------------------------|----------|--------------|--------------|-----------|------------|----------------------|---------------|
| Total Capacity UNIT UNDER ZERO SCHEDULE / RSD |                         | 216      |              |              |           |            |                      |               |
| FORCED OUTAGE DUE TO NO PPA                   |                         |          |              |              |           |            |                      |               |
| IPP                                           |                         |          |              |              |           |            |                      |               |
| IPP                                           | PGPL U2                 | 126      | 07/02/2017   | 17.30        |           | Continued. | No Schedule.(NO PPA) |               |
| IPP                                           | PGPL U1                 | 262      | 07/02/2017   | 17.30        |           | Continued. | No Schedule (NO PPA) |               |
| Total Capacity IPP                            |                         | 388      |              |              |           |            |                      |               |
| Total Capacity FORCED OUTAGE DUE TO NO PPA    |                         | 388      |              |              |           |            |                      |               |

\* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 12/Aug/2026**

**Statement-VII**

Position as on 6.30 Hrs of 13/Aug/2026

| Name of Line                                                           | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                               |
|------------------------------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>400 KV TIEBAY Outages/Trippings</b>                                 |                           |              |              |            |            |             |                                                                                                                                                |
| 400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH                   | InterState                | 12/08/2026   | 08:09        | 12/08/2026 | 18:08      |             | Outage required for stator and rotor earth fault calibration                                                                                   |
| TIE BAY (418) OF AKOLA2 (YELWAN) CKT - 2 AND ICT 3@ AKOLA              | IntraState                | 13/08/2026   | 10:58        |            |            | PO          | Routine maintenance of 418 Tie Bay Equipments                                                                                                  |
| <b>400 KV MAINBAY Outages/Trippings</b>                                |                           |              |              |            |            |             |                                                                                                                                                |
| 400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH                               | InterState                | 12/08/2026   | 08:09        | 12/08/2026 | 18:07      |             | Bay 405 outage required for Stator and rotor Earth Fault calibration                                                                           |
| <b>400 KV LR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                |
| 50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI | IntraState                | 05/03/2025   | 20:45        |            |            | HT          | Due to Voltage constraint LR kept out at Parly ss.                                                                                             |
| 80 MVAR REACTOR @ KHARGHAR                                             | IntraState                | 12/08/2026   | 11:00        | 12/08/2026 | 16:41      | PO          | CT and CB Diagnostic testing work. Hot Spot attending work on CB Pad                                                                           |
| <b>400 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                |
| 400KV-PADGHE-PG-KHARGHAR(M) ckt-1                                      | InterState                | 12/08/2026   | 11:26        | 12/08/2026 | 16:04      | T           | Tripped on dist prot optd, Rph fault, Zone-1, A/R Optd, Fault current-7.98kA                                                                   |
| AURANGABAD(MS) - PUNE (GIS) CKT - 2                                    | IntraState                | 21/07/2026   | 23:46        |            |            | HT          | Load management                                                                                                                                |
| AURANGABAD(MS) - PUNE (GIS) CKT - 1                                    | IntraState                | 10/08/2026   | 07:48        | 12/08/2026 | 14:58      | HT          | H/T from control loading of Talegaon - Chakan line.                                                                                            |
| KHADKA-AURANGABAD (WALUJ)                                              | IntraState                | 10/08/2026   | 21:09        | 12/08/2026 | 10:46      | HT          | OV.                                                                                                                                            |
| JAIGAD - KARAD CKT - 2                                                 | IntraState                | 11/08/2026   | 12:30        |            |            | HT          | Charge from Karad end only for Antitheft                                                                                                       |
| LONIKAND 2 - KARJAT CKT - 2                                            | IntraState                | 12/08/2026   | 08:42        | 12/08/2026 | 20:55      | PO          | 1)Providing twin jumpering at tension towers using C type wedge connectors<br>2) Insulator string replacement with antifog long rod insulators |
| AKOLA 2 (YELWAN) - AKOLA 1 CKT - 1                                     | IntraState                | 12/08/2026   | 11:14        | 12/08/2026 | 18:46      | EO          | Rectification of moving clamp of R Phase Line CVT in 414 Line Bay due to wind effect.                                                          |
| TBC 2 @ CHANDRAPUR                                                     | IntraState                | 12/08/2026   | 12:15        | 12/08/2026 | 14:06      | PO          | Static LBB relay testing work.                                                                                                                 |
| KHADKA-AURANGABAD (WALUJ)                                              | IntraState                | 12/08/2026   | 20:22        |            |            | HT          | OV.                                                                                                                                            |
| PARLI - KARJAT CKT - 1                                                 | IntraState                | 12/08/2026   | 22:57        | 13/08/2026 | 05:38      | PO          | "(1) Bay maintenance & CT Testing work.<br>(2) Hardware tightening, fitting & string replacement work"                                         |
| <b>400 KV ICT Outages/Trippings</b>                                    |                           |              |              |            |            |             |                                                                                                                                                |
| STATION TF No 3 @ CHANDRAPUR GCR                                       | IntraState                | 01/03/2023   | 15:07        |            |            | PO          | 1) Oil filtration work<br>2) Testing of Station transformer<br>3) Preventive maintenance work.                                                 |
| 400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR                                | IntraState                | 21/07/2026   | 11:24        |            |            | EO          | Heavy oil leakage observed from ICT-1, B ph LV Bushing.                                                                                        |
| 400/220/33 KV 500 MVA ICT - 3 @ NANDED                                 | IntraState                | 12/08/2026   | 09:25        | 12/08/2026 | 17:46      | PO          | Removal of Bamboos, Scaffolding, centering plywood & structure Erection.                                                                       |
| 400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA                             | IntraState                | 12/08/2026   | 12:03        |            |            | PO          | OLTC Mechanism Overhauling Work and NIFPS Maintenance Work                                                                                     |
| <b>400 KV BR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                |
| 80 MVAR BUS REACTOR @ PADGHE                                           | IntraState                | 24/07/2025   | 22:05        |            |            | HT          | Sparking observed                                                                                                                              |
| <b>220 KV TIEBAY Outages/Trippings</b>                                 |                           |              |              |            |            |             |                                                                                                                                                |
| BUS COUPLER @ KUDUS                                                    | IntraState                | 08/07/2026   | 08:10        |            |            | HT          | Load management.                                                                                                                               |
| BUS COUPLER @ PHURSUNGI                                                | IntraState                | 24/07/2026   | 13:02        |            |            | HT          | For Load management.                                                                                                                           |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 12/Aug/2026**

**Statement-VII**

Position as on 6.30 Hrs of 13/Aug/2026

| Name of Line                                  | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                             |
|-----------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>220 KV MAINBAY Outages/Trippings</b>       |                           |              |              |            |            |             |                                                                                                                                                                                                                                                              |
| MAIN BUS - 1 @ MALINAGAR                      | IntraState                | 12/08/2026   | 11:05        | 12/08/2026 | 15:56      | PO          | Outage is required for Quarterly Maintenance                                                                                                                                                                                                                 |
| <b>220 KV LINE Outages/Trippings</b>          |                           |              |              |            |            |             |                                                                                                                                                                                                                                                              |
| NARANGWADI - SOLAPUR PG CKT - 2               | InterState                | 01/08/2026   | 11:29        |            |            | PO          | Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.                                                                                                                                    |
| 220KV-SHIKARAPUR(PG)-KHEDCITY-2               | InterState                | 11/08/2026   | 08:45        | 12/08/2026 | 15:40      | T           | Tripped on differential protection.                                                                                                                                                                                                                          |
| WAGHIVALI (MSETCL) - ULWE GIS CKT - 2         | IntraState                | 25/06/2024   | 08:05        |            |            | T           | Tripped on differential protection                                                                                                                                                                                                                           |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2 | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                                         |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1 | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                                         |
| KHANDESHWAR - TIMBER MARKET CKT - 1           | IntraState                | 12/02/2026   | 14:37        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                                              |
| 220KV GIS DCHI - COLOURCHEM                   | IntraState                | 12/05/2026   | 20:08        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                                              |
| BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1  | IntraState                | 25/06/2026   | 07:26        |            |            | T           | Distance Protection.                                                                                                                                                                                                                                         |
| 220 KV NTT GLOBAL (Estella)-MANKOLI           | IntraState                | 06/07/2026   | 05:01        |            |            | T           | Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global                                                                                                                                                                                      |
| KALMESHVAR-PANDHURNA                          | IntraState                | 11/07/2026   | 08:02        |            |            | HT          | For Controlled loading.                                                                                                                                                                                                                                      |
| MAIN BUS SECTION - 1 @ MAHAPE                 | IntraState                | 15/07/2026   | 11:16        |            |            | PO          | for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.                                                                                                                                 |
| EKLAHARE (OCR) - PADGHE                       | IntraState                | 19/07/2026   | 18:47        |            |            | HT          | Load management                                                                                                                                                                                                                                              |
| LONIKAND1-LONIKAND2 (INTER CONNECTOR)         | IntraState                | 24/07/2026   | 22:42        |            |            | HT          | For Load Management.                                                                                                                                                                                                                                         |
| CHINCHWAD-2 - TELCO                           | IntraState                | 27/07/2026   | 11:55        |            |            | PO          | Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44                                                                                                                                                                         |
| CHAKAN - CHINCHWAD 2                          | IntraState                | 27/07/2026   | 12:17        |            |            | PO          | 1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43                                           |
| ALKUD - MENDHEGIRI CKT - 2                    | IntraState                | 31/07/2026   | 13:54        |            |            | T           | Distance Protection.                                                                                                                                                                                                                                         |
| SALSETTE - VIKHROLI (GIS) CKT - 2             | IntraState                | 06/08/2026   | 07:56        |            |            | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) :<br>1. Tower Erection at loc. 3 & 4 of TS RoW.<br>2. Conductor / OPGW Shifting at New loc. 3 & 4<br>3. Conductor stringing in span 3(New)-3(Old)<br>4. Old loc. 4 tower dismantling |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 12/Aug/2026**

**Statement-VII**

Position as on 6.30 Hrs of 13/Aug/2026

| Name of Line                                        | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                        |
|-----------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| MALEGAON-DHULE CKT                                  | IntraState                | 07/08/2026   | 15:14        |            |            | PO          | Outage proposal for work of Conductor replacement by HPC for the Tower location 86 to 97 (36 km) will be carried out along with end bay strengthening works at both the end substations |
| 220KV TAPTITANDA- AMRAPUR CKT I                     | IntraState                | 08/08/2026   | 04:11        |            |            | T           | A - Z1, RPH, 29 KM, 3.5 KA.                                                                                                                                                             |
| MAHALAXMI - AMONA                                   | IntraState                | 11/08/2026   | 10:19        | 12/08/2026 | 16:22      | T           | Tripped on distance protection due to Yph. LA burst at Amona S/S.                                                                                                                       |
| DAHANU - VERSOVA                                    | IntraState                | 11/08/2026   | 23:01        | 12/08/2026 | 07:52      | PO          | PEB erection activities at Shahid Bhagat singh station                                                                                                                                  |
| URAN - APTA 2                                       | IntraState                | 12/08/2026   | 12:27        | 12/08/2026 | 18:43      | PO          | Insulator replacement work under Scheme                                                                                                                                                 |
| TALANDGE - MUDSHINGI CKT - 1                        | IntraState                | 12/08/2026   | 12:39        | 12/08/2026 | 16:40      | PO          | Quarterly Maintenance Work.                                                                                                                                                             |
| PADGHE - NALASOPARA - VASAI (T)                     | IntraState                | 12/08/2026   | 13:03        | 12/08/2026 | 15:26      | EO          | To attain breakdown of 220kv Roma-Kudus line                                                                                                                                            |
| BOISAR II - VIRAJ                                   | IntraState                | 12/08/2026   | 16:47        | 12/08/2026 | 17:43      | EO          | Hot Spot attending work: - R ph Line isolator :-74&#8451; (at line isolator palm nut bolt) image no. 103140                                                                             |
| BOISAR - VERSOVA                                    | IntraState                | 12/08/2026   | 17:54        | 12/08/2026 | 19:01      | EO          | B ph line isolator: - 81 degree celcius; (at line isolator palm nut bolt) image no. 104124                                                                                              |
| 220 KV SOUTH SOLAPUR (KUMBHARI)-MARUTI WIND (SOLAR) | IntraState                | 12/08/2026   | 19:10        | 12/08/2026 | 21:12      | PO          | Outage is required for Quarterly Maintenance                                                                                                                                            |
| DAHANU - VERSOVA                                    | IntraState                | 12/08/2026   | 22:57        |            |            | PO          | PEB erection activities at Shahid Bhagat singh station                                                                                                                                  |
| TROMBAY - VIKHROLI (GIS) CKT - 4                    | IntraState                | 12/08/2026   | 23:45        |            |            | PO          | Work in vicinity for Faulty OPGW replacement in span 57 & 57A                                                                                                                           |
| NEW KOYNA - POPHALI                                 | IntraState                | 13/08/2026   | 09:40        |            |            | PO          | Electromechanical LBB relay replaced by Numerical LBB relay                                                                                                                             |
| URAN - APTA 2                                       | IntraState                | 13/08/2026   | 10:30        |            |            | PO          | Insulator replacement work under Scheme                                                                                                                                                 |
| <b>220 KV ICT Outages/Trippings</b>                 |                           |              |              |            |            |             |                                                                                                                                                                                         |
| 220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR             | IntraState                | 31/07/2026   | 09:37        |            |            | PO          | For 200MVA 220/132KV BBL ICT Augmentation Work                                                                                                                                          |
| 220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)              | IntraState                | 12/08/2026   | 08:09        | 12/08/2026 | 17:42      | PO          | Winding and bushing tan delta Testing by Mobile testing unit                                                                                                                            |
| 220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)             | IntraState                | 12/08/2026   | 10:11        | 12/08/2026 | 14:05      | PO          | Outage is required for Quarterly Maintenance                                                                                                                                            |
| 220/132 KV 100 MVA ICT 1@ BABHALESHWAR              | IntraState                | 12/08/2026   | 10:17        | 12/08/2026 | 13:15      | PO          | For new Busbar protection wiring of ICT CT                                                                                                                                              |
| 220/132 KV 200 MVA ICT 2 @ BABHALESHWAR             | IntraState                | 12/08/2026   | 10:17        | 12/08/2026 | 17:13      | PO          | For new Busbar protection wiring of ICT CT                                                                                                                                              |
| 220/132 KV 200 MVA ICT 1 @ LONIKAND 2               | IntraState                | 12/08/2026   | 12:42        | 12/08/2026 | 15:53      | PO          | Online DGA commissioning and diagnostic testing work.                                                                                                                                   |
| 220/22KV 50MVA PTR 1@BHOSARI                        | IntraState                | 12/08/2026   | 22:15        |            |            | PO          | Replacement of 220/22 kv 50 MVA T/f No Sr, No 6298/01 Make: BBL by 220/22KV 80MVA Make: APEX (Repaired by Set On Site) Tf Sr. No. T950G/02                                              |
| <b>220 KV BUSBAR Outages/Trippings</b>              |                           |              |              |            |            |             |                                                                                                                                                                                         |
| NTT NEON (DC 13)-BUS-1                              | IntraState                | 25/07/2026   | 11:50        |            |            | PO          | 220 KV BUS-1, CT (100/1 to 200/1 ) replacement work                                                                                                                                     |
| MAIN BUS - 2 @ PRINT HOUSE                          | IntraState                | 31/07/2026   | 17:12        |            |            | PO          | )For Installation of bus-2 link to newly erected 220kv GIS bay for commissioning of TF 3<br>2) Bus bar Protection out for new bay integration                                           |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 12/Aug/2026**

**Statement-VII**

Position as on 6.30 Hrs of 13/Aug/2026

| Name of Line                         | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                         |
|--------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| MAIN BUS SECTION-2 @ MAHAPE          | IntraState                | 08/08/2026   | 07:00        |            |            | PO          | Strengthening of Auxilliary bus by HTLS conductor.                                                                                                                                                                                                                                       |
| <b>132 KV LINE Outages/Trippings</b> |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                          |
| WAGHDARI - AKKALKOT CKT - 2          | IntraState                | 12/08/2026   | 16:35        | 12/08/2026 | 18:50      | PO          | Outage is required for Quarterly Maintenance                                                                                                                                                                                                                                             |
| <b>110 KV LINE Outages/Trippings</b> |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                          |
| KALWA KALYAN                         | IntraState                | 09/01/2026   | 13:38        |            |            | PO          | For upgradation to 220 kV Kalwa Kalyan line project work                                                                                                                                                                                                                                 |
| SALSETTE SAKI 4                      | IntraState                | 02/03/2026   | 09:06        |            |            | PO          | EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.                                                                                                                                                                                   |
| SALSETTE VIKHROLI CKT - 1            | IntraState                | 31/07/2026   | 07:24        |            |            | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):<br>1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW |
| SALSETTE - VIKHROLI CKT - 2          | IntraState                | 31/07/2026   | 07:24        |            |            | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW     |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage