

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 12/Jul/2026 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	145.255	1652.914	1) Gujrat	2.178	-21.250
2) Hydro	8.438	89.168	2) Madhya Pradesh	2.115	14.337
3) Gas	6.357	75.612	3) Chattisgarh	-1.180	3.460
Total MSPGCL	160.050	1817.694	4) Maharashtra	142.090	1809.938
B) 1) APLM	59.493	636.127	5) Goa (Amona)	-1.151	-14.877
2) JSWEL	17.424	218.810	Total	144.052	1791.608
3) VIPL	12.657	150.551	a) Mumbai Schedule	42.439	527.774
4) RPL(AMT)	23.253	291.116	b) Mumbai Drawl	44.093	552.904
5) SWPGPL	8.434	120.490	c) MSEDCL Bilateral *	132.552	1425.663
6) Other IPP	12.743	151.922	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.439	527.774
C) 1) TPCL Thermal	10.408	115.746	Include PX	0.000	0.000
2) TPCL Hydro	2.375	38.609	Standby	0.000	0.000
3) TPCL Gas	2.858	34.350	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.961	99.672	1) MSEDCL	477.345	5477.225
D) STATE			2) Mumbai Discoms	68.695	841.281
1) Thermal	298.628	3437.348	3) Other Discoms	13.491	159.205
(A1+C1+C4+(B1-B6))			TOTAL STATE	559.531	6477.711
2) Hydro	10.813	127.777			
(A2+C2)					
3) Gas	9.215	109.962			
(A3+B7+C3)					
4) Wind	67.887	762.330			
6) SOLAR	28.936	248.686			
TOTAL STATE	415.479	4686.103			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5412	5895	6294	6856
MSPGCL Hydro	237	229	442	232
MSPGCL Gas	264	264	268	267
MSPGCL Total Generation	5913	6388	7004	7355
Central Sector Receipt	6124	6597	7442	5402
WIND	3237	3026	2653	2710
CPP / IPP Thermal	4893	5132	6579	6246
CPP / IPP Gas	0	0	0	0
SOLAR	2726	1091	0	0
Exchange with Mumbai	-2003	-2060	-1576	-1616
MSEDCL DEMAND MET	20280	19574	21515	19592
Load Shedding	0	0	0	0
MSEDCL DEMAND	20280	19574	21515	19592
TPCL GENERATION	516	538	1002	588
AEML GENERATION	295	282	493	458
MUMBAI DEMAND	2814	2880	3071	2662
OTHER DISCOM DEMAND	610	600	588	505
STATE DEMAND MET	23705	23055	25174	22759
STATE DEMAND	23705	23055	25174	22759
Frequency (Hz)	50.13	50.04	50.01	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.37 Hz at 09:56 Hrs	49.76 Hz at 07:18 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 12/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.22	37.53	174	113
Unit 8	11.46	97.74	587	370
Unit 9	11.14	131.89	550	372
Unit 10	10.68	129.23	490	390
Total	36.50	396.38		
Bhusawal				
Unit 3	3.27	27.88	165	120
Unit 4	9.32	90.98	470	285
Unit 5	0.00	33.86	0	0
Unit 6	10.35	135.33	626	312
Total	22.94	288.05		
Parli				
Unit 6	2.66	47.11	226	0
Unit 7	4.37	44.24	223	147
Unit 8	4.57	50.10	233	142
Total	11.60	141.45		
Chandrapur				
Unit 3	3.10	33.17	135	122
Unit 4	2.96	31.63	132	114
Unit 5	8.21	80.91	408	270
Unit 6	7.91	67.22	395	275
Unit 7	0.00	27.69	0	0
Unit 8	8.81	97.13	444	286
Unit 9	8.85	99.46	447	281
Total	39.84	437.21		
Paras				
Unit 3	4.05	47.41	188	145
Unit 4	4.35	46.54	225	120
Total	8.40	93.95		
Khaparkheda				
Unit 1	3.28	36.50	155	115
Unit 2	3.19	35.75	161	114
Unit 3	3.44	39.21	155	130
Unit 4	0.00	0.00	0	0
Unit 5	10.27	113.45	484	310
Total	20.18	224.90		
Nasik				
Unit 3	2.83	12.63	130	108
Unit 4	0.00	24.13	0	0
Unit 5	2.96	34.22	141	110
Total	5.79	70.98		
Uran				
All Units	6.36	75.61	268	259
Total	6.36	75.61		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.08	0.23	20	0
Total	0.08	0.23		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.98	7.54	380	40
Stage 4	0.38	3.08	209	0
Stage 3	0.64	9.45	160	0
Total	3.00	20.07		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.07	0	0
TILLARI	0.38	4.55	62	0
BHIRA T.R.	0.20	4.29	40	0
SMLHY_PTN	4.45	49.34	190	180
GHATGHAR	0.42	5.84	125	0
Total	5.44	69.09		
Wind				
Total	67.89	762.33	0	0
Total	67.89	762.33		
CPP				
APML(Mus)	59.49	636.13	0	0
JSWEL(Mus)	17.42	218.81	0	0
VIPL(Mus)	12.66	150.55	0	0
RPLAMT-Mus	23.25	291.12	0	0
SWPGPL-Mus	8.43	120.49	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.09	61.05	256	149
Other(Mus)	1.69	18.86	0	0
JPL	5.25	63.15	273	145
Total	133.29	1560.15		
SOLAR				
Total	28.94	248.69	0	0
Total	28.94	248.69		
Tata				
Trombay 5	6.92	75.55	442	256
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.64	19.73	105	57
Trombay 7B	1.22	14.62	62	47
TATA Hydro	2.38	38.61	269	20
Trombay 8	3.49	40.20	227	125
Total	15.64	188.70		
AEML				
DTPS U-1&2	8.96	99.67	493	281
Total	8.96	99.67		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	145.26	1652.91	MSPGCL Total	160.05	1817.69
			MSPGCL Thml+Gas	151.61	1728.53	Koyna 1,2 & 4 Total	2.36	10.63
			MSPGCL Hydro	8.44	89.17	State Total	415.48	4686.10

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 12/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6909	597	264	7770	2626	6656	0	0	5275	5252	-1556	20189	0	0	20189	3018	559	23765	50.03
2	6850	407	266	7523	2687	6542	0	0	5391	5477	-1591	20122	0	0	20122	2832	516	23470	50.03
3	6856	232	267	7355	2710	6246	0	0	5558	5402	-1616	19588	0	0	19588	2662	509	22759	49.99
4	6926	229	267	7422	2717	6398	0	0	5207	5339	-1488	19913	0	0	19913	2536	475	22924	49.96
5	6943	240	266	7449	2649	6592	0	0	5281	5376	-1451	20124	0	0	20124	2483	491	23098	49.97
6	6903	240	268	7411	2560	6509	0	2	6417	6510	-1484	20968	0	0	20968	2515	540	24023	50.05
7	6862	296	268	7426	2650	6392	0	302	7038	6613	-1375	21458	0	0	21458	2496	550	24504	49.94
8	5981	439	267	6687	2590	5492	0	1146	6671	6722	-1617	20459	0	0	20459	2541	561	23561	49.92
9	5577	344	265	6186	2978	4971	0	2197	5855	6195	-1856	20087	0	0	20087	2666	584	23337	50.01
10	5412	237	264	5913	3237	4893	0	2726	5267	6124	-2003	20277	0	0	20277	2814	614	23705	50.13
11	5412	246	263	5921	3314	4793	0	3452	4833	4515	-2176	19246	0	0	19246	2977	572	22795	50.02
12	5182	220	261	5663	3140	4259	0	3871	5118	4514	-2275	18591	0	0	18591	3075	581	22247	49.99
13	5133	224	259	5616	3008	4033	0	2874	5080	5065	-2240	17775	0	0	17775	3078	581	21434	49.93
14	5131	226	261	5618	3002	4054	0	2853	4906	4633	-2188	17423	0	0	17423	3023	548	20994	49.98
15	5051	250	262	5563	2883	4138	0	3344	4854	4808	-2216	17983	0	0	17983	3016	536	21535	49.99
16	4978	270	263	5511	3120	4306	0	2934	5864	5732	-2214	18827	0	0	18827	3007	562	22396	50.02
17	5034	231	263	5528	2962	4314	0	2086	7290	6919	-2153	19054	0	0	19054	2951	602	22607	50.00
18	5895	229	264	6388	3026	5132	0	1091	7039	6597	-2060	19571	0	0	19571	2880	603	23055	50.04
19	6333	291	264	6888	2949	5696	0	58	7164	7008	-1944	20059	0	0	20059	2850	596	23505	50.05
20	6312	324	265	6901	2776	6419	0	0	8014	7933	-1978	21465	0	0	21465	2977	587	25029	49.97
21	6294	442	268	7004	2653	6579	0	0	7329	7442	-1576	21512	0	0	21512	3071	591	25174	50.01
22	6348	394	268	7010	2525	6557	0	0	7040	7276	-1748	21035	0	0	21035	3050	585	24670	50.00
23	6456	853	266	7575	2512	6546	0	0	6440	6696	-1746	21002	0	0	21002	3062	580	24644	50.01
24	6477	977	268	7722	2613	6486	0	0	5954	5905	-1542	20616	0	0	20616	3115	568	24299	50.03
MUs	145.25	8.44	6.36	160.05	67.89	134.00	0.00	28.94	144.88	144.05	-44.09	477.34	0.00	0.00	477.34	68.69	13.49	559.53	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 12/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25174 MW	21512 MW	3115 MW
21 Hrs	21 Hrs	24 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 12/Jul/2026

Position as on 6.30 Hrs of 13/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	Annual Overhaul	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1425						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	14/07/2026
MSPGCL	Nasik Unit 4	210	09/07/2026	00:43		Continued.	Boiler Tube Leakage	12/07/2026
MSPGCL	Parli Unit 6	250	12/07/2026	14:33	13/07/2026	04:16	DUE TO APH A STOPPED	
MSPGCL	Bhusawal Unit 6	660	12/07/2026	23:59		Continued.	APH-A issue	14/07/2026
Total Capacity MSPGCL		1195						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	17/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	06:13		Continued.	issue in boiler's coal feeders	13/07/2026
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	15/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	Adani U-5	660	13/07/2026	01:30		Continued.	APH-A Gear box abnormal sound and high vibration	16/07/2026
Total Capacity IPP		1380						
Total Capacity FORCED OUTAGE		2575						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 12/Jul/2026

Position as on 6.30 Hrs of 13/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 12/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 13/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Tripping							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
400 KV MAINBAY Outages/Tripping							
MAIN BAY (413) OF NANDGAON PETH CKT @ AKOLA (M)	IntraState	12/07/2026	14:28	12/07/2026	17:56	EO	for attending the air pressure issue of 413 CB at 400KV akola
400 KV LR Outages/Tripping							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Tripping							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kV Talegaon (PG)-Chakan line loading.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	11/07/2026	21:45			HT	Overvoltage
LONIKAND 2 - KARJAT CKT - 1	IntraState	12/07/2026	08:58	12/07/2026	20:24	PO	Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators
PARLI - KARJAT CKT - 2	IntraState	12/07/2026	22:54	13/07/2026	03:22	PO	Fixing of wedge connector and hardware tightening
PARLI - KARJAT CKT - 2	IntraState	12/07/2026	22:54	13/07/2026	03:22	PO	Fixing of wedge connector and hardware tightening
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 500MVA ICT - 2 @ WARORA	IntraState	12/07/2026	07:45	12/07/2026	14:36	T	Tripped on differential protection.
400 KV BR Outages/Tripping							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Tripping							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	08/07/2026	11:16			PO	1. Residual cell replacement at both terminals. 2. Replacement of clamps & connectors in AC yard at Aarey. 3. Attending punch points at various charged locations. 4. Inspection of Valve hall & DC yard equipment & check the tightness of connections. 5. Replacement of PIR (1 no) at Kudus.
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV LINE Outages/Tripping							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 12/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 13/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57KA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
220KV KUDUS-BOISAR(M)	IntraState	12/07/2026	08:15	12/07/2026	16:20	EO	Replacement of observed Broken Disc Insulator string at Loc No. 61(DTN) Top phase (R-phase) Kudus Side during Monkey Patrolling on dtd-10/07/2026.
BORIVALI - BOISAR II LINE	IntraState	12/07/2026	08:28	12/07/2026	16:25	EO	Replacement of observed Broken Disc Insulator string at Loc No. 61(DTN) Top phase (R-phase) Kudus Side during Monkey Patrolling on dtd-10/07/2026.
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	12/07/2026	11:14	12/07/2026	13:01	PO	For breaker protection testing.
DASTURI-KANDALGAON LINE	IntraState	12/07/2026	14:11	12/07/2026	18:01	EO	Washing of Insulator String due to sparking observed
BARAMATI- KALYANI	IntraState	13/07/2026	03:07			T	R-PH CT Burst at Baramati.
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	09/07/2026	11:25			PO	Conversion work of RCC to Lattice structure HV & LV Side bay
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
WAGHIVALI - CHEMBUR	IntraState	12/07/2026	09:43			PO	Project Work - Third party Tower erection in Chandak Project.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage