

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 13/Aug/2026 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	148.735	1822.234	1) Gujrat	-2.266	-15.020
2) Hydro	16.104	176.635	2) Madhya Pradesh	0.541	44.009
3) Gas	6.660	84.644	3) Chattisgarh	-0.600	13.850
Total MSPGCL	171.499	2083.513	4) Maharashtra	189.910	2351.773
B) 1) APML	50.679	622.640	5) Goa (Amona)	-1.669	-17.730
2) JSWEL	24.952	303.058	Total	185.916	2376.882
3) VIPL	13.767	152.271	a) Mumbai Schedule	43.852	576.502
4) RPL(AMT)	24.974	314.052	b) Mumbai Drawl	44.983	607.472
5) SWPGPL	7.067	108.053	c) MSEDCL Bilateral *	119.760	1734.040
6) Other IPP	12.538	153.838	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.852	576.502
C) 1) TPCL Thermal	12.130	139.517	Include PX	0.000	-0.548
2) TPCL Hydro	5.691	64.572	Standby	0.000	0.000
3) TPCL Gas	3.014	40.474	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.859	110.438	1) MSEDCL	504.653	6248.206
D) STATE			2) Mumbai Discoms	74.677	962.473
1) Thermal	303.701	3726.101	3) Other Discoms	13.967	179.261
(A1+C1+C4+(B1-B6))			TOTAL STATE	593.297	7389.940
2) Hydro	21.795	241.207			
(A2+C2)					
3) Gas	9.674	125.118			
(A3+B7+C3)					
4) Wind	46.177	598.548			
6) SOLAR	26.034	322.084			
TOTAL STATE	407.381	5013.058			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6402	5677	6731	6417
MSPGCL Hydro	537	336	1786	443
MSPGCL Gas	273	279	277	276
MSPGCL Total Generation	7212	6292	8794	7136
Central Sector Receipt	9378	8493	7920	6266
WIND	1441	2234	2178	1692
CPP / IPP Thermal	5671	4718	6348	6137
CPP / IPP Gas	0	0	0	0
SOLAR	1769	2401	0	0
Exchange with Mumbai	-2142	-2602	-1764	-1271
MSEDCL DEMAND MET	22728	20917	22825	19479
Load Shedding	0	0	0	0
MSEDCL DEMAND	22728	20917	22825	19479
TPCL GENERATION	761	617	1205	642
AEML GENERATION	305	280	386	432
MUMBAI DEMAND	3208	3499	3355	2345
OTHER DISCOM DEMAND	601	619	651	481
STATE DEMAND MET	26537	25035	26831	22305
STATE DEMAND	26537	25035	26831	22305
Frequency (Hz)	50.03	50.01	49.86	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.28 Hz at 13.03 Hrs	49.67 Hz at 19.13 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 13/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.60	41.50	189	98
Unit 8	11.25	148.46	540	337
Unit 9	10.30	142.71	510	360
Unit 10	9.32	99.24	420	340
Total	34.47	431.91		
Bhusawal				
Unit 3	3.40	42.72	165	125
Unit 4	9.28	100.51	445	300
Unit 5	8.74	10.96	460	255
Unit 6	13.36	162.46	627	398
Total	34.79	316.65		
Parli				
Unit 6	4.39	49.56	212	110
Unit 7	3.93	47.58	180	138
Unit 8	4.44	52.98	215	145
Total	12.76	150.13		
Chandrapur				
Unit 3	3.44	36.55	165	123
Unit 4	3.12	33.40	153	112
Unit 5	0.00	87.55	0	0
Unit 6	9.07	109.19	445	300
Unit 7	0.00	0.00	0	0
Unit 8	0.00	101.28	0	0
Unit 9	10.02	85.99	479	314
Total	25.66	453.97		
Paras				
Unit 3	4.38	54.17	214	148
Unit 4	4.48	56.60	229	150
Total	8.86	110.77		
Khaparkheda				
Unit 1	3.04	36.47	140	110
Unit 2	3.28	26.93	159	106
Unit 3	3.55	40.90	166	130
Unit 4	3.53	42.80	164	122
Unit 5	9.67	110.58	430	310
Total	23.07	257.68		
Nasik				
Unit 3	3.06	31.07	140	118
Unit 4	3.14	40.51	142	121
Unit 5	2.93	29.54	141	105
Total	9.13	101.13		
Uran				
All Units	6.66	84.64	281	273
Total	6.66	84.64		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.35	2.91	17	13
Total	0.35	2.91		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.28	30.18	545	40
Stage 4	3.77	27.66	1018	0
Stage 3	2.23	17.59	160	0
Total	8.28	75.43		
Hydro				
KDPH	0.25	4.36	18	0
VTRNA	0.47	7.16	60	0
TILLARI	0.38	5.57	61	0
BHIRA T.R.	0.40	5.28	80	0
SMLHY_PTN	5.56	70.26	240	220
GHATGHAR	0.76	8.58	125	0
Total	7.82	101.20		
Wind				
Total	46.18	598.55	0	0
Total	46.18	598.55		
CPP				
APML(Mus)	50.68	622.64	0	0
JSWEL(Mus)	24.95	303.06	0	0
VIPL(Mus)	13.77	152.27	0	0
RPLAMT-Mus	24.97	314.05	0	0
SWPGPL-Mus	7.07	108.05	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.18	56.83	185	150
Other(Mus)	1.63	20.84	0	0
JPL	5.84	64.52	279	145
VMEPL	0.00	0.00	0	0
LMEL	0.90	11.64	43	25
Total	133.98	1653.91		
SOLAR				
Total	26.03	322.08	0	0
Total	26.03	322.08		
Tata				
Trombay 5	7.97	91.85	472	256
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.76	23.86	112	62
Trombay 7B	1.25	16.61	64	48
TATA Hydro	5.69	64.57	397	74
Trombay 8	4.16	47.67	238	131
Total	20.84	244.56		
AEML				
DTPS U-1&2	8.86	110.44	467	272
Total	8.86	110.44		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	148.74	1822.23	MSPGCL Total	171.50	2083.51
			MSPGCL Thml+Gas	155.40	1906.88	Koyna 1,2 & 4 Total	6.05	57.84
			MSPGCL Hydro	16.10	176.64	State Total	407.38	5013.06

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 13/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6504	623	277	7404	1761	6263	0	0	6207	6021	-1255	19657	0	0	19657	2898	537	23092	49.97
2	6455	494	277	7226	1789	6152	0	0	6227	5887	-1221	19321	0	0	19321	2678	511	22511	49.98
3	6394	445	276	7115	1715	5876	0	0	6234	6344	-1170	19389	0	0	19389	2491	491	22371	50.05
4	6417	443	276	7136	1692	6137	0	0	6328	6266	-1271	19479	0	0	19479	2345	481	22305	50.02
5	6443	301	279	7023	1601	6179	0	0	6687	7036	-1216	20131	0	0	20131	2326	492	22949	50.00
6	6508	510	278	7296	1345	6199	0	0	7628	7953	-1167	21100	0	0	21100	2414	527	24040	49.96
7	6574	1984	280	8838	1227	6250	0	225	7943	8026	-1166	22835	0	0	22835	2615	565	26015	49.93
8	6627	1406	277	8310	1168	6080	0	804	9038	8985	-1493	23263	0	0	23263	2839	591	26693	50.00
9	6402	537	273	7212	1441	5671	0	1769	9799	9378	-2142	22728	0	0	22728	3208	601	26537	50.03
10	5750	426	277	6453	1760	4969	0	2577	10030	9498	-2376	22275	0	0	22275	3428	606	26309	49.97
11	5461	433	276	6170	1949	4700	0	3215	8888	8710	-2631	21517	0	0	21517	3602	597	25715	49.93
12	5363	410	277	6050	2197	4617	0	3380	8167	8642	-2830	21438	0	0	21438	3722	618	25778	49.97
13	5426	288	276	5990	2395	4550	0	3218	7959	7805	-2790	20560	0	0	20560	3637	608	24805	50.07
14	5075	286	279	5640	2381	4096	0	2975	7842	7946	-2644	19772	0	0	19772	3495	621	23889	50.06
15	5555	288	279	6122	2384	4251	0	2906	7700	7663	-2549	20172	0	0	20172	3488	605	24265	49.97
16	5677	336	279	6292	2234	4718	0	2401	8411	8493	-2602	20917	0	0	20917	3499	619	25035	50.01
17	5904	350	276	6530	2288	4809	0	1774	9110	8582	-2549	20816	0	0	20816	3483	618	24917	50.06
18	5950	353	276	6579	2213	4986	0	754	9183	8883	-2254	20535	0	0	20535	3432	626	24593	50.00
19	6542	709	276	7527	2083	5624	0	36	8949	8719	-2029	21334	0	0	21334	3362	627	25322	49.96
20	6731	1786	277	8794	2178	6348	0	0	8078	7920	-1764	22825	0	0	22825	3355	651	26831	49.86
21	6781	1111	279	8171	2227	6359	0	0	7764	7667	-1636	22183	0	0	22183	3239	605	26027	49.99
22	6738	892	281	7911	2149	6387	0	0	6791	6810	-1501	21144	0	0	21144	3126	612	24882	49.95
23	6717	1121	278	8116	2021	6371	0	0	6412	6409	-1379	20938	0	0	20938	3041	600	24579	49.92
24	6741	572	281	7594	1979	6384	0	0	6391	6273	-1348	20326	0	0	20326	2954	556	23836	50.01
MUs	148.73	16.10	6.66	171.50	46.18	133.98	0.00	26.03	187.77	185.92	-44.98	504.65	0.00	0.00	504.65	74.68	13.97	593.30	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 13/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26831 MW	23263 MW	3722 MW
20 Hrs	8 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Aug/2026

Position as on 6.30 Hrs of 14/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	14/08/2026
Total Capacity MSPGCL		580						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	13/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		1645						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 5	500	12/08/2026	01:14		Continued.	MAIN TURBINE OVER-SPEED PROTECTION	15/08/2026
MSPGCL	Chandrapur Unit 8	500	12/08/2026	21:29		Continued.	SUSPECTED BTL	15/08/2026
Total Capacity MSPGCL		1325						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	SWPGPL U-2	135	12/08/2026	13:20	13/08/2026	15:10	Low Vaccum	13/08/2026
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		1475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Aug/2026

Position as on 6.30 Hrs of 14/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY (418) OF AKOLA2 (YELWAN) CKT - 2 AND ICT 3@ AKOLA	IntraState	13/08/2026	10:58	13/08/2026	13:11	PO	Routine maintenance of 418 Tie Bay Equipments
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
CHANDRAPUR - BHADRAVATI CKT - 1	InterState	13/08/2026	16:15	13/08/2026	21:45	HT	Attending ips tube dislocaiton issue at line isolator side.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	11/08/2026	12:30			HT	Charge from Karad end only for Antitheft
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2026	20:22			HT	OV.
PARLI - KARJAT CKT - 1	IntraState	12/08/2026	22:57	13/08/2026	05:38	PO	"(1) Bay maintenance & CT Testing work. (2) Hardware tightening, fitting & string replacement work"
MAIN BUS - 2 @ WARORA	IntraState	13/08/2026	09:00	13/08/2026	17:37	PO	Diagnostic testing of bus 2-CVT, bus-2 isolator maintenance and routine Maintenance work
LONIKAND 2 - KARJAT CKT - 2	IntraState	13/08/2026	09:51	13/08/2026	21:07	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators L-II : Diagnostic/Relay testing and Half Yearly Maintenance
DHULE - BABHLESHWAR CKT - 1	IntraState	13/08/2026	14:05	13/08/2026	20:55	PO	Routing line maintenance
PADGHE - NAGOTHANE CKT - 2	IntraState	13/08/2026	14:34			T	Tripped on DIST protection optd
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	IntraState	12/08/2026	12:03	13/08/2026	13:51	PO	OLTC Mechanism Overhauling Work and NIFPS Maintenance Work
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	IntraState	13/08/2026	12:25	14/08/2026	01:05	EO	Emergency Outage is required for attending a hotspots of 186°C at R ph HV CT (ICT side) of 400/220/33kV 105 $\frac{1}{2}$ 3 MVA ICT-II.
105 MVA SPARE ICT @ CHAKAN	IntraState	13/08/2026	12:25	14/08/2026	01:05	EO	Emergency Outage is required for attending a hotspots of 107°C at IV Bushing Stud of 400/220/33kV 105 MVA Spare ICT by replacing the Hardware.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
MALEGAON-DHULE CKT	IntraState	07/08/2026	15:14			PO	Outage proposal for work of Conductor replacement by HPC for the Tower location 86 to 97 (36 km) will be carried out along with end bay strengthening works at both the end substations
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
DAHANU - VERSOVA	IntraState	12/08/2026	22:57	13/08/2026	08:03	PO	PEB erection activities at Shahid Bhagat singh station

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TROMBAY - VIKHROLI (GIS) CKT - 4	IntraState	12/08/2026	23:45	13/08/2026	09:19	PO	Work in vicinity for Faulty OPGW replacement in span 57 & 57A
NEW KOYNA - POPHALI	IntraState	13/08/2026	09:40	13/08/2026	20:25	PO	Electromechanical LBB relay replaced by Numerical LBB relay
PHALTAN MIDC - WALCHANDNAGAR	IntraState	13/08/2026	09:42	13/08/2026	17:37	PO	Diagnostic testing, relay testing and Quarterterly maintenance work.
URAN - APTA 2	IntraState	13/08/2026	10:30	13/08/2026	16:23	PO	Insulator replacement work under Scheme
220KV BHIGWAN - KARJAT CKT-1	IntraState	13/08/2026	12:43	13/08/2026	20:30	PO	For Replacement of OCEF Relay
SHIVAJINAGAR-MALEGAON	IntraState	13/08/2026	16:09	13/08/2026	19:07	EO	For Attending Hotspot at loc no. 208
DAHANU - VERSOVA	IntraState	13/08/2026	22:57			PO	PEB erection activities at Shahid Bhagat singh station
TROMBAY - VIKHROLI (GIS) CKT - 4	IntraState	14/08/2026	00:12	14/08/2026	06:25	PO	96 Core OPGW replacement in span 42-43 Attending hot spot at 220kV Trm KVTL 4 line loc 28 & B ₂ phase
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22KV 50MVA PTR 1@BHOSARI	IntraState	12/08/2026	22:15			PO	Replacement of 220/22 kv 50 MVA T/f No Sr, No 6298/01 Make: BBL by 220/22KV 80MVA Make: APEX (Repaired by Set On Site) Tf Sr. No. T950G/02
220/33KV 50MVA PTR 1 @ JEJURI	IntraState	13/08/2026	11:36	13/08/2026	18:07	PO	Transformer OLTC Overhauling work & Maintenance work.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage