

State Load Despatch Center,Airoli (MSETCL) Statement I
Daily system Report for 13/Jul/2026 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	137.271	1790.185	1) Gujrat	4.113	-17.137
2) Hydro	17.435	106.603	2) Madhya Pradesh	6.181	20.518
3) Gas	6.494	82.106	3) Chattisgarh	-0.040	3.420
Total MSPGCL	161.200	1978.894	4) Maharashtra	163.143	1973.081
B) 1) APLM	52.238	688.365	5) Goa (Amona)	-1.300	-16.177
2) JSWEL	16.942	235.752	Total	172.097	1963.705
3) VIPL	11.368	161.919	a) Mumbai Schedule	48.321	576.095
4) RPL(AMT)	23.044	314.160	b) Mumbai Drawl	51.162	604.066
5) SWPGPL	8.443	128.933	c) MSEDCL Bilateral *	145.378	1571.040
6) Other IPP	13.067	164.989	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	48.321	576.095
C) 1) TPCL Thermal	11.334	127.080	Include PX	0.000	0.000
2) TPCL Hydro	4.752	43.361	Standby	0.000	0.000
3) TPCL Gas	3.348	37.698	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.931	108.603	1) MSEDCL	492.494	5969.719
D) STATE			2) Mumbai Discoms	79.527	920.808
1) Thermal	282.638	3719.986	3) Other Discoms	14.275	173.480
(A1+C1+C4+(B1-B6))			TOTAL STATE	586.296	7064.007
2) Hydro	22.187	149.964			
(A2+C2)					
3) Gas	9.842	119.804			
(A3+B7+C3)					
4) Wind	62.807	825.137			
6) SOLAR	36.725	285.411			
TOTAL STATE	414.199	5100.302			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	4871	6005	6343	6011
MSPGCL Hydro	218	589	2157	241
MSPGCL Gas	265	264	264	270
MSPGCL Total Generation	5354	6858	8764	6522
Central Sector Receipt	8110	8681	7965	6385
WIND	2974	2662	2331	2716
CPP / IPP Thermal	3936	5181	5912	6050
CPP / IPP Gas	0	0	0	0
SOLAR	3678	1121	0	0
Exchange with Mumbai	-2753	-2603	-1826	-1514
MSEDCL DEMAND MET	20662	21231	22507	19675
Load Shedding	0	0	950	0
MSEDCL DEMAND	20662	21231	23457	19675
TPCL GENERATION	559	732	1246	742
AEML GENERATION	289	386	499	360
MUMBAI DEMAND	3601	3721	3571	2616
OTHER DISCOM DEMAND	637	669	639	484
STATE DEMAND MET	24900	25621	26717	22775
STATE DEMAND	24900	25621	27667	22775
Frequency (Hz)	49.98	49.98	49.83	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.24 Hz at 18:01 Hrs	49.52 Hz at 19:30 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 13/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.44	40.97	184	106
Unit 8	11.28	109.02	520	372
Unit 9	11.44	143.32	560	370
Unit 10	11.42	140.64	530	390
Total	37.58	433.96		
Bhusawal				
Unit 3	3.65	31.52	180	125
Unit 4	9.18	100.16	450	295
Unit 5	0.00	33.86	0	0
Unit 6	0.00	135.33	0	0
Total	12.83	300.88		
Parli				
Unit 6	3.19	50.30	222	0
Unit 7	4.46	48.70	223	144
Unit 8	4.56	54.66	230	144
Total	12.21	153.66		
Chandrapur				
Unit 3	3.01	36.18	135	107
Unit 4	2.75	34.38	133	98
Unit 5	8.21	89.12	395	285
Unit 6	7.90	75.11	420	280
Unit 7	0.00	27.69	0	0
Unit 8	8.71	105.84	418	290
Unit 9	9.23	108.69	457	278
Total	39.80	477.01		
Paras				
Unit 3	4.05	51.46	188	146
Unit 4	4.61	51.15	225	150
Total	8.66	102.61		
Khaparkheda				
Unit 1	3.57	40.06	170	115
Unit 2	3.34	39.08	165	114
Unit 3	3.64	42.84	180	129
Unit 4	0.00	0.00	0	0
Unit 5	9.88	123.34	480	300
Total	20.42	245.32		
Nasik				
Unit 3	2.92	15.55	126	116
Unit 4	0.00	24.13	0	0
Unit 5	2.85	37.07	143	78
Total	5.77	76.75		
Uran				
All Units	6.49	82.11	362	260
Total	6.49	82.11		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.22	0.45	20	0
Total	0.22	0.45		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	4.50	12.04	510	40
Stage 4	5.91	8.99	1014	0
Stage 3	1.57	11.01	240	0
Total	11.97	32.04		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.07	0	0
TILLARI	0.27	4.82	60	0
BHIRA T.R.	0.22	4.51	77	0
SMLHY_PTN	4.04	53.38	185	151
GHATGHAR	0.94	6.78	125	0
Total	5.47	74.56		
Wind				
Total	62.81	825.14	0	0
Total	62.81	825.14		
CPP				
APML(Mus)	52.24	688.36	0	0
JSWEL(Mus)	16.94	235.75	0	0
VIPL(Mus)	11.37	161.92	0	0
RPLAMT-Mus	23.04	314.16	0	0
SWPGPL-Mus	8.44	128.93	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.19	66.24	255	152
Other(Mus)	1.66	20.52	0	0
JPL	5.49	68.64	282	146
Total	124.37	1684.52		
SOLAR				
Total	36.72	285.41	0	0
Total	36.72	285.41		
Tata				
Trombay 5	7.54	83.09	471	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.01	21.75	109	59
Trombay 7B	1.34	15.95	63	48
TATA Hydro	4.75	43.36	388	59
Trombay 8	3.79	43.99	222	125
Total	19.43	208.14		
AEML				
DTPS U-1&2	8.93	108.60	501	283
Total	8.93	108.60		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	137.27	1790.18	MSPGCL Total	161.20	1978.89
			MSPGCL Thml+Gas	143.76	1872.29	Koyna 1,2 & 4 Total	10.40	21.03
			MSPGCL Hydro	17.44	106.60	State Total	414.20	5100.30

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 13/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6176	886	267	7329	2582	6396	0	0	5822	5902	-1490	20193	0	0	20193	3028	526	23747	49.99
2	6095	358	269	6722	2586	6144	0	0	6737	6359	-1514	19796	0	0	19796	2805	501	23102	50.01
3	6011	241	270	6522	2716	6050	0	0	6771	6385	-1514	19672	0	0	19672	2616	487	22775	49.98
4	5891	231	269	6391	2649	5939	0	0	6915	6814	-1497	19809	0	0	19809	2489	487	22785	49.98
5	6001	227	270	6498	2540	6082	0	0	6864	6891	-1371	20164	0	0	20164	2441	476	23081	49.98
6	6071	436	271	6778	2565	6052	0	2	7676	7683	-1368	21201	0	0	21201	2529	511	24241	50.01
7	6033	740	270	7043	2433	6015	0	373	8504	8565	-1386	22487	0	0	22487	2676	556	25719	49.94
8	5752	345	269	6366	2433	5446	0	1338	8734	8637	-1965	21661	0	0	21661	2913	594	25168	50.03
9	5446	322	268	6036	2809	4575	0	2577	8077	7583	-2445	20502	0	0	20502	3286	633	24421	50.01
10	4871	218	265	5354	2974	3936	0	3678	8013	8110	-2753	20659	0	0	20659	3601	640	24900	49.98
11	4753	221	264	5238	3044	3942	0	4453	7181	7083	-2995	20121	0	0	20121	3845	644	24610	50.03
12	4715	216	263	5194	2899	3674	0	4740	6342	5793	-3054	18613	0	0	18613	3917	633	23163	49.99
13	4723	222	265	5210	2847	3648	0	4319	6360	5907	-3013	18280	0	0	18280	3882	638	22800	50.03
14	4716	210	260	5186	2804	3685	0	4026	6277	6407	-2842	18637	0	0	18637	3778	629	23044	50.01
15	4740	200	262	5202	2601	3729	0	4072	6684	7327	-2948	19354	0	0	19354	3827	629	23810	50.00
16	5028	247	261	5536	2710	4226	0	3601	7563	8177	-2957	20643	0	0	20643	3852	650	25145	49.98
17	6090	205	262	6557	2761	4911	0	2349	8068	7543	-2809	20674	0	0	20674	3804	638	25116	49.98
18	6005	589	264	6858	2662	5181	0	1121	8560	8681	-2603	21227	0	0	21227	3721	673	25621	49.98
19	6331	1039	266	7636	2638	5713	0	76	8328	7956	-2219	21156	0	0	21156	3597	644	25397	50.01
20	6343	2157	264	8764	2331	5912	0	0	7243	7965	-1826	22503	950	0	23453	3571	643	27667	49.83
21	6383	2052	270	8705	2229	5913	0	0	7367	7344	-1740	21813	700	0	22513	3474	638	26625	49.99
22	6385	2046	270	8701	2197	5939	0	0	6298	6829	-1619	21434	800	0	22234	3324	613	26171	49.97
23	6407	2014	273	8694	2385	5964	0	0	5993	6025	-1619	20832	1100	0	21932	3283	617	25832	49.96
24	6305	2013	362	8680	2412	6030	0	0	5867	6131	-1615	21064	300	0	21364	3268	574	25206	50.02
MUs	137.27	17.43	6.49	161.20	62.81	125.10	0.00	36.73	172.24	172.10	-51.16	492.49	3.85	0.00	496.34	79.53	14.28	590.15	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 13/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27667 MW	23453 MW	3917 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 950 MW	Includes LS - 950 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Jul/2026

Position as on 6.30 Hrs of 14/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	COH	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1425						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	14/07/2026
MSPGCL	Nasik Unit 4	210	09/07/2026	00:43	14/07/2026	02:24	Boiler Tube Leakage	12/07/2026
MSPGCL	Parli Unit 6	250	12/07/2026	14:33	13/07/2026	04:16	DUE TO APH A STOPPED	
MSPGCL	Bhusawal Unit 6	660	12/07/2026	23:59		Continued.	APH-A Meter locked.	15/07/2026
MSPGCL	Koyna STG-IV Unit-4	250	14/07/2026	04:07		Continued.	Due to auxiliary plc fault.	
MSPGCL	Koyna STG-IV Unit-1	250	14/07/2026	04:07		Continued.	Due to auxiliary plc fault.	
MSPGCL	Koyna STG-IV Unit-3	250	14/07/2026	04:07		Continued.	Due to auxiliary plc fault.	
MSPGCL	Koyna STG-IV Unit-2	250	14/07/2026	04:07		Continued.	Due to auxiliary plc fault.	
MSPGCL	Ghatghar Unit-2	125	14/07/2026	05:30	14/07/2026	07:00	Due Bypass valve sensor problem.	
Total Capacity MSPGCL		1985						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	17/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	06:13	14/07/2026	05:18	issue in boiler's coal feeders	
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	15/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	Adani U-5	660	13/07/2026	01:30		Continued.	APH-A Gear box abnormal sound and high vibration	16/07/2026
Total Capacity IPP		1320						
Total Capacity FORCED OUTAGE		3305						
UNIT UNDER ZERO SCHEDULE / RSD								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Jul/2026

Position as on 6.30 Hrs of 14/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL								
MSPGCL	Uran Unit 6	108	27/06/2026	06:26	13/07/2026	22:55	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	14/07/2026	01:55	14/07/2026	05:40	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	14/07/2026	07:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted generatior with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 13/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 14/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
400 KV TBC Outages/Trippings							
BUS COUPLER @ BABHALESHWAR	IntraState	13/07/2026	11:25	13/07/2026	16:58	PO	CB DCRM / Timing, CT Tan Delta,B/U relay.
400 KV MAINBAY Outages/Trippings							
MAIN BUS - 1 @ CHANDRAPUR SWITCHING SS	IntraState	13/07/2026	11:25	13/07/2026	18:10	PO	Diagnostic testing of Bus CVTs & Allied maintenance work @ Switching S/stn
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kV Talegaon (PG)-Chakan line loading.
PADGHE - TARAPUR CKT - 2	InterState	13/07/2026	15:45	14/07/2026	00:24	PO	For LBB relay retrofitting
DHULE - KHANDWA CKT - 1	InterState	13/07/2026	17:50	13/07/2026	19:38	PO	WORK AT KHANDWA END
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	11/07/2026	21:45			HT	Overvoltage
PARLI - KARJAT CKT - 2	IntraState	12/07/2026	22:54	13/07/2026	03:22	PO	Fixing of wedge connector and hardware tightening
KALWA - KHARGHAR	IntraState	13/07/2026	22:43	14/07/2026	04:30	EO	R phase CT jumper Insulator string replacement work at 400kV Kharghar Substation.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Trippings							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	08/07/2026	11:16			PO	1. Residual cell replacement at both terminals. 2. Replacement of clamps & connectors in AC yard at Aarey. 3. Attending punch points at various charged locations. 4. Inspection of Valve hall & DC yard equipment & check the tightness of connections. 5. Replacement of PIR (1 no) at Kudus.
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV LINE Outages/Trippings							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
WARDHA (PG) - BADNERA	InterState	13/07/2026	19:29	13/07/2026	22:22	HT	OD

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 14/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PUSAD - WARDHA (PG)	InterState	13/07/2026	19:37	13/07/2026	22:20	HT	OD
SHENDRA GIS - CHITEPIMPALGAON (PG)	InterState	13/07/2026	19:56	13/07/2026	22:26	HT	OD
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10			HT	Load management
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
BARAMATI- KALYANI	IntraState	13/07/2026	03:07	13/07/2026	15:36	T	R-PH CT Burst at Baramati.
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	13/07/2026	11:00	13/07/2026	17:20	PO	LINE MAITNWORKS .. LINE OUT OF SERVICE
KARAD -MUDSHINGI CKT- 4	IntraState	13/07/2026	11:20	13/07/2026	18:06	PO	Diagnostic testing work i.e CB timing and CRM, CT tandelta and Quarterly maintenance work.
EKLAHARE (OCR) - PADGHE	IntraState	13/07/2026	14:22	13/07/2026	22:32	EO	For replacement of busted insulator string of DTN at hilly loc no. 224(B Phase)
AMRAPUR - TAPTITANDA CKT - 2	IntraState	13/07/2026	18:54	13/07/2026	19:55	EO	FOR BAMBOO TREE TRIMMING WORK
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 2	IntraState	13/07/2026	19:16			HT	Control overdrawal at Low Frequency
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	09/07/2026	11:25			PO	Conversion work of RCC to Lattice structure HV & LV Side bay
220/33 KV 50 MVA PTR 1 @ MALEGAON	IntraState	13/07/2026	13:52	13/07/2026	20:19	PO	For Diagnostic testing work & old OTI replacement by new TAMS compatible OTI.
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
110 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 14/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
WAGHIVALI - CHEMBUR	IntraState	12/07/2026	09:43			PO	Project Work - Third party Tower erection in Chandak Project.
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage