

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 14/Aug/2026 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	150.982	1973.216	1) Gujrat	1.199	-13.821
2) Hydro	11.111	187.746	2) Madhya Pradesh	0.376	44.385
3) Gas	6.631	91.275	3) Chattisgarh	-0.580	13.270
Total MSPGCL	168.724	2252.237	4) Maharashtra	198.213	2549.986
B) 1) APML	50.137	672.777	5) Goa (Amona)	-1.495	-19.225
2) JSWEL	24.079	327.137	Total	197.713	2574.595
3) VIPL	13.787	166.058	a) Mumbai Schedule	46.603	623.104
4) RPL(AMT)	26.580	340.632	b) Mumbai Drawl	49.410	656.882
5) SWPGPL	9.022	117.075	c) MSEDCL Bilateral *	121.484	1855.524
6) Other IPP	12.772	166.610	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	46.603	623.104
C) 1) TPCL Thermal	8.851	148.368	Include PX	0.000	-0.548
2) TPCL Hydro	5.915	70.487	Standby	0.000	0.000
3) TPCL Gas	2.780	43.254	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.437	118.875	1) MSEDCL	506.459	6754.666
D) STATE			2) Mumbai Discoms	75.393	1037.866
1) Thermal	304.647	4030.748	3) Other Discoms	14.252	193.512
(A1+C1+C4+(B1-B6))			TOTAL STATE	596.104	7986.044
2) Hydro (A2+C2)	17.026	258.233			
3) Gas (A3+B7+C3)	9.411	134.529			
4) Wind	44.025	642.573			
6) SOLAR	23.282	345.366			
TOTAL STATE	398.391	5411.449			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5832	5507	6771	6680
MSPGCL Hydro	373	351	914	287
MSPGCL Gas	277	270	276	280
MSPGCL Total Generation	6482	6128	7961	7247
Central Sector Receipt	9825	9900	8518	6465
WIND	1588	2477	2088	1468
CPP / IPP Thermal	4924	4653	6442	6226
CPP / IPP Gas	0	0	0	0
SOLAR	2571	2029	0	0
Exchange with Mumbai	-2613	-2859	-2041	-1328
MSEDCL DEMAND MET	22144	21694	22318	19586
Load Shedding	0	0	0	0
MSEDCL DEMAND	22144	21694	22318	19586
TPCL GENERATION	558	515	937	707
AEML GENERATION	288	293	468	354
MUMBAI DEMAND	3459	3667	3446	2389
OTHER DISCOM DEMAND	633	634	650	492
STATE DEMAND MET	26236	25995	26414	22467
STATE DEMAND	26236	25995	26414	22467
Frequency (Hz)	49.95	49.96	49.98	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.33 Hz at 07:57 Hrs	49.67 Hz at 06:17 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 14/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.51	45.01	171	107
Unit 8	11.93	160.39	567	369
Unit 9	11.22	153.93	545	355
Unit 10	10.58	109.83	515	400
Total	37.26	469.17		
Bhusawal				
Unit 3	3.11	45.83	155	3
Unit 4	9.54	110.04	475	295
Unit 5	3.82	14.79	470	0
Unit 6	13.36	175.82	627	398
Total	29.83	346.48		
Parli				
Unit 6	4.53	54.09	205	155
Unit 7	4.02	51.60	198	104
Unit 8	4.55	57.53	215	144
Total	13.10	163.22		
Chandrapur				
Unit 3	3.48	40.03	167	130
Unit 4	3.15	36.55	145	118
Unit 5	0.00	87.55	0	0
Unit 6	9.07	118.27	447	290
Unit 7	0.00	0.00	0	0
Unit 8	4.33	105.62	424	0
Unit 9	9.60	95.59	470	298
Total	29.64	483.60		
Paras				
Unit 3	4.57	58.75	222	145
Unit 4	4.77	61.37	238	146
Total	9.34	120.11		
Khaparkheda				
Unit 1	2.96	39.43	165	100
Unit 2	3.12	30.04	159	107
Unit 3	3.32	44.22	156	126
Unit 4	3.51	46.32	175	129
Unit 5	9.70	120.28	440	330
Total	22.61	280.29		
Nasik				
Unit 3	3.01	34.08	136	110
Unit 4	3.11	43.62	137	121
Unit 5	3.10	32.64	150	113
Total	9.21	110.34		
Uran				
All Units	6.63	91.28	282	268
Total	6.63	91.28		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.48	3.39	21	20
Total	0.48	3.39		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.78	31.96	390	40
Stage 4	0.57	28.23	420	0
Stage 3	0.82	18.41	160	0
Total	3.17	78.60		
Hydro				
KDPH	0.43	4.79	18	18
VTRNA	0.54	7.70	60	0
TILLARI	0.33	5.91	61	0
BHIRA T.R.	0.40	5.68	80	0
SMLHY_PTN	5.52	75.78	237	218
GHATGHAR	0.72	9.29	125	0
Total	7.94	109.14		
Wind				
Total	44.02	642.57	0	0
Total	44.02	642.57		
CPP				
APML(Mus)	50.14	672.78	0	0
JSWEL(Mus)	24.08	327.14	0	0
VIPL(Mus)	13.79	166.06	0	0
RPLAMT-Mus	26.58	340.63	0	0
SWPGPL-Mus	9.02	117.08	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.23	61.06	184	157
Other(Mus)	1.63	22.47	0	0
JPL	5.97	70.50	274	193
VMEPL	0.00	0.00	0	0
LMEL	0.94	12.59	46	33
Total	136.38	1790.29		
SOLAR				
Total	23.28	345.37	0	0
Total	23.28	345.37		
Tata				
Trombay 5	7.47	99.32	469	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.58	25.44	102	57
Trombay 7B	1.20	17.82	60	47
TATA Hydro	5.92	70.49	415	91
Trombay 8	1.38	49.05	226	0
Total	17.55	262.11		
AEML				
DTPS U-1&2	8.44	118.88	477	271
Total	8.44	118.88		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	150.98	1973.22	MSPGCL Total	168.72	2252.24
			MSPGCL Thml+Gas	157.61	2064.49	Koyna 1,2 & 4 Total	2.35	60.19
			MSPGCL Hydro	11.11	187.75	State Total	398.39	5411.45

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 14/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6785	388	279	7452	1707	6314	0	0	6337	6091	-1306	19716	0	0	19716	2781	542	23039	50.02
2	6732	286	280	7298	1669	6185	0	0	6301	6164	-1211	19600	0	0	19600	2574	505	22679	50.03
3	6680	287	280	7247	1468	6226	0	0	6513	6465	-1328	19586	0	0	19586	2389	492	22467	49.99
4	6672	290	280	7242	1455	6136	0	0	6669	6798	-1251	19892	0	0	19892	2310	488	22690	49.97
5	6612	288	279	7179	1461	6216	0	0	6949	7138	-1224	20272	0	0	20272	2282	498	23052	49.97
6	6644	288	282	7214	1288	6311	0	0	8079	8456	-1266	21489	0	0	21489	2370	514	24373	49.91
7	6635	1265	280	8180	1224	6430	0	223	8666	8641	-1335	22811	0	0	22811	2588	552	25951	49.91
8	6607	670	281	7558	1268	6147	0	844	9596	9379	-1690	22931	0	0	22931	2851	575	26357	50.10
9	6264	470	274	7008	1373	5479	0	1873	9395	9117	-2178	22042	0	0	22042	3205	630	25877	50.08
10	5832	373	277	6482	1588	4924	0	2571	9764	9825	-2613	22144	0	0	22144	3459	633	26236	49.95
11	5563	394	276	6233	1908	4785	0	2818	9378	9469	-2905	21682	0	0	21682	3694	626	26002	49.93
12	5284	527	268	6079	2028	4776	0	2986	9025	9546	-3068	21714	0	0	21714	3825	633	26172	50.09
13	5572	369	271	6212	2030	4822	0	2758	8561	8568	-3025	20745	0	0	20745	3758	620	25123	49.99
14	5184	307	271	5762	2230	4747	0	2808	8884	8576	-2883	20625	0	0	20625	3605	615	24845	50.04
15	5226	299	273	5798	2529	4397	0	2463	9887	9341	-2906	20992	0	0	20992	3655	630	25277	50.00
16	5507	351	270	6128	2477	4653	0	2029	9606	9900	-2859	21694	0	0	21694	3667	634	25995	49.96
17	6171	344	271	6786	2401	4983	0	1295	9275	8890	-2760	20952	0	0	20952	3596	643	25191	50.04
18	6597	355	275	7227	2254	5151	0	567	8894	8580	-2498	20629	0	0	20629	3514	652	24795	50.01
19	6654	575	273	7502	2191	5528	0	47	9257	8886	-2240	21250	0	0	21250	3464	664	25378	50.07
20	6771	914	276	7961	2088	6442	0	0	8921	8518	-2041	22318	0	0	22318	3446	650	26414	49.98
21	6883	613	277	7773	1933	6487	0	0	8247	8066	-1817	21814	0	0	21814	3304	628	25746	50.03
22	6871	483	282	7636	1866	6516	0	0	7339	7410	-1677	21130	0	0	21130	3143	621	24894	49.98
23	6749	482	277	7508	1815	6454	0	0	7015	7169	-1644	20673	0	0	20673	2996	629	24298	49.99
24	6487	493	279	7259	1774	6268	0	0	6871	6720	-1685	19758	0	0	19758	2917	578	23253	50.00
MUs	150.98	11.11	6.63	168.72	44.02	136.38	0.00	23.28	199.43	197.71	-49.41	506.46	0.00	0.00	506.46	75.39	14.25	596.10	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 14/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26414 MW	22931 MW	3825 MW
20 Hrs	8 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 14/Aug/2026

Position as on 6.30 Hrs of 15/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	15/08/2026
Total Capacity MSPGCL		580						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00	14/08/2026	17:16	withdrawn for Boiler licence renewal & other maintenance work.	13/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		1375						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 5	500	12/08/2026	01:14		Continued.	MAIN TURBINE OVER-SPEED PROTECTION	17/08/2026
MSPGCL	Chandrapur Unit 8	500	12/08/2026	21:29	14/08/2026	07:50	SUSPECTED BTL	15/08/2026
MSPGCL	Bhusawal Unit 5	500	14/08/2026	09:33		Continued.	Boiler Tube Leakage	16/08/2026
MSPGCL	Koyna STG-IV Unit-4	250	15/08/2026	10:30	15/08/2026	17:27	Installation, commissioning and testing of Cooling water pumps 05 Nos and Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-2	250	15/08/2026	10:30	15/08/2026	17:27	Installation, commissioning and testing of Cooling water pumps 05 Nos and Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-1	250	15/08/2026	10:30	15/08/2026	17:27	Installation, commissioning and testing of Cooling water pumps 05 Nos and Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-3	250	15/08/2026	10:30	15/08/2026	17:27	Installation, commissioning and testing of Cooling water pumps 05 Nos and Drainage water pumps 2 Nos under water with the help of divers.	
Total Capacity MSPGCL		1325						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/Aug/2026

Position as on 6.30 Hrs of 15/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		1475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	14/08/2026	23:03		Continued.	Zero schedule due to low demand	
Total Capacity MSPGCL		426						
TPC-G								
TPC-G	Trombay 8	250	14/08/2026	08:46		Continued.	Withdrawn on Zero Schedule.	17/08/2026
Total Capacity TPC-G		250						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		676						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 15/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV TBC Outages/Trippings							
POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	14/08/2026	09:28	14/08/2026	11:42	T	Pole-1 Base filter Z11-Z1 tripped at Chandrapur end.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
CHANDRAPUR - BHADRAVATI CKT - 2	InterState	14/08/2026	10:30	14/08/2026	16:41	HT	IBS tube replacement work at PGCL end.
400KV-PADGHE-PG-KHARGHAR(M) ckt-1	InterState	15/08/2026	11:54	15/08/2026	20:13	T	Distance Protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2026	20:22		Continued.	HT	OV.
PADGHE - NAGOTHANE CKT - 2	IntraState	13/08/2026	14:34	15/08/2026	12:46	T	Tripped on DIST protection optd
LONIKAND 2 - KARJAT CKT - 2	IntraState	14/08/2026	09:53	14/08/2026	21:44	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
CHANDRAPUR 2 - WARORA CKT-1	IntraState	14/08/2026	12:00	14/08/2026	20:10	PO	Diagnostic testing of Line CT Bus CT CB & Tie CT
JAIGAD - KARAD CKT - 2	IntraState	14/08/2026	22:07			HT	Over voltage.
LONIKAND 2 - KARJAT CKT - 2	IntraState	15/08/2026	02:20	15/08/2026	11:24	T	Distance Protection
LONIKAND 2 - KARJAT CKT - 2	IntraState	15/08/2026	11:48	15/08/2026	20:17	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	IntraState	13/08/2026	12:25	14/08/2026	01:05	EO	Emergency Outage is required for attending a hotspots of 186°C at R ph HV CT (ICT side) of 400/220/33kV 105 MVA ICT-II.
105 MVA SPARE ICT @ CHAKAN	IntraState	13/08/2026	12:25	14/08/2026	01:05	EO	Emergency Outage is required for attending a hotspots of 107°C at IV Bushing Stud of 400/220/33kV 105 MVA Spare ICT by replacing the Hardware.
400/220/33 KV 315 MVA ICT - 2 @ WALUJ	IntraState	14/08/2026	10:08	14/08/2026	18:03	PO	CT & CB Diagnostic testing work
400/220KV 500MVA ICT - 1 @ KARJAT	IntraState	14/08/2026	18:54	15/08/2026	09:26	T	Tripped on differential protection.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 15/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	15/08/2026	13:13	15/08/2026	15:12	EO	Damage of strands at B-ph CT line side jump.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
DAHANU - VERSOVA	IntraState	13/08/2026	22:57	14/08/2026	13:47	PO	PEB erection activities at Shahid Bhagat singh station
TROMBAY - VIKHROLI (GIS) CKT - 4	IntraState	14/08/2026	00:12	14/08/2026	06:25	PO	96 Core OPGW replacement in span 42-43 Attending hot spot at 220kV Trm KVTL 4 line loc 28 2B, 2C phase

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 15/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI - DHARAVI 7 - ANTOP HILL - 1	IntraState	14/08/2026	00:23	14/08/2026	02:51	PO	96 Core OPGW replacement in span 42-43 Attending hot spot at 220kV Trm KVTL 4 line loc 28 ȐBȐ phase
KHAREPATAN -PAWAS LINE	IntraState	14/08/2026	09:40	14/08/2026	19:42	PO	Line Isolator alignment work, Earth switch fixing and attending hotspot.
POPHLI PEDHMBE LINE- 2	IntraState	14/08/2026	10:00	14/08/2026	14:05	EO	Y phase main bus isolator to breaker conductor replacement
TALANDGE - SAWANTWADI	IntraState	14/08/2026	10:19	14/08/2026	15:13	PO	Insulaor cleaning and suspension clamp replacement
BHIGWAN- BILT GRAPHIC	IntraState	14/08/2026	10:34	14/08/2026	16:21	PO	1)For Replacement of R phase flashovered insulator string at loc no 26. 2)To carry out diagnostic testing at 220kV Bhigwan and 220kV Bilt Graphic S/S.
URAN - APTA 2	IntraState	14/08/2026	11:34	14/08/2026	18:40	PO	Insulator replacement work under Scheme
DAHANU - GHODBUNDER CKT - 2	IntraState	14/08/2026	14:02	14/08/2026	19:25	EO	For attending Hotspot observation on R phase Dead End (Dahanu Side) at LS 221.
TROMBAY - KALWA	IntraState	15/08/2026	01:07	15/08/2026	16:02	T	Distance Protection
220 KV NEW KOYNA-VINATI ORGANICS LTD.	IntraState	15/08/2026	09:13	15/08/2026	19:01	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
220 KV SHIKRAPUR GIS (PG)- RANJANGAON CKT-1	IntraState	15/08/2026	09:22	15/08/2026	14:49	EO	To attend hot spot betn A & B Isolator jumper T connection of B ph.
CHINCHWAD-2 - TELCO	IntraState	15/08/2026	10:18			PO	Erection of Monopole at Loc no. 44 for the work of LILO on 220kV Chinchwad -Telco at 400kV Chakan S/s
220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP)	IntraState	15/08/2026	10:18	15/08/2026	19:26	PO	Erection of Monopole at Loc No. 44 for the work of LILO on 220kv Chinchwad - Telco line at 400kV Chakan S/s
EKLAHARA(GCR)(NASIK)- BABLESHWAR 2	IntraState	15/08/2026	10:22	15/08/2026	20:02	PO	Replacement of conductor by HPC between loc no.4 to 5 (Cutpoint to cutpoint)
220 KV SHIKRAPUR GIS (PG)- RANJANGAON CKT-2	IntraState	15/08/2026	15:17	15/08/2026	18:40	EO	To attend hot spot on Y-ph wave trap
DAHANU - VERSOVA	IntraState	15/08/2026	23:01		Continued.	PO	PEB erection activities at Shahid Bhagat singh station
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22KV 50MVA PTR 1@BHOSARI	IntraState	12/08/2026	22:15		Continued.	PO	Replacement of 220/22 kv 50 MVA T/f No Sr, No 6298/01 Make: BBL by 220/22KV 80MVA Make: APEX (Repaired by Set On Site) Tf Sr. No. T950G/02
220/132 KV 200 MVA ICT NO 3 @ PHURSUNGI	IntraState	14/08/2026	10:06	14/08/2026	18:40	PO	Half Yearly Maintenance work & Diagnostic Testing.
220/132 KV 200 MVA ICT 1 @ SATANA	IntraState	14/08/2026	11:21	14/08/2026	14:51	PO	New Busbar Cabler termination work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 15/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/22KV 50MVA PTR 1 @ CHAKAN PHASE II	IntraState	15/08/2026	10:27	15/08/2026	15:25	PO	1) Bus isolator alignment of 2*5 MVAR 22 kV Capacitor Bank on 22 kV Bus section 1 and 2. 2)Diagnostic Testing, Routine maintainance work of both TF and 22 kV feeders 3) Attending hotspots and replacement of damaged jumps of 22 kV feeders 4) CB overhauling of various HV CBs having issues.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22- 22B.
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage