

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 14/Jul/2026 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	146.428	1936.613	1) Gujrat	4.939	-12.198
2) Hydro	18.740	125.343	2) Madhya Pradesh	9.372	29.890
3) Gas	7.236	89.342	3) Chattisgarh	0.410	3.830
Total MSPGCL	172.404	2151.298	4) Maharashtra	175.860	2148.941
B) 1) APML	53.148	741.513	5) Goa (Amona)	-1.114	-17.291
2) JSWEL	17.096	252.848	Total	189.467	2153.172
3) VIPL	13.475	175.394	a) Mumbai Schedule	47.085	623.180
4) RPL(AMT)	24.517	338.677	b) Mumbai Drawl	49.367	653.433
5) SWPGPL	8.717	137.650	c) MSEDCL Bilateral *	143.425	1714.465
6) Other IPP	14.531	179.520	Include PX	0.002	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.085	623.180
C) 1) TPCL Thermal	12.428	139.508	Include PX	0.000	0.000
2) TPCL Hydro	4.772	48.133	Standby	0.000	0.000
3) TPCL Gas	3.345	41.043	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.763	118.366	1) MSEDCL	516.679	6486.398
D) STATE			2) Mumbai Discoms	79.675	1000.483
1) Thermal	300.103	4020.089	3) Other Discoms	14.045	187.525
(A1+C1+C4+(B1-B6))			TOTAL STATE	610.399	7674.406
2) Hydro	23.512	173.476			
(A2+C2)					
3) Gas	10.581	130.385			
(A3+B7+C3)					
4) Wind	50.698	875.835			
6) SOLAR	36.038	321.449			
TOTAL STATE	420.932	5521.234			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5402	6435	6617	6335
MSPGCL Hydro	266	254	1734	439
MSPGCL Gas	270	261	358	270
MSPGCL Total Generation	5938	6950	8709	7044
Central Sector Receipt	9021	9282	8607	6424
WIND	2266	1837	1864	2752
CPP / IPP Thermal	4810	5302	5971	6025
CPP / IPP Gas	0	0	0	0
SOLAR	3411	2119	0	0
Exchange with Mumbai	-2746	-2670	-1831	-1336
MSEDCL DEMAND MET	22095	22210	22699	20429
Load Shedding	0	0	100	0
MSEDCL DEMAND	22095	22210	22799	20429
TPCL GENERATION	570	669	1216	910
AEML GENERATION	282	383	486	449
MUMBAI DEMAND	3598	3722	3533	2695
OTHER DISCOM DEMAND	605	610	621	480
STATE DEMAND MET	26298	26542	26853	23604
STATE DEMAND	26298	26542	26953	23604
Frequency (Hz)	50.07	50.03	49.88	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.22 Hz at 18:02 Hrs	49.69 Hz at 19:45 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 14/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.54	44.51	180	115
Unit 8	11.72	120.74	541	372
Unit 9	12.42	155.74	566	370
Unit 10	11.65	152.30	525	400
Total	39.33	473.29		
Bhusawal				
Unit 3	3.61	35.14	179	125
Unit 4	10.06	110.22	475	300
Unit 5	0.00	33.86	0	0
Unit 6	0.00	135.33	0	0
Total	13.67	314.55		
Parli				
Unit 6	4.68	54.98	224	145
Unit 7	4.65	53.34	220	148
Unit 8	4.88	59.54	233	143
Total	14.21	167.87		
Chandrapur				
Unit 3	3.07	39.25	153	110
Unit 4	2.88	37.25	131	109
Unit 5	8.63	97.75	400	285
Unit 6	8.98	84.09	440	280
Unit 7	0.00	27.69	0	0
Unit 8	8.53	114.38	441	290
Unit 9	9.55	118.24	453	284
Total	41.64	518.66		
Paras				
Unit 3	4.26	55.72	201	149
Unit 4	4.53	55.68	214	149
Total	8.80	111.40		
Khaparkheda				
Unit 1	3.26	43.33	155	115
Unit 2	3.18	42.27	161	100
Unit 3	3.46	46.30	162	126
Unit 4	0.00	0.00	0	0
Unit 5	10.18	133.52	460	315
Total	20.09	265.41		
Nasik				
Unit 3	2.89	18.44	127	116
Unit 4	2.73	26.86	157	0
Unit 5	3.06	40.12	146	109
Total	8.68	85.43		
Uran				
All Units	7.24	89.34	363	260
Total	7.24	89.34		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.26	0.71	20	0
Total	0.26	0.71		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	5.26	17.30	465	40
Stage 4	5.62	14.61	1013	0
Stage 3	2.38	13.39	240	0
Total	13.26	45.31		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.07	0	0
TILLARI	0.00	4.82	0	0
BHIRA T.R.	0.32	4.83	80	0
SMLHY_PTN	4.40	57.77	201	155
GHATGHAR	0.76	7.54	125	0
Total	5.48	80.04		
Wind				
Total	50.70	875.84	0	0
Total	50.70	875.84		
CPP				
APML(Mus)	53.15	741.51	0	0
JSWEL(Mus)	17.10	252.85	0	0
VIPL(Mus)	13.48	175.39	0	0
RPLAMT-Mus	24.52	338.68	0	0
SWPGPL-Mus	8.72	137.65	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.53	71.78	260	148
Other(Mus)	1.68	22.20	0	0
JPL	5.90	74.54	277	143
Total	130.07	1814.60		
SOLAR				
Total	36.04	321.45	0	0
Total	36.04	321.45		
Tata				
Trombay 5	8.22	91.31	467	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.01	23.76	109	58
Trombay 7B	1.33	17.29	63	48
TATA Hydro	4.77	48.13	357	67
Trombay 8	4.21	48.20	228	129
Total	20.54	228.68		
AEML				
DTPS U-1&2	9.76	118.37	487	282
Total	9.76	118.37		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	146.43	1936.61	MSPGCL Total	172.40	2151.30
			MSPGCL Thml+Gas	153.66	2025.96	Koyna 1,2 & 4 Total	10.89	31.92
			MSPGCL Hydro	18.74	125.34	State Total	420.93	5521.23

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 14/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6328	1497	362	8187	2729	6073	0	0	6300	6352	-1503	21292	0	0	21292	3138	546	24976	50.02
2	6326	639	351	7316	2826	6069	0	0	6162	6410	-1389	20715	0	0	20715	2896	517	24128	50.01
3	6335	439	270	7044	2752	6025	0	0	6229	6424	-1336	20425	0	0	20425	2695	484	23604	49.98
4	6350	713	270	7333	2682	6054	0	0	5894	6580	-1343	20833	0	0	20833	2553	473	23859	49.98
5	6424	851	270	7545	2463	6031	0	0	6099	6953	-1262	21235	0	0	21235	2503	495	24233	50.00
6	6426	802	293	7521	2232	6018	0	9	7399	8297	-1216	22345	0	0	22345	2582	516	25443	49.98
7	6429	717	358	7504	2059	6044	0	339	8832	9037	-1214	23236	0	0	23236	2736	533	26505	50.00
8	6377	698	270	7345	1802	5822	0	1216	8897	8943	-1806	22740	0	0	22740	2955	582	26277	50.01
9	6252	367	268	6887	2120	5646	0	2411	8722	8084	-2369	22173	0	0	22173	3285	606	26064	49.95
10	5402	266	270	5938	2266	4810	0	3411	9422	9021	-2746	22091	0	0	22091	3598	609	26298	50.07
11	4890	223	263	5376	2262	4469	0	4290	8423	8712	-2975	21506	0	0	21506	3821	628	25955	50.04
12	4999	237	260	5496	2213	4329	0	4566	7666	7262	-3039	20203	0	0	20203	3911	624	24738	49.95
13	4924	235	264	5423	2205	3901	0	4772	7516	6946	-2971	19653	0	0	19653	3857	623	24133	49.96
14	4903	294	262	5459	1977	3825	0	4523	6852	6980	-2886	19264	0	0	19264	3759	614	23637	49.96
15	5540	326	262	6128	1954	4557	0	3972	7422	7531	-2865	20644	0	0	20644	3834	633	25111	50.01
16	5904	246	265	6415	1809	4881	0	3305	9135	9180	-2912	22058	0	0	22058	3825	620	26503	50.02
17	6435	254	261	6950	1837	5302	0	2119	10019	9282	-2670	22205	0	0	22205	3722	615	26542	50.03
18	6572	325	268	7165	1886	5702	0	1043	9662	9467	-2404	22228	0	0	22228	3619	631	26478	50.01
19	6623	562	348	7533	1962	5989	0	62	9330	9347	-1919	22336	0	0	22336	3503	638	26477	50.04
20	6617	1734	358	8709	1864	5971	0	0	8216	8607	-1831	22695	100	0	22795	3533	625	26953	49.88
21	6648	1731	361	8740	1763	5975	0	0	8021	7936	-1780	22003	200	0	22203	3440	631	26274	49.99
22	6650	1950	361	8961	1774	6008	0	0	7334	7574	-1669	22020	200	0	22220	3327	628	26175	49.94
23	6570	1844	358	8772	1726	5971	0	0	6771	7423	-1643	21648	700	0	22348	3297	601	26246	49.92
24	6504	1790	363	8657	1535	6012	0	0	6557	7119	-1619	21131	250	0	21381	3286	573	25240	50.01
MUs	146.43	18.74	7.24	172.40	50.70	131.48	0.00	36.04	186.88	189.47	-49.37	516.68	1.45	0.00	518.13	79.68	14.05	611.85	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 14/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26953 MW	23236 MW	3911 MW
20 Hrs	7 Hrs	12 Hrs
Includes LS - 100 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/Jul/2026

Position as on 6.30 Hrs of 15/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	COH	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1425						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00		Continued.	Repair work of HRT surge Well and EVT	15/07/2026
MSPGCL	Nasik Unit 4	210	09/07/2026	00:43	14/07/2026	02:24	Boiler Tube Leakage	
MSPGCL	Bhusawal Unit 6	660	12/07/2026	23:59		Continued.	APH-A Meter locked.	15/07/2026
MSPGCL	Koyna STG-IV Unit-4	250	14/07/2026	04:07	14/07/2026	09:15	Due to auxiliary plc fault.	
MSPGCL	Koyna STG-IV Unit-3	250	14/07/2026	04:07	14/07/2026	09:30	Due to auxiliary plc fault.	
MSPGCL	Koyna STG-IV Unit-1	250	14/07/2026	04:07	14/07/2026	09:15	Due to auxiliary plc fault.	
MSPGCL	Koyna STG-IV Unit-2	250	14/07/2026	04:07	14/07/2026	09:15	Due to auxiliary plc fault.	
MSPGCL	Ghatghar Unit-2	125	14/07/2026	05:30	14/07/2026	07:00	Due Bypass valve sensor problem.	
MSPGCL	Koyna Unit 9	80	14/07/2026	17:07		Continued.	Pole Side R phase conductor broken	
MSPGCL	Koyna STG-IV Unit-4	250	14/07/2026	19:10	14/07/2026	20:58	safety rupture bolt problem	
Total Capacity MSPGCL		1065						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	17/07/2026
IPP	VMEPL Unit 1	60	04/07/2026	06:13	14/07/2026	05:18	issue in boiler's coal feeders	
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	16/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	Adani U-5	660	13/07/2026	01:30		Continued.	APH-A Gear box abnormal sound and high vibration	17/07/2026
Total Capacity IPP		1320						
Total Capacity FORCED OUTAGE		2385						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 14/Jul/2026

Position as on 6.30 Hrs of 15/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	14/07/2026	01:55	14/07/2026	05:40	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	14/07/2026	07:00	14/07/2026	17:51	schedule given by LM Cell	
MSPGCL	Uran Unit 6	108	15/07/2026	02:00	15/07/2026	03:51	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	15/07/2026	07:30		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 15/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
765 KV BR Outages/Trippings							
BUS REACTOR (240 MVar) @ EKTUNI	IntraState	15/07/2026	10:12			PO	Outage required for change over. Taking 80MVar Y phase unit of Bus Reactor out of service
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33			HT	To Control 400kv Talegaon (PG)-Chakan line loading.
PADGHE - TARAPUR CKT - 2	InterState	13/07/2026	15:45	14/07/2026	00:24	PO	For LBB relay retrofitting
DHULE - SSNNL CKT - 1	InterState	14/07/2026	11:24	14/07/2026	16:56	EO	WORK AT SSNNL END.
DHULE - SSNNL CKT - 1	InterState	15/07/2026	05:01			T	Distance protection.
DHULE - SSNNL CKT - 2	InterState	15/07/2026	05:09			T	Distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	11/07/2026	21:45	15/07/2026	08:33	HT	Overvoltage
KALWA - KHARGHAR	IntraState	13/07/2026	22:43	14/07/2026	04:30	EO	R phase CT jumper Insulator string replacement work at 400kv Kharghar Substation.
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 2	IntraState	14/07/2026	09:27	14/07/2026	20:20	PO	NLD relay and Static LBB relay testing work.
PARLI - KARJAT CKT - 2	IntraState	14/07/2026	22:20	15/07/2026	03:51	PO	BAY MAINTENANCE & TESTING WORK.HARDWARE TIGHTENING, FITTING & STRING REPLACEMENT WORK.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315MVA ICT - 3 @ KARAD	IntraState	14/07/2026	09:02	14/07/2026	20:05	PO	Painting work of ICT
400/220/33 KV 315MVA ICT - 3 @ KARAD	IntraState	15/07/2026	08:04			PO	ICT Painting work
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	15/07/2026	08:32			PO	1)Installation of Bushing adaptor for HV and LV bushing under MTAMC project work 3) OLTC Overhauling work if no rain and weather is clear . 4) Yph ICT unit Air cell checking work . 5) Termination of tertiary cable joints of R & Yph unit due to sparking observed on same. 6) NIFPS maint and trial checking work
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
BUS REACTOR (125 MVar) - 2 @ KOLHAPUR (TALANDGE)	IntraState	15/07/2026	09:30			PO	1. QM Work 2. CB Testing work
320 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 15/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
320KV KUDUS-AAREY HVDC POLE 1	IntraState	08/07/2026	11:16	14/07/2026	20:58	PO	1. Residual cell replacement at both terminals. 2. Replacement of clamps & connectors in AC yard at Aarey. 3. Attending punch points at various charged locations. 4. Inspection of Valve hall & DC yard equipment & check the tightness of connections. 5. Replacement of PIR (1 no) at Kudus.
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV MAINBAY Outages/Trippings							
PT BAY @ COLOURCHEM	IntraState	15/07/2026	09:40			PO	Routine maintenance work & Diagnostic testing work.
220 KV LINE Outages/Trippings							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
BHUGAON - WARDHA (PG)	InterState	15/07/2026	05:55	15/07/2026	06:56	HT	H/T due to O/D @ low frequency.
WARDHA - WARDHA (PG)	InterState	15/07/2026	06:03	15/07/2026	06:59	HT	H/T due to O/D @ low frequency.
WARDHA (PG) - BADNERA	InterState	15/07/2026	06:05	15/07/2026	06:59	HT	H/T due to O/D @ low frequency.
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	15/07/2026	06:16	15/07/2026	07:01	HT	H/T due to O/D @ low frequency.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10	15/07/2026	08:16	HT	Load management
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 2	IntraState	13/07/2026	19:16			HT	Control overdrawal at Low Frequency
MAHALAXMI - AMONA	IntraState	14/07/2026	07:52	14/07/2026	20:09	PO	For replacement of disc insulators with polymer insulators at critical tower locations in pollution zone near Amona s/s

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 14/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 15/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NERLE - DASGAON	IntraState	14/07/2026	09:20	14/07/2026	12:07	EO	220KV DHASGOAN to NERLE line R Phase Wave trap Jump Replacement work due to high temperature Hotspot and broken conductor strand
ADLABS - PEDAMBE	IntraState	14/07/2026	11:15	14/07/2026	18:28	PO	Y phase main bus isolator to breaker conductor strand broken. Conductor replacement work.
220KV TULJAPUR -BARSHI	IntraState	14/07/2026	11:36	14/07/2026	14:52	PO	WORK AT BARSHI END.
220KV TULJAPUR -BARSHI	IntraState	14/07/2026	11:36	14/07/2026	14:52	EO	Attending oil leakage of B ph CT
MAHALAXMI - AMONA	IntraState	15/07/2026	08:18			PO	For replacement of disc insulators with polymer insulators at critical tower locations in pollution zone near Amona s/s
VERSOVA - GORAI	IntraState	15/07/2026	10:14			PO	Commissioning of numerical AR relay
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	09/07/2026	11:25	14/07/2026	19:16	PO	Conversion work of RCC to Lattice structure HV & LV Side bay
220/33KV 100MVA PTR 3 @ GHATNANDRE	IntraState	14/07/2026	10:28	14/07/2026	12:40	PO	Attending hot spot of B phase 89D isolator CB side jump of 220/33KV 100MVA CGL Transformer No. 3
220/33KV 50MVA TF NO.3 @ SAYNE	IntraState	14/07/2026	11:45	14/07/2026	19:49	EO	Point to Point signal Testing work for visibility of real time data for 220/33 kV 50 MVA BBL MAKE PTF 3 at SLDC RTU by PAC division.
220/132kv 100MVA ICT-3 @ SATARA MIDC-220 KV	IntraState	15/07/2026	09:50			PO	For OLTC overhauling work
220/100 KV 100 MVA ICT 1 @ JAMBHUL	IntraState	15/07/2026	10:17			PO	1. LV CB Mechanism Overhauling work by M/s Royal Corp. 2. Diagnostic Testing work of ICT.
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07			PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
WAGHIVALI - CHEMBUR	IntraState	12/07/2026	09:43			PO	Project Work - Third party Tower erection in Chandak Project.
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage