

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 15/Aug/2026 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	135.664	2108.880	1) Gujrat	-1.511	-15.332
2) Hydro	9.473	197.219	2) Madhya Pradesh	-1.275	43.110
3) Gas	6.454	97.729	3) Chattisgarh	-0.500	12.770
Total MSPGCL	151.591	2403.828	4) Maharashtra	170.752	2720.738
B) 1) APLM	41.555	714.332	5) Goa (Amona)	-0.996	-20.221
2) JSWEL	22.810	349.947	Total	166.470	2741.065
3) VIPL	11.922	177.980	a) Mumbai Schedule	41.449	664.554
4) RPL(AMT)	26.712	367.344	b) Mumbai Drawl	43.616	700.498
5) SWPGPL	8.283	125.358	c) MSEDCL Bilateral *	113.488	1969.012
6) Other IPP	11.549	178.159	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	41.449	664.554
C) 1) TPCL Thermal	6.382	154.750	Include PX	0.000	-0.548
2) TPCL Hydro	5.058	75.545	Standby	0.000	0.000
3) TPCL Gas	2.598	45.852	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.291	126.166	1) MSEDCL	448.468	7203.133
D) STATE			2) Mumbai Discoms	64.945	1102.811
1) Thermal	272.168	4302.916	3) Other Discoms	13.658	207.171
(A1+C1+C4+(B1-B6))			TOTAL STATE	527.071	8513.115
2) Hydro	14.531	272.764			
(A2+C2)					
3) Gas	9.052	143.581			
(A3+B7+C3)					
4) Wind	43.522	686.095			
6) SOLAR	21.328	366.694			
TOTAL STATE	360.601	5772.050			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 24 Hrs
MSPGCL Thermal	4964	5225	5636	5513
MSPGCL Hydro	303	319	577	423
MSPGCL Gas	265	265	268	269
MSPGCL Total Generation	5532	5809	6481	6205
Central Sector Receipt	7430	6345	7793	6445
WIND	1977	2052	1845	1493
CPP / IPP Thermal	4084	4701	5263	5332
CPP / IPP Gas	0	0	0	0
SOLAR	2159	1969	0	0
Exchange with Mumbai	-2084	-2055	-1883	-1719
MSEDCL DEMAND MET	18539	18221	18892	17153
Load Shedding	0	0	0	0
MSEDCL DEMAND	18539	18221	18892	17153
TPCL GENERATION	392	394	735	720
AEML GENERATION	271	275	274	279
MUMBAI DEMAND	2747	2724	2892	2718
OTHER DISCOM DEMAND	559	600	607	603
STATE DEMAND MET	21845	21545	22391	20474
STATE DEMAND	21845	21545	22391	20474
Frequency (Hz)	50.01	49.94	49.99	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.26 Hz at 07:56 Hrs	49.71 Hz at 16:42 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 15/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.22	48.23	167	118
Unit 8	10.40	170.79	530	361
Unit 9	10.21	164.14	525	360
Unit 10	10.19	120.02	470	380
Total	34.02	503.18		
Bhusawal				
Unit 3	0.00	45.83	0	0
Unit 4	8.24	118.28	465	285
Unit 5	0.00	14.79	0	0
Unit 6	11.26	187.08	617	370
Total	19.50	365.99		
Parli				
Unit 6	4.09	58.18	206	149
Unit 7	3.72	55.33	176	140
Unit 8	3.94	61.47	209	143
Total	11.76	174.98		
Chandrapur				
Unit 3	3.28	43.30	167	127
Unit 4	3.14	39.69	145	110
Unit 5	0.00	87.55	0	0
Unit 6	7.99	126.26	425	285
Unit 7	0.00	0.00	0	0
Unit 8	8.11	113.72	429	274
Unit 9	8.34	103.93	453	273
Total	30.85	514.45		
Paras				
Unit 3	4.16	62.90	219	146
Unit 4	4.18	65.54	226	145
Total	8.34	128.45		
Khaparkheda				
Unit 1	3.12	42.55	160	115
Unit 2	2.97	33.01	151	107
Unit 3	3.39	47.61	165	126
Unit 4	3.42	49.74	169	126
Unit 5	9.32	129.60	448	310
Total	22.23	302.52		
Nasik				
Unit 3	3.03	37.11	139	121
Unit 4	3.00	46.61	132	102
Unit 5	2.95	35.59	140	115
Total	8.98	119.31		
Uran				
All Units	6.45	97.73	277	265
Total	6.45	97.73		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.49	3.88	21	20
Total	0.49	3.88		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.22	33.18	210	30
Stage 4	0.00	28.23	0	0
Stage 3	0.54	18.96	138	0
Total	1.76	80.36		
Hydro				
KDPH	0.43	5.22	18	18
VTRNA	0.46	8.15	60	0
TILLARI	0.30	6.21	61	0
BHIRA T.R.	0.35	6.03	40	0
SMLHY_PTN	5.52	81.30	241	212
GHATGHAR	0.65	9.94	125	0
Total	7.71	116.85		
Wind				
Total	43.52	686.10	0	0
Total	43.52	686.10		
CPP				
APML(Mus)	41.56	714.33	0	0
JSWEL(Mus)	22.81	349.95	0	0
VIPL(Mus)	11.92	177.98	0	0
RPLAMT-Mus	26.71	367.34	0	0
SWPGPL-Mus	8.28	125.36	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.02	65.08	181	151
Other(Mus)	1.62	24.09	0	0
JPL	4.97	75.47	270	139
VMEPL	0.00	0.00	0	0
LMEL	0.94	13.53	47	31
Total	122.83	1913.12		
SOLAR				
Total	21.33	366.69	0	0
Total	21.33	366.69		
Tata				
Trombay 5	6.38	105.70	313	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.45	26.89	103	53
Trombay 7B	1.15	18.96	61	45
TATA Hydro	5.06	75.54	396	20
Trombay 8	0.00	49.05	0	0
Total	14.04	276.15		
AEML				
DTPS U-1&2	7.29	126.17	453	271
Total	7.29	126.17		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	135.66	2108.88	MSPGCL Total	151.59	2403.83
			MSPGCL Thml+Gas	142.12	2206.61	Koyna 1,2 & 4 Total	1.22	61.41
			MSPGCL Hydro	9.47	197.22	State Total	360.60	5772.05

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 15/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6582	475	277	7334	1727	6303	0	0	6701	6414	-1637	19568	0	0	19568	2787	572	22928	49.98
2	6529	389	275	7193	1693	6169	0	0	6760	6378	-1533	19353	0	0	19353	2591	547	22491	49.97
3	6529	300	273	7102	1616	5945	0	0	6924	6707	-1486	19376	0	0	19376	2436	508	22320	49.97
4	6508	296	272	7076	1571	5940	0	0	6802	6855	-1388	19562	0	0	19562	2331	492	22385	49.98
5	6479	294	272	7045	1540	6228	0	0	7072	7267	-1365	20215	0	0	20215	2290	500	23005	50.01
6	6495	324	272	7091	1424	6555	0	0	8457	8510	-1404	21652	0	0	21652	2352	524	24528	50.02
7	6511	701	273	7485	1407	6415	0	171	9054	8978	-1286	22616	0	0	22616	2390	554	25560	50.01
8	5517	529	272	6318	1407	5350	0	697	9424	8683	-1527	20370	0	0	20370	2477	557	23405	50.05
9	4979	412	268	5659	1715	4251	0	1486	8676	7941	-1865	18631	0	0	18631	2608	557	21795	50.06
10	4964	303	265	5532	1977	4084	0	2159	7291	7430	-2084	18539	0	0	18539	2747	559	21845	50.01
11	4983	293	266	5542	2097	4069	0	2474	5881	6382	-2177	17798	0	0	17798	2836	589	21223	49.95
12	4959	306	266	5531	2160	4060	0	2818	6120	6487	-2389	18091	0	0	18091	3080	575	21747	49.94
13	4947	273	266	5486	2133	4026	0	2855	6131	5795	-2330	17375	0	0	17375	3067	590	21032	50.00
14	4950	261	266	5477	2094	4036	0	2610	6034	5695	-2277	17064	0	0	17064	2975	571	20610	50.02
15	4975	306	266	5547	1955	4144	0	2232	5951	6271	-2254	17313	0	0	17313	2930	582	20825	49.98
16	5225	319	265	5809	2052	4701	0	1969	6083	6345	-2055	18221	0	0	18221	2724	600	21545	49.94
17	5394	350	265	6009	2250	4461	0	1274	6559	5828	-2000	17215	0	0	17215	2709	607	20531	49.88
18	5097	336	267	5700	2049	4159	0	559	7868	7106	-1939	17026	0	0	17026	2726	608	20360	49.95
19	5980	512	266	6758	1885	5222	0	24	7333	6885	-1872	18312	0	0	18312	2805	590	21707	50.04
20	5636	577	268	6481	1845	5263	0	0	8081	7793	-1883	18892	0	0	18892	2892	607	22391	49.99
21	5252	515	268	6035	1784	5341	0	0	8012	7590	-1820	18333	0	0	18333	2872	597	21802	50.01
22	5810	538	268	6616	1838	5402	0	0	6698	6333	-1696	17899	0	0	17899	2823	594	21316	50.00
23	5850	441	269	6560	1810	5375	0	0	6307	6352	-1630	17893	0	0	17893	2779	574	21246	50.01
24	5513	423	269	6205	1493	5332	0	0	6733	6445	-1719	17153	0	0	17153	2718	603	20474	50.01
MUs	135.66	9.47	6.45	151.59	43.52	122.83	0.00	21.33	170.95	166.47	-43.62	448.47	0.00	0.00	448.47	64.95	13.66	527.07	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 15/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25560 MW	22616 MW	3080 MW
7 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 15/Aug/2026

Position as on 6.30 Hrs of 16/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13	16/08/2026	02:18	COH	15/08/2026
Total Capacity MSPGCL		80						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		875						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 5	500	12/08/2026	01:14		Continued.	MAIN TURBINE OVER-SPEED PROTECTION	17/08/2026
MSPGCL	Bhusawal Unit 5	500	14/08/2026	09:33	16/08/2026	22:52	Boiler Tube Leakage	16/08/2026
MSPGCL	Koyna STG-IV Unit-1	250	15/08/2026	10:30	15/08/2026	17:27	Installation, commissioning and testing of Cooling water pumps 05 Nos and Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-3	250	15/08/2026	10:30	15/08/2026	17:27	Installation, commissioning and testing of Cooling water pumps 05 Nos and Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-2	250	15/08/2026	10:30	15/08/2026	17:27	Installation, commissioning and testing of Cooling water pumps 05 Nos and Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-4	250	15/08/2026	10:30	15/08/2026	17:27	Installation, commissioning and testing of Cooling water pumps 05 Nos and Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Chandrapur Unit 7	500	16/08/2026	03:53	16/08/2026	06:02	Generator Master Tripped.	16/08/2026
MSPGCL	Chandrapur Unit 7	500	16/08/2026	06:51	16/08/2026	08:35	Reheat Protection operated	
MSPGCL	Chandrapur Unit 6	500	16/08/2026	07:20		Continued.	Boiler Tube Leakage	18/08/2026
MSPGCL	Paras Unit 3	250	16/08/2026	07:57		Continued.	Furnace Pressure High	17/08/2026
MSPGCL	Koyna STG-IV Unit-4	250	16/08/2026	10:30	16/08/2026	17:30	Installation, commissioning and testing of Cooling water pumps and Drainage	

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 15/Aug/2026

Position as on 6.30 Hrs of 16/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							water pumps under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-3	250	16/08/2026	10:30	16/08/2026	17:30	Installation, commissioning and testing of Cooling water pumps and Drainage water pumps under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-2	250	16/08/2026	10:30	16/08/2026	17:30	Installation, commissioning and testing of Cooling water pumps and Drainage water pumps under water with the help of divers.	16/08/2026
MSPGCL	Koyna STG-IV Unit-1	250	16/08/2026	10:30	16/08/2026	17:30	Installation, commissioning and testing of Cooling water pumps and Drainage water pumps under water with the help of divers.	
Total Capacity MSPGCL		1575						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		1725						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	14/08/2026	23:03		Continued.	Zero schedule due to low demand	
Total Capacity MSPGCL		426						
TPC-G								
TPC-G	Trombay 8	250	14/08/2026	08:46		Continued.	Withdrawn on Zero Schedule.	17/08/2026
Total Capacity TPC-G		250						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		676						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 16/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY 414 GT 3 - REACTOR @ NANDGAONPETH	InterState	16/08/2026	10:07	16/08/2026	11:36	EO	For Generator reactive power testing of Unit-1,We required 80MVA Reactor out for four hours from 09.00Hrs to13.00Hrs pn dt:-16.08.2026
400 KV MAINBAY Outages/Trippings							
MAIN BAY 415 REACTOR @ NANDGAONPETH	InterState	16/08/2026	10:07	16/08/2026	11:36	EO	For Generator reactive power testing of Unit-1,We required 80MVA Reactor out for four hours from 09.00Hrs to13.00Hrs pn dt:-16.08.2026
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
400KV-PADGHE-PG-KHARGHAR(M) ckt-1	InterState	15/08/2026	11:54	15/08/2026	20:13	T	Distance Protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2026	20:22		Continued.	HT	OV.
PADGHE - NAGOTHANE CKT - 2	IntraState	13/08/2026	14:34	15/08/2026	12:46	T	Tripped on DIST protection optd
JAIGAD - KARAD CKT - 2	IntraState	14/08/2026	22:07			HT	Over voltage.
LONIKAND 2 - KARJAT CKT - 2	IntraState	15/08/2026	02:20	15/08/2026	11:24	T	Distance Protection
LONIKAND 2 - KARJAT CKT - 2	IntraState	15/08/2026	11:48	15/08/2026	20:17	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
JEJURI - KARAD	IntraState	16/08/2026	07:13	16/08/2026	12:30	EO	An outage is required to carry out critical maintenance and rectification of hotspot at different locations.
LONIKAND 2 - KARJAT CKT - 2	IntraState	16/08/2026	12:46	16/08/2026	20:59	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220KV 500MVA ICT - 1 @ KARJAT	IntraState	14/08/2026	18:54	15/08/2026	09:26	T	Tripped on differential protection.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
BUS REACTOR (80 MVAR) @ NANDGAONPETH	IntraState	16/08/2026	10:07	16/08/2026	11:32	EO	Generator reactive power testing work of Unit-1.
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV TBC Outages/Trippings							
BUS COUPLER @ BACKBAY	IntraState	16/08/2026	10:10	16/08/2026	15:28	PO	R/M ,LBBU Testing & Protn.Trails

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 16/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV MAINBAY Outages/Trippings							
BUS COUPLER @ NEW KOYNA	IntraState	16/08/2026	09:40	16/08/2026	19:53	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	15/08/2026	13:13	15/08/2026	15:12	EO	Damage of strands at B-ph CT line side jump.
TALOJA - NAVI MUMBAI (PG)	InterState	16/08/2026	04:27	16/08/2026	07:30	T	Fire occurred in the 50 MVA Transformer -2 (NGEF) .The fire was immediately attend by the fire Brigade and has been completely extinguished. Following elements are tripped 1.220 KV Taloja Navi mumbai(PG) Line 2. 220 KV OCIL-2 Line 3. 200 MVA ICT-2 (Aditya) 4.220 KV Capacitor Bank 5. 100 KV Capacitor bank.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 16/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
TROMBAY - KALWA	IntraState	15/08/2026	01:07	15/08/2026	16:02	T	Distance Protection
220 KV NEW KOYNA-VINATI ORGANICS LTD.	IntraState	15/08/2026	09:13	15/08/2026	19:01	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
220 KV SHIKRAPUR GIS (PG)- RANJANGAON CKT-1	IntraState	15/08/2026	09:22	15/08/2026	14:49	EO	To attend hot spot betn A & B Isolator jumper T connection of B ph.
CHINCHWAD-2 - TELCO	IntraState	15/08/2026	10:18			PO	Erection of Monopole at Loc no. 44 for the work of LILO on 220kv Chinchwad -Telco at 400kv Chakan S/s
220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP)	IntraState	15/08/2026	10:18	15/08/2026	19:26	PO	Erection of Monopole at Loc No. 44 for the work of LILO on 220kv Chinchwad - Telco line at 400kv Chakan S/s
EKLAHARA(GCR)(NASIK)- BABLESHWAR 2	IntraState	15/08/2026	10:22	15/08/2026	20:02	PO	Replacement of conductor by HPC between loc no.4 to 5 (Cutpoint to cutpoint)
220 KV SHIKRAPUR GIS (PG)- RANJANGAON CKT-2	IntraState	15/08/2026	15:17	15/08/2026	18:40	EO	To attend hot spot on Y-ph wave trap
DAHANU - VERSOVA	IntraState	15/08/2026	23:01	16/08/2026	09:09	PO	PEB erection activities at Shahid Bhagat singh station
TALOJA II - OCIL 2	IntraState	16/08/2026	04:27	16/08/2026	08:14	T	other
KAMBA - VASAI	IntraState	16/08/2026	08:21	16/08/2026	20:55	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kv Vasai-Kamba Line.
AMRAPUR - TAPTITANDA CKT - 2	IntraState	16/08/2026	08:27	16/08/2026	15:58	T	Distance Protection
EKLAHARA(GCR)(NASIK)- BABLESHWAR 2	IntraState	16/08/2026	09:48	16/08/2026	20:49	PO	Replacement of conductor by HPC between Gantry to Guide tower-1
BORIVALI - BOISAR (PG)	IntraState	16/08/2026	09:49	16/08/2026	22:43	PO	1.by Boisar LMSD :-For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kv Vasai-Kamba Line. 2.By Kalwa Line SDN :-For the fixing of spacers cum dampers on line conductors in b/w TL No. 238 to 239.
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	16/08/2026	09:55	16/08/2026	21:16	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kv Vasai-Kamba Line.
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	IntraState	16/08/2026	10:53	16/08/2026	14:10	PO	Insulator replacement work under Scheme

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 16/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BHENDA - VISHWIND CKT - 2	IntraState	16/08/2026	10:54	16/08/2026	14:00	EO	5 (i) Nature of work to be carried out (ii) Whether included in quarterly/six monthly outage proposal : for attending Red hot for line side isolator B Phase
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22KV 50MVA PTR 1@BHOSARI	IntraState	12/08/2026	22:15		Continued.	PO	Replacement of 220/22 kv 50 MVA T/f No Sr, No 6298/01 Make: BBL by 220/22KV 80MVA Make: APEX (Repaired by Set On Site) Tf Sr. No. T950G/02
220/22KV 50MVA PTR 1 @ CHAKAN PHASE II	IntraState	15/08/2026	10:27	15/08/2026	15:25	PO	1) Bus isolator alignment of 2*5 MVAR 22 kV Capacitor Bank on 22 kV Bus section 1 and 2. 2)Diagnostic Testing, Routine maintenance work of both TF and 22 kV feeders 3) Attending hotspots and replacement of damaged jumps of 22 kV feeders 4) CB overhauling of various HV CBs having issues.
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	16/08/2026	04:27			T	Fire
220/100 KV 200 MVA ICT 2 @ TALOJA	IntraState	16/08/2026	04:27	16/08/2026	07:47	T	fire occurred in the 50 MVA Transformer -2 (NGEF) .The fire was immediately attend by the fire Brigade and has been completely extinguished. Following elements are tripped 1.220 KV Taloja Navi mumbai(PG) Line 2. 220 KV OCIL-2 Line 3. 200 MVA ICT-2 (Aditya) 4.220 KV Capacitor Bank 5. 100 KV Capacitor bank.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kv Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 16/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup);2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage