

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 15/Jul/2026 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	145.869	2082.482	1) Gujrat	1.424	-10.774
2) Hydro	23.959	149.302	2) Madhya Pradesh	8.204	38.094
3) Gas	6.886	96.228	3) Chattisgarh	0.510	4.340
Total MSPGCL	176.714	2328.012	4) Maharashtra	194.812	2343.753
B) 1) APLM	52.912	794.425	5) Goa (Amona)	-0.925	-18.216
2) JSWEL	17.660	270.508	Total	204.025	2357.197
3) VIPL	12.908	188.302	a) Mumbai Schedule	45.977	669.157
4) RPL(AMT)	24.810	363.487	b) Mumbai Drawl	49.117	702.550
5) SWPGPL	8.789	146.439	c) MSEDCL Bilateral *	140.058	1854.523
6) Other IPP	15.169	194.689	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	45.977	669.157
C) 1) TPCL Thermal	13.536	153.044	Include PX	0.000	0.000
2) TPCL Hydro	4.835	52.968	Standby	0.000	0.000
3) TPCL Gas	3.526	44.569	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.227	128.593	1) MSEDCL	527.408	7013.806
D) STATE			2) Mumbai Discoms	81.241	1081.724
1) Thermal	301.880	4321.969	3) Other Discoms	13.804	201.329
(A1+C1+C4+(B1-B6))			TOTAL STATE	622.453	8296.859
2) Hydro	28.794	202.270			
(A2+C2)					
3) Gas	10.412	140.797			
(A3+B7+C3)					
4) Wind	43.260	919.095			
6) SOLAR	34.082	355.531			
TOTAL STATE	418.428	5939.662			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5238	5203	6467	6498
MSPGCL Hydro	415	237	2153	881
MSPGCL Gas	271	263	267	277
MSPGCL Total Generation	5924	5703	8887	7656
Central Sector Receipt	10857	10879	8026	7260
WIND	1586	2338	1894	1741
CPP / IPP Thermal	4636	4246	6099	6123
CPP / IPP Gas	0	0	0	0
SOLAR	3814	2985	0	0
Exchange with Mumbai	-3199	-3041	-1814	-1110
MSEDCL DEMAND MET	23009	22496	22485	21204
Load Shedding	0	0	737	0
MSEDCL DEMAND	23009	22496	23223	21204
TPCL GENERATION	552	608	1260	1021
AEML GENERATION	282	279	493	485
MUMBAI DEMAND	4033	3928	3567	2616
OTHER DISCOM DEMAND	609	614	607	466
STATE DEMAND MET	27651	27038	26659	24286
STATE DEMAND	27651	27038	27396	24286
Frequency (Hz)	49.91	49.93	49.89	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.29 Hz at 07.56 Hrs	49.5 Hz at 06.17 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 15/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.46	47.97	173	125
Unit 8	11.95	132.69	586	382
Unit 9	11.94	167.68	557	381
Unit 10	11.58	163.88	525	390
Total	38.92	512.22		
Bhusawal				
Unit 3	3.72	38.85	175	130
Unit 4	9.86	120.08	480	290
Unit 5	0.00	33.86	0	0
Unit 6	0.00	135.33	0	0
Total	13.58	328.13		
Parli				
Unit 6	4.58	59.56	233	142
Unit 7	4.37	57.71	218	144
Unit 8	4.60	64.14	224	146
Total	13.54	181.41		
Chandrapur				
Unit 3	3.15	42.40	143	114
Unit 4	2.95	40.20	129	111
Unit 5	8.27	106.02	400	285
Unit 6	8.58	92.68	430	280
Unit 7	0.00	27.69	0	0
Unit 8	8.61	122.98	440	292
Unit 9	9.30	127.54	444	285
Total	40.86	559.51		
Paras				
Unit 3	4.08	59.81	194	147
Unit 4	4.37	60.05	206	149
Total	8.46	119.86		
Khaparkheda				
Unit 1	3.50	46.84	180	120
Unit 2	3.32	45.59	163	115
Unit 3	3.66	49.97	171	131
Unit 4	0.00	0.00	0	0
Unit 5	10.41	143.93	460	350
Total	20.90	286.32		
Nasik				
Unit 3	3.03	21.47	134	119
Unit 4	3.44	30.30	162	126
Unit 5	3.15	43.27	140	116
Total	9.62	95.04		
Uran				
All Units	6.89	96.23	362	258
Total	6.89	96.23		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.21	0.92	23	0
Total	0.21	0.92		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	4.08	21.39	495	40
Stage 4	10.30	24.91	1022	0
Stage 3	3.67	17.06	240	0
Total	18.05	63.36		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.07	0	0
TILLARI	0.00	4.82	0	0
BHIRA T.R.	0.36	5.19	80	0
SMLHY_PTN	4.62	62.40	205	170
GHATGHAR	0.93	8.47	125	0
Total	5.91	85.95		
Wind				
Total	43.26	919.10	0	0
Total	43.26	919.10		
CPP				
APML(Mus)	52.91	794.42	0	0
JSWEL(Mus)	17.66	270.51	0	0
VIPL(Mus)	12.91	188.30	0	0
RPLAMT-Mus	24.81	363.49	0	0
SWPGPL-Mus	8.79	146.44	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.64	77.42	266	154
Other(Mus)	1.66	23.86	0	0
JPL	6.07	80.61	277	171
Total	130.45	1945.04		
SOLAR				
Total	34.08	355.53	0	0
Total	34.08	355.53		
Tata				
Trombay 5	8.98	100.29	472	260
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.15	25.91	113	62
Trombay 7B	1.37	18.66	65	48
TATA Hydro	4.84	52.97	390	41
Trombay 8	4.56	52.75	234	124
Total	21.90	250.58		
AEML				
DTPS U-1&2	10.23	128.59	493	273
Total	10.23	128.59		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	145.87	2082.48	MSPGCL Total	176.71	2328.01
			MSPGCL Thml+Gas	152.76	2178.71	Koyna 1,2 & 4 Total	14.38	46.30
			MSPGCL Hydro	23.96	149.30	State Total	418.43	5939.66

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 15/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6483	1484	362	8329	1949	5982	0	0	6815	7446	-1556	21619	0	0	21619	3167	531	25317	50.01
2	6371	1059	355	7785	1839	5988	0	0	7118	7204	-1342	20971	0	0	20971	2939	503	24413	50.00
3	6386	826	270	7482	1915	6081	0	0	6860	7329	-1229	21093	0	0	21093	2742	485	24320	50.00
4	6498	881	277	7656	1741	6123	0	0	6739	7260	-1110	21200	0	0	21200	2616	470	24286	50.02
5	6582	1051	353	7986	1651	6140	0	0	6695	7123	-1034	21386	0	0	21386	2557	480	24423	49.95
6	6575	1527	360	8462	1530	6139	0	2	7424	7792	-1036	22373	0	0	22373	2592	516	25481	49.77
7	6548	1497	353	8398	1358	6073	0	379	7582	7677	-1101	22240	625	0	22865	2740	544	26149	49.84
8	6438	464	312	7214	1226	5888	0	1343	9088	9443	-1582	22955	50	0	23005	2972	577	26554	50.03
9	6076	418	268	6762	1511	5513	0	2426	9111	9554	-2210	22959	0	0	22959	3298	597	26854	50.07
10	5959	390	270	6619	1494	5161	0	3487	9669	9733	-2596	23284	0	0	23284	3629	614	27527	49.99
11	5238	415	271	5924	1586	4636	0	3814	10488	10857	-3199	23005	0	0	23005	4033	613	27651	49.91
12	5494	541	258	6293	1510	4641	0	4150	9115	9640	-3073	22547	0	0	22547	3951	614	27112	50.07
13	5156	295	263	5714	1702	4522	0	4364	8785	8709	-3002	21402	0	0	21402	3896	607	25905	50.02
14	4969	250	263	5482	1784	4245	0	4230	9021	8723	-2945	20920	0	0	20920	3819	599	25338	49.99
15	5111	245	262	5618	1874	4306	0	3853	10266	9694	-3021	21719	0	0	21719	3891	605	26215	50.02
16	5203	237	263	5703	2338	4246	0	2985	10826	10879	-3041	22492	0	0	22492	3928	618	27038	49.93
17	5786	683	264	6733	2319	4569	0	1926	10607	10309	-2903	22331	0	0	22331	3883	622	26836	49.95
18	6252	420	265	6937	2207	5313	0	1006	9834	9441	-2581	21694	0	0	21694	3793	629	26116	49.98
19	6440	1351	268	8059	1924	5999	0	117	8288	8404	-1971	21904	0	0	21904	3655	628	26187	50.01
20	6467	2153	267	8887	1894	6099	0	0	8060	8026	-1814	22482	737	0	23219	3567	610	27396	49.89
21	6463	1883	265	8611	1856	6144	0	0	8147	7628	-1740	21891	0	0	21891	3477	608	25976	49.88
22	6500	1781	264	8545	1934	6151	0	0	7324	7248	-1708	21575	0	0	21575	3389	595	25559	49.81
23	6471	2081	266	8818	2027	6148	0	0	6666	6943	-1652	21703	0	0	21703	3365	581	25649	49.83
24	6403	2027	267	8697	2091	6141	0	0	6780	6963	-1671	21662	0	0	21662	3342	559	25563	49.96
MUs	145.87	23.96	6.89	176.71	43.26	132.25	0.00	34.08	201.31	204.02	-49.12	527.41	1.41	0.00	528.82	81.24	13.80	623.87	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 15/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27651 MW	23284 MW	4033 MW
11 Hrs	10 Hrs	11 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 15/Jul/2026

Position as on 6.30 Hrs of 16/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	COH	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1425						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 6	80	12/06/2026	17:00	15/07/2026	23:45	Repair work of HRT surge Well and EVT	15/07/2026
MSPGCL	Bhusawal Unit 6	660	12/07/2026	23:59	16/07/2026	00:37	APH-A Meter locked.	15/07/2026
MSPGCL	Koyna Unit 9	80	14/07/2026	17:07	15/07/2026	09:40	Pole Side R phase conductor broken	
MSPGCL	Koyna STG-IV Unit-4	250	16/07/2026	05:35	16/07/2026	05:35	Other	
Total Capacity MSPGCL		245						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30		Continued.	FD Fan Problem.	17/07/2026
IPP	VMEPL Unit 2	60	05/07/2026	05:04		Continued.	boiler coal feeder's issue.	16/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	Adani U-5	660	13/07/2026	01:30		Continued.	APH-A Gear box abnormal sound and high vibration	17/07/2026
Total Capacity IPP		1320						
Total Capacity FORCED OUTAGE		1565						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	27/06/2026	06:38		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	15/07/2026	02:00	15/07/2026	03:51	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	15/07/2026	07:30		Continued.	No Schedule by buyer due to open cycle operation High cost	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 15/Jul/2026

Position as on 6.30 Hrs of 16/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaoor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 15/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 16/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38			T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
765 KV BR Outages/Trippings							
BUS REACTOR (240 MVar) @ EKTUNI	IntraState	15/07/2026	10:12	15/07/2026	23:25	PO	Outage required for change over. Taking 80MVar Y phase unit of Bus Reactor out of service
400 KV MAINBAY Outages/Trippings							
MAIN BAY (413) OF NANDGAON PETH CKT @ AKOLA (M)	IntraState	15/07/2026	09:16	15/07/2026	14:46	EO	For replacement of leak non return valve of R and Y phase compressor and overhauling of IR make compressor by agency
400 KV (407) MAIN BAY OF BUS REACTOR @ TAPTITANDA	IntraState	15/07/2026	12:05	15/07/2026	15:54	PO	Routine testing and maintenance activity.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	27/06/2026	15:33	15/07/2026	11:42	HT	To Control 400kV Talegaon (PG)-Chakan line loading.
DHULE - SSNNL CKT - 1	InterState	15/07/2026	05:01	15/07/2026	17:40	T	Distance protection.
DHULE - SSNNL CKT - 2	InterState	15/07/2026	05:09	15/07/2026	18:38	T	Distance protection.
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	15/07/2026	08:54			T	Kept hand tripped at waluj end to control line loading of talegaon pg chakan ckt.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	11/07/2026	21:45	15/07/2026	08:33	HT	Overvoltage
PARLI - KARJAT CKT - 2	IntraState	14/07/2026	22:20	15/07/2026	03:51	PO	BAY MAINTENANCE & TESTING WORK.HARDWARE TIGHTENING, FITTING & STRING REPLACEMENT WORK.
KHADKA-AURANGABAD (WALUJ)	IntraState	15/07/2026	06:16	15/07/2026	07:01	HT	Over Voltage.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315MVA ICT - 3 @ KARAD	IntraState	15/07/2026	08:04	15/07/2026	20:33	PO	ICT Painting work
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	15/07/2026	08:32	15/07/2026	22:23	PO	1)Installation of Bushing adaptor for HV and LV bushing under MTAMC project work 3) OLTC Overhauling work if no rain and weather is clear . 4) Yph ICT unit Air cell checking work . 5) Termination of tertiary cable joints of R & Yph unit due to sparking observed on same. 6) NIFPS maint and trial checking work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 16/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 315MVA ICT - 3 @ KARAD	IntraState	15/07/2026	10:23	15/07/2026	15:11	EO	Need to attend replacement of deteriorated hanger rods of the R Phase Bus-1 and Y Phase Bus-2 of the PG Isolator due to deterioration caused by continuous heavy sparking under wind pressure.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
BUS REACTOR (125 MVar) - 2 @ KOLHAPUR (TALANDGE)	IntraState	15/07/2026	09:30	15/07/2026	20:30	PO	1. QM Work 2. CB Testing work
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV MAINBAY Outages/Trippings							
PT BAY @ COLOURCHEM	IntraState	15/07/2026	09:40	15/07/2026	13:12	PO	Routine maintenance work & Diagnostic testing work.
220 KV LINE Outages/Trippings							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
BHUGAON - WARDHA (PG)	InterState	15/07/2026	05:55	15/07/2026	06:56	HT	H/T due to O/D @ low frequency.
WARDHA - WARDHA (PG)	InterState	15/07/2026	06:03	15/07/2026	06:59	HT	H/T due to O/D @ low frequency.
WARDHA (PG) - BADNERA	InterState	15/07/2026	06:05	15/07/2026	06:59	HT	H/T due to O/D @ low frequency.
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	15/07/2026	06:16	15/07/2026	07:01	HT	H/T due to O/D @ low frequency.
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	15/07/2026	19:03	15/07/2026	20:15	HT	HT for control od.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
SHIVAJINAGAR-MALEGAON	IntraState	27/12/2025	17:51			EO	Outage proposal for bunching at loc no.20 for HPC reconductoring work (from Loc no 20/1 to Loc no 162 as shown in PPT attached)
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
EKLAHARE (OCR) - PADGHE	IntraState	26/06/2026	23:10	15/07/2026	08:16	HT	Load management
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 2	IntraState	13/07/2026	19:16			HT	Control overdrawal at Low Frequency

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 15/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 16/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAHALAXMI - AMONA	IntraState	15/07/2026	08:18	15/07/2026	15:01	PO	For replacement of disc insulators with polymer insulators at critical tower locations in pollution zone near Amona s/s
VERSOVA - GORAI	IntraState	15/07/2026	10:14	15/07/2026	18:39	PO	Commissioning of numerical AR relay
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
JEUR - KARJAT CKT - 2	IntraState	15/07/2026	11:49	15/07/2026	14:35	PO	Outage is required for Quarterly Maintenance
KHARGHAR - KHANDESHWAR CKT - 2	IntraState	15/07/2026	12:50	15/07/2026	18:26	PO	Replacement of existing deteriorated polymer insulator at Loc no. 665 (All three phases), repairing of damaged conductor at Loc no. 666 (Bottom phase) in CBD Belapur Creek
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132KV 100MVA ICT-3 @ SATARA MIDC-220 KV	IntraState	15/07/2026	09:50	15/07/2026	16:45	PO	For OLTC overhauling work
220/100 KV 100 MVA ICT 1 @ JAMBHUL	IntraState	15/07/2026	10:17	15/07/2026	14:44	PO	1. LV CB Mechanism Overhauling work by M/s Royal Corp. 2. Diagnostic Testing work of ICT.
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	08/05/2026	12:07	15/07/2026	12:10	PO	For replacement of Tariff metering CT from 100/1A to 200/1A.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
WAGHIVALI - CHEMBUR	IntraState	12/07/2026	09:43			PO	Project Work - Third party Tower erection in Chandak Project.
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage