

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 16/Aug/2026 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	136.386	2245.266	1) Gujrat	0.290	-15.042
2) Hydro	10.983	208.202	2) Madhya Pradesh	0.389	43.499
3) Gas	6.556	104.285	3) Chattisgarh	-0.740	12.030
Total MSPGCL	153.925	2557.753	4) Maharashtra	176.624	2897.362
B) 1) APML	44.585	758.917	5) Goa (Amona)	-0.988	-21.209
2) JSWEL	22.766	372.713	Total	175.575	2916.640
3) VIPL	13.358	191.338	a) Mumbai Schedule	40.662	705.215
4) RPL(AMT)	30.190	397.534	b) Mumbai Drawl	43.143	743.641
5) SWPGPL	8.691	134.049	c) MSEDCL Bilateral *	116.607	2085.619
6) Other IPP	11.765	189.924	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	40.662	705.215
C) 1) TPCL Thermal	6.378	161.128	Include PX	0.000	-0.548
2) TPCL Hydro	5.047	80.592	Standby	0.000	0.000
3) TPCL Gas	2.766	48.618	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.137	133.303	1) MSEDCL	470.535	7673.668
D) STATE			2) Mumbai Discoms	64.471	1167.282
1) Thermal	281.256	4584.172	3) Other Discoms	13.535	220.706
(A1+C1+C4+(B1-B6))			TOTAL STATE	548.541	9061.656
2) Hydro	16.030	288.794			
(A2+C2)					
3) Gas	9.322	152.903			
(A3+B7+C3)					
4) Wind	40.100	726.195			
6) SOLAR	26.258	392.952			
TOTAL STATE	372.966	6145.016			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5333	5591	6424	6025
MSPGCL Hydro	386	391	721	423
MSPGCL Gas	274	271	275	269
MSPGCL Total Generation	5993	6253	7420	6717
Central Sector Receipt	7825	7835	8502	5345
WIND	1751	1847	1548	1382
CPP / IPP Thermal	4991	5173	6328	5363
CPP / IPP Gas	0	0	0	0
SOLAR	3242	2265	0	0
Exchange with Mumbai	-2240	-2126	-1753	-1343
MSEDCL DEMAND MET	20999	20630	21448	16975
Load Shedding	0	0	0	0
MSEDCL DEMAND	20999	20630	21448	16975
TPCL GENERATION	374	429	794	677
AEML GENERATION	271	271	315	282
MUMBAI DEMAND	2885	2826	2862	2302
OTHER DISCOM DEMAND	563	617	597	489
STATE DEMAND MET	24447	24073	24907	19766
STATE DEMAND	24447	24073	24907	19766
Frequency (Hz)	50.03	49.96	50.04	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.22 Hz at 09.45 Hrs	49.64 Hz at 08.23 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 16/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.30	51.52	180	116
Unit 8	11.73	182.52	540	358
Unit 9	11.40	175.55	538	360
Unit 10	11.23	131.25	520	375
Total	37.66	540.84		
Bhusawal				
Unit 3	0.00	45.83	0	0
Unit 4	7.56	125.84	425	250
Unit 5	0.09	14.88	85	0
Unit 6	11.86	198.94	603	376
Total	19.51	385.50		
Parli				
Unit 6	3.82	62.00	193	148
Unit 7	3.61	58.94	170	115
Unit 8	3.70	65.17	189	144
Total	11.13	186.11		
Chandrapur				
Unit 3	3.26	46.56	170	122
Unit 4	2.99	42.68	140	115
Unit 5	0.00	87.55	0	0
Unit 6	1.75	128.01	293	0
Unit 7	3.62	3.62	270	0
Unit 8	9.35	123.07	458	289
Unit 9	9.69	113.62	483	283
Total	30.66	545.11		
Paras				
Unit 3	1.30	64.21	203	0
Unit 4	4.00	69.55	228	145
Total	5.31	133.76		
Khaparkheda				
Unit 1	3.06	45.62	150	115
Unit 2	3.29	36.30	166	115
Unit 3	3.53	51.14	177	128
Unit 4	3.50	53.24	184	128
Unit 5	9.90	139.51	455	320
Total	23.29	325.80		
Nasik				
Unit 3	3.02	40.13	139	119
Unit 4	3.02	49.63	134	119
Unit 5	2.79	38.38	140	90
Total	8.83	128.14		
Uran				
All Units	6.56	104.28	278	267
Total	6.56	104.28		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.42	4.30	18	16
Total	0.42	4.30		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.84	35.02	445	40
Stage 4	0.00	28.23	0	0
Stage 3	0.84	19.80	154	0
Total	2.69	83.05		
Hydro				
KDPH	0.43	5.65	18	18
VTRNA	0.42	8.57	60	0
TILLARI	0.44	6.64	62	0
BHIRA T.R.	0.38	6.41	77	0
SMLHY_PTN	5.52	86.82	235	211
GHATGHAR	1.10	11.04	125	0
Total	8.29	125.15		
Wind				
Total	40.10	726.20	0	0
Total	40.10	726.20		
CPP				
APML(Mus)	44.58	758.92	0	0
JSWEL(Mus)	22.77	372.71	0	0
VIPL(Mus)	13.36	191.34	0	0
RPLAMT-Mus	30.19	397.53	0	0
SWPGPL-Mus	8.69	134.05	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.07	69.14	182	150
Other(Mus)	1.57	25.66	0	0
JPL	5.19	80.66	275	149
VMEPL	0.00	0.00	0	0
LMEL	0.93	14.46	55	30
Total	131.36	2044.48		
SOLAR				
Total	26.26	392.95	0	0
Total	26.26	392.95		
Tata				
Trombay 5	6.38	112.08	300	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.57	28.46	104	58
Trombay 7B	1.20	20.16	61	47
TATA Hydro	5.05	80.59	394	13
Trombay 8	0.00	49.05	0	0
Total	14.19	290.34		
AEML				
DTPS U-1&2	7.14	133.30	441	270
Total	7.14	133.30		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	136.39	2245.27	MSPGCL Total	153.92	2557.75
			MSPGCL Thml+Gas	142.94	2349.55	Koyna 1,2 & 4 Total	1.84	63.25
			MSPGCL Hydro	10.98	208.20	State Total	372.97	6145.02

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 16/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5557	417	267	6241	1513	5344	0	0	6189	6023	-1649	16938	0	0	16938	2619	534	20091	49.95
2	5785	428	268	6481	1371	5365	0	0	5877	5617	-1485	16809	0	0	16809	2437	540	19786	49.98
3	6025	423	269	6717	1382	5363	0	0	5637	5345	-1343	16975	0	0	16975	2302	489	19766	49.99
4	6022	341	269	6632	1436	5352	0	0	5750	5658	-1290	17327	0	0	17327	2215	461	20003	50.03
5	5907	300	268	6475	1305	5733	0	0	5806	5925	-1267	17702	0	0	17702	2189	469	20360	50.01
6	6158	312	267	6737	1347	6270	0	0	6303	6463	-1324	18984	0	0	18984	2242	509	21735	50.04
7	6281	389	276	6946	1472	6242	0	222	7309	6820	-1333	19816	0	0	19816	2284	553	22653	49.98
8	5597	401	278	6276	1546	5425	0	952	8081	7685	-1534	19782	0	0	19782	2368	568	22718	49.97
9	4771	704	275	5750	1673	4927	0	1658	8784	8858	-1840	20455	0	0	20455	2548	571	23574	49.90
10	4936	777	276	5989	1702	5095	0	2546	8011	8346	-2090	21020	0	0	21020	2736	569	24324	50.05
11	5333	386	274	5993	1751	4991	0	3242	8274	7825	-2240	20999	0	0	20999	2885	563	24447	50.03
12	4769	336	276	5381	1752	4253	0	3543	9193	8623	-2454	20499	0	0	20499	3145	599	24243	49.93
13	4729	290	273	5292	1981	4052	0	3544	8328	8212	-2475	20018	0	0	20018	3138	588	23744	49.98
14	4710	288	272	5270	2071	4436	0	3328	7048	7506	-2394	19642	0	0	19642	3052	575	23269	49.99
15	5010	304	273	5587	1946	4906	0	2841	7186	7338	-2252	19778	0	0	19778	2918	587	23284	49.96
16	5591	391	271	6253	1847	5173	0	2265	7594	7835	-2126	20630	0	0	20630	2826	617	24073	49.96
17	5884	401	273	6558	1876	5380	0	1470	8169	8009	-2039	20662	0	0	20662	2782	591	24036	49.95
18	5942	432	275	6649	1849	5329	0	628	8637	8120	-1903	20069	0	0	20069	2728	603	23400	49.99
19	5987	700	274	6961	1594	5542	0	19	8944	8694	-1786	20433	0	0	20433	2755	591	23779	50.00
20	6424	721	275	7420	1548	6328	0	0	8934	8502	-1753	21448	0	0	21448	2862	597	24907	50.04
21	6329	726	277	7332	1708	6544	0	0	8052	7567	-1698	20845	0	0	20845	2884	608	24337	50.01
22	6325	681	277	7283	1790	6528	0	0	7218	7001	-1613	20409	0	0	20409	2874	580	23863	50.01
23	6111	423	277	6811	1865	6486	0	0	6942	7135	-1602	20128	0	0	20128	2843	567	23538	50.02
24	6203	412	276	6891	1775	6291	0	0	6457	6469	-1653	19164	0	0	19164	2839	609	22612	50.01
MUs	136.39	10.98	6.56	153.92	40.10	131.35	0.00	26.26	178.72	175.57	-43.14	470.54	0.00	0.00	470.54	64.47	13.53	548.54	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 16/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
24907 MW	21448 MW	3145 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 16/Aug/2026

Position as on 6.30 Hrs of 17/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13	16/08/2026	02:18	COH	15/08/2026
Total Capacity MSPGCL		80						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		875						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 5	500	12/08/2026	01:14		Continued.	MAIN TURBINE OVER-SPEED PROTECTION	17/08/2026
MSPGCL	Bhusawal Unit 5	500	14/08/2026	09:33	16/08/2026	22:52	Boiler Tube Leakage	16/08/2026
MSPGCL	Chandrapur Unit 7	500	16/08/2026	03:53	16/08/2026	06:02	Generator Master Tripped.	16/08/2026
MSPGCL	Chandrapur Unit 7	500	16/08/2026	06:51	16/08/2026	08:35	Reheat Protection operated	
MSPGCL	Chandrapur Unit 6	500	16/08/2026	07:20		Continued.	Boiler Tube Leakage	18/08/2026
MSPGCL	Paras Unit 3	250	16/08/2026	07:57	17/08/2026	01:30	Furnace Pressure High	17/08/2026
MSPGCL	Koyna STG-IV Unit-3	250	16/08/2026	10:30	16/08/2026	17:30	Installation, commissioning and testing of Cooling water pumps and Drainage water pumps under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-1	250	16/08/2026	10:30	16/08/2026	17:30	Installation, commissioning and testing of Cooling water pumps and Drainage water pumps under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-2	250	16/08/2026	10:30	16/08/2026	17:30	Installation, commissioning and testing of Cooling water pumps and Drainage water pumps under water with the help of divers.	16/08/2026
MSPGCL	Koyna STG-IV Unit-4	250	16/08/2026	10:30	16/08/2026	17:30	Installation, commissioning and testing of Cooling water pumps and Drainage water pumps under water with the help of divers.	
MSPGCL	Khaparkheda Unit 1	210	17/08/2026	06:51	17/08/2026	09:19	Drum level low	17/08/2026

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Aug/2026

Position as on 6.30 Hrs of 17/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		1325						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		1475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	14/08/2026	23:03		Continued.	Zero schedule due to low demand	
Total Capacity MSPGCL		426						
TPC-G								
TPC-G	Trombay 8	250	14/08/2026	08:46	17/08/2026	06:08	Withdrawn on Zero Schedule.	17/08/2026
Total Capacity TPC-G		0						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		426						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaoor with tri-party agreement in between genertatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 16/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 17/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY 414 GT 3 - REACTOR @ NANDGAONPETH	InterState	16/08/2026	10:07	16/08/2026	11:36	EO	For Generator reactive power testing of Unit-1,We required 80MVA Reactor out for four hours from 09.00Hrs to13.00Hrs pn dt:-16.08.2026
400 KV MAINBAY Outages/Trippings							
MAIN BAY 415 REACTOR @ NANDGAONPETH	InterState	16/08/2026	10:07	16/08/2026	11:36	EO	For Generator reactive power testing of Unit-1,We required 80MVA Reactor out for four hours from 09.00Hrs to13.00Hrs pn dt:-16.08.2026
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2026	20:22	17/08/2026	07:44	HT	OV.
JAIGAD - KARAD CKT - 2	IntraState	14/08/2026	22:07			HT	Over voltage.
JEJURI - KARAD	IntraState	16/08/2026	07:13	16/08/2026	12:30	EO	An outage is required to carry out critical maintenance and rectification of hotspot at different locations.
LONIKAND 2 - KARJAT CKT - 2	IntraState	16/08/2026	12:46	16/08/2026	20:59	PO	1)Providing twin jumpering at tension towers using C type wedge connectors 2) Insulator string replacement with antifog long rod insulators
KHARGHAR - TALEGAON (PG)	IntraState	17/08/2026	09:06			PO	Replacement of old Disc Insulators With AF Long rod Insulators
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
BUS REACTOR (80 MVar) @ NANDGAONPETH	IntraState	16/08/2026	10:07	16/08/2026	11:32	EO	Generator reactive power testing work of Unit-1.
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV TBC Outages/Trippings							
BUS COUPLER @ BACKBAY	IntraState	16/08/2026	10:10	16/08/2026	15:28	PO	R/M ,LBBU Testing & Protn.Trails
220 KV MAINBAY Outages/Trippings							
BUS COUPLER @ NEW KOYNA	IntraState	16/08/2026	09:40	16/08/2026	19:53	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 17/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
TALOJA - NAVI MUMBAI (PG)	InterState	16/08/2026	04:27	16/08/2026	07:30	T	Fire occurred in the 50 MVA Transformer -2 (NGEF) .The fire was immediately attend by the fire Brigade and has been completely extinguished. Following elements are tripped 1.220 KV Taloja Navi mumbai(PG) Line 2. 220 KV OCIL-2 Line 3. 200 MVA ICT-2 (Aditya) 4.220 KV Capacitor Bank 5. 100 KV Capacitor bank.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chincwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 17/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
CHINCHWAD-2 - TELCO	IntraState	15/08/2026	10:18			PO	Erection of Monopole at Loc no. 44 for the work of LILO on 220kV Chinchwad -Telco at 400kV Chakan S/s
DAHANU - VERSOVA	IntraState	15/08/2026	23:01	16/08/2026	09:09	PO	PEB erection activities at Shahid Bhagat singh station
TALOJA II - OCIL 2	IntraState	16/08/2026	04:27	16/08/2026	08:14	T	other
KAMBA - VASAI	IntraState	16/08/2026	08:21	16/08/2026	20:55	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Vasai-Kamba Line.
AMRAPUR - TAPTITANDA CKT - 2	IntraState	16/08/2026	08:27	16/08/2026	15:58	T	Distance Protection
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	16/08/2026	09:48	16/08/2026	20:49	PO	Replacement of conductor by HPC between Gantry to Guide tower-1
BORIVALI - BOISAR (PG)	IntraState	16/08/2026	09:49	16/08/2026	22:43	PO	1.by Boisar LMSD :-For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Vasai-Kamba Line. 2.By Kalwa Line SDN :-For the fixing of spacers cum dampers on line conductors in b/w TL No. 238 to 239.
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	16/08/2026	09:55	16/08/2026	21:16	PO	For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Vasai-Kamba Line.
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	IntraState	16/08/2026	10:53	16/08/2026	14:10	PO	Insulator replacement work under Scheme
BHENDA - VISHWIND CKT - 2	IntraState	16/08/2026	10:54	16/08/2026	14:00	EO	5 (i) Nature of work to be carried out (ii) Whether included in quarterly/six monthly outage proposal : for attending Red hot for line side isolator B Phase
URAN - APTA 3	IntraState	17/08/2026	09:45			PO	Insulator replacement work under Scheme
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22KV 50MVA PTR 1@BHOSARI	IntraState	12/08/2026	22:15	17/08/2026	07:52	PO	Replacement of 220/22 kv 50 MVA T/f No Sr, No 6298/01 Make: BBL by 220/22KV 80MVA Make: APEX (Repaired by Set On Site) Tf Sr. No. T950G/02
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	16/08/2026	04:27			T	Fire

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 17/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/100 KV 200 MVA ICT 2 @ TALOJA	IntraState	16/08/2026	04:27	16/08/2026	07:47	T	fire occurred in the 50 MVA Transformer -2 (NGEF) .The fire was immediately attend by the fire Brigade and has been completely extinguished. Following elements are tripped 1.220 KV Taloja Navi mumbai(PG) Line 2. 220 KV OCIL-2 Line 3. 200 MVA ICT-2 (Aditya) 4.220 KV Capacitor Bank 5. 100 KV Capacitor bank.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage