

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 16/Jul/2026 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	158.931	2241.413	1) Gujrat	2.485	-8.289
2) Hydro	25.245	174.547	2) Madhya Pradesh	7.670	45.764
3) Gas	6.546	102.774	3) Chattisgarh	0.520	4.860
Total MSPGCL	190.722	2518.734	4) Maharashtra	186.754	2547.091
B) 1) APLM	53.623	848.048	5) Goa (Amona)	-0.946	-19.162
2) JSWEL	18.498	289.006	Total	196.483	2570.264
3) VIPL	11.698	200.000	a) Mumbai Schedule	44.734	713.890
4) RPL(AMT)	25.350	388.837	b) Mumbai Drawl	47.522	750.072
5) SWPGPL	8.820	155.259	c) MSEDCL Bilateral *	126.961	1981.484
6) Other IPP	15.196	209.885	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	44.734	713.890
C) 1) TPCL Thermal	13.609	166.653	Include PX	0.000	0.000
2) TPCL Hydro	5.310	58.278	Standby	0.000	0.000
3) TPCL Gas	3.434	48.003	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.317	138.910	1) MSEDCL	533.062	7563.453
D) STATE			2) Mumbai Discoms	80.192	1161.916
1) Thermal	316.042	4638.011	3) Other Discoms	14.453	215.781
(A1+C1+C4+(B1-B6))			TOTAL STATE	627.707	8941.150
2) Hydro (A2+C2)	30.555	232.825			
3) Gas (A3+B7+C3)	9.980	150.777			
4) Wind	40.763	959.858			
6) SOLAR	33.884	389.415			
TOTAL STATE	431.224	6370.886			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6184	6882	7116	6876
MSPGCL Hydro	323	211	1602	1117
MSPGCL Gas	264	263	262	268
MSPGCL Total Generation	6771	7356	8980	8261
Central Sector Receipt	9967	9335	8423	6616
WIND	1391	1842	1841	1837
CPP / IPP Thermal	4680	5361	5929	6075
CPP / IPP Gas	0	0	0	0
SOLAR	3367	1978	80	0
Exchange with Mumbai	-2579	-2545	-1943	-1177
MSEDCL DEMAND MET	22965	22661	22642	21118
Load Shedding	0	0	0	0
MSEDCL DEMAND	22965	22661	22642	21118
TPCL GENERATION	583	798	1152	1116
AEML GENERATION	385	440	476	466
MUMBAI DEMAND	3547	3783	3571	2759
OTHER DISCOM DEMAND	631	667	668	494
STATE DEMAND MET	27144	27110	26881	24371
STATE DEMAND	27144	27110	26881	24371
Frequency (Hz)	49.96	50.02	49.97	49.88

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.3 Hz at 07:57 Hrs	49.46 Hz at 06:13 Hrs	49.95	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 16/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.78	51.76	183	129
Unit 8	12.12	144.80	562	373
Unit 9	11.83	179.51	545	370
Unit 10	11.73	175.60	520	390
Total	39.46	551.68		
Bhusawal				
Unit 3	3.68	42.53	175	125
Unit 4	9.71	129.79	470	295
Unit 5	0.00	33.86	0	0
Unit 6	11.15	146.48	585	37
Total	24.53	352.66		
Parli				
Unit 6	4.77	64.33	242	150
Unit 7	4.72	62.43	227	148
Unit 8	4.70	68.84	233	144
Total	14.19	195.59		
Chandrapur				
Unit 3	3.39	45.79	155	127
Unit 4	2.92	43.12	132	88
Unit 5	8.59	114.61	410	280
Unit 6	8.81	101.48	445	280
Unit 7	0.00	27.69	0	0
Unit 8	9.65	132.64	460	299
Unit 9	9.31	136.85	435	276
Total	42.66	602.18		
Paras				
Unit 3	3.98	63.79	199	146
Unit 4	4.23	64.28	215	148
Total	8.22	128.07		
Khaparkheda				
Unit 1	3.40	50.23	175	115
Unit 2	3.09	48.67	144	108
Unit 3	3.56	53.53	177	129
Unit 4	0.00	0.00	0	0
Unit 5	10.52	154.44	480	335
Total	20.56	306.87		
Nasik				
Unit 3	2.99	24.47	131	116
Unit 4	3.34	33.64	164	127
Unit 5	2.98	46.25	140	115
Total	9.31	104.36		
Uran				
All Units	6.55	102.77	359	260
Total	6.55	102.77		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.30	1.22	21	0
Total	0.30	1.22		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	5.26	26.65	585	40
Stage 4	10.61	35.52	1007	0
Stage 3	3.66	20.72	240	0
Total	19.54	82.89		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.07	0	0
TILLARI	0.00	4.82	0	0
BHIRA T.R.	0.42	5.61	80	0
SMLHY_PTN	4.39	66.79	203	159
GHATGHAR	0.90	9.36	125	0
Total	5.71	91.65		
Wind				
Total	40.76	959.86	0	0
Total	40.76	959.86		
CPP				
APML(Mus)	53.62	848.05	0	0
JSWEL(Mus)	18.50	289.01	0	0
VIPL(Mus)	11.70	200.00	0	0
RPLAMT-Mus	25.35	388.84	0	0
SWPGPL-Mus	8.82	155.26	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.85	83.27	268	170
Other(Mus)	1.68	25.54	0	0
JPL	6.18	86.78	276	201
Total	131.70	2076.75		
SOLAR				
Total	33.88	389.42	0	0
Total	33.88	389.42		
Tata				
Trombay 5	9.03	109.32	476	255
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.08	27.99	109	58
Trombay 7B	1.36	20.02	64	48
TATA Hydro	5.31	58.28	378	74
Trombay 8	4.58	57.33	233	127
Total	22.35	272.93		
AEML				
DTPS U-1&2	10.32	138.91	493	285
Total	10.32	138.91		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	158.93	2241.41	MSPGCL Total	190.72	2518.73
			MSPGCL Thml+Gas	165.48	2344.19	Koyna 1,2 & 4 Total	15.87	62.17
			MSPGCL Hydro	25.24	174.55	State Total	431.22	6370.89

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 16/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	Load Shedding		MSEDCL DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6477	1813	272	8562	2220	6137	0	0	6799	6944	-1537	21765	0	0	21765	3205	560	25531	49.97
2	6665	1435	270	8370	2048	6121	0	0	6711	6701	-1391	21336	0	0	21336	2959	513	24808	49.99
3	6876	1117	268	8261	1837	6075	0	0	6516	6616	-1177	21114	0	0	21114	2759	498	24371	49.88
4	6897	1133	269	8299	1652	6050	0	0	6465	7014	-1080	21446	0	0	21446	2629	489	24564	49.93
5	6994	1454	270	8718	1443	6128	0	0	6466	6973	-1010	21746	0	0	21746	2567	506	24819	49.79
6	7072	1809	340	9221	1344	6076	0	0	7416	7777	-1111	22759	0	0	22759	2632	548	25939	49.83
7	7140	1958	359	9457	1243	6074	0	337	7589	8013	-1230	23328	200	0	23528	2737	566	26831	49.70
8	7166	1599	294	9059	1184	6018	0	1106	8296	8430	-1457	23734	0	0	23734	2951	606	27291	50.02
9	6596	470	263	7329	1365	5687	0	2383	9069	9061	-2052	23141	0	0	23141	3261	631	27034	50.06
10	6184	323	264	6771	1391	4680	0	3367	9989	9967	-2579	22961	0	0	22961	3547	635	27144	49.96
11	5708	241	264	6213	1393	4444	0	4134	9879	9553	-2917	22189	0	0	22189	3780	631	26600	49.99
12	5897	234	262	6393	1269	4447	0	4411	8592	8698	-3041	21538	0	0	21538	3912	639	26089	49.97
13	5335	240	262	5837	1369	4321	0	4478	8554	8909	-2924	21359	0	0	21359	3847	631	25837	49.97
14	5517	236	262	6015	1393	4370	0	4156	8723	8522	-2793	21032	0	0	21032	3713	632	25376	50.00
15	5322	210	260	5792	1751	4276	0	3683	10061	10189	-2898	22155	0	0	22155	3763	639	26556	50.07
16	6176	209	262	6647	1816	4728	0	2852	10146	9992	-2773	22613	0	0	22613	3812	649	27074	49.95
17	6882	211	263	7356	1842	5361	0	1978	9477	9335	-2545	22656	0	0	22656	3783	671	27110	50.02
18	6994	468	261	7723	1830	5966	0	919	9020	8790	-2297	22269	0	0	22269	3699	662	26630	50.04
19	7116	1602	262	8980	1841	5929	0	80	8182	8423	-1943	22638	0	0	22638	3571	672	26881	49.97
20	7211	1788	263	9262	1935	5997	0	0	8191	7702	-1862	22395	0	0	22395	3547	639	26581	49.95
21	7213	1420	262	8895	2260	6062	0	0	7911	7657	-1779	22470	0	0	22470	3465	626	26560	49.97
22	7163	1458	263	8884	2275	6096	0	0	7057	6925	-1762	21805	0	0	21805	3376	613	25794	49.86
23	7168	1918	265	9351	2170	6066	0	0	6838	7230	-1655	22544	0	0	22544	3355	618	26517	49.85
24	7162	1899	266	9327	1892	6076	0	0	6822	7063	-1709	22070	0	0	22070	3322	579	25971	49.97
MUs	158.93	25.24	6.55	190.72	40.76	133.18	0.00	33.88	194.77	196.48	-47.52	533.06	0.20	0.00	533.26	80.19	14.45	627.91	49.95

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 16/Jul/2026		
State Demand	MSEDCL Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27291 MW	23734 MW	3912 MW
8 Hrs	8 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Jul/2026

Position as on 6.30 Hrs of 17/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	COH	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1425						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Bhusawal Unit 6	660	12/07/2026	23:59	16/07/2026	00:37	APH-A Meter locked.	15/07/2026
MSPGCL	Koyna STG-IV Unit-4	250	16/07/2026	05:35	16/07/2026	05:35	Other	
MSPGCL	Koyna STG-IV Unit-3	250	16/07/2026	05:35	16/07/2026	12:00	excitation fault	
MSPGCL	Koyna STG-IV Unit-4	250	16/07/2026	19:56	16/07/2026	23:45	Safety Bolt Rupture	
MSPGCL	Paras Unit 3	250	17/07/2026	01:36	17/07/2026	04:30	Furnace Pressure High	
Total Capacity MSPGCL		245						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30	17/07/2026	21:40	FD Fan Problem.	17/07/2026
IPP	VMEPL Unit 2	60	05/07/2026	05:04	16/07/2026	11:46	boiler coal feeder's issue.	16/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	Adani U-5	660	13/07/2026	01:30		Continued.	APH-A Gear box abnormal sound and high vibration	18/07/2026
IPP	VMEPL Unit 2	60	16/07/2026	13:02	17/07/2026	13:19	DCC problem	
Total Capacity IPP		990						
Total Capacity FORCED OUTAGE		1235						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	27/06/2026	06:38	17/07/2026	05:20	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	15/07/2026	07:30		Continued.	No Schedule by buyer due to open cycle operation High cost.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Jul/2026

Position as on 6.30 Hrs of 17/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 5	108	17/07/2026	07:56		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 17/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 1	IntraState	26/06/2026	16:38	16/07/2026	22:30	T	Tripped on Distance protection , dist-144.12kM, Rph earth fault-3.60kA
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	15/07/2026	08:54			T	Kept hand tripped at waluj end to control line loading of talegaon pg chakan ckt.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
PADGHE - NAGOTHANE CKT - 1	IntraState	16/07/2026	10:06	16/07/2026	14:12	PO	1) for Attending Hot Spot on Rph CT 157 deg
LONIKAND 2 - KARJAT CKT - 2	IntraState	16/07/2026	12:24	16/07/2026	22:40	PO	L-I:Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators L-II:Diagnostic/Relay testing and Half Yearly Maintenance
KHADKA-AURANGABAD (WALUJ)	IntraState	16/07/2026	21:48	17/07/2026	08:59	HT	System OV.
BABHALESHWAR - PADGHE CKT - 2	IntraState	17/07/2026	10:15	17/07/2026	17:24	PO	1. For Dismantling of IPS Tube between 29C & 29D isolator for replacement of 29D Isolator 400kV BBLR -II H/t required for 04 hrs on dated 17.07.2026 and after IPS Tube removing 400kV BBLR -II will be taken on TBC 2.Replacement of 29 D Isolator under LES Scheme. 3. After replacement of 29D Isolator for reconnection of IPS tube between 29 C and 29 D isolator 400kV BBLR -II H/t required for 04 hrs on dated 25.07.2026.
BABHALESHWAR - PADGHE CKT - 2	IntraState	17/07/2026	10:15	17/07/2026	17:24	PO	For Dismantling of IPS Tube between 29C & 29D isolator for replacement of 29D Isolator 400kV BBLR -II H/t required for 04 hrs on dated 17.07.2026
LONIKAND - JEJURI CKT - 2	IntraState	17/07/2026	12:02	17/07/2026	18:10	PO	Replacement of old Disc Insulators With AF Long rod Insulators
KHADKA-AURANGABAD (WALUJ)	IntraState	17/07/2026	19:29		Continued.	HT	Over voltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	17/07/2026	04:24	17/07/2026	15:48	T	NDR Protection
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	17/07/2026	09:25	17/07/2026	19:39	EO	For Work of attending oil leakage from transformer body of 400/220KV, 3*167MVA ICT-I (RYB-Ph) Equipment & Respective photograph is attached herewith
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	17/07/2026	09:26		Continued.	EO	Work of attending oil leakage from transformer body
400 KV BR Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 17/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV LINE Outages/Trippings							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
BHUGAON - WARDHA (PG)	InterState	15/07/2026	22:38	16/07/2026	04:14	HT	HT for controlling od.
MAIN BUS - 2 @ TALEGAON (PG)	InterState	16/07/2026	11:01	16/07/2026	21:33	PO	POST OCC//AMP WORKS//Outage was approved on 04-07-2026 but not availed on real time due to ESD in 220KV Bus#1//RESCHEDULED.
WARDHA (PG) - BADNERA	InterState	16/07/2026	22:13	17/07/2026	08:09	HT	To control OD
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA DIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
DAHANU - VERSOVA	IntraState	16/07/2026	00:05	16/07/2026	06:03	PO	Modification in HT Line -MMRDA's Project Requirement under Metro Line-9
DAHANU - VERSOVA	IntraState	16/07/2026	00:05	16/07/2026	06:03	PO	Modification in HT Line -MMRDA's Project Requirement under Metro Line-9
TILLARI - AMONA LINE	IntraState	16/07/2026	07:42	16/07/2026	18:55	PO	For replacement of disc insulators with polymer insulators at critical tower locations in pollution zone near Amona s/s
JEJURI - KONDHWA	IntraState	16/07/2026	08:23	16/07/2026	11:50	EO	Removal of R,Y,B-ph jumps at Loc no.1 to remove the bunching between 220kV Jejuri & Kondhwa and 220kV Kondhwa & Nanded city lines.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 16/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 17/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NANDED CITY - GIS KONDHWA	IntraState	16/07/2026	08:24	16/07/2026	12:23	EO	Removal of R,Y,B-ph jumps at Loc no.1 to remove the bunching between 220kV Jejuri & Kondhwa and 220kV Kondhwa & Nanded city lines.
PEDAMBE-KALAMBANI(TSS)	IntraState	16/07/2026	10:19	16/07/2026	17:08	EO	Outage for replacement of flashover insulator string at Loc No- 108 Top ph
PANVEL TSS - TIMBER MARKET	IntraState	16/07/2026	10:58	16/07/2026	15:20	PO	Testing Work Card / SMPS replacement of Ashida Relay and bay Maintenance Work 0007
WADA - INOX	IntraState	16/07/2026	11:17	16/07/2026	17:15	EO	Rph CT replacement due to oil leakage problem.
DAHANU - VERSOVA	IntraState	16/07/2026	23:10	17/07/2026	17:24	PO	To facilitate the erection activities at Shahid Bhagat Singh Metro station
JAMBHUL - ANANDNAGAR	IntraState	17/07/2026	08:19	17/07/2026	21:46	PO	1)3 Nos. 220kV CT Replacement work at both End (in Anand Nagar bay at Jambhul & Anandnagar S/stn End). 2) Interequipment jumper conductor replacement work up to Bus under bay strengthening scheme at Jambhul End. 3) Removal and reconnection of Bus Jumper by Hotline Unit at Jambhul End
THEUR-PHURSUNGI CKT I	IntraState	17/07/2026	09:32	17/07/2026	18:09	PO	Half yearly maintenance and DT work
KHAREPATAN -PAWAS LINE	IntraState	17/07/2026	09:45	17/07/2026	18:19	PO	Outage tree cutting and flashover insulator strings replacement
ALEPHATA-PARGAON(KATHAPUR)	IntraState	17/07/2026	12:19	17/07/2026	16:34	PO	CT tan delta, CB CRM and timing and bay maintenance
BOMBAY DYEING - SAHARA	IntraState	17/07/2026	13:10	17/07/2026	13:10	EO	MFM meter replacement Code 0007
PADGHE - PAL DOMBIVALI	IntraState	17/07/2026	19:37		Continued.	T	Tripped On Distance Protection
PAL DOMBIVALI - PALAVA	IntraState	17/07/2026	19:37	17/07/2026	21:47	T	The Padghe-Pal line tripped on distance protection & 220kV Jambhul-Anandnagar line was under outage. Hence load affected at the Pal, Palava, and Anandnagar substations.
ANANDNAGAR - PALAVA	IntraState	17/07/2026	19:37	17/07/2026	21:47	T	The Padghe-Pal line tripped on distance protection & 220kV Jambhul-Anandnagar line was under outage. Hence load affected at the Pal, Palava, and Anandnagar substations.
JEJURI - KONDHWA	IntraState	17/07/2026	23:10		Continued.	EO	Replacement work of Y Ph CT of 220kV Kondhwa line bay due to High Tan delta values.
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/33 KV 50 MVA 2 PTR @ SHIRSUPHAL	IntraState	16/07/2026	10:08	16/07/2026	13:57	PO	1.To attend oil leakage of LV Bushings 2.TF Main tank oil top up work.
220/132KV 200MVA ICT 1 @ KURKUMBH	IntraState	16/07/2026	10:30	16/07/2026	13:17	PO	Diagnostic Testing Work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 17/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132KV 200MVA ICT 1 @ CHAKAN PHASE II	IntraState	16/07/2026	11:26	16/07/2026	19:37	PO	Completion of various balance works against scheme for augmentation of ICT-1 as follows- 1)Attending DC leakage in RTCC panel of 220/132/11 kV 200 MVA ICT-1 2)Replacement of non working fan no.10. (New fan motor of Marathon Make is received at site). 3)TDR 9 (for pump no. 3 and 4, contactor C21 and C22) and TDR4 (stand by Fan no.8) not working needs to be replaced. 4)Commissioning of Pradeep Make AVR relay.¿
220/132 KV 200MVA ICT 2 @ KURKUMBH	IntraState	16/07/2026	13:30	16/07/2026	17:50	PO	Diagnostic Testing Work
220/33 KV 50 MVA 1 PTR @ SHIRSUPHAL	IntraState	16/07/2026	14:38	16/07/2026	13:38	PO	TF MAIN TANK OIL TOP UP WORK
220/33KV 50MVA PTR 1 @ VITA	IntraState	17/07/2026	09:55	17/07/2026	17:23	PO	Diagnosing Testing Work Of LV Side VCB Of TF-I.
220/132 KV 200 MVA ICT 4 @ PHURSUNGI	IntraState	17/07/2026	10:21	17/07/2026	18:30	PO	Attending DC Leakage from NIFPS. and
220/132KV 100MVA ICT 2 @ KHAREPATAN	IntraState	17/07/2026	10:52	17/07/2026	15:46	PO	Faulty OC/EF relay Replacement and Testing
220/33KV 50MVA TF NO.2 @ SAYNE	IntraState	17/07/2026	11:21	17/07/2026	21:41	EO	Outage required for commission and Testing work of IED for 220/33 kV 50 MVA PTR 2
220 KV BUSBAR Outages/Trippings							
BUSBAR PROTECTION RELAY @ KARAD - I	IntraState	17/07/2026	10:40	17/07/2026	17:06	PO	To attend BB block error by OEM service engineer
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
WAGHIVALI - CHEMBUR	IntraState	12/07/2026	09:43	17/07/2026	17:02	PO	Project Work - Third party Tower erection in Chandak Project.
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage