

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/Aug/2026 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	153.985	2399.251	1) Gujrat	1.436	-13.606
2) Hydro	9.945	218.147	2) Madhya Pradesh	1.482	44.981
3) Gas	6.591	110.876	3) Chattisgarh	-0.580	11.450
Total MSPGCL	170.521	2728.274	4) Maharashtra	191.763	3089.125
B) 1) APLM	50.674	809.591	5) Goa (Amona)	-1.545	-22.754
2) JSWEL	20.732	393.445	Total	192.556	3109.196
3) VIPL	14.080	205.418	a) Mumbai Schedule	46.800	752.016
4) RPL(AMT)	31.361	428.895	b) Mumbai Drawl	49.531	793.172
5) SWPGPL	8.912	142.961	c) MSEDCL Bilateral *	122.948	2208.567
6) Other IPP	12.592	202.516	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	46.800	752.016
C) 1) TPCL Thermal	8.963	170.091	Include PX	0.000	-0.548
2) TPCL Hydro	5.328	85.920	Standby	0.000	0.000
3) TPCL Gas	3.032	51.650	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.280	140.583	1) MSEDCL	511.268	8184.936
D) STATE			2) Mumbai Discoms	74.134	1241.416
1) Thermal	308.579	4892.751	3) Other Discoms	14.036	234.742
(A1+C1+C4+(B1-B6))			TOTAL STATE	599.438	9661.094
2) Hydro (A2+C2)	15.273	304.067			
3) Gas (A3+B7+C3)	9.623	162.526			
4) Wind	47.953	774.148			
6) SOLAR	25.454	418.406			
TOTAL STATE	406.882	6551.898			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6005	6545	6622	6460
MSPGCL Hydro	730	355	677	286
MSPGCL Gas	274	272	273	276
MSPGCL Total Generation	7009	7172	7572	7022
Central Sector Receipt	10029	8728	8313	6190
WIND	1879	2284	2188	1956
CPP / IPP Thermal	5230	5558	6115	5639
CPP / IPP Gas	0	0	0	0
SOLAR	2504	2207	0	0
Exchange with Mumbai	-2628	-2609	-1870	-1473
MSEDCL DEMAND MET	23398	22709	21691	18847
Load Shedding	0	0	0	0
MSEDCL DEMAND	23398	22709	21691	18847
TPCL GENERATION	611	615	1125	614
AEML GENERATION	272	274	365	276
MUMBAI DEMAND	3511	3498	3360	2363
OTHER DISCOM DEMAND	625	631	627	487
STATE DEMAND MET	27534	26838	25678	21697
STATE DEMAND	27534	26838	25678	21697
Frequency (Hz)	49.94	49.96	50.04	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.28 Hz at 10.29 Hrs	49.79 Hz at 09.15 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 17/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.52	55.04	174	111
Unit 8	13.26	195.78	601	485
Unit 9	12.24	187.79	562	410
Unit 10	12.29	143.54	555	435
Total	41.31	582.16		
Bhusawal				
Unit 3	0.00	45.83	0	0
Unit 4	8.22	134.07	470	285
Unit 5	7.48	22.36	430	155
Unit 6	13.64	212.59	636	390
Total	29.34	414.84		
Parli				
Unit 6	3.92	65.92	195	143
Unit 7	3.50	62.44	184	112
Unit 8	3.72	68.89	188	144
Total	11.14	197.25		
Chandrapur				
Unit 3	3.28	49.84	164	122
Unit 4	3.19	45.87	167	119
Unit 5	0.00	87.55	0	0
Unit 6	0.00	128.01	0	0
Unit 7	6.85	10.47	353	204
Unit 8	8.98	132.05	412	300
Unit 9	9.77	123.39	472	287
Total	32.07	577.18		
Paras				
Unit 3	3.94	68.14	216	0
Unit 4	4.16	73.71	210	148
Total	8.10	141.86		
Khaparkheda				
Unit 1	2.80	48.42	150	0
Unit 2	2.90	39.20	166	97
Unit 3	3.42	54.56	165	128
Unit 4	3.76	57.00	185	129
Unit 5	10.34	149.84	455	335
Total	23.22	349.02		
Nasik				
Unit 3	2.98	43.11	131	116
Unit 4	2.99	52.62	134	118
Unit 5	2.82	41.21	127	110
Total	8.80	136.94		
Uran				
All Units	6.59	110.88	279	271
Total	6.59	110.88		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.49	4.78	22	10
Total	0.49	4.78		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.63	36.65	405	35
Stage 4	0.00	28.23	0	0
Stage 3	0.82	20.62	160	0
Total	2.45	85.50		
Hydro				
KDPH	0.43	6.08	18	18
VTRNA	0.44	9.01	59	0
TILLARI	0.43	7.08	61	0
BHIRA T.R.	0.42	6.83	80	0
SMLHY_PTN	5.59	92.42	241	225
GHATGHAR	0.18	11.23	125	0
Total	7.50	132.64		
Wind				
Total	47.95	774.15	0	0
Total	47.95	774.15		
CPP				
APML(Mus)	50.67	809.59	0	0
JSWEL(Mus)	20.73	393.44	0	0
VIPL(Mus)	14.08	205.42	0	0
RPLAMT-Mus	31.36	428.90	0	0
SWPGPL-Mus	8.91	142.96	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.26	73.40	210	150
Other(Mus)	1.61	27.27	0	0
JPL	5.77	86.44	267	166
VMEPL	0.00	0.00	0	0
LMEL	0.94	15.40	44	33
Total	138.35	2182.83		
SOLAR				
Total	25.45	418.41	0	0
Total	25.45	418.41		
Tata				
Trombay 5	6.49	118.57	402	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.78	30.23	109	62
Trombay 7B	1.25	21.42	62	49
TATA Hydro	5.33	85.92	402	73
Trombay 8	2.47	51.52	208	0
Total	17.32	307.66		
AEML				
DTPS U-1&2	7.28	140.58	462	271
Total	7.28	140.58		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	153.98	2399.25	MSPGCL Total	170.52	2728.27
			MSPGCL Thml+Gas	160.58	2510.13	Koyna 1,2 & 4 Total	1.63	64.88
			MSPGCL Hydro	9.94	218.15	State Total	406.88	6551.90

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 17/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6341	313	279	6933	1802	6066	0	0	6293	6346	-1626	18992	0	0	18992	2721	529	22242	49.98
2	6364	297	276	6937	1994	5835	0	0	6431	6248	-1571	18955	0	0	18955	2518	488	21961	49.98
3	6460	286	276	7022	1956	5639	0	0	6545	6190	-1473	18847	0	0	18847	2363	487	21697	49.97
4	6383	283	275	6941	1768	5527	0	0	6659	6752	-1387	19130	0	0	19130	2282	471	21883	49.93
5	6582	289	275	7146	1749	5989	0	0	6621	6748	-1367	19795	0	0	19795	2250	470	22515	49.97
6	6777	297	277	7351	1723	6423	0	0	7408	7409	-1486	20911	0	2	20911	2372	509	23792	50.02
7	6945	476	278	7699	1611	6382	0	258	8677	8854	-1632	22605	0	10	22605	2591	567	25763	50.01
8	6711	511	277	7499	1554	6206	0	840	8813	8922	-1889	22529	0	10	22529	2858	603	25990	50.02
9	6215	552	278	7045	1743	5773	0	1641	8993	9322	-2289	22607	0	10	22607	3200	628	26435	49.99
10	6005	730	274	7009	1879	5230	0	2504	9699	10029	-2628	23398	0	5	23398	3511	625	27534	49.94
11	6269	444	271	6984	2068	5255	0	3098	8966	8982	-2826	22954	0	5	22954	3704	607	27265	50.08
12	6177	308	272	6757	2307	5126	0	3552	8520	8506	-2828	22802	0	5	22802	3718	618	27138	50.00
13	5624	290	272	6186	2408	4865	0	3417	8659	8354	-2784	21824	0	5	21824	3641	622	26087	49.98
14	5574	300	275	6149	2202	4870	0	3259	8172	8380	-2623	21634	0	5	21634	3468	603	25705	49.99
15	6142	333	271	6746	2193	5008	0	2723	8283	8670	-2598	22131	0	5	22131	3470	612	26212	49.98
16	6545	355	272	7172	2284	5558	0	2207	9144	8728	-2609	22709	0	5	22709	3498	631	26838	49.96
17	6563	362	272	7197	2300	5692	0	1296	9319	9146	-2532	22476	0	4	22476	3485	623	26584	50.01
18	6510	553	274	7337	2071	5990	0	619	8935	9033	-2344	22076	0	0	22076	3449	630	26155	49.98
19	6592	657	273	7522	2104	6041	0	40	9204	8440	-2158	21342	0	0	21342	3384	647	25373	50.05
20	6622	677	273	7572	2188	6115	0	0	8996	8313	-1870	21691	0	0	21691	3360	627	25678	50.04
21	6511	624	275	7410	2046	6151	0	0	8026	7778	-1660	21108	0	0	21108	3226	617	24951	50.01
22	6547	381	275	7203	1932	6209	0	0	7790	7732	-1739	20723	0	0	20723	3107	614	24444	50.02
23	6858	329	275	7462	2056	6268	0	0	7439	7121	-1811	20510	0	0	20510	3014	586	24110	49.99
24	6668	298	276	7242	2015	6133	0	0	7183	6553	-1801	19521	0	0	19521	2944	621	23086	50.01
MUs	153.98	9.95	6.59	170.52	47.95	138.35	0.00	25.45	194.78	192.56	-49.53	511.27	0.00	0.07	511.27	74.13	14.04	599.44	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

DUE TO 132/33 KV ,50 MVA,T/F NO 3 HV CB PROBLEAM T/F NO.4 25 MVA OVERLOAD

Maximum Demand scenario for the date 17/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27534 MW	23398 MW	3718 MW
10 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 18/Aug/2026

Position as on 6.30 Hrs of 19/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
Total Capacity MSPGCL		80						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		875						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 5	500	12/08/2026	01:14	19/08/2026	08:58	MAIN TURBINE OVER-SPEED PROTECTION	19/08/2026
MSPGCL	Chandrapur Unit 6	500	16/08/2026	07:20	18/08/2026	08:08	Boiler Tube Leakage	18/08/2026
MSPGCL	Chandrapur Unit 6	500	18/08/2026	10:18	18/08/2026	12:02	Drum level low	
MSPGCL	Koyna STG-IV Unit-2	250	18/08/2026	10:20	18/08/2026	16:40	outage is availed for the work of installation, commissioning & testing of Cooling water pumps 05 Nos & Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-3	250	18/08/2026	10:20	18/08/2026	16:40	outage is availed for the work of installation, commissioning & testing of Cooling water pumps 05 Nos & Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-4	250	18/08/2026	10:20	18/08/2026	16:40	outage is availed for the work of installation, commissioning & testing of Cooling water pumps 05 Nos & Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-1	250	18/08/2026	10:20	18/08/2026	16:40	outage is availed for the work of installation, commissioning & testing of Cooling water pumps 05 Nos & Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Khaparkheda Unit 4	210	18/08/2026	18:47	18/08/2026	23:16	PROCESSING CARD FAILURE	
MSPGCL	Chandrapur Unit 3	210	18/08/2026	19:36	18/08/2026	22:25	Drum level low	19/08/2026
Total Capacity MSPGCL		325						

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Aug/2026

Position as on 6.30 Hrs of 19/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	JSW (J) U4	300	17/08/2026	08:48	18/08/2026	17:08	Withdrawn due to ACW Duct Leakage.	18/08/2026
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	14/08/2026	23:03		Continued.	Zero schedule due to low demand	
Total Capacity MSPGCL		426						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		426						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 18/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 2	IntraState	17/08/2026	17:53	17/08/2026	21:21	T	HVDC Pole-2 tripped at Padghe end. DC Differential current trip -Z at Padghe end.
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	18/08/2026	15:24	18/08/2026	17:05	EO	For venting of air of Pole 1 B Phase Converter transformer after 8 hours of Charging
400 KV MAINBAY Outages/Trippings							
MAIN BAY (405) OF KHADKA CKT - 1 @ DEEPNAGAR	IntraState	18/08/2026	13:06	18/08/2026	14:14	EO	Low SF-6 indication appeared on Scada for B phase Main C.B. of 400 KV Khadka -1 Main bay so For refilling the SF-6 gas up to required level. The Main CB will be OFF while Khadka 1 Line will be in service through Tie breaker (406)
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
CHANDRAPUR - BHADRAVATI CKT - 4	InterState	18/08/2026	10:14	18/08/2026	17:16	PO	WORK AT BHADRAVATI END.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2026	20:22	17/08/2026	07:44	HT	OV.
JAIGAD - KARAD CKT - 2	IntraState	14/08/2026	22:07	18/08/2026	11:28	HT	Over voltage.
KHARGHAR - TALEGAON (PG)	IntraState	17/08/2026	09:06	17/08/2026	18:35	PO	Replacement of old Disc Insulators With AF Long rod Insulators
KHADKA-AURANGABAD (WALUJ)	IntraState	17/08/2026	22:01	18/08/2026	08:47	HT	Overvoltage
KHARGHAR - TALEGAON (PG)	IntraState	18/08/2026	09:24	18/08/2026	19:21	PO	Replacement of old Disc Insulators With AF Long rod Insulators
CHANDRAPUR-PARLI CKT-3	IntraState	18/08/2026	11:27	18/08/2026	16:29	PO	(1) Hardware tightening, fitting & string replacement work
JAIGAD - KARAD CKT - 2	IntraState	18/08/2026	13:03			T	Tripped on overvoltage.
KHADKA-AURANGABAD (WALUJ)	IntraState	18/08/2026	21:26			HT	O/V.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	IntraState	17/08/2026	12:01	17/08/2026	16:54	PO	Spare ICT unit Aircell leakage attending work by agency. (Spare ICT is in service through RRS mode)
400 KV BUSBAR Outages/Trippings							
AUXILLARY BUS@ DHULE	InterState	18/08/2026	10:10	18/08/2026	18:15	EO	220KV DHULE-MALEGAON LINE HPC WORK IS GOING ON AND IN THE YARD OF 220KV, FOR REPLACEMENT OF EXECTING STUB BUS CONDUCTOR WITH HPC CONDUCTOR IN 220KV MALEGAON BAY. WHICH IS ALREADY UNDER OUTAGE.
400 KV BR Outages/Trippings							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 18/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV TBC Outages/Trippings							
TBC @ BIDRI	IntraState	17/08/2026	10:17	17/08/2026	14:23	PO	Quarterly maintenance work
220 KV MAINBAY Outages/Trippings							
BUS SECTION BREAKER @ TROMBAY	IntraState	18/08/2026	13:35		Continued.	EO	Heavy oil leakage from the B phase CT stud (TIE-1 side)
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
GT - 5 @ EKLARE (GCR)	IntraState	23/02/2026	00:39		Continued.	EO	Y Phase CT P2 stud oil leakage attending work.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHVAR-PANDHURNA	IntraState	11/07/2026	08:02	18/08/2026	09:49	HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 18/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
URAN - APTA 3	IntraState	17/08/2026	09:45	17/08/2026	20:13	PO	Insulator replacement work under Scheme
NEW KOYNA - NIWALI	IntraState	17/08/2026	10:05	17/08/2026	18:51	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
MIRAJ - KADEGAON	IntraState	17/08/2026	10:19	17/08/2026	12:09	PO	Diagnostic testing work.
MIRAJ - MHAISHAL	IntraState	17/08/2026	12:10	17/08/2026	13:11	PO	Diagnostic testing work.
TROMBAY CARNAC - 6	IntraState	18/08/2026	08:20	18/08/2026	11:42	EO	Attending hot spot(122 degree Cel) at Trombay Gantry
URAN - APTA 3	IntraState	18/08/2026	09:54	18/08/2026	20:02	PO	Insulator replacement work under Scheme
DAHANU - GHODBUNDER CKT - 1	IntraState	18/08/2026	10:24	18/08/2026	12:30	EO	for Repositioning of Pilot Insulator at LS12
TROMBAY MSETCL TIE - 2	IntraState	18/08/2026	15:40	18/08/2026	16:15	EO	Removal of bird string from H-Gantry insulator
KALMESHWAR-PANDHURNA	IntraState	18/08/2026	19:16			HT	H/T AT PANDHURNA END.
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22KV 50MVA PTR 1@BHOSARI	IntraState	12/08/2026	22:15	17/08/2026	07:52	PO	Replacement of 220/22 kv 50 MVA T/f No Sr, No 6298/01 Make: BBL by 220/22KV 80MVA Make: APEX (Repaired by Set On Site) Tf Sr. No. T950G/02
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	16/08/2026	04:27			T	Fire
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	IntraState	17/08/2026	13:20	17/08/2026	13:56	PO	Diagnostic Testing Work
220/132-110KV 200MVA ICT 2 @ MIRAJ	IntraState	17/08/2026	15:58	17/08/2026	17:08	PO	Diagnostic Testing work.
220/33KV 50MVA PTR 3 @ WATHAR	IntraState	17/08/2026	16:56	17/08/2026	21:50	T	Tripped due to 33/0.4kv STN T/F Y-ph Bushing fail.
220/33KV 25MVA PTR 1 @ NEW KOYNA	IntraState	18/08/2026	09:11	18/08/2026	19:37	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
220/132-110/11KV 200MVA ICT 3 @ MIRAJ	IntraState	18/08/2026	10:03	18/08/2026	15:23	PO	Quarterly maintenance work. Alignment work of LV Aux bus Isolator. HV & LV CB CRM & timing work.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kv GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 18/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage