

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 17/Jul/2026 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	162.293	2403.706	1) Gujrat	1.412	-6.877
2) Hydro	23.937	198.484	2) Madhya Pradesh	4.667	50.431
3) Gas	6.510	109.284	3) Chattisgarh	0.710	5.570
Total MSPGCL	192.740	2711.474	4) Maharashtra	198.907	2745.998
B) 1) APMIL	55.058	903.106	5) Goa (Amona)	-0.996	-20.158
2) JSWEL	19.558	308.564	Total	204.700	2774.964
3) VIPL	12.973	212.973	a) Mumbai Schedule	46.588	760.478
4) RPL(AMT)	25.562	414.399	b) Mumbai Drawl	48.977	799.049
5) SWPGPL	8.787	164.046	c) MSEDCL Bilateral *	120.588	2102.072
6) Other IPP	15.666	225.551	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	46.588	760.478
C) 1) TPCL Thermal	13.753	180.406	Include PX	0.000	0.000
2) TPCL Hydro	5.075	63.353	Standby	0.000	0.000
3) TPCL Gas	3.175	51.178	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.757	148.667	1) MSEDCL	536.350	8099.803
D) STATE			2) Mumbai Discoms	80.737	1242.653
1) Thermal	323.407	4961.418	3) Other Discoms	13.910	229.691
(A1+C1+C4+(B1-B6))			TOTAL STATE	630.997	9572.147
2) Hydro (A2+C2)	29.012	261.837			
3) Gas (A3+B7+C3)	9.685	160.462			
4) Wind	39.775	999.633			
6) SOLAR	24.418	413.833			
TOTAL STATE	426.297	6797.183			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6836	6800	7059	6869
MSPGCL Hydro	625	415	348	1997
MSPGCL Gas	259	257	262	265
MSPGCL Total Generation	7720	7472	7669	9131
Central Sector Receipt	10305	9950	8948	6393
WIND	1175	2311	2325	1366
CPP / IPP Thermal	5853	5173	6059	6080
CPP / IPP Gas	0	0	0	0
SOLAR	2549	1939	68	0
Exchange with Mumbai	-2501	-2912	-2143	-1173
MSEDCL DEMAND MET	24479	23315	22286	21312
Load Shedding	0	0	0	0
MSEDCL DEMAND	24479	23315	22286	21312
TPCL GENERATION	745	575	1138	1075
AEML GENERATION	403	276	364	487
MUMBAI DEMAND	3649	3763	3645	2735
OTHER DISCOM DEMAND	622	618	640	485
STATE DEMAND MET	28750	27696	26571	24532
STATE DEMAND	28750	27696	26571	24532
Frequency (Hz)	49.89	50.01	50.03	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.32 Hz at 08:01 Hrs	49.67 Hz at 09:46 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 17/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.49	55.24	185	115
Unit 8	12.09	156.90	555	372
Unit 9	12.20	191.71	555	370
Unit 10	11.90	187.50	525	390
Total	39.68	591.35		
Bhusawal				
Unit 3	3.82	46.34	180	130
Unit 4	10.38	140.18	485	290
Unit 5	0.00	33.86	0	0
Unit 6	13.35	159.83	613	371
Total	27.55	380.21		
Parli				
Unit 6	4.98	69.31	243	143
Unit 7	4.62	67.04	227	144
Unit 8	5.10	73.94	235	144
Total	14.70	210.29		
Chandrapur				
Unit 3	3.38	49.17	158	119
Unit 4	2.83	45.95	136	88
Unit 5	8.56	123.17	395	285
Unit 6	8.64	110.12	425	285
Unit 7	0.00	27.69	0	0
Unit 8	9.30	141.93	432	300
Unit 9	9.49	146.33	447	290
Total	42.19	644.36		
Paras				
Unit 3	3.77	67.56	223	0
Unit 4	4.77	69.05	221	146
Total	8.54	136.62		
Khaparkheda				
Unit 1	3.14	53.36	150	115
Unit 2	3.12	51.80	163	104
Unit 3	3.37	56.90	159	128
Unit 4	0.00	0.00	0	0
Unit 5	10.32	164.77	470	320
Total	19.95	326.83		
Nasik				
Unit 3	3.03	27.50	134	119
Unit 4	3.50	37.14	164	123
Unit 5	3.16	49.41	143	116
Total	9.69	114.04		
Uran				
All Units	6.51	109.28	354	255
Total	6.51	109.28		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.17	1.39	17	0
Total	0.17	1.39		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	5.16	31.81	560	40
Stage 4	8.58	44.11	1010	0
Stage 3	3.58	24.30	240	0
Total	17.33	100.22		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.22	5.29	60	0
TILLARI	0.00	4.82	0	0
BHIRA T.R.	0.40	6.01	80	0
SMLHY_PTN	5.06	71.84	230	193
GHATGHAR	0.94	10.30	125	0
Total	6.61	98.26		
Wind				
Total	39.78	999.63	0	0
Total	39.78	999.63		
CPP				
APML(Mus)	55.06	903.11	0	0
JSWEL(Mus)	19.56	308.56	0	0
VIPL(Mus)	12.97	212.97	0	0
RPLAMT-Mus	25.56	414.40	0	0
SWPGPL-Mus	8.79	164.05	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.95	89.22	270	165
Other(Mus)	1.70	27.24	0	0
JPL	6.06	92.84	276	174
Total	135.64	2212.39		
SOLAR				
Total	24.42	413.83	0	0
Total	24.42	413.83		
Tata				
Trombay 5	9.11	118.44	462	257
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.88	29.87	106	58
Trombay 7B	1.29	21.31	62	48
TATA Hydro	5.08	63.35	398	54
Trombay 8	4.64	61.97	238	128
Total	22.00	294.94		
AEML				
DTPS U-1&2	9.76	148.67	488	272
Total	9.76	148.67		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	162.29	2403.71	MSPGCL Total	192.74	2711.47
			MSPGCL Thml+Gas	168.80	2512.99	Koyna 1,2 & 4 Total	13.75	75.92
			MSPGCL Hydro	23.94	198.48	State Total	426.30	6797.18

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 17/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7239	1965	265	9469	1534	6089	0	0	6270	6666	-1575	21630	0	0	21630	3183	553	25366	50.00
2	7033	1943	264	9240	1475	6064	0	0	6128	6410	-1363	21316	0	0	21316	2941	510	24767	50.03
3	6869	1997	265	9131	1366	6080	0	0	6152	6393	-1173	21308	0	0	21308	2735	489	24532	49.97
4	6895	2006	264	9165	1423	6154	0	0	6224	6430	-1066	21629	0	0	21629	2606	477	24712	50.01
5	6848	1989	265	9102	1288	6180	0	0	6168	7088	-1038	22130	0	0	22130	2557	490	25177	49.91
6	7004	2000	354	9358	1094	6235	0	0	6933	7551	-1147	22567	100	0	22667	2636	524	25827	49.89
7	7070	1982	335	9387	912	6214	0	265	7144	8025	-1267	22976	150	0	23126	2765	560	26451	49.93
8	7054	1192	329	8575	877	6182	0	1019	7547	8413	-1495	22985	0	0	22985	2999	586	26570	50.10
9	6968	721	261	7950	895	6048	0	1707	8655	9395	-1984	23414	0	0	23414	3333	597	27344	50.06
10	6836	625	259	7720	1175	5853	0	2549	10450	10305	-2501	24475	0	0	24475	3649	626	28750	49.89
11	6113	601	257	6971	1388	4983	0	3092	11668	11081	-2961	23950	0	0	23950	3854	604	28408	49.90
12	5449	534	255	6238	1588	4498	0	3239	11843	11756	-3318	23379	0	0	23379	4144	622	28145	50.03
13	5328	518	258	6104	1729	4333	0	3248	11021	11288	-3264	22818	0	0	22818	4113	620	27551	50.03
14	5702	468	259	6429	1997	4452	0	2973	10133	9413	-3014	21662	0	0	21662	3867	588	26117	50.07
15	5990	411	258	6659	2269	4689	0	2488	10415	10212	-2898	22831	0	0	22831	3781	588	27200	50.02
16	6800	415	257	7472	2311	5173	0	1939	9999	9950	-2912	23311	0	0	23311	3763	622	27696	50.01
17	7053	337	260	7650	2256	5548	0	1226	10224	9934	-2827	23167	0	0	23167	3745	620	27532	50.00
18	6918	305	261	7484	2186	5752	0	605	9684	9676	-2559	22515	0	0	22515	3678	629	26822	50.01
19	7059	348	262	7669	2325	6059	0	68	8738	8948	-2143	22281	0	0	22281	3645	644	26571	50.03
20	7164	541	263	7968	2239	6197	0	0	8263	7800	-1845	21737	0	0	21737	3560	622	25919	49.95
21	7238	451	264	7953	2009	6135	0	0	7619	7473	-1741	21213	0	0	21213	3405	616	25234	49.95
22	7299	368	264	7931	1864	6173	0	0	6854	6842	-1664	20558	0	0	20558	3312	588	24458	49.99
23	7185	1230	265	8680	1824	6217	0	0	6598	6907	-1632	21416	0	0	21416	3247	580	25243	49.94
24	7179	990	266	8435	1751	6296	0	0	6709	6744	-1590	21082	0	0	21082	3219	554	24855	50.00
MUs	162.29	23.94	6.51	192.74	39.78	137.60	0.00	24.42	201.44	204.70	-48.98	536.35	0.25	0.00	536.60	80.74	13.91	631.25	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 17/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
28750 MW	24475 MW	4144 MW
10 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 17/Jul/2026

Position as on 6.30 Hrs of 18/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28		Continued.	COH	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1290						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1425						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Paras Unit 3	250	17/07/2026	01:36	17/07/2026	04:30	Furnace Pressure High	
MSPGCL	Bhusawal Unit 6	660	18/07/2026	18:11	18/07/2026	20:58	TRIPPRD ON ECONOMIZER FLOW LOW.	18/07/2026
Total Capacity MSPGCL		245						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	RPL(AMT) U-4	270	03/07/2026	11:30	17/07/2026	21:40	FD Fan Problem.	17/07/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	Adani U-5	660	13/07/2026	01:30	18/07/2026	16:57	APH-A Gear box abnormal sound and high vibration	18/07/2026
IPP	VMEPL Unit 2	60	16/07/2026	13:02	17/07/2026	13:19	DCC problem	
Total Capacity IPP		330						
Total Capacity FORCED OUTAGE		575						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	27/06/2026	06:38	17/07/2026	05:20	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	15/07/2026	07:30		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	17/07/2026	07:56		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 17/Jul/2026

Position as on 6.30 Hrs of 18/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 18/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	15/07/2026	08:54			T	Kept hand tripped at waluj end to control line loading of talegaon pg chakan ckt.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	16/07/2026	21:48	17/07/2026	08:59	HT	System OV.
BABHALESHWAR - PADGHE CKT - 2	IntraState	17/07/2026	10:15	17/07/2026	17:24	PO	For Dismantling of IPS Tube between 29C & 29D isolator for replacement of 29D Isolator 400kv BBLR -II H/t required for 04 hrs on dated 17.07.2026
BABHALESHWAR - PADGHE CKT - 2	IntraState	17/07/2026	10:15	17/07/2026	17:24	PO	1. For Dismantling of IPS Tube between 29C & 29D isolator for replacement of 29D Isolator 400kv BBLR -II H/t required for 04 hrs on dated 17.07.2026 and after IPS Tube removing 400kv BBLR -II will be taken on TBC 2.Replacement of 29 D Isolator under LES Scheme. 3. After replacement of 29D Isolator for reconnection of IPS tube between 29 C and 29 D isolator 400kv BBLR -II H/t required for 04 hrs on dated 25.07.2026.
LONIKAND - JEJURI CKT - 2	IntraState	17/07/2026	12:02	17/07/2026	18:10	PO	Replacement of old Disc Insulators With AF Long rod Insulators
KHADKA-AURANGABAD (WALUJ)	IntraState	17/07/2026	19:29	18/07/2026	08:31	HT	Over voltage
LONIKAND 2 - KARJAT CKT - 2	IntraState	18/07/2026	03:48	18/07/2026	12:13	T	Tripped On Distance Protection
LONIKAND 2 - KARJAT CKT - 1	IntraState	18/07/2026	13:08	18/07/2026	12:13	PO	Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators
KHADKA-AURANGABAD (WALUJ)	IntraState	18/07/2026	19:37		Continued.	HT	Over voltage
KORADI - KHAPERKHEDA CKT - 2	IntraState	18/07/2026	21:13			EO	Emergency Shifting of 400 kv KHAPARKHEDA LINE ON 400 KV TBC BAY AT 400 KV KORADI 1 S/S DUE TO HOTSPOT OBSERVED ON 29 R PG Isolator
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	17/07/2026	04:24	17/07/2026	15:48	T	NDR Protection
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	17/07/2026	09:25	17/07/2026	19:39	EO	For Work of attending oil leakage from transformer body of 400/220KV, 3*167MVA ICT-I (RYB-Ph) Equipment & Respective photograph is attached herewith
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	17/07/2026	09:26	18/07/2026	19:39	EO	Work of attending oil leakage from transformer body

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 17/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 18/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 500MVA ICT - 2 @ DEEPNAGAR	IntraState	18/07/2026	09:42	18/07/2026	17:30	EO	Emergency outage is required Work of attending oil leakage of transformer body of 400/220KV, 3*167MVA ICT-II(RYB-Ph) Equipment .
400 KV BR Outages/Tripping							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Tripping							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	18/07/2026	16:58	18/07/2026	17:57	T	Auxillary Power Supply Failure at Kudus
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV LINE Outages/Tripping							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
WARDHA (PG) - BADNERA	InterState	16/07/2026	22:13	17/07/2026	08:09	HT	To control OD
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
DAHANU - VERSOVA	IntraState	16/07/2026	23:10	17/07/2026	17:24	PO	To facilitate the erection activities at Shahid Bhagat Singh Metro station
JAMBHUL - ANANDNAGAR	IntraState	17/07/2026	08:19	17/07/2026	21:46	PO	1)3 Nos. 220kV CT Replacement work at both End (in Anand Nagar bay at Jambhul & Anandnagar S/stn End). 2) Interequipment jumper conductor replacement work up to Bus under bay strengthening scheme at Jambhul End. 3) Removal and reconnection of Bus Jumper by Hotline Unit at Jambhul End

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 18/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
THEUR-PHURSUNGI CKT I	IntraState	17/07/2026	09:32	17/07/2026	18:09	PO	Half yearly maintenance and DT work
KHAREPATAN -PAWAS LINE	IntraState	17/07/2026	09:45	17/07/2026	18:19	PO	Outage tree cutting and flashover insulator strings replacement
ALEPHATA-PARGAON(KATHAPUR)	IntraState	17/07/2026	12:19	17/07/2026	16:34	PO	CT tan delta, CB CRM and timing and bay maintenance
BOMBAY DYEING - SAHARA	IntraState	17/07/2026	13:10	17/07/2026	13:10	EO	MFM meter replacement Code 0007
PAL DOMBIVALI - PALAVA	IntraState	17/07/2026	19:37	17/07/2026	21:47	T	The Padghe-Pal line tripped on distance protection & 220kV Jambhul-Anandnagar line was under outage. Hence load affected at the Pal, Palava, and Anandnagar substations.
ANANDNAGAR - PALAVA	IntraState	17/07/2026	19:37	17/07/2026	21:47	T	The Padghe-Pal line tripped on distance protection & 220kV Jambhul-Anandnagar line was under outage. Hence load affected at the Pal, Palava, and Anandnagar substations.
PADGHE - PAL DOMBIVALI	IntraState	17/07/2026	19:37	18/07/2026	01:45	T	Tripped On Distance Protection
JEJURI - KONDHWA	IntraState	17/07/2026	23:10	18/07/2026	03:05	EO	Replacement work of Y Ph CT of 220kV Kondhwa line bay due to High Tan delta values.
TILLARI - AMONA LINE	IntraState	18/07/2026	07:29	18/07/2026	17:00	PO	For replacement of disc insulators with polymer insulators at critical tower locations in pollution zone near Amona s/s
CHINCHWAD 2 - FLAGSHIP	IntraState	18/07/2026	08:26		Continued.	PO	Stringing of conductor on Newly erected Monopole T.L. No. 14A,14B & 15
CHINCHWAD 2 - PARVATI	IntraState	18/07/2026	08:36		Continued.	PO	Stringing of conductor on Newly erected Monopole T.L. No. 14A,14B & 15
KHAREPATAN -PAWAS LINE	IntraState	18/07/2026	10:27	18/07/2026	19:28	PO	Flashover insulator strings replacement
LAMBOTI -SOLAPUR 2(BALE) CKT-2	IntraState	18/07/2026	10:38	18/07/2026	13:17	PO	Disconnection of 220kV PT jump for dismentling of RCC structure.
MAIN BUS - 1 @ AAREY	IntraState	18/07/2026	10:39	18/07/2026	14:25	PO	Checking of SF6 Gas Pressure guage
NEW KOYNA - PEDAMBE	IntraState	18/07/2026	16:09	18/07/2026	17:41	T	Distance Protection
KATHAPUR - KHED CITY	IntraState	18/07/2026	19:06		Continued.	T	Distance Protection
KATHAPUR - KHED CITY	IntraState	18/07/2026	22:21		Continued.	EO	for Replacement of B phase string f 220kV Khedcity - katahapur line at T.loc no 13.
DAHANU - VERSOVA	IntraState	18/07/2026	23:00		Continued.	PO	To facilitate the erection activities at Shahid Bhagat Singh Metro station
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/33KV 50MVA PTR 1 @ VITA	IntraState	17/07/2026	09:55	17/07/2026	17:23	PO	Diagnosing Testing Work Of LV Side VCB Of TF-I.
220/132 KV 200 MVA ICT 4 @ PHURSUNGI	IntraState	17/07/2026	10:21	17/07/2026	18:30	PO	Attending DC Leakage from NIFPS. and
220/132KV 100MVA ICT 2 @ KHAREPATAN	IntraState	17/07/2026	10:52	17/07/2026	15:46	PO	Faulty OC/EF relay Replacement and Testing
220/33KV 50MVA TF NO.2 @ SAYNE	IntraState	17/07/2026	11:21	17/07/2026	21:41	EO	Outage required for commission and Testing work of IED for 220/33 kV 50 MVA PTR 2
220/132 KV 200 MVA ICT NO 1 @ PARVATI	IntraState	18/07/2026	11:37	18/07/2026	13:35	PO	To attend DC leakage from CTR

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 17/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 18/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	18/07/2026	15:16	18/07/2026	17:10	PO	For Isolator 'C' taken in service after completion of conversion of RCC to Lattice structure.
220/100 KV 200 MVA ICT 4 @ PADGHE	IntraState	18/07/2026	17:39	18/07/2026	21:17	EO	To attend hotspot on Y ph CT
220 KV BUSBAR Outages/Trippings							
BUSBAR PROTECTION RELAY @ KARAD - I	IntraState	17/07/2026	10:40	17/07/2026	17:06	PO	To attend BB block error by OEM service engineer
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
WAGHIVALI - CHEMBUR	IntraState	12/07/2026	09:43	17/07/2026	17:02	PO	Project Work - Third party Tower erection in Chandak Project.
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.
KARANJADE - WAGHIVALI CKT - 1	IntraState	18/07/2026	15:36	18/07/2026	21:55	PO	Breaker protection testing

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage