

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 18/Aug/2026 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	156.790	2556.041	1) Gujrat	4.320	-9.286
2) Hydro	11.079	229.226	2) Madhya Pradesh	1.938	46.919
3) Gas	6.557	117.433	3) Chattisgarh	-0.270	11.180
Total MSPGCL	174.426	2902.700	4) Maharashtra	184.669	3273.794
B) 1) APLM	52.398	861.989	5) Goa (Amona)	-1.772	-24.526
2) JSWEL	18.176	411.621	Total	188.885	3298.081
3) VIPL	13.571	218.989	a) Mumbai Schedule	46.276	798.291
4) RPL(AMT)	31.077	459.972	b) Mumbai Drawl	49.342	842.514
5) SWPGPL	8.810	151.771			
6) Other IPP	12.513	215.029	c) MSEDCL Bilateral *	119.872	2328.439
7) PGPL	0.000	0.000	Include PX	0.000	0.000
C) 1) TPCL Thermal	11.042	181.133	d) Mumbai Bilateral *	46.276	798.291
2) TPCL Hydro	4.904	90.824	Include PX	0.000	-0.548
3) TPCL Gas	2.969	54.619	Standby	0.000	0.000
4) AEML Thermal	7.542	148.125			
D) STATE			H) ENERGY CATERED (MUs)		
1) Thermal (A1+C1+C4+(B1-B6))	311.919	5204.670	1) MSEDCL	509.906	8694.842
2) Hydro (A2+C2)	15.983	320.050	2) Mumbai Discoms	75.799	1317.215
3) Gas (A3+B7+C3)	9.526	172.052	3) Other Discoms	14.338	249.080
4) Wind	48.946	823.094			
6) SOLAR	24.784	443.190	TOTAL STATE	600.043	10261.137
TOTAL STATE	411.158	6963.056			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5745	6373	7232	6431
MSPGCL Hydro	311	442	1662	294
MSPGCL Gas	275	267	277	277
MSPGCL Total Generation	6331	7082	9171	7002
Central Sector Receipt	9908	8787	7779	6122
WIND	2243	2409	1987	2109
CPP / IPP Thermal	4753	5170	6414	5962
CPP / IPP Gas	0	0	0	0
SOLAR	2847	1622	0	0
Exchange with Mumbai	-2831	-2616	-1876	-1498
MSEDCL DEMAND MET	22582	21810	22815	19201
Load Shedding	0	0	0	0
MSEDCL DEMAND	22582	21810	22815	19201
TPCL GENERATION	629	679	1225	644
AEML GENERATION	272	275	384	274
MUMBAI DEMAND	3732	3570	3485	2416
OTHER DISCOM DEMAND	669	644	660	496
STATE DEMAND MET	26983	26024	26960	22113
STATE DEMAND	26983	26024	26960	22113
Frequency (Hz)	49.96	49.88	49.96	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.18 Hz at 18:03 Hrs	49.6 Hz at 17:41 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 18/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.27	58.31	169	101
Unit 8	12.13	207.92	604	366
Unit 9	11.46	199.25	530	375
Unit 10	11.10	154.64	520	380
Total	37.96	620.12		
Bhusawal				
Unit 3	0.00	45.83	0	0
Unit 4	8.67	142.74	475	285
Unit 5	8.64	31.00	490	285
Unit 6	12.59	225.18	622	380
Total	29.90	444.74		
Parli				
Unit 6	3.91	69.83	191	143
Unit 7	3.83	66.27	191	130
Unit 8	4.01	72.90	217	146
Total	11.75	209.00		
Chandrapur				
Unit 3	2.75	52.59	174	0
Unit 4	3.08	48.95	155	104
Unit 5	0.00	87.55	0	0
Unit 6	4.76	132.76	455	0
Unit 7	7.85	18.32	400	280
Unit 8	9.33	141.39	453	290
Unit 9	9.22	132.60	456	288
Total	36.99	614.17		
Paras				
Unit 3	4.39	72.54	217	149
Unit 4	4.47	78.18	240	145
Total	8.86	150.72		
Khaparkheda				
Unit 1	3.14	51.56	155	110
Unit 2	2.74	41.95	140	86
Unit 3	3.58	58.14	181	120
Unit 4	2.79	59.79	163	0
Unit 5	10.07	159.91	460	300
Total	22.32	371.35		
Nasik				
Unit 3	3.06	46.16	141	120
Unit 4	3.10	55.72	145	117
Unit 5	2.85	44.06	130	106
Total	9.00	145.94		
Uran				
All Units	6.56	117.43	279	260
Total	6.56	117.43		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.50	5.29	23	20
Total	0.50	5.29		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.26	37.90	180	40
Stage 4	1.04	29.28	742	0
Stage 3	0.93	21.55	160	0
Total	3.23	88.73		
Hydro				
KDPH	0.43	6.52	18	18
VTRNA	0.31	9.32	60	0
TILLARI	0.44	7.52	62	0
BHIRA T.R.	0.36	7.19	80	0
SMLHY_PTN	5.63	98.05	240	213
GHATGHAR	0.67	11.89	125	0
Total	7.85	140.49		
Wind				
Total	48.95	823.09	0	0
Total	48.95	823.09		
CPP				
APML(Mus)	52.40	861.99	0	0
JSWEL(Mus)	18.18	411.62	0	0
VIPL(Mus)	13.57	218.99	0	0
RPLAMT-Mus	31.08	459.97	0	0
SWPGPL-Mus	8.81	151.77	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.52	77.92	269	150
Other(Mus)	1.56	28.83	0	0
JPL	5.52	91.96	275	152
VMEPL	0.00	0.00	0	0
LMEL	0.92	16.32	43	28
Total	136.54	2319.37		
SOLAR				
Total	24.78	443.19	0	0
Total	24.78	443.19		
Tata				
Trombay 5	7.33	125.90	472	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.72	31.95	108	58
Trombay 7B	1.25	22.67	62	48
TATA Hydro	4.90	90.82	389	78
Trombay 8	3.71	55.23	236	129
Total	18.92	326.58		
AEML				
DTPS U-1&2	7.54	148.12	471	271
Total	7.54	148.12		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	156.79	2556.04	MSPGCL Total	174.43	2902.70
			MSPGCL Thml+Gas	163.35	2673.47	Koyna 1,2 & 4 Total	2.30	67.18
			MSPGCL Hydro	11.08	229.23	State Total	411.16	6963.06

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 18/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	*Trans mission Constr aint					
1	6444	296	278	7018	2255	6039	0	0	6699	6503	-1718	19551	0	0	19551	2784	546	22881	49.93
2	6500	304	277	7081	2171	5985	0	0	6373	6247	-1633	19325	0	0	19325	2572	525	22423	50.01
3	6431	294	277	7002	2109	5962	0	0	6341	6122	-1498	19201	0	0	19201	2416	496	22113	49.99
4	6564	302	276	7142	2158	6054	0	0	6288	6244	-1421	19699	0	0	19699	2307	479	22484	49.99
5	6708	301	276	7285	1943	6147	0	0	6679	6562	-1400	20055	0	0	20055	2276	482	22813	50.01
6	6845	302	274	7421	1993	6110	0	0	7614	7557	-1459	21107	0	0	21107	2373	515	23995	50.01
7	7121	443	275	7839	1889	6200	0	211	8535	8863	-1564	22858	0	0	22858	2588	580	26026	50.00
8	7007	438	277	7722	1610	6122	0	885	8882	8747	-1885	22619	0	0	22619	2857	583	26058	50.01
9	6504	403	273	7180	1759	5520	0	1766	9405	8932	-2290	22247	0	0	22247	3203	620	26070	50.00
10	6181	304	273	6758	1957	4974	0	2374	10195	9964	-2588	22800	0	0	22800	3519	639	26958	49.95
11	5745	311	275	6331	2243	4753	0	2847	9945	9908	-2831	22582	0	0	22582	3732	669	26983	49.96
12	5682	295	271	6248	2174	4784	0	3153	9304	9307	-2986	22019	0	0	22019	3831	661	26511	50.02
13	5508	272	270	6050	2085	4398	0	3195	9142	8587	-2865	20819	0	0	20819	3752	631	25202	49.97
14	5546	281	269	6096	2040	4348	0	3093	8431	8007	-2729	20245	0	0	20245	3608	610	24463	49.98
15	5742	279	267	6288	2293	4642	0	2568	8526	8504	-2701	20972	0	0	20972	3599	622	25193	49.99
16	6140	312	265	6717	2199	4813	0	2259	9029	8696	-2660	21379	0	0	21379	3591	645	25615	49.97
17	6373	442	267	7082	2409	5170	0	1622	8629	8787	-2616	21810	0	0	21810	3570	644	26024	49.88
18	6618	567	260	7445	2182	5679	0	778	8270	8186	-2427	21184	0	0	21184	3545	659	25388	49.87
19	7276	652	268	8196	1969	6082	0	33	8451	8545	-2242	21926	0	0	21926	3477	657	26060	50.00
20	7232	1662	277	9171	1987	6414	0	0	8089	7779	-1876	22815	0	0	22815	3485	660	26960	49.96
21	7077	1045	278	8400	1982	6573	0	0	7532	7431	-1607	22147	0	0	22147	3343	633	26122	49.97
22	7161	623	279	8063	1939	6585	0	0	6634	7060	-1535	21490	0	0	21490	3224	621	25336	50.00
23	7199	526	277	8002	1768	6557	0	0	6515	6503	-1431	20806	0	0	20806	3112	592	24511	49.95
24	7186	425	278	7889	1832	6634	0	0	5909	5845	-1380	20251	0	0	20251	3035	569	23855	50.05
MUs	156.79	11.08	6.56	174.43	48.95	136.55	0.00	24.78	191.42	188.89	-49.34	509.91	0.00	0.00	509.91	75.80	14.34	600.04	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 18/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26983 MW	22858 MW	3831 MW
11 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Aug/2026

Position as on 6.30 Hrs of 19/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
Total Capacity MSPGCL		80						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		875						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 5	500	12/08/2026	01:14	19/08/2026	08:58	MAIN TURBINE OVER-SPEED PROTECTION	19/08/2026
MSPGCL	Chandrapur Unit 6	500	16/08/2026	07:20	18/08/2026	08:08	Boiler Tube Leakage	18/08/2026
MSPGCL	Chandrapur Unit 6	500	18/08/2026	10:18	18/08/2026	12:02	Drum level low	
MSPGCL	Koyna STG-IV Unit-2	250	18/08/2026	10:20	18/08/2026	16:40	outage is availed for the work of installation, commissioning & testing of Cooling water pumps 05 Nos & Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-3	250	18/08/2026	10:20	18/08/2026	16:40	outage is availed for the work of installation, commissioning & testing of Cooling water pumps 05 Nos & Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-4	250	18/08/2026	10:20	18/08/2026	16:40	outage is availed for the work of installation, commissioning & testing of Cooling water pumps 05 Nos & Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Koyna STG-IV Unit-1	250	18/08/2026	10:20	18/08/2026	16:40	outage is availed for the work of installation, commissioning & testing of Cooling water pumps 05 Nos & Drainage water pumps 2 Nos under water with the help of divers.	
MSPGCL	Khaparkheda Unit 4	210	18/08/2026	18:47	18/08/2026	23:16	PROCESSING CARD FAILURE	
MSPGCL	Chandrapur Unit 3	210	18/08/2026	19:36	18/08/2026	22:25	Drum level low	19/08/2026
Total Capacity MSPGCL		325						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Aug/2026

Position as on 6.30 Hrs of 19/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	JSW (J) U4	300	17/08/2026	08:48	18/08/2026	17:08	Withdrawn due to ACW Duct Leakage.	18/08/2026
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	14/08/2026	23:03		Continued.	Zero schedule due to low demand	
Total Capacity MSPGCL		426						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		426						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 19/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	18/08/2026	15:24	18/08/2026	17:05	EO	For venting of air of Pole 1 B Phase Converter transformer after 8 hours of Charging
400 KV MAINBAY Outages/Trippings							
MAIN BAY (405) OF KHADKA CKT - 1 @ DEEPNAGAR	IntraState	18/08/2026	13:06	18/08/2026	14:14	EO	Low SF-6 indication appeared on Scada for B phase Main C.B. of 400 KV Khadka -1 Main bay so For refilling the SF-6 gas up to required level. The Main CB will be OFF while Khadka 1 Line will be in service through Tie breaker (406)
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
CHANDRAPUR - BHADRAVATI CKT - 4	InterState	18/08/2026	10:14	18/08/2026	17:16	PO	WORK AT BHADRAVATI END.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	14/08/2026	22:07	18/08/2026	11:28	HT	Over voltage.
KHADKA-AURANGABAD (WALUJ)	IntraState	17/08/2026	22:01	18/08/2026	08:47	HT	Overvoltage
KHARGHAR - TALEGAON (PG)	IntraState	18/08/2026	09:24	18/08/2026	19:21	PO	Replacement of old Disc Insulators With AF Long rod Insulators
CHANDRAPUR-PARLI CKT-3	IntraState	18/08/2026	11:27	18/08/2026	16:29	PO	(1) Hardware tightening, fitting & string replacement work
JAIGAD - KARAD CKT - 2	IntraState	18/08/2026	13:03			T	Tripped on overvoltage.
KHADKA-AURANGABAD (WALUJ)	IntraState	18/08/2026	21:26			HT	O/V.
KALWA - KHARGHAR	IntraState	19/08/2026	00:45	19/08/2026	05:06	EO	For attending hot spot
DABHOL - NAGOTHANE CKT - 1	IntraState	19/08/2026	09:31			PO	Insulator String Replacement work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	19/08/2026	08:52			PO	For Attending the Oil pumps & TCIV issues of TBEA make ICT 3 at 400kV R.S Akola
400/220/33 KV 500 MVA ICT - 3 @ PARLI	IntraState	19/08/2026	09:46			PO	(1) Bay maintenance & CT Testing work.
400 KV BUSBAR Outages/Trippings							
AUXILLARY BUS@ DHULE	InterState	18/08/2026	10:10	18/08/2026	18:15	EO	220KV DHULE-MALEGAON LINE HPC WORK IS GOING ON AND IN THE YARD OF 220KV, FOR REPLACEMENT OF EXECTING STUB BUS CONDUCTOR WITH HPC CONDUCTOR IN 220KV MALEGAON BAY. WHICH IS ALREADY UNDER OUTAGE.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 19/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV MAINBAY Outages/Trippings							
BUS SECTION BREAKER @ TROMBAY	IntraState	18/08/2026	13:35	19/08/2026	05:30	EO	Heavy oil leakage from the B phase CT stud (TIE-1 side)
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
GT - 5 @ EKLHARE (GCR)	IntraState	23/02/2026	00:39		Continued.	EO	Y Phase CT P2 stud oil leakage attending work.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02	18/08/2026	09:49	HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 19/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
TROMBAY CARNAC - 6	IntraState	18/08/2026	08:20	18/08/2026	11:42	EO	Attending hot spot(122 degree Cel) at Trombay Gantry
URAN - APTA 3	IntraState	18/08/2026	09:54	18/08/2026	20:02	PO	Insulator replacement work under Scheme
DAHANU - GHODBUNDER CKT - 1	IntraState	18/08/2026	10:24	18/08/2026	12:30	EO	for Repositioning of Pilot Insulator at LS12
TROMBAY MSETCL TIE - 2	IntraState	18/08/2026	15:40	18/08/2026	16:15	EO	Removal of bird string from H-Gantry insulator
KALMESHVAR-PANDHURNA	IntraState	18/08/2026	19:16			HT	H/T AT PANDHURNA END.
NAGOTHANE - IPCL	IntraState	19/08/2026	02:16			T	Distance Protection.
KARAD - OGALEWADI CKT 1	IntraState	19/08/2026	09:28			PO	Back up and LBB relay retrofitting Work by agency
URAN - APTA 3	IntraState	19/08/2026	10:00			PO	Insulator replacement work under Scheme
VITA - MIRAJ	IntraState	19/08/2026	10:15			PO	Diagnostic Testing Work
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	16/08/2026	04:27			T	Fire
220/33KV 25MVA PTR 1 @ NEW KOYNA	IntraState	18/08/2026	09:11	18/08/2026	19:37	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
220/132-110/11KV 200MVA ICT 3 @ MIRAJ	IntraState	18/08/2026	10:03	18/08/2026	15:23	PO	Quarterly maintenance work. Alignment work of LV Aux bus Isolator. HV & LV CB CRM & timing work.
220/132KV 200MVA ICT 2 @ JEUR	IntraState	19/08/2026	10:30			PO	Tan-delta testing of HV/LV bushings & Wdgs by MTU, Pune
220/33 KV 50 MVA PTR 2 @ HAMIDWADA	IntraState	19/08/2026	10:30			PO	Quarterly Maintenance work, attending oil leakage on TF Top & Diagnostic testing work
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00			PO	Strengthening of Auxilliary bus by HTLS conductor.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 19/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage