

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 18/Jul/2026 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	161.923	2565.629	1) Gujrat	0.208	-6.669
2) Hydro	13.660	212.144	2) Madhya Pradesh	1.222	51.653
3) Gas	6.529	115.813	3) Chattisgarh	-0.180	5.390
Total MSPGCL	182.112	2893.586	4) Maharashtra	204.375	2950.373
B) 1) APML	56.468	959.574	5) Goa (Amona)	-0.895	-21.053
2) JSWEL	18.888	327.452	Total	204.730	2979.694
3) VIPL	14.009	226.982	a) Mumbai Schedule	43.231	803.709
4) RPL(AMT)	31.330	445.729	b) Mumbai Drawl	45.882	844.931
5) SWPGPL	8.823	172.869	c) MSEDCL Bilateral *	120.683	2222.755
6) Other IPP	15.840	241.391	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.231	803.709
C) 1) TPCL Thermal	12.995	193.401	Include PX	0.000	0.000
2) TPCL Hydro	4.612	67.965	Standby	0.000	0.000
3) TPCL Gas	2.997	54.175	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.158	157.825	1) MSEDCL	526.590	8626.393
D) STATE			2) Mumbai Discoms	75.644	1318.297
1) Thermal	329.434	5290.852	3) Other Discoms	13.528	243.219
(A1+C1+C4+(B1-B6))			TOTAL STATE	615.762	10187.909
2) Hydro	18.272	280.109			
(A2+C2)					
3) Gas	9.526	169.988			
(A3+B7+C3)					
4) Wind	35.825	1035.458			
6) SOLAR	17.975	431.808			
TOTAL STATE	411.032	7208.215			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6704	6277	6499	7151
MSPGCL Hydro	390	262	348	495
MSPGCL Gas	265	262	267	267
MSPGCL Total Generation	7359	6801	7114	7913
Central Sector Receipt	10859	11094	9486	6235
WIND	1383	1633	1518	1443
CPP / IPP Thermal	5649	5081	6278	6368
CPP / IPP Gas	0	0	0	0
SOLAR	2348	2206	28	0
Exchange with Mumbai	-2924	-3046	-1961	-1140
MSEDCL DEMAND MET	24069	23182	21858	20386
Load Shedding	0	0	0	0
MSEDCL DEMAND	24069	23182	21858	20386
TPCL GENERATION	535	532	992	1004
AEML GENERATION	275	292	328	443
MUMBAI DEMAND	3734	3870	3281	2587
OTHER DISCOM DEMAND	605	587	605	433
STATE DEMAND MET	28408	27639	25744	23406
STATE DEMAND	28408	27639	25744	23406
Frequency (Hz)	49.99	50.01	50.02	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.18 Hz at 18.01 Hrs	49.74 Hz at 09.16 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 18/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.17	58.42	159	100
Unit 8	12.55	169.44	561	452
Unit 9	11.47	203.18	537	395
Unit 10	11.89	199.40	510	470
Total	39.08	630.43		
Bhusawal				
Unit 3	3.72	50.06	175	130
Unit 4	10.36	150.54	485	300
Unit 5	0.00	33.86	0	0
Unit 6	11.49	171.32	612	0
Total	25.58	405.79		
Parli				
Unit 6	4.88	74.20	236	150
Unit 7	4.55	71.59	220	122
Unit 8	5.09	79.02	238	148
Total	14.52	224.81		
Chandrapur				
Unit 3	3.43	52.60	157	120
Unit 4	2.51	48.46	114	92
Unit 5	8.61	131.78	390	290
Unit 6	8.94	119.06	415	285
Unit 7	0.00	27.69	0	0
Unit 8	9.66	151.60	444	328
Unit 9	10.02	156.36	459	326
Total	43.17	687.53		
Paras				
Unit 3	4.61	72.17	209	152
Unit 4	4.64	73.69	222	156
Total	9.24	145.86		
Khaparkheda				
Unit 1	3.64	57.00	165	130
Unit 2	3.37	55.17	163	114
Unit 3	3.45	60.35	155	131
Unit 4	0.00	0.00	0	0
Unit 5	10.33	175.10	440	415
Total	20.78	347.61		
Nasik				
Unit 3	3.06	30.56	134	118
Unit 4	3.39	40.53	160	124
Unit 5	3.10	52.51	143	113
Total	9.55	123.60		
Uran				
All Units	6.53	115.81	355	256
Total	6.53	115.81		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.16	1.55	22	0
Total	0.16	1.55		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.50	34.31	330	40
Stage 4	3.43	47.54	899	0
Stage 3	1.62	25.92	240	0
Total	7.55	107.77		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.29	0	0
TILLARI	0.00	4.82	0	0
BHIRA T.R.	0.40	6.41	80	0
SMLHY_PTN	5.20	77.05	250	184
GHATGHAR	0.50	10.80	125	0
Total	6.11	104.37		
Wind				
Total	35.82	1035.46	0	0
Total	35.82	1035.46		
CPP				
APML(Mus)	56.47	959.57	0	0
JSWEL(Mus)	18.89	327.45	0	0
VIPL(Mus)	14.01	226.98	0	0
RPLAMT-Mus	31.33	445.73	0	0
SWPGPL-Mus	8.82	172.87	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.94	95.17	266	205
Other(Mus)	1.70	28.93	0	0
JPL	6.21	99.05	277	185
Total	143.37	2355.76		
SOLAR				
Total	17.98	431.81	0	0
Total	17.98	431.81		
Tata				
Trombay 5	8.92	127.35	482	255
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.75	31.62	108	58
Trombay 7B	1.25	22.56	63	47
TATA Hydro	4.61	67.96	363	31
Trombay 8	4.08	66.05	239	118
Total	20.60	315.54		
AEML				
DTPS U-1&2	9.16	157.82	469	272
Total	9.16	157.82		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	161.92	2565.63	MSPGCL Total	182.11	2893.59
			MSPGCL Thml+Gas	168.45	2681.44	Koyna 1,2 & 4 Total	5.93	81.85
			MSPGCL Hydro	13.66	212.14	State Total	411.03	7208.22

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 18/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	Load Shedding		MSEDCL DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7236	553	266	8055	1695	6357	0	0	6517	6737	-1523	20791	0	0	20791	3110	529	24431	50.00
2	7213	442	266	7921	1578	6350	0	0	6339	6467	-1368	20456	0	0	20456	2897	492	23845	50.01
3	7251	341	266	7858	1609	6342	0	0	6200	6166	-1218	20299	0	0	20299	2706	458	23463	49.99
4	7151	495	267	7913	1443	6368	0	0	6136	6235	-1140	20382	0	0	20382	2587	437	23406	50.01
5	7148	1110	266	8524	1529	6399	0	0	6080	6012	-1135	20856	0	0	20856	2529	474	23858	50.03
6	7110	1315	328	8753	1339	6424	0	0	7285	7434	-1167	22255	0	0	22255	2584	528	25367	49.98
7	7122	1661	355	9138	1266	6403	0	203	7663	7847	-1249	23078	0	0	23078	2633	530	26241	49.97
8	7131	1660	265	9056	1028	6438	0	737	7660	7927	-1420	23183	0	0	23183	2771	582	26537	50.07
9	7086	723	266	8075	1021	6006	0	1392	9057	9095	-2059	22923	0	0	22923	3037	608	26567	49.94
10	7082	515	266	7863	1265	5843	0	2080	9758	9883	-2498	23839	0	0	23839	3312	598	27748	49.95
11	6704	390	265	7359	1383	5649	0	2348	10817	10859	-2924	24065	0	0	24065	3734	609	28408	49.99
12	5885	262	263	6410	1537	5202	0	2425	11560	11790	-3071	23654	0	0	23654	3880	639	28173	50.02
13	6277	262	262	6801	1633	5081	0	2206	11112	11094	-3046	23178	0	0	23178	3870	591	27639	50.01
14	6136	269	261	6666	1686	4928	0	2036	11433	10992	-2826	22916	0	0	22916	3645	565	27127	50.05
15	6083	284	261	6628	1839	4955	0	1781	11381	10853	-2718	22750	0	0	22750	3532	588	26870	50.01
16	6157	327	256	6740	1563	4989	0	1462	11246	10955	-2672	22446	0	0	22446	3491	591	26528	50.00
17	6620	261	263	7144	1476	5506	0	861	10940	10278	-2498	22171	0	0	22171	3418	596	26185	49.99
18	6846	295	263	7404	1368	5892	0	416	10282	9593	-2280	21784	0	0	21784	3366	609	25759	49.97
19	6499	348	267	7114	1518	6278	0	28	9449	9486	-1961	21854	0	0	21854	3281	609	25744	50.02
20	6509	655	267	7431	1639	6573	0	0	8450	8211	-1577	21680	0	0	21680	3237	597	25514	50.02
21	6532	455	272	7259	1759	6843	0	0	7555	7041	-1471	20829	0	0	20829	3137	602	24568	50.03
22	6687	401	271	7359	1728	6819	0	0	6683	6858	-1428	20754	0	0	20754	3030	582	24366	50.01
23	6751	387	273	7411	1527	6880	0	0	6530	6457	-1311	20395	0	0	20395	2949	569	23913	49.94
24	6707	249	274	7230	1396	6833	0	0	6671	6459	-1322	20051	0	0	20051	2908	545	23504	50.01
MUs	161.92	13.66	6.53	182.11	35.82	145.36	0.00	17.97	206.80	204.73	-45.88	526.59	0.00	0.00	526.59	75.64	13.53	615.76	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 18/Jul/2026		
State Demand	MSEDCL Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
28408 MW	24065 MW	3880 MW
11 Hrs	11 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Jul/2026

Position as on 6.30 Hrs of 19/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28	19/07/2026	13:43	COH	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
Total Capacity IPP		135						
Total Capacity PLANNED OUTAGE		1215						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Bhusawal Unit 6	660	18/07/2026	18:11	18/07/2026	20:58	TRIPPRD ON ECONOMIZER FLOW LOW.	18/07/2026
MSPGCL	Chandrapur Unit 8	500	19/07/2026	11:50	19/07/2026	20:48	Due to heavy electrical jerk.	
Total Capacity MSPGCL		245						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	Adani U-5	660	13/07/2026	01:30	18/07/2026	16:57	APH-A Gear box abnormal sound and high vibration	18/07/2026
IPP	VMEPL Unit 2	60	19/07/2026	02:24	19/07/2026	05:15	Problem in DCC 2A	
IPP	VMEPL Unit 1	60	19/07/2026	04:12	19/07/2026	13:40	Problem in DCC 1A & 1B	
IPP	VMEPL Unit 2	60	19/07/2026	12:44		Continued.	due to DCC 2A jamming issue	
IPP	VMEPL Unit 1	60	19/07/2026	16:45		Continued.	Due to DCC 1A &1B Jamming issue	
Total Capacity IPP		450						
Total Capacity FORCED OUTAGE		695						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	15/07/2026	07:30	19/07/2026	05:14	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	17/07/2026	07:56		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	19/07/2026	06:50		Continued.	No Schedule by buyer due	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 18/Jul/2026

Position as on 6.30 Hrs of 19/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 18/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 19/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LR Outages/Tripping							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Tripping							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	15/07/2026	08:54			T	Kept hand tripped at waluj end to control line loading of talegaon pg chakan ckt.
DHULE - SSNNL CKT - 2	InterState	19/07/2026	03:20	19/07/2026	16:23	T	Distance protection
DHULE - SSNNL CKT - 1	InterState	19/07/2026	03:20	19/07/2026	16:44	T	Distance protection
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
KHADKA-AURANGABAD (WALUJ)	IntraState	17/07/2026	19:29	18/07/2026	08:31	HT	Over voltage
LONIKAND 2 - KARJAT CKT - 2	IntraState	18/07/2026	03:48	18/07/2026	12:13	T	Tripped On Distance Protection
LONIKAND 2 - KARJAT CKT - 1	IntraState	18/07/2026	13:08	18/07/2026	12:13	PO	Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators
KHADKA-AURANGABAD (WALUJ)	IntraState	18/07/2026	19:37		Continued.	HT	Over voltage
KORADI - KHAPERKHEDA CKT - 2	IntraState	18/07/2026	21:13			EO	Emergency Shifting of 400 kv KHAPARKHEDA LINE ON 400 KV TBC BAY AT 400 KV KORADI 1 S/S DUE TO HOTSPOT OBSERVED ON 29 R PG Isolator
LONIKAND 2 - KARJAT CKT - 2	IntraState	19/07/2026	08:50	19/07/2026	21:19	PO	Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators
LONIKAND 2 - KARJAT CKT - 2	IntraState	19/07/2026	23:42		Continued.	T	Distance protection
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	17/07/2026	09:26	18/07/2026	19:39	EO	Work of attending oil leakage from transformer body
400/220/33 KV 500MVA ICT - 2 @ DEEPNAGAR	IntraState	18/07/2026	09:42	18/07/2026	17:30	EO	Emergency outage is required Work of attending oil leakage of transformer body of 400/220KV, 3*167MVA ICT-II(RYB-Ph) Equipment .
400 KV BR Outages/Tripping							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Tripping							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	18/07/2026	16:58	18/07/2026	17:57	T	Auxillary Power Supply Failure at Kudus
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV LINE Outages/Tripping							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 19/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57KA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
PADGHE - PAL DOMBIVALI	IntraState	17/07/2026	19:37	18/07/2026	01:45	T	Tripped On Distance Protection
JEJURI - KONDHWA	IntraState	17/07/2026	23:10	18/07/2026	03:05	EO	Replacement work of Y Ph CT of 220kV Kondhwa line bay due to High Tan delta values.
TILLARI - AMONA LINE	IntraState	18/07/2026	07:29	18/07/2026	17:00	PO	For replacement of disc insulators with polymer insulators at critical tower locations in pollution zone near Amona s/s
CHINCHWAD 2 - FLAGSHIP	IntraState	18/07/2026	08:26	19/07/2026	19:07	PO	Stringing of conductor on Newly erected Monopole T.L. No. 14A,14B & 15
CHINCHWAD 2 - PARVATI	IntraState	18/07/2026	08:36	19/07/2026	19:15	PO	Stringing of conductor on Newly erected Monopole T.L. No. 14A,14B & 15
KHAREPATAN -PAWAS LINE	IntraState	18/07/2026	10:27	18/07/2026	19:28	PO	Flashover insulator strings replacement
LAMBOTI -SOLAPUR 2(BALE) CKT-2	IntraState	18/07/2026	10:38	18/07/2026	13:17	PO	Disconnection of 220kV PT jump for dismentling of RCC structure.
MAIN BUS - 1 @ AAREY	IntraState	18/07/2026	10:39	18/07/2026	14:25	PO	Checking of SF6 Gas Pressure guage
NEW KOYNA - PEDAMBE	IntraState	18/07/2026	16:09	18/07/2026	17:41	T	Distance Protection
KATHAPUR - KHED CITY	IntraState	18/07/2026	19:06	19/07/2026	07:50	T	Distance Protection
KATHAPUR - KHED CITY	IntraState	18/07/2026	22:21	19/07/2026	07:50	EO	for Replacement of B phase string f 220kV Khedcity - katahapur line at T.loc no 13.
DAHANU - VERSOVA	IntraState	18/07/2026	23:00	19/07/2026	11:21	PO	To facilitate the erection activities at Shahid Bhagat Singh Metro station
UTECH SUGAR - KHED CITY	IntraState	19/07/2026	02:07	19/07/2026	07:47	EO	for Replacement of B phase string f 220kV Khedcity - Katahapur line at T. loc no 13. And for safety purpose outage required on 220kV Khed City - Utech line

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 18/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 19/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
VARKUTI- HIWARWADI	IntraState	19/07/2026	02:10	19/07/2026	08:20	T	Tripped on distance protection from Varkuti end only.
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	19/07/2026	06:25	19/07/2026	11:16	PO	Metro-6 Project work- Cross Arms Modification on monopole 25New.
220kV TETRA PACK-BRIDGESTONE	IntraState	19/07/2026	08:17	19/07/2026	16:14	PO	1) For connecting jumps of new bus section 220 kV isolators WOEB to 220 kV exsiting bus (New 220 kV bus section will not be charged , only jumpeing work will be done and after jumpering bus section isolator will be kept open). 2) For connecting jumps of 33kV bus for 10 MVA. 33kV Capacitor
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	IntraState	19/07/2026	10:05	19/07/2026	18:14	PO	"Twin Jumpering work Work Carried Under R&M Code - 0007"
GOREGAON - AAREY CKT - 2	IntraState	19/07/2026	11:37	19/07/2026	14:02	PO	For safety purpose for jumper disconnection of 33kV Dindoshi2/nesco 1 feeder at gantry
TROMBAY - VIKHROLI (GIS) CKT - 2	IntraState	19/07/2026	12:02	19/07/2026	12:02	PO	Protection relay testing and protection trial and attending conductor on vertical dropper at Trombay switch yard.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
NIWALI - PAWAS LINE	IntraState	19/07/2026	20:43		Continued.	T	Distance protection
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 200 MVA ICT NO 1 @ PARVATI	IntraState	18/07/2026	11:37	18/07/2026	13:35	PO	To attend DC leakage from CTR
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	IntraState	18/07/2026	15:16	18/07/2026	17:10	PO	For Isolator 'C' taken in service after completion of conversion of RCC to Lattice structure.
220/100 KV 200 MVA ICT 4 @ PADGHE	IntraState	18/07/2026	17:39	18/07/2026	21:17	EO	To attend hotspot on Y ph CT
220/33KV 50MVA T/F-I @ BRIDGESTONE	IntraState	19/07/2026	07:59	19/07/2026	14:12	PO	1) For connecting jumps of new bus section 220 kV isolators WOEB to 220 kV exsiting bus (New 220 kV bus section will not be charged , only jumpeing work will be done and after jumpering bus section isolator will be kept open). 2) For connecting jumps of 33kV bus for 10 MVA. 33kV Capacitor
220/100 KV 100 MVA ICT 1 @ BORIVALI	IntraState	19/07/2026	22:50			T	Tripped on O/C, E/F LV protection optd.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.
KARANJADE - WAGHIVALI CKT - 1	IntraState	18/07/2026	15:36	18/07/2026	21:55	PO	Breaker protection testing

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage