

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 19/Jul/2026 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	150.409	2716.038	1) Gujrat	-2.059	-8.728
2) Hydro	7.275	219.419	2) Madhya Pradesh	0.088	51.741
3) Gas	6.840	122.653	3) Chattisgarh	0.380	5.770
Total MSPGCL	164.524	3058.110	4) Maharashtra	171.909	3122.282
B) 1) APML	59.883	1019.457	5) Goa (Amona)	-0.550	-21.603
2) JSWEL	18.944	346.396	Total	169.768	3149.462
3) VIPL	11.978	238.960	a) Mumbai Schedule	34.532	838.240
4) RPL(AMT)	29.454	475.183	b) Mumbai Drawl	36.220	881.151
5) SWPGPL	8.495	181.364	c) MSEDCL Bilateral *	110.386	2333.141
6) Other IPP	13.909	255.300	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	34.532	838.240
C) 1) TPCL Thermal	12.914	206.315	Include PX	0.000	0.000
2) TPCL Hydro	4.468	72.433	Standby	0.000	0.000
3) TPCL Gas	2.668	56.843	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.273	167.098	1) MSEDCL	489.964	9116.357
D) STATE			2) Mumbai Discoms	65.543	1383.840
1) Thermal	315.259	5606.111	3) Other Discoms	12.952	256.171
(A1+C1+C4+(B1-B6))			TOTAL STATE	568.459	10756.368
2) Hydro (A2+C2)	11.743	291.852			
3) Gas (A3+B7+C3)	9.508	179.496			
4) Wind	38.096	1073.554			
6) SOLAR	24.085	455.893			
TOTAL STATE	398.691	7606.906			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5980	5067	6701	6981
MSPGCL Hydro	237	365	477	212
MSPGCL Gas	267	265	353	269
MSPGCL Total Generation	6484	5697	7531	7462
Central Sector Receipt	8609	8335	7170	5321
WIND	1329	1719	1855	1301
CPP / IPP Thermal	5405	4459	6711	6840
CPP / IPP Gas	0	0	0	0
SOLAR	2347	2887	0	0
Exchange with Mumbai	-1892	-2327	-1417	-855
MSEDCL DEMAND MET	21750	20235	21290	19613
Load Shedding	0	0	0	0
MSEDCL DEMAND	21750	20235	21290	19613
TPCL GENERATION	558	540	941	1117
AEML GENERATION	273	297	470	486
MUMBAI DEMAND	2723	3164	2828	2458
OTHER DISCOM DEMAND	532	535	560	456
STATE DEMAND MET	25005	23934	24678	22527
STATE DEMAND	25005	23934	24678	22527
Frequency (Hz)	49.97	49.93	50.01	49.73

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.22 Hz at 11.58 Hrs	49.53 Hz at 21.18 Hrs	49.94	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 19/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.84	61.26	165	69
Unit 8	10.65	180.09	503	370
Unit 9	10.87	214.04	512	372
Unit 10	10.92	210.32	490	400
Total	35.28	665.71		
Bhusawal				
Unit 3	3.55	53.61	170	130
Unit 4	9.45	159.99	485	295
Unit 5	0.00	33.86	0	0
Unit 6	12.30	183.62	606	388
Total	25.30	431.08		
Parli				
Unit 6	4.53	78.73	233	145
Unit 7	4.09	75.68	209	144
Unit 8	4.59	83.62	238	144
Total	13.21	238.03		
Chandrapur				
Unit 3	3.24	55.84	150	121
Unit 4	2.58	51.03	129	93
Unit 5	8.50	140.28	416	275
Unit 6	8.40	127.46	440	285
Unit 7	0.00	27.69	0	0
Unit 8	5.67	157.27	471	0
Unit 9	9.36	165.72	449	287
Total	37.76	725.29		
Paras				
Unit 3	4.32	76.50	213	148
Unit 4	4.28	77.97	203	148
Total	8.60	154.46		
Khaparkheda				
Unit 1	3.50	60.50	165	120
Unit 2	3.25	58.42	148	118
Unit 3	3.23	63.58	144	127
Unit 4	0.95	0.95	115	0
Unit 5	9.95	185.04	460	315
Total	20.88	368.49		
Nasik				
Unit 3	3.05	33.60	133	121
Unit 4	3.34	43.87	164	121
Unit 5	3.00	55.50	142	108
Total	9.38	132.98		
Uran				
All Units	6.84	122.65	367	264
Total	6.84	122.65		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.21	1.76	20	0
Total	0.21	1.76		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.08	35.39	60	40
Stage 4	0.00	47.54	0	0
Stage 3	0.96	26.89	160	0
Total	2.04	109.82		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.29	0	0
TILLARI	0.00	4.82	0	0
BHIRA T.R.	0.42	6.83	77	0
SMLHY_PTN	4.04	81.08	198	155
GHATGHAR	0.77	11.58	125	0
Total	5.23	109.60		
Wind				
Total	38.10	1073.55	0	0
Total	38.10	1073.55		
CPP				
APML(Mus)	59.88	1019.46	0	0
JSWEL(Mus)	18.94	346.40	0	0
VIPL(Mus)	11.98	238.96	0	0
RPLAMT-Mus	29.45	475.18	0	0
SWPGPL-Mus	8.50	181.36	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.44	100.60	268	149
Other(Mus)	1.69	30.62	0	0
JPL	5.76	104.81	278	148
Total	141.64	2497.40		
SOLAR				
Total	24.08	455.89	0	0
Total	24.08	455.89		
Tata				
Trombay 5	8.38	135.74	481	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.49	33.11	76	58
Trombay 7B	1.18	23.74	54	47
TATA Hydro	4.47	72.43	368	33
Trombay 8	4.53	70.58	244	126
Total	20.05	335.59		
AEML				
DTPS U-1&2	9.27	167.10	487	272
Total	9.27	167.10		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	150.41	2716.04	MSPGCL Total	164.52	3058.11
			MSPGCL Thml+Gas	157.25	2838.69	Koyna 1,2 & 4 Total	1.08	82.93
			MSPGCL Hydro	7.28	219.42	State Total	398.69	7606.91

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 19/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6894	234	267	7395	1389	6710	0	0	6219	6015	-1288	19690	0	0	19690	2830	531	23051	49.95
2	6966	238	270	7474	1377	6825	0	0	5781	5512	-1075	19618	0	0	19618	2691	495	22804	49.99
3	6925	219	267	7411	1404	6829	0	0	5558	5349	-904	19626	0	0	19626	2552	463	22641	49.85
4	6981	212	269	7462	1301	6840	0	0	5445	5321	-855	19609	0	0	19609	2458	460	22527	49.73
5	7017	205	268	7490	1223	6830	0	0	5886	5694	-832	19932	0	0	19932	2414	472	22819	49.89
6	6964	207	349	7520	1289	6799	0	0	6914	6734	-851	20979	0	0	20979	2432	512	23924	49.92
7	6974	424	320	7718	1131	6752	0	204	7454	7011	-936	21358	0	0	21358	2423	522	24303	49.96
8	6675	281	268	7224	982	6527	0	756	7543	7772	-1205	21518	0	0	21518	2468	539	24525	49.98
9	6333	253	267	6853	965	5695	0	1455	8630	8636	-1660	21393	0	0	21393	2569	550	24513	49.98
10	5980	237	267	6484	1329	5405	0	2347	9370	8609	-1892	21747	0	0	21747	2723	535	25005	49.97
11	5380	224	267	5871	1623	4661	0	3003	9400	8899	-2189	21327	0	0	21327	3049	541	24917	49.96
12	5157	271	266	5694	1681	4827	0	3121	8524	8494	-2366	20902	0	0	20902	3171	549	24622	50.09
13	5067	365	265	5697	1719	4459	0	2887	7903	8335	-2327	20232	0	0	20232	3164	538	23934	49.93
14	5225	333	268	5826	1798	4800	0	2819	7800	6747	-2088	19368	0	0	19368	2888	534	22790	49.99
15	5107	250	268	5625	1796	4447	0	2838	8621	7748	-1996	19905	0	0	19905	2823	553	23281	49.88
16	5209	259	266	5734	1967	4455	0	2212	7874	8302	-1918	20184	0	0	20184	2780	568	23531	50.02
17	5657	211	264	6132	1747	5006	0	1604	8435	7914	-1861	19963	0	0	19963	2709	578	23251	50.04
18	5610	216	271	6097	1793	5241	0	793	8378	8299	-1820	19815	0	0	19815	2657	587	23060	50.01
19	6239	242	272	6753	1833	5910	0	46	7189	7974	-1574	20329	0	0	20329	2693	613	23635	50.01
20	6701	477	353	7531	1855	6711	0	0	7232	7170	-1417	21287	0	0	21287	2828	563	24678	50.01
21	6670	471	367	7508	1913	6777	0	0	6721	6652	-1284	20985	0	0	20985	2838	581	24404	49.87
22	6870	464	356	7690	1942	6786	0	0	5951	5932	-1292	20482	0	0	20482	2835	576	23893	49.80
23	6886	491	271	7648	2023	6746	0	0	5494	5429	-1282	20024	0	0	20024	2803	540	23367	49.77
24	6922	491	274	7687	2016	6626	0	0	4971	5220	-1308	19691	0	0	19691	2745	551	22986	49.96
MUs	150.41	7.27	6.84	164.52	38.10	142.66	0.00	24.09	173.29	169.77	-36.22	489.96	0.00	0.00	489.96	65.54	12.95	568.46	49.94

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 19/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25005 MW	21747 MW	3171 MW
10 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 19/Jul/2026

Position as on 6.30 Hrs of 20/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Khaparkheda Unit 4	210	13/06/2026	09:28	19/07/2026	13:43	COH	19/07/2026
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Annual Overhaul	10/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		1875						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Chandrapur Unit 8	500	19/07/2026	11:50	19/07/2026	20:48	Due to heavy electrical jerk.	
MSPGCL	Bhusawal Unit 3	210	20/07/2026	02:08		Continued.	drum level low due to feed station line leakage	21/07/2026
MSPGCL	Ghatghar Unit-2	125	20/07/2026	10:30	20/07/2026	11:00	Due to water depression pressure dropped.	
Total Capacity MSPGCL		455						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	VMEPL Unit 2	60	19/07/2026	02:24	19/07/2026	05:15	Problem in DCC 2A	
IPP	VMEPL Unit 1	60	19/07/2026	04:12	19/07/2026	13:40	Problem in DCC 1A & 1B	
IPP	VMEPL Unit 2	60	19/07/2026	12:44	20/07/2026	09:48	due to DCC 2A jamming issue	
IPP	VMEPL Unit 1	60	19/07/2026	16:45		Continued.	Due to DCC 1A &1B Jamming issue	
Total Capacity IPP		390						
Total Capacity FORCED OUTAGE		845						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	15/07/2026	07:30	19/07/2026	05:14	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	17/07/2026	07:56		Continued.	No Schedule by buyer due to open cycle operation High cost.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 19/Jul/2026

Position as on 6.30 Hrs of 20/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 6	108	19/07/2026	06:50		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 20/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	15/07/2026	08:54			T	Kept hand tripped at waluj end to control line loading of talegaon pg chakan ckt.
DHULE - SSNNL CKT - 2	InterState	19/07/2026	03:20	19/07/2026	16:23	T	Distance protection
DHULE - SSNNL CKT - 1	InterState	19/07/2026	03:20	19/07/2026	16:44	T	Distance protection
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	20/07/2026	09:04			PO	AMP of Line terminal equipments at MSETCL WALUJ.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
KHADKA-AURANGABAD (WALUJ)	IntraState	18/07/2026	19:37	20/07/2026	08:22	HT	Over voltage
KORADI - KHAPERKHEDA CKT - 2	IntraState	18/07/2026	21:13			EO	Emergency Shifting of 400 kv KHAPARKHEDA LINE ON 400 KV TBC BAY AT 400 KV KORADI 1 S/S DUE TO HOTSPOT OBSERVED ON 29 R PG Isolator
LONIKAND 2 - KARJAT CKT - 2	IntraState	19/07/2026	08:50	19/07/2026	21:19	PO	Providing twin jumpering at tension towers using C type wedge connectors / Insulator string replacement with antifog long rod insulators
LONIKAND 2 - KARJAT CKT - 2	IntraState	19/07/2026	23:42	20/07/2026	06:07	T	Distance protection
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV MAINBAY Outages/Trippings							
220 KV NAGOTHANE-NAGOTHANE TSS LINE BAY	IntraState	20/07/2026	08:58			PO	Replacement of suspension and tension string insulator at 220KV TSS
220 KV LINE Outages/Trippings							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
220 KV CHAKAN PHASE II- TALEGAON (PG) CKT-1	InterState	20/07/2026	10:31			PO	SCADA testing work for 220kV bay no.201(Talegaon PGCIL Ckt-I).
220 KV CHAKAN PHASE II- TALEGAON (PG) CKT-2	InterState	20/07/2026	10:31			PO	SCADA testing work for 220kV bay no.202(Talegaon PGCIL Ckt-II)
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 20/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
CHINCHWAD 2 - FLAGSHIP	IntraState	18/07/2026	08:26	19/07/2026	19:07	PO	Stringing of conductor on Newly erected Monopole T.L. No. 14A,14B & 15
CHINCHWAD 2 - PARVATI	IntraState	18/07/2026	08:36	19/07/2026	19:15	PO	Stringing of conductor on Newly erected Monopole T.L. No. 14A,14B & 15
KATHAPUR - KHED CITY	IntraState	18/07/2026	19:06	19/07/2026	07:50	T	Distance Protection
KATHAPUR - KHED CITY	IntraState	18/07/2026	22:21	19/07/2026	07:50	EO	for Replacement of B phase string f 220kV Khedcity - katahapur line at T.loc no 13.
DAHANU - VERSOVA	IntraState	18/07/2026	23:00	19/07/2026	11:21	PO	To facilitate the erection activities at Shahid Bhagat Singh Metro station
UTECH SUGAR - KHED CITY	IntraState	19/07/2026	02:07	19/07/2026	07:47	EO	for Replacement of B phase string f 220kV Khedcity - Katahapur line at T. loc no 13. And for safety purpose outage required on 220kV Khed City - Utech line
VARKUTI- HIWARWADI	IntraState	19/07/2026	02:10	19/07/2026	08:20	T	Tripped on distance protection from Varkuti end only.
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	19/07/2026	06:25	19/07/2026	11:16	PO	Metro-6 Project work- Cross Arms Modification on monopole 25New.
220kV TETRA PACK-BRIDGESTONE	IntraState	19/07/2026	08:17	19/07/2026	16:14	PO	1) For connecting jumps of new bus section 220 kV isolators WOEB to 220 kV exsiting bus (New 220 kV bus section will not be charged , only jumpeing work will be done and after jumpering bus section isolator will be kept open). 2) For connecting jumps of 33kV bus for 10 MVA. 33kV Capacitor
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	IntraState	19/07/2026	10:05	19/07/2026	18:14	PO	"Twin Jumpering work Work Carried Under R&M Code - 0007"
GOREGAON - AAREY CKT - 2	IntraState	19/07/2026	11:37	19/07/2026	14:02	PO	For safety purpose for jumper disconnection of 33kV Dindoshi2/nesco 1 feeder at gantry

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 19/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 20/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TROMBAY - VIKHROLI (GIS) CKT - 2	IntraState	19/07/2026	12:02	19/07/2026	12:02	PO	Protection relay testing and protection trial and attending conductor on vertical dropper at Trombay switch yard.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
NIWALI - PAWAS LINE	IntraState	19/07/2026	20:43	20/07/2026	09:58	T	Distance protection
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	20/07/2026	01:13	20/07/2026	07:57	T	Distance protection
EKLAHARE (GCR) - GHATGHAR	IntraState	20/07/2026	07:23			T	Distance Protection
220 KV DEVGAONRANGARI - BABHALESHWAR CKT	IntraState	20/07/2026	11:24			PO	CT tan delta,LBB relay.
GHATGHAR - BAPGAON	IntraState	20/07/2026	12:46			EO	For safety Purpose
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/33KV 50MVA T/F-I @ BRIDGESTONE	IntraState	19/07/2026	07:59	19/07/2026	14:12	PO	1) For connecting jumps of new bus section 220 kV isolators WOEB to 220 kV exsiting bus (New 220 kV bus section will not be charged , only jumpeing work will be done and after jumpering bus section isolator will be kept open). 2) For connecting jumps of 33kV bus for 10 MVA. 33kV Capacitor
220/100 KV 100 MVA ICT 1 @ BORIVALI	IntraState	19/07/2026	22:50			T	Tripped on O/C, E/F LV protection optd.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage