

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 20/Aug/2026 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	174.308	2901.644	1) Gujrat	6.326	6.415
2) Hydro	10.212	250.446	2) Madhya Pradesh	-0.115	48.250
3) Gas	6.571	130.498	3) Chattisgarh	0.000	10.720
Total MSPGCL	191.091	3282.588	4) Maharashtra	174.594	3626.737
B) 1) APML	53.413	970.596	5) Goa (Amona)	-1.462	-27.507
2) JSWEL	22.480	455.239	Total	179.343	3664.615
3) VIPL	13.847	246.754	a) Mumbai Schedule	44.470	888.610
4) RPL(AMT)	31.566	522.930	b) Mumbai Drawl	47.205	938.460
5) SWPGPL	9.080	169.856	c) MSEDCL Bilateral *	118.383	2563.337
6) Other IPP	13.934	242.859	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	44.470	888.610
C) 1) TPCL Thermal	11.452	203.710	Include PX	0.000	-0.548
2) TPCL Hydro	5.483	101.657	Standby	0.000	0.000
3) TPCL Gas	3.377	61.340	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.402	165.788	1) MSEDCL	524.542	9742.603
D) STATE			2) Mumbai Discoms	76.919	1470.955
1) Thermal	339.482	5879.376	3) Other Discoms	14.374	277.831
(A1+C1+C4+(B1-B6))			TOTAL STATE	615.835	11491.389
2) Hydro	15.695	352.103			
(A2+C2)					
3) Gas	9.948	191.838			
(A3+B7+C3)					
4) Wind	41.352	907.604			
6) SOLAR	30.015	495.853			
TOTAL STATE	436.492	7826.774			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6535	6481	7929	7381
MSPGCL Hydro	260	277	1376	260
MSPGCL Gas	274	272	276	278
MSPGCL Total Generation	7069	7030	9581	7919
Central Sector Receipt	9775	9127	7747	5574
WIND	1303	1906	1971	1677
CPP / IPP Thermal	5240	5003	6727	6587
CPP / IPP Gas	0	0	0	0
SOLAR	2950	2742	0	0
Exchange with Mumbai	-2484	-2662	-1753	-1336
MSEDCL DEMAND MET	23221	22508	23621	19924
Load Shedding	0	0	0	0
MSEDCL DEMAND	23221	22508	23621	19924
TPCL GENERATION	723	701	1271	669
AEML GENERATION	333	272	485	399
MUMBAI DEMAND	3540	3635	3509	2404
OTHER DISCOM DEMAND	632	638	652	497
STATE DEMAND MET	27393	26781	27782	22825
STATE DEMAND	27393	26781	27782	22825
Frequency (Hz)	49.96	50.01	49.93	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.23 Hz at 07.54 Hrs	49.59 Hz at 06.22 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 20/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.48	65.61	179	120
Unit 8	12.83	232.82	590	418
Unit 9	12.37	224.06	575	400
Unit 10	11.16	176.67	510	370
Total	39.84	699.16		
Bhusawal				
Unit 3	0.00	45.83	0	0
Unit 4	8.74	160.32	470	295
Unit 5	8.76	48.36	485	285
Unit 6	12.94	251.42	620	374
Total	30.45	505.92		
Parli				
Unit 6	4.02	77.75	212	148
Unit 7	3.75	73.81	176	140
Unit 8	4.22	80.98	222	148
Total	11.99	232.54		
Chandrapur				
Unit 3	3.19	59.14	161	114
Unit 4	3.11	55.16	154	114
Unit 5	8.04	100.41	400	260
Unit 6	7.85	149.27	405	280
Unit 7	8.31	35.03	427	286
Unit 8	10.05	160.58	475	285
Unit 9	9.97	152.69	479	279
Total	50.51	712.26		
Paras				
Unit 3	4.22	81.28	206	137
Unit 4	4.30	87.07	220	150
Total	8.51	168.35		
Khaparkheda				
Unit 1	3.16	57.80	155	105
Unit 2	3.62	48.76	170	113
Unit 3	3.80	65.94	182	129
Unit 4	3.97	67.84	194	129
Unit 5	9.34	178.97	425	310
Total	23.89	419.31		
Nasik				
Unit 3	3.05	52.24	139	120
Unit 4	3.13	61.94	146	118
Unit 5	2.93	49.92	145	101
Total	9.11	164.10		
Uran				
All Units	6.57	130.50	280	268
Total	6.57	130.50		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.65	6.45	40	20
Total	0.65	6.45		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.74	41.69	415	40
Stage 4	0.54	30.06	418	0
Stage 3	0.69	23.03	160	0
Total	2.98	94.78		
Hydro				
KDPH	0.43	7.38	18	18
VTRNA	0.16	9.80	60	0
TILLARI	0.44	8.38	62	0
BHIRA T.R.	0.35	7.89	80	0
SMLHY_PTN	4.96	108.40	219	186
GHATGHAR	0.90	13.82	125	0
Total	7.23	155.67		
Wind				
Total	41.35	907.60	0	0
Total	41.35	907.60		
CPP				
APML(Mus)	53.41	970.60	0	0
JSWEL(Mus)	22.48	455.24	0	0
VIPL(Mus)	13.85	246.75	0	0
RPLAMT-Mus	31.57	522.93	0	0
SWPGPL-Mus	9.08	169.86	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.75	89.53	268	151
Other(Mus)	1.59	32.02	0	0
JPL	5.69	103.66	278	173
VMEPL	0.00	0.00	0	0
LMEL	0.91	17.65	46	30
Total	144.32	2608.23		
SOLAR				
Total	30.02	495.85	0	0
Total	30.02	495.85		
Tata				
Trombay 5	7.59	140.87	478	256
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.04	36.00	108	58
Trombay 7B	1.34	25.34	63	48
TATA Hydro	5.48	101.66	402	91
Trombay 8	3.86	62.84	237	127
Total	20.31	366.71		
AEML				
DTPS U-1&2	9.40	165.79	485	272
Total	9.40	165.79		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	174.31	2901.64	MSPGCL Total	191.09	3282.59
			MSPGCL Thml+Gas	180.88	3032.14	Koyna 1,2 & 4 Total	2.29	71.74
			MSPGCL Hydro	10.21	250.45	State Total	436.49	7826.77

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 20/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7510	340	280	8130	1963	6523	0	0	5737	5597	-1626	20034	0	0	20034	2881	553	23468	49.99
2	7750	258	274	8282	1953	6592	0	0	5448	5107	-1492	19933	0	0	19933	2670	509	23112	50.00
3	7354	266	275	7895	1806	6473	0	0	5698	5535	-1332	19883	0	0	19883	2499	494	22876	49.99
4	7381	260	278	7919	1677	6587	0	0	5927	5574	-1336	19924	0	0	19924	2404	497	22825	50.02
5	7898	261	278	8437	1572	6622	0	0	5911	5686	-1315	20497	0	0	20497	2365	506	23368	50.01
6	8040	259	278	8577	1524	6668	0	0	7118	7145	-1302	22064	0	0	22064	2477	548	25089	49.95
7	8062	899	272	9233	1366	6768	0	183	7594	7551	-1236	23272	0	0	23272	2669	593	26534	49.87
8	7993	540	274	8807	1220	6472	0	999	8547	8020	-1600	23309	0	0	23309	2925	609	26843	50.06
9	7200	359	274	7833	1418	6025	0	2143	8904	8450	-2130	23108	0	0	23108	3265	631	27004	50.02
10	6535	260	274	7069	1303	5240	0	2950	9711	9775	-2484	23221	0	0	23221	3540	632	27393	49.96
11	6298	258	271	6827	1528	4940	0	3479	9635	9514	-2869	22769	0	0	22769	3761	650	27180	50.01
12	6133	265	272	6670	1629	4805	0	3741	9062	9206	-2922	22487	0	0	22487	3832	642	26961	49.95
13	6012	274	270	6556	1766	4852	0	3821	8061	8635	-2922	22074	0	0	22074	3777	633	26485	50.03
14	5899	280	271	6450	1700	4701	0	3692	7955	8025	-2765	21178	0	0	21178	3625	625	25428	50.04
15	6039	271	269	6579	1746	4752	0	3315	8669	8433	-2699	21500	0	0	21500	3579	626	25705	49.93
16	6481	277	272	7030	1906	5003	0	2742	8920	9127	-2662	22508	0	0	22508	3635	638	26781	50.01
17	7111	272	268	7651	1885	5398	0	1986	8463	8478	-2483	22264	0	0	22264	3607	651	26522	49.99
18	7394	390	269	8053	1771	5906	0	904	8334	8154	-2284	21858	0	0	21858	3569	646	26073	50.04
19	7791	589	275	8655	1880	6506	0	60	8073	7909	-2022	22347	0	0	22347	3514	641	26502	49.95
20	7929	1376	276	9581	1971	6727	0	0	7364	7747	-1753	23621	0	0	23621	3509	652	27782	49.93
21	7946	820	273	9039	1887	6712	0	0	7215	7241	-1632	22637	0	0	22637	3376	610	26623	49.93
22	7928	596	276	8800	1992	6721	0	0	6430	6480	-1525	21847	0	0	21847	3247	621	25715	49.98
23	7958	440	276	8674	1977	6707	0	0	6267	6252	-1417	21600	0	0	21600	3130	593	25323	49.91
24	7666	402	276	8344	1912	6619	0	0	5769	5702	-1397	20609	0	0	20609	3063	572	24243	49.95
MUs	174.31	10.21	6.57	191.09	41.35	144.32	0.00	30.02	180.81	179.34	-47.20	524.54	0.00	0.00	524.54	76.92	14.37	615.84	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 20/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27782 MW	23621 MW	3832 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Aug/2026

Position as on 6.30 Hrs of 21/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	23/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		1535						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koyna STG-IV Unit-3	250	20/08/2026	10:30	20/08/2026	17:40	outage is availed for thework of installationcommissioning testing ofCooling water pumps 05Nos Drainage waterpumps 2 Nos under waterwith the help of divers	
MSPGCL	Koyna STG-IV Unit-2	250	20/08/2026	10:30	20/08/2026	17:40	outage is availed for thework of installationcommissioning testing ofCooling water pumps 05Nos Drainage waterpumps 2 Nos under waterwith the help of divers	
MSPGCL	Koyna STG-IV Unit-1	250	20/08/2026	10:30	20/08/2026	17:40	outage is availed for thework of installationcommissioning testing ofCooling water pumps 05Nos Drainage waterpumps 2 Nos under waterwith the help of divers	
MSPGCL	Koyna STG-IV Unit-4	250	20/08/2026	10:30	20/08/2026	17:40	outage is availed for thework of installationcommissioning testing ofCooling water pumps 05Nos Drainage waterpumps 2 Nos under waterwith the help of divers	
Total Capacity MSPGCL		325						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising; issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Aug/2026

Position as on 6.30 Hrs of 21/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity IPP		150						
Total Capacity FORCED OUTAGE		475						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	14/08/2026	23:03	21/08/2026	03:12	Zero schedule due to low demand	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 21/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	19/08/2026	12:58			HT	H/T for overvoltage.
KHADKA-AURANGABAD (WALUJ)	IntraState	19/08/2026	20:53	21/08/2026	10:04	HT	H/T FOR O/V..
DABHOL - NAGOTHANE CKT - 1	IntraState	20/08/2026	09:05	20/08/2026	18:04	PO	Insulator String Replacement work
JEJURI- KOYNA STAGE-IV	IntraState	20/08/2026	10:30	20/08/2026	19:40	PO	Scheme of conversion existing SSN Hardware to DSN Hardware at various road crossing & Cold line washing
JEJURI- KOYNA STAGE-IV	IntraState	20/08/2026	10:30	20/08/2026	19:40	PO	L-I lines : Insulator string replacement with antifog long rod insulators Jejuri : Routine Testing & Maintenance Work
PARLI-SOLAPUR (LAMBOTI)	IntraState	20/08/2026	12:14	20/08/2026	15:45	PO	(1) Hardware tightening, fitting & string replacement work
DABHOL - NAGOTHANE CKT - 1	IntraState	21/08/2026	08:29			PO	Insulator String Replacement work
CHANDRAPUR 2 - WARORA CKT-2	IntraState	21/08/2026	08:37			PO	For conductor & earthwire hardware tightening work at various tower Location
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33KV 500 MVA ICT - 1 @ KUDUS	IntraState	19/08/2026	19:19	20/08/2026	00:51	EO	1) To attend hotspot on B ph LV (RRS 89T) isolator. 2) To attend hot spot on Y ph 89-D Isolator.
400/220KV 315 MVA ICT - 1 @ NEW KOYNA	IntraState	20/08/2026	10:06			PO	Electromechanical LBB relay replaced by Numerical LBB relay work
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	IntraState	20/08/2026	14:35	20/08/2026	19:13	PO	Load of ICT-2 Y Phase Unit is shifted on 105 MVA Spare ICT Unit on Dt. 13.08.2026 via RRS Scheme. Same is to be restored to original. Hence Outage is required.
105 MVA SPARE ICT @ CHAKAN	IntraState	20/08/2026	14:35	20/08/2026	09:30	PO	Load of Y Phase Unit ICT-2 is shifted to 105 MVA Spare ICT via RRS Scheme on Dt. 13.08.2026. Same is to be shifted to original. Hence outage is required.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	20/08/2026	20:30	21/08/2026	03:22	EO	Replacement of Damaged Dropper from Jack Bus to GIS Bushing - 220 kV Side
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	IntraState	21/08/2026	00:44	21/08/2026	00:49	HT	220 KV Bus-B outage at Padghe.
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	IntraState	21/08/2026	00:58	21/08/2026	03:34	HT	220 KV Bus-B outage at Padghe.
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	21/08/2026	03:38			PO	1.To manage loading on B BUS

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 21/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
GT - 5 @ EKLAHRE (GCR)	IntraState	23/02/2026	00:39		Continued.	EO	Y Phase CT P2 stud oil leakage attending work.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42	20/08/2026	06:18	HT	For Load Management.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 21/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHWAR-PANDHURNA	IntraState	18/08/2026	19:16			HT	H/T AT PANDHURNA END.
BARAMATI - KURKUMBH	IntraState	19/08/2026	10:50			PO	Replacement of 220KV CB under LE Scheme
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	19/08/2026	19:04	20/08/2026	00:58	EO	Due to system constraint of ICTs Loading, We requires hand-trip of 220kV Kudus-Borivali- 1 along with ICT-1 for laod management on ICT-2 during outage period.
BABLESHWAR- ALEPHATA CKT - 1	IntraState	20/08/2026	06:53	20/08/2026	08:58	EO	To replace faulty insulator Disc found in PID report at tower loc 90 & 92. At loc 90 220 kV BBR Alephata ∠ R phase 4 disc faulty (C-4,7,8,12) 220 kV Utech Khed City ∠ Y phase ∠ 4 disc faulty (A-4,6,9,12) At Loc 92 220 kV Utech Khed City ∠ Y phase ∠ 5 disc faulty (A-4, C-5,7,11,12)
UTECH SUGAR - KHED CITY	IntraState	20/08/2026	06:56	20/08/2026	08:43	EO	2 Reason To replace faulty insulator Disc found in PID report at tower loc 90 & 92. At loc 90 220 kV BBR Alephata ∠ R phase 4 disc faulty (C-4,7,8,12) 220 kV Utech Khed City ∠ Y phase ∠ 4 disc faulty (A-4,6,9,12) At Loc 92 220 kV Utech Khed City ∠ Y phase ∠ 5 disc faulty (A-4, C-5,7,11,12)
KARAD - OGALEWADI CKT 1	IntraState	20/08/2026	08:58	20/08/2026	21:33	PO	Back up and LBB relay retrofitting Work by agency
URAN - APTA 3	IntraState	20/08/2026	10:44	20/08/2026	19:06	PO	Insulator replacement work under Scheme
LONIKAND 2 - KHED CITY	IntraState	20/08/2026	11:48	20/08/2026	21:14	PO	Replacement of IEC make disc insulators various location work will be carried out by EHV Project Div-2 Pune
LONIKAND 1 - KHED CITY	IntraState	20/08/2026	11:56	20/08/2026	21:04	PO	Replacement of IEC make disc insulators various location work will be carried out by EHV Project Div-2 Pune
TROMBAY DHARAVI - 5	IntraState	20/08/2026	14:05	20/08/2026	15:20	T	Dharavi end : A,B ph, O/C, 23.1KA, 23.59 KA, Zone-1 Trombay end : A, B ph, 5.9 km
NERLE- POPHALI	IntraState	20/08/2026	14:50	20/08/2026	17:15	EO	220KV PPL- NEARLE LINE Y phase breaker to CT & CT to line side isolator conductor strands found broken.
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	21/08/2026	00:19	21/08/2026	00:38	HT	220 KV Bus -B outage at Padghe.
220 KV PADGHE-KUDUS	IntraState	21/08/2026	00:32			PO	Load management for following outage. - > 1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV).3. For B Bus outage of upper section.2.For bay strengthening of pal bay.
PADGHE - TEMGHAR - 2	IntraState	21/08/2026	00:53			PO	1. To manage loading on ICTs

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 21/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PADGHE - KAMBA 1	IntraState	21/08/2026	01:37			PO	To manage loading on ICTs for following outage. 1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV). 2.For bay strengthening of pal bay.
PADGHE - TEMGHAR - 1	IntraState	21/08/2026	03:10			PO	1.To manage loading on ICTs.
NAGOTHANE - SPCL	IntraState	21/08/2026	09:54			PO	Urgently to replace the 220 kv CT of B phase
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	16/08/2026	04:27			T	Fire
220/132KV 200MVA ICT 2 @ PANDHARPUR	IntraState	20/08/2026	10:10	20/08/2026	18:48	PO	Replacement of Two nos of higher Tan deltaValue LV CT (R phase and B phase)
220/132kv 100MVA ICT -1 @ LONI DEOKAR	IntraState	20/08/2026	12:48	20/08/2026	15:08	PO	To attend R PH lv side oil leakage
220/100 KV 200 MVA ICT 2 @ PADGHE	IntraState	21/08/2026	02:03	21/08/2026	02:22	HT	220 KV Bus -B outage at Padghe.
220/100 KV 200 MVA ICT 4 @ PADGHE	IntraState	21/08/2026	02:25	21/08/2026	02:29	HT	220 KV Bus -B outage at Padghe.
220/100 KV 200 MVA ICT 1 @ PADGHE	IntraState	21/08/2026	07:16			PO	Handtrip For replacing U BOLT of string
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	)For Installation of bus-2 link to newly erected 220kv GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
MAIN BUS SECTION-2 @ MAHAPE	IntraState	08/08/2026	07:00	20/08/2026	11:00	PO	Strengthening of Auxilliary bus by HTLS conductor.
BUS - B @ PADGHE	IntraState	21/08/2026	04:06			PO	1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV). 3. For B Bus outage of upper section. 2.For bay strengthening of pal bay.
BUS COUPLER @ PADGHE	IntraState	21/08/2026	04:06			PO	For upper section B bus outage
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	20/08/2026	05:17	20/08/2026	07:47	T	Distance Protection.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kv Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kv Kalwa Salsette 4 Line on 110kv Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 21/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage