

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 20/Jul/2026 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	151.087	2867.125	1) Gujrat	-2.679	-11.407
2) Hydro	7.295	226.714	2) Madhya Pradesh	1.575	53.316
3) Gas	6.414	129.067	3) Chattisgarh	0.880	6.650
Total MSPGCL	164.796	3222.906	4) Maharashtra	182.102	3304.384
B) 1) APML	47.133	1066.590	5) Goa (Amona)	-1.207	-22.810
2) JSWEL	18.416	364.812	Total	180.671	3330.133
3) VIPL	11.965	250.925	a) Mumbai Schedule	42.972	881.213
4) RPL(AMT)	29.341	504.524	b) Mumbai Drawl	44.581	925.732
5) SWPGPL	8.301	189.665	c) MSEDCL Bilateral *	128.947	2462.089
6) Other IPP	14.063	269.363	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.972	881.213
C) 1) TPCL Thermal	12.206	218.521	Include PX	0.000	0.000
2) TPCL Hydro	4.749	77.182	Standby	0.000	0.000
3) TPCL Gas	2.547	59.390	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.290	176.388	1) MSEDCL	497.204	9613.560
D) STATE			2) Mumbai Discoms	73.373	1457.213
1) Thermal	301.802	5907.913	3) Other Discoms	13.692	269.864
(A1+C1+C4+(B1-B6))			TOTAL STATE	584.269	11340.637
2) Hydro	12.044	303.896			
(A2+C2)					
3) Gas	8.961	188.457			
(A3+B7+C3)					
4) Wind	55.252	1128.806			
6) SOLAR	25.539	481.432			
TOTAL STATE	403.598	8010.504			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 2 Hrs
MSPGCL Thermal	5251	5367	6615	7015
MSPGCL Hydro	216	220	458	276
MSPGCL Gas	266	266	272	271
MSPGCL Total Generation	5733	5853	7345	7562
Central Sector Receipt	9655	8294	8211	4628
WIND	2160	2451	2854	1812
CPP / IPP Thermal	4461	4664	5975	6266
CPP / IPP Gas	0	0	0	0
SOLAR	3132	3165	0	0
Exchange with Mumbai	-2811	-2946	-1668	-1011
MSEDCL DEMAND MET	21733	20878	22105	18775
Load Shedding	0	0	0	0
MSEDCL DEMAND	21733	20878	22105	18775
TPCL GENERATION	534	572	1104	1031
AEML GENERATION	273	274	483	483
MUMBAI DEMAND	3618	3792	3255	2525
OTHER DISCOM DEMAND	596	603	612	483
STATE DEMAND MET	25947	25273	25972	21782
STATE DEMAND	25947	25273	25972	21782
Frequency (Hz)	50.04	49.96	50.01	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.29 Hz at 18:03 Hrs	49.67 Hz at 08:22 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 20/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.61	63.86	127	64
Unit 8	10.42	190.51	522	366
Unit 9	10.87	224.91	507	370
Unit 10	10.25	220.56	500	385
Total	34.14	699.85		
Bhusawal				
Unit 3	0.97	54.58	175	0
Unit 4	9.56	169.55	485	300
Unit 5	0.00	33.86	0	0
Unit 6	12.78	196.40	600	380
Total	23.31	454.40		
Parli				
Unit 6	4.20	82.93	214	139
Unit 7	3.44	79.12	202	0
Unit 8	4.54	88.16	235	145
Total	12.19	250.21		
Chandrapur				
Unit 3	3.34	59.19	158	129
Unit 4	2.51	53.54	126	75
Unit 5	8.30	148.58	400	285
Unit 6	8.36	135.82	420	270
Unit 7	0.00	27.69	0	0
Unit 8	9.02	166.28	425	289
Unit 9	8.97	174.69	419	290
Total	40.49	765.78		
Paras				
Unit 3	3.43	79.93	214	0
Unit 4	4.50	82.47	216	155
Total	7.94	162.40		
Khaparkheda				
Unit 1	3.52	64.02	170	115
Unit 2	3.37	61.79	161	119
Unit 3	3.34	66.92	156	129
Unit 4	3.44	4.39	175	118
Unit 5	10.05	195.09	475	325
Total	23.72	392.21		
Nasik				
Unit 3	3.04	36.64	133	120
Unit 4	3.32	47.19	167	121
Unit 5	2.95	58.45	144	109
Total	9.30	142.28		
Uran				
All Units	6.41	129.07	272	263
Total	6.41	129.07		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.15	1.91	23	0
Total	0.15	1.91		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.10	36.49	85	40
Stage 4	0.00	47.54	0	0
Stage 3	0.86	27.74	126	0
Total	1.96	111.78		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.29	0	0
TILLARI	0.00	4.82	0	0
BHIRA T.R.	0.36	7.19	80	0
SMLHY_PTN	4.38	85.46	235	157
GHATGHAR	0.60	12.18	125	0
Total	5.33	114.94		
Wind				
Total	55.25	1128.81	0	0
Total	55.25	1128.81		
CPP				
APML(Mus)	47.13	1066.59	0	0
JSWEL(Mus)	18.42	364.81	0	0
VIPL(Mus)	11.96	250.92	0	0
RPLAMT-Mus	29.34	504.52	0	0
SWPGPL-Mus	8.30	189.66	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.44	106.05	265	150
Other(Mus)	1.69	32.32	0	0
JPL	5.84	110.65	276	162
Total	128.13	2625.53		
SOLAR				
Total	25.54	481.43	0	0
Total	25.54	481.43		
Tata				
Trombay 5	7.89	143.63	469	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.39	34.50	59	58
Trombay 7B	1.15	24.89	49	48
TATA Hydro	4.75	77.18	359	49
Trombay 8	4.31	74.89	236	122
Total	19.50	355.09		
AEML				
DTPS U-1&2	9.29	176.39	486	272
Total	9.29	176.39		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	151.09	2867.12	MSPGCL Total	164.80	3222.91
			MSPGCL Thml+Gas	157.50	2996.19	Koyna 1,2 & 4 Total	1.10	84.04
			MSPGCL Hydro	7.30	226.71	State Total	403.60	8010.50

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 20/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6990	399	271	7660	1790	6467	0	0	4373	4982	-1187	19192	195	0	19387	2664	520	22571	49.99
2	7015	276	271	7562	1812	6266	0	0	4463	4628	-1011	18772	0	0	18772	2525	486	21782	50.02
3	6834	201	269	7304	1907	6123	0	0	5123	5176	-905	19146	0	0	19146	2389	460	21994	50.01
4	6865	211	269	7345	1854	6229	0	0	5344	5151	-888	19224	0	0	19224	2278	467	21969	50.02
5	6838	201	268	7307	1830	6214	0	0	5936	5842	-907	19809	0	0	19809	2262	476	22548	50.04
6	6762	271	265	7298	1979	6040	0	0	7141	7017	-934	20910	0	0	20910	2331	490	23731	50.03
7	6742	445	268	7455	1948	5849	0	256	8121	8063	-1091	21945	0	0	21945	2499	536	24979	49.95
8	6503	423	263	7189	1827	5667	0	1020	8360	8453	-1585	21990	0	0	21990	2779	581	25351	50.01
9	6128	326	265	6719	1891	5023	0	2059	8876	8882	-2187	21791	0	0	21791	3156	596	25543	49.92
10	5780	202	265	6247	1990	4863	0	2808	9489	9122	-2633	21785	0	0	21785	3460	612	25857	49.98
11	5251	216	266	5733	2160	4461	0	3132	9874	9655	-2811	21729	0	0	21729	3618	601	25947	50.04
12	5427	215	267	5909	2291	4223	0	3107	9287	9310	-3037	21201	0	0	21201	3849	602	25652	49.96
13	5367	220	266	5853	2451	4664	0	3165	8456	8294	-2946	20874	0	0	20874	3792	607	25273	49.96
14	5305	222	267	5794	2522	4238	0	3235	8344	7698	-2818	20082	0	0	20082	3643	586	24312	49.95
15	5331	217	268	5816	2730	3942	0	2698	8820	8537	-2617	20506	0	0	20506	3450	601	24557	49.91
16	5687	231	264	6182	2771	4148	0	2069	8754	9046	-2558	21052	0	0	21052	3428	605	25085	49.98
17	6288	232	267	6787	2909	4774	0	1316	9041	8362	-2465	21065	0	0	21065	3360	619	25043	49.96
18	6024	248	265	6537	2985	4986	0	632	8844	8748	-2422	20842	0	0	20842	3317	624	24783	50.04
19	6631	236	268	7135	2973	5506	0	42	7649	8384	-2088	21290	0	0	21290	3305	661	25257	50.06
20	6615	458	272	7345	2854	5975	0	0	8394	8211	-1668	22100	0	0	22100	3255	617	25972	50.01
21	6717	563	268	7548	2621	6039	0	0	7333	7494	-1545	21560	0	0	21560	3133	597	25290	49.93
22	6699	557	268	7524	2337	6049	0	0	6652	6644	-1437	20512	0	0	20512	3047	605	24164	49.90
23	6693	370	266	7329	2367	5756	0	0	7073	6758	-1486	20134	0	0	20134	2954	590	23678	49.95
24	6595	355	268	7218	2453	5717	0	0	6402	6213	-1355	19693	0	0	19693	2879	553	23125	50.07
MUs	151.09	7.30	6.41	164.80	55.25	129.22	0.00	25.54	182.15	180.67	-44.58	497.20	0.20	0.00	497.40	73.37	13.69	584.46	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 20/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25972 MW	22100 MW	3849 MW
20 Hrs	20 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Jul/2026

Position as on 6.30 Hrs of 21/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	01/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Bhusawal Unit 3	210	20/07/2026	02:08	20/07/2026	19:32	drum level low due to feed station line leakage	21/07/2026
MSPGCL	Ghatghar Unit-2	125	20/07/2026	10:30	20/07/2026	11:00	Due to water depression pressure dropped.	
MSPGCL	Parli Unit 7	250	20/07/2026	18:14	20/07/2026	22:00	Drum level low	
MSPGCL	Paras Unit 3	250	20/07/2026	18:45		Continued.	due to both BFP Tripped	22/07/2026
Total Capacity MSPGCL		495						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	VMEPL Unit 2	60	19/07/2026	12:44	20/07/2026	09:48	due to DCC 2A jamming issue	
IPP	VMEPL Unit 1	60	19/07/2026	16:45	20/07/2026	20:47	Due to DCC 1A &1B Jamming issue	
IPP	JPL Unit 1	150	20/07/2026	23:47		Continued.	withdrawn due to a bottom ash conveying issue caused by a breakdown of the clinker grinder.	
Total Capacity IPP		480						
Total Capacity FORCED OUTAGE		975						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/07/2026	07:56		Continued.	No Schedule by buyer due to open cycle operation High cost.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 20/Jul/2026

Position as on 6.30 Hrs of 21/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 6	108	19/07/2026	06:50		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 21/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	15/07/2026	08:54	21/07/2026	09:57	T	Kept hand tripped at waluj end to control line loading of talegaon pg chakan ckt.
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	20/07/2026	09:04	20/07/2026	20:03	PO	AMP of Line terminal equipments at MSETCL WALUJ.
KORADI - BHILAI	InterState	20/07/2026	12:51	20/07/2026	20:52	PO	PG WORK.
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	21/07/2026	10:11			PO	AMP of Line terminal equipments at MSETCL WALUJ.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	18/07/2026	19:37	20/07/2026	08:22	HT	Over voltage
KORADI - KHAPERKHEDA CKT - 2	IntraState	18/07/2026	21:13			EO	Emergency Shifting of 400 kv KHAPARKHEDA LINE ON 400 KV TBC BAY AT 400 KV KORADI 1 S/S DUE TO HOTSPOT OBSERVED ON 29 R PG Isolator
LONIKAND 2 - KARJAT CKT - 2	IntraState	19/07/2026	23:42	20/07/2026	06:07	T	Distance protection
KHADKA-AURANGABAD (WALUJ)	IntraState	20/07/2026	23:00			HT	H/T due to overvoltage.
PARLI - KARJAT CKT - 1	IntraState	20/07/2026	23:26	21/07/2026	03:03	PO	(1) Bay maintenance & Testing work. (2) Hardware tightening, fitting & string replacement work
BUS COUPLER @ LONIKAND-1	IntraState	21/07/2026	10:14			EO	Rph CB mechanism air leakage attending work by agency on emergency basis.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 105MVA SPARE ICT @ LONIKAND-400 KV	IntraState	20/07/2026	15:27	20/07/2026	17:12	EO	New spare ICT charge on dtd. 17.07.2026.Spare ICT is kept on humming.
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	IntraState	21/07/2026	10:05			PO	NDR Relay Testing for proper functional operation
167 MVA SPARE ICT @ TALANDGE	IntraState	21/07/2026	10:40			PO	CB diagnostic Testing & Quarterly Maintenance
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV MAINBAY Outages/Trippings							
220 KV NAGOTHANE-NAGOTHANE TSS LINE BAY	IntraState	20/07/2026	08:58	20/07/2026	17:25	PO	Replacement of suspension and tension string insulator at 220KV TSS
220 KV LINE Outages/Trippings							
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 21/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV CHAKAN PHASE II- TALEGAON (PG) CKT-1	InterState	20/07/2026	10:31			PO	SCADA testing work for 220kV bay no.201(Talegaon PGCIL Ckt-I).
220 KV CHAKAN PHASE II- TALEGAON (PG) CKT-2	InterState	20/07/2026	10:31			PO	SCADA testing work for 220kV bay no.202(Talegaon PGCIL Ckt-II)
220KV YAWATMAL- WARDHA(DEOLI) PG CKT 2	InterState	20/07/2026	18:48	20/07/2026	18:51	HT	CKT TRIPPED AT PG END AR SUCESSFUL AT YEOTMAL END Z1 47.31KM R PH 2.193.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)- MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
NIWALI - PAWAS LINE	IntraState	19/07/2026	20:43	20/07/2026	09:58	T	Distance protection
EKLAHARA(GCR)(NASIK)- BABLESHWAR 2	IntraState	20/07/2026	01:13	20/07/2026	07:57	T	Distance protection
EKLAHARE (GCR) - GHATGHAR	IntraState	20/07/2026	07:23	20/07/2026	15:17	T	Distance Protection
220 KV DEVGAONRANGARI - BABHALESHWAR CKT	IntraState	20/07/2026	11:24	20/07/2026	14:37	PO	CT tan delta,LBB relay.
GHATGHAR - BAPGAON	IntraState	20/07/2026	12:46	20/07/2026	14:57	EO	For safety Purpose
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	20/07/2026	19:47	20/07/2026	19:51	T	ckt charged from 220Kv Amrapur ss end till on no load. Tripped at 19:51 Hrs
MUMEWADI -HALKARNI 1 LINE	IntraState	21/07/2026	09:03			PO	Polymer insulator replacement
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/100 KV 100 MVA ICT 1 @ BORIVALI	IntraState	19/07/2026	22:50	20/07/2026	18:19	T	Tripped on O/C, E/F LV protection optd.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 20/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 21/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage