

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 21/Aug/2026 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	168.811	3070.455	1) Gujrat	1.726	8.141
2) Hydro	14.534	264.980	2) Madhya Pradesh	1.046	49.296
3) Gas	6.565	137.063	3) Chattisgarh	1.280	12.000
Total MSPGCL	189.910	3472.498	4) Maharashtra	181.067	3807.804
B) 1) APML	55.639	1026.235	5) Goa (Amona)	-1.536	-29.043
2) JSWEL	23.606	478.845	Total	183.583	3848.198
3) VIPL	14.180	260.934	a) Mumbai Schedule	41.910	930.521
4) RPL(AMT)	28.424	551.354	b) Mumbai Drawl	46.532	984.992
5) SWPGPL	9.218	179.074	c) MSEDCL Bilateral *	118.433	2681.771
6) Other IPP	14.698	257.557	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	41.910	930.521
C) 1) TPCL Thermal	12.048	215.758	Include PX	0.000	-0.548
2) TPCL Hydro	6.374	108.031	Standby	0.000	0.000
3) TPCL Gas	3.387	64.727	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.349	175.137	1) MSEDCL	531.082	10273.685
D) STATE			2) Mumbai Discoms	77.690	1548.645
1) Thermal	335.973	6215.349	3) Other Discoms	14.427	292.258
(A1+C1+C4+(B1-B6))			TOTAL STATE	623.199	12114.588
2) Hydro	20.908	373.011			
(A2+C2)					
3) Gas	9.952	201.790			
(A3+B7+C3)					
4) Wind	42.253	949.857			
6) SOLAR	30.530	526.383			
TOTAL STATE	439.616	8266.390			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6624	6776	7344	7402
MSPGCL Hydro	298	378	1948	299
MSPGCL Gas	273	267	273	277
MSPGCL Total Generation	7195	7421	9565	7978
Central Sector Receipt	9222	9037	7602	5892
WIND	1480	1813	2072	1713
CPP / IPP Thermal	5505	5326	6449	6635
CPP / IPP Gas	0	0	0	0
SOLAR	3404	2799	0	0
Exchange with Mumbai	-2619	-2733	-1780	-1124
MSEDCL DEMAND MET	23531	23020	23263	20575
Load Shedding	0	0	0	0
MSEDCL DEMAND	23531	23020	23263	20575
TPCL GENERATION	692	711	1263	849
AEML GENERATION	279	272	481	458
MUMBAI DEMAND	3590	3716	3524	2431
OTHER DISCOM DEMAND	656	643	645	518
STATE DEMAND MET	27777	27379	27432	23525
STATE DEMAND	27777	27379	27432	23525
Frequency (Hz)	49.99	49.97	49.86	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.23 Hz at 14.20 Hrs	49.6 Hz at 19.14 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 21/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.40	69.02	173	116
Unit 8	13.07	245.89	589	493
Unit 9	11.96	236.01	544	444
Unit 10	0.29	176.96	265	0
Total	28.72	727.88		
Bhusawal				
Unit 3	2.57	48.40	155	0
Unit 4	9.56	169.89	480	290
Unit 5	9.74	58.10	500	290
Unit 6	13.11	264.53	600	407
Total	34.99	540.91		
Parli				
Unit 6	4.16	81.91	203	142
Unit 7	3.85	77.67	176	140
Unit 8	4.29	85.26	220	147
Total	12.30	244.84		
Chandrapur				
Unit 3	3.40	62.54	160	123
Unit 4	2.93	58.09	135	110
Unit 5	8.24	108.65	410	229
Unit 6	7.86	157.12	405	285
Unit 7	8.49	43.52	406	270
Unit 8	10.42	170.99	464	325
Unit 9	10.32	163.01	465	303
Total	51.67	763.93		
Paras				
Unit 3	4.25	85.53	204	130
Unit 4	4.09	91.15	204	143
Total	8.33	176.68		
Khaparkheda				
Unit 1	3.08	60.88	155	105
Unit 2	3.02	51.78	172	87
Unit 3	3.52	69.46	175	123
Unit 4	3.89	71.73	182	131
Unit 5	9.94	188.91	440	350
Total	23.45	442.77		
Nasik				
Unit 3	3.12	55.36	141	120
Unit 4	3.13	65.07	141	120
Unit 5	3.10	53.02	143	114
Total	9.36	173.45		
Uran				
All Units	6.56	137.06	278	265
Total	6.56	137.06		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.97	7.43	44	22
Total	0.97	7.43		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.18	44.87	515	40
Stage 4	1.97	32.03	753	0
Stage 3	1.28	24.31	160	0
Total	6.43	101.21		
Hydro				
KDPH	0.16	7.54	18	0
VTRNA	0.53	10.34	60	0
TILLARI	0.39	8.76	61	0
BHIRA T.R.	0.40	8.29	77	0
SMLHY_PTN	5.60	114.01	242	224
GHATGHAR	1.02	14.83	125	0
Total	8.10	163.77		
Wind				
Total	42.25	949.86	0	0
Total	42.25	949.86		
CPP				
APML(Mus)	55.64	1026.24	0	0
JSWEL(Mus)	23.61	478.84	0	0
VIPL(Mus)	14.18	260.93	0	0
RPLAMT-Mus	28.42	551.35	0	0
SWPGPL-Mus	9.22	179.07	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.17	95.70	271	191
Other(Mus)	1.57	33.59	0	0
JPL	5.88	109.53	277	200
VMEPL	0.00	0.00	0	0
LMEL	1.08	18.74	63	12
Total	145.76	2754.00		
SOLAR				
Total	30.53	526.38	0	0
Total	30.53	526.38		
Tata				
Trombay 5	8.00	148.87	473	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.04	38.04	108	58
Trombay 7B	1.34	26.68	63	48
TATA Hydro	6.37	108.03	416	79
Trombay 8	4.05	66.89	230	132
Total	21.81	388.52		
AEML				
DTPS U-1&2	9.35	175.14	481	271
Total	9.35	175.14		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	168.81	3070.46	MSPGCL Total	189.91	3472.50
			MSPGCL Thml+Gas	175.38	3207.52	Koyna 1,2 & 4 Total	5.15	76.90
			MSPGCL Hydro	14.53	264.98	State Total	439.62	8266.39

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 21/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7349	443	276	8068	2065	6686	0	0	5612	5744	-1368	20644	0	0	20644	2920	551	24115	49.98
2	7289	372	276	7937	1934	6709	0	0	5691	5416	-1151	20328	0	0	20328	2714	517	23559	50.01
3	7210	365	277	7852	1829	6606	0	0	5734	5909	-1200	20490	0	0	20490	2530	506	23526	50.01
4	7402	299	277	7978	1713	6635	0	0	5910	5892	-1124	20575	0	0	20575	2431	518	23525	49.99
5	7439	293	278	8010	1695	6667	0	0	6475	6507	-1170	21208	0	0	21208	2385	501	24094	50.01
6	7459	475	278	8212	1759	6732	0	0	7052	7362	-1112	22408	0	0	22408	2493	545	25446	49.98
7	7474	1377	276	9127	1620	6775	0	223	7133	7495	-1126	23551	0	0	23551	2683	563	26797	49.94
8	7260	782	275	8317	1444	6536	0	1045	8192	8084	-1546	23280	0	0	23280	2934	600	26813	50.03
9	6673	393	274	7340	1478	5983	0	2224	8624	8741	-2189	22964	0	0	22964	3265	613	26842	49.95
10	6624	298	273	7195	1480	5505	0	3404	9344	9222	-2619	23531	0	0	23531	3590	656	27777	49.99
11	6108	276	273	6657	1484	5062	0	3733	9740	9483	-2905	22877	0	0	22877	3805	636	27318	49.97
12	6070	276	273	6619	1531	5060	0	3829	9038	9237	-3023	22608	0	4	22608	3874	645	27127	49.97
13	6434	327	271	7032	1423	4819	0	3785	8327	8583	-2940	22064	0	0	22064	3837	638	26539	49.90
14	6514	295	265	7074	1672	4932	0	3567	8147	8306	-2767	22160	0	0	22160	3653	624	26437	50.02
15	6629	273	266	7168	1617	4996	0	3257	9083	8873	-2793	22485	0	0	22485	3703	633	26821	50.07
16	6776	378	267	7421	1813	5326	0	2799	9060	9037	-2733	23020	0	0	23020	3716	643	27379	49.97
17	7161	401	271	7833	1950	5788	0	1771	8532	8597	-2557	22751	0	0	22751	3656	631	27037	49.99
18	7453	515	271	8239	2003	6112	0	833	8209	7742	-2289	21972	0	0	21972	3590	669	26230	49.93
19	7338	943	272	8553	1896	6358	0	60	8225	8222	-2029	22387	0	0	22387	3561	673	26621	49.98
20	7344	1948	273	9565	2072	6449	0	0	7481	7602	-1780	23263	0	0	23263	3524	645	27432	49.86
21	7281	1271	275	8827	2070	6507	0	0	7427	7435	-1632	22590	0	0	22590	3362	617	26569	49.95
22	7243	754	275	8272	1922	6556	0	0	6840	7132	-1579	21676	0	0	21676	3248	627	25551	49.97
23	7277	963	276	8516	1948	6504	0	0	6425	6481	-1473	21367	0	0	21367	3137	609	25113	50.03
24	7004	817	277	8098	1835	6463	0	0	6300	6482	-1427	20884	0	0	20884	3079	568	24530	50.00
MUs	168.81	14.53	6.57	189.91	42.25	145.76	0.00	30.53	182.60	183.58	-46.53	531.08	0.00	0.00	531.08	77.69	14.43	623.20	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

- 1)Kombhalne generation low hence LTS operated due to overloading at 544amp/120mw of 132kv Sangamner -Babhaleshwar line & hence ELR done.
- 2)132KV Sangamner -BBLR line overload alarm 544Amp/120MW
- 3)LTS Operated at 544amp/120MW 132KV Akole S/S and hence ELR Done.

Maximum Demand scenario for the date 21/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27777 MW	23551 MW	3874 MW
10 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 21/Aug/2026

Position as on 6.30 Hrs of 22/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	27/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		1535						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koyna STG-IV Unit-3	250	21/08/2026	14:45	21/08/2026	17:15	outage is availed for the work of installation commissioning testing of Cooling water pumps 05Nos Drainage water pumps 2 Nos under water with the help of divers	
MSPGCL	Koyna STG-IV Unit-2	250	21/08/2026	14:45	21/08/2026	17:15	outage is availed for the work of installation commissioning testing of Cooling water pumps 05Nos Drainage water pumps 2 Nos under water with the help of divers	
MSPGCL	Koyna STG-IV Unit-1	250	21/08/2026	14:45	21/08/2026	17:15	outage is availed for the work of installation commissioning testing of Cooling water pumps 05Nos Drainage water pumps 2 Nos under water with the help of divers	
MSPGCL	Koyna STG-IV Unit-4	250	21/08/2026	14:45	21/08/2026	17:15	outage is availed for the work of installation commissioning testing of Cooling water pumps 05Nos Drainage water pumps 2 Nos under water with the help of divers	
MSPGCL	Koyna STG-IV Unit-1	250	21/08/2026	18:55	21/08/2026	20:15	Governor Safety bolt Rupture	
MSPGCL	Koradi Unit 6	210	22/08/2026	10:49	22/08/2026	13:56	Flame Failure	
MSPGCL	Koyna STG-IV Unit-3	250	22/08/2026	11:35	22/08/2026	17:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-2	250	22/08/2026	11:35	22/08/2026	17:00	outage is availed for the work of installation commissioning testing of	

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 21/Aug/2026

Position as on 6.30 Hrs of 22/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-1	250	22/08/2026	11:35	22/08/2026	17:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-4	250	22/08/2026	11:35	22/08/2026	17:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
Total Capacity MSPGCL		325						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	
IPP	Adani U-4	660	22/08/2026	09:17		Continued.	Due to APHA Hot PA bellow leakage	
Total Capacity IPP		1080						
Total Capacity FORCED OUTAGE		1405						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00	22/08/2026	18:28	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Bhusawal Unit 3	210	14/08/2026	23:03	21/08/2026	03:12	Zero schedule due to low demand	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operationHigh cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted generator with tri-party agreement in between generators & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 22/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV BUSBAR Outages/Trippings							
MAIN BUS II @ EKTUNI	IntraState	21/08/2026	11:39	21/08/2026	17:44	PO	Diagonistic Testing and Maintenance Work on 765kV Main Bus 2 @ 765kV RS Ektuni
400 KV MAINBAY Outages/Trippings							
MAIN BAY (425) OF WARORA CKT - 2 @ CHANDRAPUR 2	IntraState	21/08/2026	08:37	22/08/2026	14:53	HT	MAIN BAY 425 KEPT OFF AS BPH CT HAVE HIGH TAN DELTA.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	19/08/2026	12:58	22/08/2026	09:37	HT	H/T for overvoltage.
KHADKA-AURANGABAD (WALUJ)	IntraState	19/08/2026	20:53	21/08/2026	10:04	HT	H/T FOR O/V..
DABHOL - NAGOTHANE CKT - 1	IntraState	21/08/2026	08:29	21/08/2026	17:11	PO	Insulator String Replacement work
CHANDRAPUR 2 - WARORA CKT-2	IntraState	21/08/2026	08:37	21/08/2026	20:01	PO	For conductor & earthwire hardware tightening work at various tower Location
JEJURI- KOYNA STAGE-IV	IntraState	21/08/2026	12:40	21/08/2026	18:11	PO	L-I lines : Insulator string replacement with antifog long rod insulators Jejuri : Routine Testing & Maintenance Work
JEJURI- KOYNA STAGE-IV	IntraState	21/08/2026	12:40	21/08/2026	18:11	PO	Scheme of conversion existing SSN Hardware to DSN Hardware at various road crossing & Cold line washing
KHADKA-AURANGABAD (WALUJ)	IntraState	21/08/2026	22:43		Continued.	HT	System OV.
JEJURI- KOYNA STAGE-IV	IntraState	22/08/2026	11:02	22/08/2026	18:18	PO	L-I lines : Insulator string replacement with antifog long rod insulators Jejuri : Routine Testing & Maintenance Work
JAIGAD - KARAD CKT - 2	IntraState	22/08/2026	20:08		Continued.	HT	Overvoltage
PARLI - KARJAT CKT - 1	IntraState	22/08/2026	23:40		Continued.	EO	To carry out Damage insulazor work at loc no.91 and 100

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 22/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PARLI - KARJAT CKT - 1	IntraState	22/08/2026	23:40		Continued.	EO	table {mso-displayed-decimal-separator:"\."; mso-displayed-thousand-separator:"\,";} tr {mso-height-source:auto;} col {mso-width-source:auto;} td {padding-top:1px; padding-right:1px; padding-left:1px; mso-ignore:padding; color:windowtext; font-size:11.0pt; font-weight:400; font-style:normal; text-decoration:none; font-family:Arial; mso-generic-font-family:auto; mso-font-charset:0; text-align:general; vertical-align:bottom; border:none; white-space:nowrap; mso-rotate:0;} .xl21 {font-size:12.0pt; font-family:Calibri; mso-generic-font-family:auto; mso-font-charset:0; text-align:left; vertical-align:middle; border:.5pt solid black; white-space:normal;} Damage string insulator replacement work was carried out at the Loc.no:-91 Suspension,
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220KV 315 MVA ICT - 1 @ NEW KOYNA	IntraState	20/08/2026	10:06	21/08/2026	18:35	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	20/08/2026	20:30	21/08/2026	03:22	EO	Replacement of Damaged Dropper from Jack Bus to GIS Bushing - 220 kV Side
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	20/08/2026	21:54	21/08/2026	10:58	T	Tripped on NDR protection.
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	IntraState	21/08/2026	00:44	21/08/2026	00:49	HT	220 KV Bus-B outage at Padghe.
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	IntraState	21/08/2026	00:58	21/08/2026	03:34	HT	220 KV Bus-B outage at Padghe.
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	21/08/2026	03:38	22/08/2026	02:48	PO	1.To manage loading on B BUS
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	IntraState	21/08/2026	09:50	21/08/2026	21:51	PO	Installation work of OTI, WTI along with transducer.
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	IntraState	21/08/2026	10:09	21/08/2026	18:50	PO	CT & cb Diagnostic testing work
400/220/33 KV 500MVA ICT - 2 @ KORADI 2	IntraState	21/08/2026	13:53	21/08/2026	19:59	T	Tripped on NDR.
400/220KV 315 MVA ICT - 2 @ NEW KOYNA	IntraState	21/08/2026	19:47		Continued.	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	21/08/2026	21:54	21/08/2026	21:54	T	Tripped on NDR.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 22/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
GT - 5 @ EKLAHRE (GCR)	IntraState	23/02/2026	00:39		Continued.	EO	Y Phase CT P2 stud oil leakage attending work.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chincwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHVAR-PANDHURNA	IntraState	18/08/2026	19:16			HT	H/T AT PANDHURNA END.
BARAMATI - KURKUMBH	IntraState	19/08/2026	10:50			PO	Replacement of 220KV CB under LE Scheme
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	21/08/2026	00:19	21/08/2026	00:38	HT	220 KV Bus -B outage at Padghe.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 22/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV PADGHE-KUDUS	IntraState	21/08/2026	00:32	22/08/2026	01:47	PO	Load management for following outage. - > 1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV).3. For B Bus outage of upper section.2.For bay strengthening of pal bay.
PADGHE - TEMGHAR - 2	IntraState	21/08/2026	00:53	22/08/2026	03:40	PO	1. To manage loading on ICTs
PADGHE - KAMBA 1	IntraState	21/08/2026	01:37	22/08/2026	03:01	PO	To manage loading on ICTs for follwing outage. 1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV). 2.For bay strengthening of pal bay.
PADGHE - TEMGHAR - 1	IntraState	21/08/2026	03:10	22/08/2026	03:30	PO	1.To manage loading on ICTs.
NAGOTHANE - SPCL	IntraState	21/08/2026	09:54	21/08/2026	15:04	PO	Urgently to replace the 220 kv CT of B phase
KALWA SALSETTE - 4	IntraState	22/08/2026	07:07	22/08/2026	10:46	PO	Metro -4 project Work- Working in Vicinity for OPGW shifting of Trombay�Salsette OPGW Link.
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	22/08/2026	10:09	22/08/2026	10:38	PO	Kalwa Division:- Safety outage For the fixing of spacers cum dampers on 220kV Borivali-Boisar PGCIL Line conductors in b/w TL No. 238 to 239. Boisar Division:- For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Vasai-Kamba Line
KANDALGAON - SONA ALLOYS	IntraState	22/08/2026	10:10	22/08/2026	15:12	PO	Replacement of insulator string at Loc.No.64 , 65 and other line maintenance work
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	22/08/2026	10:34	22/08/2026	22:36	PO	Replacement of conductor by HPC between loc no. 104A to 104B (Cutpoint to cutpoint)
BHIGWAN-BARAMATI AGRO	IntraState	22/08/2026	11:21	22/08/2026	16:29	T	SPS protection operated.
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	22/08/2026	23:59		Continued.	PO	Metro 6 Project - C5 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	16/08/2026	04:27		Continued.	T	Fire
220/100 KV 200 MVA ICT 2 @ PADGHE	IntraState	21/08/2026	02:03	21/08/2026	02:22	HT	220 KV Bus -B outage at Padghe.
220/100 KV 200 MVA ICT 4 @ PADGHE	IntraState	21/08/2026	02:25	21/08/2026	02:29	HT	220 KV Bus -B outage at Padghe.
220/100 KV 200 MVA ICT 1 @ PADGHE	IntraState	21/08/2026	07:16	22/08/2026	02:07	PO	Handtrip For replacing U BOLT of string
220/22-22 KV 100 MVA PTR 3 @ PAL-DOMBIVALI	IntraState	21/08/2026	09:36	21/08/2026	15:35	EO	For replacing damage twin conductor of TF side LV gantry z Road crossing LV gantry. As both conductor strain observed broken.
220/132-110KV 100MVA ICT - 1@WATHAR	IntraState	21/08/2026	10:18	21/08/2026	15:35	PO	Relay annual testing, Quarterly maintenance work.and other diagnostic testing work
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 22/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration
BUS - B @ PADGHE	IntraState	21/08/2026	04:06	22/08/2026	01:03	PO	1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV). 3. For B Bus outage of upper section. 2.For bay strengthening of pal bay.
BUS COUPLER @ PADGHE	IntraState	21/08/2026	04:06	22/08/2026	01:03	PO	For upper section B bus outage
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	22/08/2026	13:54	22/08/2026	16:39	T	Distance Protection.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage