

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 21/Jul/2026 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	146.450	3013.575	1) Gujrat	-2.155	-13.562
2) Hydro	8.614	235.328	2) Madhya Pradesh	4.245	57.561
3) Gas	6.376	135.443	3) Chattisgarh	1.480	8.130
Total MSPGCL	161.440	3384.346	4) Maharashtra	203.424	3507.808
B) 1) APLM	46.447	1113.037	5) Goa (Amona)	-1.066	-23.876
2) JSWEL	17.316	382.128	Total	205.928	3536.061
3) VIPL	12.911	263.836	a) Mumbai Schedule	46.156	927.369
4) RPL(AMT)	25.538	530.062	b) Mumbai Drawl	48.373	974.105
5) SWPGPL	8.054	197.719	c) MSEDCL Bilateral *	143.277	2605.366
6) Other IPP	12.311	281.674	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	46.156	927.369
C) 1) TPCL Thermal	10.976	229.497	Include PX	0.000	0.000
2) TPCL Hydro	4.228	81.410	Standby	0.000	0.000
3) TPCL Gas	2.905	62.295	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.496	184.884	1) MSEDCL	503.913	10117.474
D) STATE			2) Mumbai Discoms	74.978	1532.191
1) Thermal	288.499	6196.412	3) Other Discoms	13.755	283.618
(A1+C1+C4+(B1-B6))			TOTAL STATE	592.646	11933.283
2) Hydro	12.842	316.738			
(A2+C2)					
3) Gas	9.281	197.738			
(A3+B7+C3)					
4) Wind	62.173	1190.979			
6) SOLAR	13.923	495.355			
TOTAL STATE	386.718	8397.222			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6032	5187	5987	6470
MSPGCL Hydro	458	460	524	304
MSPGCL Gas	266	263	267	265
MSPGCL Total Generation	6756	5910	6778	7039
Central Sector Receipt	10501	10143	8814	6335
WIND	2522	2738	2990	2532
CPP / IPP Thermal	4890	4079	5692	5092
CPP / IPP Gas	0	0	0	0
SOLAR	1606	1770	0	0
Exchange with Mumbai	-2588	-3075	-1781	-1420
MSEDCL DEMAND MET	23090	20962	21880	19110
Load Shedding	0	0	0	0
MSEDCL DEMAND	23090	20962	21880	19110
TPCL GENERATION	614	549	1139	644
AEML GENERATION	287	272	476	303
MUMBAI DEMAND	3489	3896	3396	2367
OTHER DISCOM DEMAND	597	603	613	468
STATE DEMAND MET	27176	25461	25889	21945
STATE DEMAND	27176	25461	25889	21945
Frequency (Hz)	50.02	50.11	50.04	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.34 Hz at 18.04 Hrs	49.71 Hz at 06.40 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 21/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.41	66.28	144	79
Unit 8	9.94	200.44	467	322
Unit 9	10.40	235.31	466	379
Unit 10	9.58	230.15	445	350
Total	32.33	732.18		
Bhusawal				
Unit 3	3.42	58.00	175	125
Unit 4	9.76	179.31	475	295
Unit 5	0.00	33.86	0	0
Unit 6	13.30	209.70	610	367
Total	26.47	480.86		
Parli				
Unit 6	4.01	86.94	199	130
Unit 7	3.84	82.97	180	140
Unit 8	3.70	91.86	232	0
Total	11.55	261.76		
Chandrapur				
Unit 3	3.28	62.46	147	121
Unit 4	2.80	56.34	129	99
Unit 5	8.15	156.73	400	285
Unit 6	8.25	144.07	430	280
Unit 7	0.00	27.69	0	0
Unit 8	6.17	172.46	425	0
Unit 9	9.29	183.98	440	279
Total	37.94	803.72		
Paras				
Unit 3	0.00	79.93	0	0
Unit 4	4.56	87.03	212	148
Total	4.56	166.96		
Khaparkheda				
Unit 1	3.22	67.24	160	115
Unit 2	3.06	64.84	149	107
Unit 3	3.46	70.38	160	132
Unit 4	3.74	8.12	179	129
Unit 5	11.02	206.11	485	330
Total	24.49	416.70		
Nasik				
Unit 3	3.01	39.65	135	118
Unit 4	3.25	50.44	161	120
Unit 5	2.85	61.30	140	111
Total	9.11	151.39		
Uran				
All Units	6.38	135.44	271	262
Total	6.38	135.44		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.15	2.07	20	0
Total	0.15	2.07		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.04	37.54	55	40
Stage 4	0.00	47.54	0	0
Stage 3	0.78	28.52	160	0
Total	1.82	113.60		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	5.29	0	0
TILLARI	0.25	5.08	61	0
BHIRA T.R.	0.40	7.59	80	0
SMLHY_PTN	5.52	90.98	273	187
GHATGHAR	0.62	12.80	125	0
Total	6.79	121.73		
Wind				
Total	62.17	1190.98	0	0
Total	62.17	1190.98		
CPP				
APML(Mus)	46.45	1113.04	0	0
JSWEL(Mus)	17.32	382.13	0	0
VIPL(Mus)	12.91	263.84	0	0
RPLAMT-Mus	25.54	530.06	0	0
SWPGPL-Mus	8.05	197.72	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.72	111.76	253	172
Other(Mus)	1.66	33.98	0	0
JPL	3.20	113.85	139	113
Total	120.85	2746.38		
SOLAR				
Total	13.92	495.36	0	0
Total	13.92	495.36		
Tata				
Trombay 5	7.25	150.88	447	258
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.67	36.17	107	58
Trombay 7B	1.24	26.12	63	48
TATA Hydro	4.23	81.41	311	54
Trombay 8	3.73	78.62	225	130
Total	18.11	373.20		
AEML				
DTPS U-1&2	8.50	184.88	478	272
Total	8.50	184.88		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	146.45	3013.58	MSPGCL Total	161.44	3384.35
			MSPGCL Thml+Gas	152.83	3149.02	Koyna 1,2 & 4 Total	1.04	85.08
			MSPGCL Hydro	8.61	235.33	State Total	386.72	8397.22

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 21/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6432	284	266	6982	2531	5232	0	0	6627	7007	-1392	19822	0	0	19822	2728	538	23088	50.03
2	6230	285	265	6780	2555	4991	0	0	6767	6702	-1404	19114	0	0	19114	2515	510	22139	50.00
3	6470	304	265	7039	2532	5092	0	0	6482	6335	-1420	19106	0	0	19106	2367	472	21945	50.02
4	6340	295	265	6900	2521	4985	0	0	6529	6815	-1249	19507	0	0	19507	2291	465	22263	50.02
5	6449	295	266	7010	2350	5226	0	0	6777	7346	-1310	20138	0	0	20138	2263	484	22885	50.01
6	6496	318	265	7079	2232	5472	0	0	7963	8276	-1382	21180	0	0	21180	2344	497	24021	49.98
7	6632	380	265	7277	1990	5728	0	187	8929	9157	-1437	22347	0	0	22347	2499	555	25401	49.92
8	6496	365	263	7124	1989	5528	0	540	9093	10144	-1768	22982	0	0	22982	2832	575	26389	50.01
9	6557	386	265	7208	2058	5303	0	1116	9537	9826	-2114	22800	0	0	22800	3193	597	26590	50.04
10	6032	458	266	6756	2522	4890	0	1606	10702	10501	-2588	23086	0	0	23086	3489	601	27176	50.02
11	5775	461	265	6501	2578	4572	0	1948	10966	10586	-3033	22556	0	0	22556	3867	596	27019	49.93
12	5525	455	262	6242	2653	4294	0	1894	10719	10327	-3164	21637	0	0	21637	3989	609	26235	50.09
13	5187	460	263	5910	2738	4079	0	1770	10054	10143	-3075	20958	0	0	20958	3896	607	25461	50.11
14	5867	407	267	6541	2722	4498	0	1587	8658	8717	-2789	20666	0	0	20666	3633	610	24909	50.02
15	5853	232	271	6356	2698	4522	0	1258	9377	9687	-2638	21298	0	0	21298	3500	585	25383	49.95
16	5857	234	266	6357	2840	4492	0	1039	10233	9593	-2612	21117	0	0	21117	3498	592	25207	49.97
17	5639	242	266	6147	2817	4688	0	611	9903	9973	-2546	21084	0	0	21084	3490	606	25180	49.88
18	5671	329	264	6264	2945	4852	0	352	9261	9826	-2406	21222	0	0	21222	3471	611	25304	50.03
19	5972	419	263	6654	2925	5566	0	15	8447	9038	-1958	21613	0	0	21613	3444	627	25684	50.11
20	5987	524	267	6778	2990	5692	0	0	9236	8814	-1781	21875	0	0	21875	3396	618	25889	50.04
21	6135	543	266	6944	2768	5695	0	0	7922	7877	-1720	20937	0	0	20937	3235	627	24799	50.02
22	6294	394	268	6956	2718	5892	0	0	6706	6879	-1560	20260	0	0	20260	3126	625	24011	50.01
23	6358	271	269	6898	2700	5841	0	0	6518	6122	-1409	19561	0	0	19561	3004	591	23156	50.02
24	6196	273	268	6737	2801	5447	0	0	6640	6237	-1618	19048	0	0	19048	2908	556	22512	49.95
MUs	146.45	8.61	6.38	161.44	62.17	122.58	0.00	13.92	204.05	205.93	-48.37	503.91	0.00	0.00	503.91	74.98	13.75	592.65	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 21/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27176 MW	23086 MW	3989 MW
10 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 21/Jul/2026

Position as on 6.30 Hrs of 22/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	01/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Paras Unit 3	250	20/07/2026	18:45		Continued.	due to both BFP Tripped	23/07/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	Tripped on Over current	
MSPGCL	Parli Unit 8	250	21/07/2026	14:15	21/07/2026	17:40	Fire Protection Operated	
MSPGCL	Chandrapur Unit 8	500	21/07/2026	15:28	21/07/2026	22:39	Turbine EHTC Fault	
Total Capacity MSPGCL		575						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	JPL Unit 1	150	20/07/2026	23:47		Continued.	withdrawn due to a bottom ash conveying issue caused by a breakdown of the clinker grinder.	
Total Capacity IPP		480						
Total Capacity FORCED OUTAGE		1055						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/07/2026	07:56		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	19/07/2026	06:50		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 21/Jul/2026

Position as on 6.30 Hrs of 22/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna Unit 8	80	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 7	80	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 6	80	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 5	80	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 4	70	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 3	70	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 2	70	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 1	70	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 21/Jul/2026

Position as on 6.30 Hrs of 22/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna STG-IV Unit-4	250	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna STG-IV Unit-3	250	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna STG-IV Unit-1	250	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna STG-IV Unit-2	250	18/07/2026	13:16		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
Total Capacity MSPGCL		1600						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		1600						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 22/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
765/400KV 1500MVA ICT @ AKOLA 2	IntraState	22/07/2026	04:25	22/07/2026	10:35	T	tripped on Y_PRD1_MAIN operated
400 KV TIEBAY Outages/Trippings							
TIE BAY (402) of WALUJ @ TAPTITANDA	IntraState	21/07/2026	11:45	21/07/2026	20:15	PO	Routine testing and maintenance activity outage required along with main bus 2 and 401, spare line 1, for testing activity. Please approve outage on all three Main bus2, 401 bay and 402 bay.
400 KV MAINBAY Outages/Trippings							
MAIN BAY - 404 OF STATION TF-3 @ KORADI 2	InterState	21/07/2026	19:23			T	Tripped on PDR optd.
SPARE LINE-1 BAY (401) @ TAPTITANDA	IntraState	21/07/2026	11:45	21/07/2026	20:18	PO	Routine testing and maintenance activity outage required along with main bus 2 and 402, spare line 1, for testing activity. Please approve outage on all three Main bus2, 401 bay and 402 bay.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	15/07/2026	08:54	21/07/2026	09:57	T	Kept hand tripped at waluj end to control line loading of talegaon pg chakan ckt.
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	InterState	21/07/2026	10:11	21/07/2026	23:46	PO	AMP of Line terminal equipments at MSETCL WALUJ.
DHULE - SSNNL CKT - 2	InterState	21/07/2026	10:49	21/07/2026	22:09	T	Distance Protection.
DHULE - SSNNL CKT - 1	InterState	21/07/2026	10:49	21/07/2026	22:07	T	Distance Protection.
DHULE - SSNNL CKT - 2	InterState	22/07/2026	05:12			T	Distance protection on R phase.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			PO	Main 2 distance relay replacement work
KHADKA-AURANGABAD (WALUJ)	IntraState	20/07/2026	23:00			HT	H/T due to overvoltage.
PARLI - KARJAT CKT - 1	IntraState	20/07/2026	23:26	21/07/2026	03:03	PO	(1) Bay maintenance & Testing work. (2) Hardware tightening, fitting & string replacement work
BUS COUPLER @ LONIKAND-1	IntraState	21/07/2026	10:14	21/07/2026	15:11	EO	Rph CB mechanism air leakage attending work by agency on emergency basis.
MAIN BUS - 2 @ TAPTITANDA	IntraState	21/07/2026	11:45	21/07/2026	19:57	PO	Routine testing and maintenance activity outage required along with bay 401 and 402, spare line 1, for testing activity. Please approve outage on all three Main bus2, 401 bay and 402 bay.
PARLI-SOLAPUR (LAMBOTI)	IntraState	21/07/2026	16:14	21/07/2026	16:32	T	Tripped mistakenly while conducting cold trials at Lamboti end.
BABHALESHWAR - PADGHE CKT-1	IntraState	21/07/2026	22:58	22/07/2026	08:53	T	Decapping at Loc No.116 B ph
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	IntraState	21/07/2026	10:05	21/07/2026	18:40	PO	NDR Relay Testing for proper functional operation

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 22/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
167 MVA SPARE ICT @ TALANDGE	IntraState	21/07/2026	10:40	21/07/2026	19:03	PO	CB diagnostic Testing & Quarterly Maintenance
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220KV 501MVA ICT III@TAPTITANDA	IntraState	22/07/2026	09:10			T	Tripped on NDR.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ PHURSUNGI	IntraState	27/06/2026	06:30			HT	Load management
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 1	InterState	03/09/2025	15:56	21/07/2026	21:27	PO	REPLACEMENT OF EXISTING 0.4 ACSR CONDUCTOR OF 220KV NARANGWADI SOLAPUR (PG) BY HPC CONDUCTOR UNDER SANCTION SCHEME.
TALOJA - NAVI MUMBAI (PG)	InterState	11/07/2026	11:15			PO	Replacement of existing 0.35 / 0.4 ACSR Sheep / Zebra conductor between Loc no. 640 to 641 & LILO 1 to 15 by new HPC conductor
220 KV CHAKAN PHASE II- TALEGAON (PG) CKT-1	InterState	20/07/2026	10:31			PO	SCADA testing work for 220kV bay no.201(Talegaon PGCIL Ckt-I).
220 KV CHAKAN PHASE II- TALEGAON (PG) CKT-2	InterState	20/07/2026	10:31			PO	SCADA testing work for 220kV bay no.202(Talegaon PGCIL Ckt-II)
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
AMRAPUR - TAPTITANDA CKT - 1	IntraState	22/04/2026	15:33			T	AT T E= B PH, IF=3.3KA, D=48.50KM
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	22/06/2026	20:07			HT	H/T for load management.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)- MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA DIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
MUMEWADI -HALKARNI 1 LINE	IntraState	21/07/2026	09:03	21/07/2026	16:54	PO	Polymer insulator replacement

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 21/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 22/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	IntraState	21/07/2026	13:47	21/07/2026	15:22	EO	Emergency outage proposed for replacement of flashover SSN long rod insulator string at loc.no.67 B Phase
MUDSHINGI- BELEWADI LINE	IntraState	21/07/2026	17:05	21/07/2026	18:36	EO	For inspection of CC & LMU
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
BOMBAY DYEING - SAHARA	IntraState	21/07/2026	23:46	22/07/2026	02:35	T	Distance protection on R phase.
WASHALA - GHATGHAR	IntraState	22/07/2026	03:01	22/07/2026	04:07	T	Distance protection on R phase.
GIGAPLEX (PDG) - NTT NEON (DC 13) CKT	IntraState	22/07/2026	03:38	22/07/2026	08:54	T	Differential protection Y phase fault.
BOMBAY DYEING - SAHARA	IntraState	22/07/2026	04:06			T	Distance protection on R phase.
TALANDGE - SAWANTWADI	IntraState	22/07/2026	06:08	22/07/2026	11:07	T	Distance protection on B phase.
ADLABS - PEDAMBE	IntraState	22/07/2026	08:58			PO	220 KV, Pedambe Adlab line, Circuit breaker to line side Isolator R phase conductor strands broken
MUMEWADI -HALKARNI 1 LINE	IntraState	22/07/2026	09:11			PO	Polymer insulator replacement
KARAD -NIGADE	IntraState	22/07/2026	09:36			PO	To attend hot spot at loc No. 9 B ph
THEUR-PHURSUNGI CKT II	IntraState	22/07/2026	09:47			PO	Half yearly maintenance and DT work
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
TATA AMBERNATH MSETCL NERAL	IntraState	13/07/2026	10:49			EO	Attending Line isolator closing problem at Ambernath RS.
KARANJADE - BHOKARPADA	IntraState	22/07/2026	10:15			T	Distance Protection.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage