

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 22/Aug/2026 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	165.250	3235.705	1) Gujrat	2.284	10.425
2) Hydro	18.373	283.353	2) Madhya Pradesh	2.937	52.233
3) Gas	6.709	143.772	3) Chattisgarh	1.550	13.550
Total MSPGCL	190.332	3662.830	4) Maharashtra	195.905	4003.709
B) 1) APML	47.775	1074.010	5) Goa (Amona)	-1.440	-30.483
2) JSWEL	23.698	502.543	Total	201.236	4049.434
3) VIPL	14.180	275.114	a) Mumbai Schedule	40.676	971.197
4) RPL(AMT)	25.729	577.083	b) Mumbai Drawl	43.297	1028.289
5) SWPGPL	9.113	188.187	c) MSEDCL Bilateral *	127.475	2809.246
6) Other IPP	15.055	272.612	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	40.676	971.197
C) 1) TPCL Thermal	12.411	228.169	Include PX	0.000	-0.548
2) TPCL Hydro	5.854	113.885	Standby	0.000	0.000
3) TPCL Gas	3.378	68.105	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.038	184.175	1) MSEDCL	536.421	10810.106
D) STATE			2) Mumbai Discoms	73.978	1622.623
1) Thermal	322.249	6537.598	3) Other Discoms	14.223	306.481
(A1+C1+C4+(B1-B6))			TOTAL STATE	624.622	12739.210
2) Hydro	24.227	397.238			
(A2+C2)					
3) Gas	10.087	211.877			
(A3+B7+C3)					
4) Wind	41.636	991.493			
6) SOLAR	25.187	551.570			
TOTAL STATE	423.386	8689.776			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5818	6801	7391	7103
MSPGCL Hydro	276	501	2244	281
MSPGCL Gas	274	271	356	282
MSPGCL Total Generation	6368	7573	9991	7666
Central Sector Receipt	10991	10699	7994	6030
WIND	1980	2052	1607	1716
CPP / IPP Thermal	4414	5189	5822	6418
CPP / IPP Gas	0	0	0	0
SOLAR	3292	2105	0	0
Exchange with Mumbai	-2624	-2597	-1617	-1242
MSEDCL DEMAND MET	23806	24395	23160	20098
Load Shedding	0	0	0	0
MSEDCL DEMAND	23806	24395	23160	20098
TPCL GENERATION	590	606	1262	882
AEML GENERATION	276	282	484	421
MUMBAI DEMAND	3490	3485	3363	2545
OTHER DISCOM DEMAND	615	626	637	490
STATE DEMAND MET	27911	28506	27160	23133
STATE DEMAND	27911	28506	27160	23133
Frequency (Hz)	49.93	50.00	49.83	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.19 Hz at 18:00 Hrs	49.58 Hz at 19:13 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 22/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.27	71.28	140	0
Unit 8	12.76	258.66	564	443
Unit 9	11.46	247.48	523	445
Unit 10	0.00	176.96	0	0
Total	26.50	754.37		
Bhusawal				
Unit 3	3.50	51.90	160	130
Unit 4	9.56	179.46	465	285
Unit 5	10.08	68.17	500	295
Unit 6	12.94	277.47	610	393
Total	36.08	577.00		
Parli				
Unit 6	4.11	86.01	208	146
Unit 7	3.69	81.36	169	144
Unit 8	4.00	89.26	196	142
Total	11.79	256.63		
Chandrapur				
Unit 3	3.47	66.01	160	126
Unit 4	3.03	61.12	133	111
Unit 5	4.30	112.95	394	126
Unit 6	9.02	166.15	445	295
Unit 7	8.72	52.24	410	300
Unit 8	10.07	181.07	465	328
Unit 9	10.42	173.42	473	311
Total	49.02	812.95		
Paras				
Unit 3	4.29	89.82	215	148
Unit 4	4.53	95.68	220	157
Total	8.82	185.50		
Khaparkheda				
Unit 1	3.16	64.04	150	120
Unit 2	2.98	54.76	153	106
Unit 3	3.64	73.10	175	136
Unit 4	3.94	75.67	200	123
Unit 5	9.82	198.73	430	360
Total	23.53	466.30		
Nasik				
Unit 3	3.00	58.36	143	105
Unit 4	3.20	68.27	148	116
Unit 5	3.30	56.33	155	122
Total	9.50	182.96		
Uran				
All Units	6.71	143.77	356	268
Total	6.71	143.77		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.06	8.48	47	43
Total	1.06	8.48		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.50	48.37	500	40
Stage 4	5.80	37.83	1028	0
Stage 3	1.29	25.60	160	0
Total	10.59	111.80		
Hydro				
KDPH	0.00	7.54	0	0
VTRNA	0.53	10.86	60	0
TILLARI	0.44	9.21	62	0
BHIRA T.R.	0.40	8.69	77	0
SMLHY_PTN	5.58	119.59	236	220
GHATGHAR	0.83	15.66	125	0
Total	7.78	171.56		
Wind				
Total	41.64	991.49	0	0
Total	41.64	991.49		
CPP				
APML(Mus)	47.78	1074.01	0	0
JSWEL(Mus)	23.70	502.54	0	0
VIPL(Mus)	14.18	275.11	0	0
RPLAMT-Mus	25.73	577.08	0	0
SWPGPL-Mus	9.11	188.19	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.03	101.73	274	179
Other(Mus)	1.52	35.11	0	0
JPL	6.27	115.80	283	221
VMEPL	0.00	0.00	0	0
LMEL	1.23	19.97	60	39
Total	135.55	2889.55		
SOLAR				
Total	25.19	551.57	0	0
Total	25.19	551.57		
Tata				
Trombay 5	8.24	157.12	483	256
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.04	40.09	108	58
Trombay 7B	1.34	28.02	63	48
TATA Hydro	5.85	113.88	377	83
Trombay 8	4.17	71.05	243	130
Total	21.64	410.16		
AEML				
DTPS U-1&2	9.04	184.18	486	272
Total	9.04	184.18		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	165.25	3235.70	MSPGCL Total	190.33	3662.83
			MSPGCL Thml+Gas	171.96	3379.48	Koyna 1,2 & 4 Total	9.30	86.20
			MSPGCL Hydro	18.37	283.35	State Total	423.39	8689.78

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 22/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7006	627	278	7911	1909	6457	0	0	5620	5980	-1315	20410	0	0	20410	2936	532	23878	50.00
2	7080	506	280	7866	1778	6464	0	0	5967	5792	-1140	20248	0	0	20248	2737	512	23497	50.04
3	7103	281	282	7666	1716	6418	0	0	6317	6030	-1242	20098	0	0	20098	2545	490	23133	50.01
4	7235	276	279	7790	1666	6358	0	0	6523	6442	-1285	20476	0	0	20476	2451	495	23422	49.99
5	7265	279	275	7819	1629	6368	0	0	6821	6921	-1230	20997	0	0	20997	2408	510	23915	49.96
6	7180	614	274	8068	1635	6376	0	0	7566	7573	-1095	22015	0	0	22015	2466	542	25023	50.04
7	7217	1653	280	9150	1860	6413	0	174	7466	7141	-963	23214	0	0	23214	2550	560	26325	49.99
8	6963	623	279	7865	1642	6140	0	766	8514	8690	-1461	23032	0	0	23032	2701	610	26343	50.04
9	6397	373	274	7044	1781	5672	0	1722	9402	9417	-1979	23048	0	0	23048	2952	609	26609	49.93
10	6242	273	276	6791	1909	5107	0	2712	10422	10278	-2351	23813	0	0	23813	3258	632	27704	49.99
11	5818	276	274	6368	1980	4414	0	3292	10935	10991	-2624	23806	0	0	23806	3490	615	27911	49.93
12	5797	271	272	6340	1892	4536	0	3578	10414	10446	-2723	23445	0	0	23445	3595	624	27664	49.94
13	5897	281	270	6448	2087	4525	0	3222	10382	10403	-2673	23390	0	0	23390	3561	621	27573	49.95
14	6143	278	268	6689	2003	4583	0	2920	10162	10164	-2552	23197	0	0	23197	3435	610	27242	49.98
15	6414	388	269	7071	2133	4750	0	2662	9924	10370	-2584	23744	0	0	23744	3462	659	27864	49.98
16	6801	501	271	7573	2052	5189	0	2105	10375	10699	-2597	24395	0	0	24395	3485	626	28506	50.00
17	7133	351	270	7754	1962	5457	0	1364	9982	10072	-2385	23592	0	0	23592	3423	632	27647	50.01
18	7174	599	273	8046	1746	5532	0	634	9292	9081	-2151	22268	0	0	22268	3352	620	26240	50.01
19	7254	1624	309	9187	1737	5735	0	36	8378	8389	-1788	22654	0	0	22654	3337	642	26633	49.99
20	7391	2244	356	9991	1607	5822	0	0	7939	7994	-1617	23160	0	0	23160	3363	637	27160	49.83
21	7515	1960	273	9748	1410	5806	0	0	7643	7532	-1531	22315	0	0	22315	3264	650	26229	49.89
22	7437	1735	275	9447	1162	5816	0	0	6920	6999	-1438	21356	0	0	21356	3157	630	25143	49.89
23	7386	1528	275	9189	1187	5829	0	0	6706	6872	-1320	21155	0	0	21155	3048	602	24805	49.77
24	7402	832	277	8511	1153	5783	0	0	6794	6960	-1253	20593	0	0	20593	3002	561	24156	49.90
MUs	165.25	18.37	6.71	190.33	41.64	135.55	0.00	25.19	200.46	201.24	-43.30	536.42	0.00	0.00	536.42	73.98	14.22	624.62	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 22/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
28506 MW	24395 MW	3595 MW
16 Hrs	16 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 22/Aug/2026

Position as on 6.30 Hrs of 23/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	27/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		1535						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koradi Unit 6	210	22/08/2026	10:49	22/08/2026	13:56	Flame Failure	
MSPGCL	Koyna STG-IV Unit-4	250	22/08/2026	11:35	22/08/2026	17:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-3	250	22/08/2026	11:35	22/08/2026	17:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-2	250	22/08/2026	11:35	22/08/2026	17:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-1	250	22/08/2026	11:35	22/08/2026	17:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-3	250	23/08/2026	10:09	23/08/2026	18:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-2	250	23/08/2026	10:09	23/08/2026	18:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-1	250	23/08/2026	10:09	23/08/2026	18:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-4	250	23/08/2026	10:09	23/08/2026	18:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
Total Capacity MSPGCL		325						
IPP								

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 22/Aug/2026

Position as on 6.30 Hrs of 23/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	
IPP	Adani U-4	660	22/08/2026	09:17		Continued.	Due to APHA Hot PA bellow leakage	
Total Capacity IPP		1080						
Total Capacity FORCED OUTAGE		1405						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	29/07/2026	22:00	22/08/2026	18:28	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operationHigh cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

Statement-VII

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
765/400kV 1500MVA ICT-2 @ EKTUNI	IntraState	23/08/2026	10:34	23/08/2026	16:40	PO	Diagonistic Testing and Maintenance Work on ICT-2 @ 765kV RS Ektuni
400 KV MAINBAY Outages/Trippings							
MAIN BAY (425) OF WARORA CKT - 2 @ CHANDRAPUR 2	IntraState	21/08/2026	08:37	22/08/2026	14:53	HT	MAIN BAY 425 KEPT OFF AS BPH CT HAVE HIGH TAN DELTA.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
KARAD - SOLAPUR (PG)	InterState	23/08/2026	10:13	23/08/2026	19:20	EO	Sparking observed at Loc 599 DTN string need to replace and to attend hot spot at loc 682
400KV-VIKHROLI-TALEGAON(PG) LINE	InterState	23/08/2026	19:56	23/08/2026	22:36	PO	LTS Configuration Testing
DHULE - SSNNL CKT - 1	InterState	23/08/2026	23:05		Continued.	HT	Load management
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	19/08/2026	12:58	22/08/2026	09:37	HT	H/T for overvoltage.
KHADKA-AURANGABAD (WALUJ)	IntraState	21/08/2026	22:43	23/08/2026	08:33	HT	System OV.
JEJURI- KOYNA STAGE-IV	IntraState	22/08/2026	11:02	22/08/2026	18:18	PO	L-I lines : Insulator string replacement with antifog long rod insulators Jejuri : Routine Testing & Maintenance Work
JAIGAD - KARAD CKT - 2	IntraState	22/08/2026	20:08		Continued.	HT	Overvoltage
PARLI - KARJAT CKT - 1	IntraState	22/08/2026	23:40	23/08/2026	05:17	EO	To carry out Damage insulazor work at loc no.91 and 100
PARLI - KARJAT CKT - 1	IntraState	22/08/2026	23:40	23/08/2026	05:17	EO	table {mso-displayed-decimal-separator:"\."; mso-displayed-thousand-separator:"\,";} tr {mso-height-source:auto;} col {mso-width-source:auto;} td {padding-top:1px; padding-right:1px; padding-left:1px; mso-ignore:padding; color:windowtext; font-size:11.0pt; font-weight:400; font-style:normal; text-decoration:none; font-family:Arial; mso-generic-font-family:auto; mso-font-charset:0; text-align:general; vertical-align:bottom; border:none; white-space:nowrap; mso-rotate:0;} .xl21 {font-size:12.0pt; font-family:Calibri; mso-generic-font-family:auto; mso-font-charset:0; text-align:left; vertical-align:middle; border:.5pt solid black; white-space:normal;} Damage string insulator replacement work was carried out at the Loc.no:-91 Suspension;
TBC @ PARLI	IntraState	23/08/2026	10:18	23/08/2026	15:40	PO	To disconnect IPS tube connecting 29A & 29B for replacement of 29A PG Isolator Under LE scheme.
MAIN BUS - 1 @ DHULE	IntraState	23/08/2026	11:46	23/08/2026	15:08	EO	Bus strengthening work, NR O 220kV Malegaon Ckt

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 23/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KHADKA-AURANGABAD (WALUJ)	IntraState	23/08/2026	23:10		Continued.	HT	Over voltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	21/08/2026	03:38	22/08/2026	02:48	PO	1.To manage loading on B BUS
400/220KV 315 MVA ICT - 2 @ NEW KOYNA	IntraState	21/08/2026	19:47	23/08/2026	02:55	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
BALE - SOLAPUR (PG) CKT - 1	InterState	23/08/2026	18:36		Continued.		Tripped on distance protection.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
GT - 5 @ EKLAHRE (GCR)	IntraState	23/02/2026	00:39	23/08/2026	02:35	EO	Y Phase CT P2 stud oil leakage attending work.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : - 43

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 23/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHWAR-PANDHURNA	IntraState	18/08/2026	19:16			HT	H/T AT PANDHURNA END.
BARAMATI - KURKUMBH	IntraState	19/08/2026	10:50			PO	Replacement of 220KV CB under LE Scheme
220 KV PADGHE-KUDUS	IntraState	21/08/2026	00:32	22/08/2026	01:47	PO	Load management for following outage. - > 1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV).3. For B Bus outage of upper section.2.For bay strengthening of pal bay.
PADGHE - TEMGHAR - 2	IntraState	21/08/2026	00:53	22/08/2026	03:40	PO	1. To manage loading on ICTs
PADGHE - KAMBA 1	IntraState	21/08/2026	01:37	22/08/2026	03:01	PO	To manage loading on ICTs for follwing outage. 1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV). 2.For bay strengthening of pal bay.
PADGHE - TEMGHAR - 1	IntraState	21/08/2026	03:10	22/08/2026	03:30	PO	1.To manage loading on ICTs.
KALWA SALSETTE - 4	IntraState	22/08/2026	07:07	22/08/2026	10:46	PO	Metro -4 project Work- Working in Vicinity for OPGW shifting of Trombay�Salsette OPGW Link.
220KV KUDUS-BORIVALI(M) CKT - 1	IntraState	22/08/2026	10:09	22/08/2026	10:38	PO	Kalwa Division:- Safety outage For the fixing of spacers cum dampers on 220kV Borivali-Boisar PGCIL Line conductors in b/w TL No. 238 to 239. Boisar Division:- For replacement of existing 0.4 ACSR Conductor by HPC Conductor at Tower Loc no 33-34 of 220kV Vasai-Kamba Line
KANDALGAON - SONA ALLOYS	IntraState	22/08/2026	10:10	22/08/2026	15:12	PO	Replacement of insulator string at Loc.No.64 , 65 and other line maintenance work
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	22/08/2026	10:34	22/08/2026	22:36	PO	Replacement of conductor by HPC between loc no. 104A to 104B (Cutpoint to cutpoint)
BHIGWAN-BARAMATI AGRO	IntraState	22/08/2026	11:21	22/08/2026	16:29	T	SPS protection operated.
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	22/08/2026	23:59	23/08/2026	06:42	PO	Metro 6 Project - C5 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B
SALSETTE - SAHAR CKT	IntraState	23/08/2026	00:21	23/08/2026	06:11	PO	Metro - 6 Project work - C5 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B
KATHAPUR - KHED CITY	IntraState	23/08/2026	06:40	23/08/2026	15:32	T	Distance Protection
220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP)	IntraState	23/08/2026	08:32	23/08/2026	17:28	PO	For erection of monopole at Loc no. 34.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 22/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 23/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA SALSETTE - 4	IntraState	23/08/2026	09:20	23/08/2026	13:46	PO	Metro -4 Project work-Working in Vicinity for OPGW shifting of Trombay,Salsette OPGW Link.
KHARGHAR - WAGHIVALI (MSETCL) CKT - 1	IntraState	23/08/2026	09:26	23/08/2026	15:49	PO	Twin Jumpering work
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	23/08/2026	10:06	23/08/2026	19:15	PO	Replacement of conductor by HPC between Gantry to Guide Tower
KATHAPUR - KHED CITY	IntraState	23/08/2026	10:08	23/08/2026	15:32	EO	To carryout work of replacement of decapping string at loc no. 02 Y-ph for 220kV khedcity - Kathapur line & for safty prpose 220kV Utech-Khedcity Line.
UTECH SUGAR - KHED CITY	IntraState	23/08/2026	10:12	23/08/2026	15:38	EO	To carryout work of replacement of decapping string at loc no. 02 Y-ph for 220kV khedcity - Kathapur line & for safty prpose 220kV Utech-Khedcity Line.
KANDALGAON - SONA ALLOYS	IntraState	23/08/2026	10:20	23/08/2026	17:22	PO	Replacement of insulator string at Loc.No.64 , 65 and other line maintenance work
TROMBAY - DHARAVI 9	IntraState	23/08/2026	14:31	23/08/2026	20:54	PO	Protection relay Testing at Tata Trombay.
PADGHE - TEMGHAR - 2	IntraState	23/08/2026	15:50	23/08/2026	17:47	EO	CT TB dislocated wiring work
LONIKAND 2 - KHED CITY	IntraState	23/08/2026	15:58	23/08/2026	18:02	EO	To carryout the for replacement of faulty Y ph Insulator string at T.Loc no 02 for 220kV Khed City lonikand Line in view of AR operated on dtd 23.08.2026 at 06:53 Hrs and for 220kV Khedcity - Loniknd II Line.
LONIKAND 1 - KHED CITY	IntraState	23/08/2026	16:08	23/08/2026	17:32	EO	To carryout the for replacement of faulty Y ph Insulator string at T.Loc no 02 for 220kV Khed City lonikand Line in view of AR operated on dtd 23.08.2026 at 06:53 Hrs and for 220kV Khedcity - Loniknd II Line.
PADGHE - TEMGHAR - 2	IntraState	23/08/2026	17:53	23/08/2026	19:09	EO	Sparking observed in CT wiring at relay panel end, thus line H/T to identify and replace damaged wiring
220KV TULJAPUR-BALE CKT	IntraState	23/08/2026	21:08		Continued.	HT	For safety purpose to work on 220kV Bale - Solapur PG Ckt-1 Which was under B/D
SOLAPUR(BALE) - TULJAPUR CKT	IntraState	23/08/2026	21:08		Continued.	EO	Decapping occurred at loc no 19 Y Phase of 220kV Bale PGCIL - 1 ckt
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	16/08/2026	04:27	23/08/2026	01:16	T	Fire
220/100 KV 200 MVA ICT 1 @ PADGHE	IntraState	21/08/2026	07:16	22/08/2026	02:07	PO	Handtrip For replacing U BOLT of string
220/110kV 250MVA ICT-2 @ VIKHROLI(GIS)	IntraState	23/08/2026	09:53	23/08/2026	13:33	T	Tripped.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	1)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 22/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 23/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BUS - B @ PADGHE	IntraState	21/08/2026	04:06	22/08/2026	01:03	PO	1. For upper section of B bus from (Hybrid pass to 500MVA ICT 5 LV). 3. For B Bus outage of upper section. 2.For bay strengthening of pal bay.
BUS COUPLER @ PADGHE	IntraState	21/08/2026	04:06	22/08/2026	01:03	PO	For upper section B bus outage
MAIN BUS - 1 @ PRINT HOUSE	IntraState	23/08/2026	13:42			PO	1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	22/08/2026	13:54	22/08/2026	16:39	T	Distance Protection.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage