

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 23/Aug/2026 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	164.568	3400.273	1) Gujrat	0.314	10.739
2) Hydro	16.045	299.398	2) Madhya Pradesh	1.232	53.465
3) Gas	6.577	150.349	3) Chattisgarh	2.580	16.130
Total MSPGCL	187.190	3850.020	4) Maharashtra	189.788	4193.497
B) 1) APLM	41.639	1115.649	5) Goa (Amona)	-1.037	-31.520
2) JSWEL	22.902	525.445	Total	192.877	4242.311
3) VIPL	14.236	289.350	a) Mumbai Schedule	34.592	1005.789
4) RPL(AMT)	25.714	602.797	b) Mumbai Drawl	36.857	1065.146
5) SWPGPL	8.777	196.964	c) MSEDCL Bilateral *	118.800	2928.045
6) Other IPP	14.727	287.339	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	34.592	1005.789
C) 1) TPCL Thermal	13.432	241.601	Include PX	0.000	-0.548
2) TPCL Hydro	4.740	118.625	Standby	0.000	0.000
3) TPCL Gas	3.416	71.521	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.244	193.419	1) MSEDCL	521.365	11331.471
D) STATE			2) Mumbai Discoms	67.689	1690.312
1) Thermal	315.239	6852.837	3) Other Discoms	13.593	320.074
(A1+C1+C4+(B1-B6))			TOTAL STATE	602.647	13341.857
2) Hydro	20.785	418.023			
(A2+C2)					
3) Gas	9.993	221.870			
(A3+B7+C3)					
4) Wind	38.717	1030.210			
6) SOLAR	25.036	576.606			
TOTAL STATE	409.770	9099.546			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6413	6314	7050	7432
MSPGCL Hydro	363	289	1823	443
MSPGCL Gas	275	271	274	275
MSPGCL Total Generation	7051	6874	9147	8150
Central Sector Receipt	9953	9651	7411	6257
WIND	1583	1731	1848	1145
CPP / IPP Thermal	4447	4446	5809	5840
CPP / IPP Gas	0	0	0	0
SOLAR	3267	3255	0	0
Exchange with Mumbai	-2168	-2219	-1479	-889
MSEDCL DEMAND MET	23543	23171	22143	20009
Load Shedding	0	0	0	0
MSEDCL DEMAND	23543	23171	22143	20009
TPCL GENERATION	563	567	1104	1188
AEML GENERATION	275	274	409	487
MUMBAI DEMAND	3006	3060	2992	2564
OTHER DISCOM DEMAND	590	567	593	494
STATE DEMAND MET	27139	26798	25728	23067
STATE DEMAND	27139	26798	25728	23067
Frequency (Hz)	49.89	50.04	49.89	49.83

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.32 Hz at 13.06 Hrs	49.56 Hz at 15.43 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 23/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.15	74.43	149	116
Unit 8	12.37	271.02	555	430
Unit 9	11.44	258.91	520	430
Unit 10	0.00	176.96	0	0
Total	26.96	781.33		
Bhusawal				
Unit 3	3.42	55.33	160	130
Unit 4	8.92	188.37	450	285
Unit 5	9.26	77.44	495	290
Unit 6	13.02	290.48	601	440
Total	34.62	611.62		
Parli				
Unit 6	3.72	89.73	178	143
Unit 7	3.82	85.18	180	144
Unit 8	3.92	93.18	191	144
Total	11.46	268.09		
Chandrapur				
Unit 3	3.04	69.04	150	90
Unit 4	2.80	63.92	128	105
Unit 5	8.34	121.29	405	280
Unit 6	8.77	174.92	450	290
Unit 7	8.08	60.32	380	261
Unit 8	9.91	190.98	438	359
Unit 9	10.53	183.95	473	368
Total	51.47	864.42		
Paras				
Unit 3	4.19	94.01	220	146
Unit 4	4.40	100.08	218	144
Total	8.58	194.08		
Khaparkheda				
Unit 1	2.82	66.86	150	95
Unit 2	2.70	57.46	137	100
Unit 3	3.05	76.15	154	86
Unit 4	3.41	79.08	168	127
Unit 5	9.87	208.60	430	355
Total	21.85	488.15		
Nasik				
Unit 3	3.15	61.51	140	121
Unit 4	3.22	71.48	150	119
Unit 5	3.27	59.59	153	118
Total	9.63	192.58		
Uran				
All Units	6.58	150.35	277	268
Total	6.58	150.35		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.90	9.39	40	36
Total	0.90	9.39		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.45	50.82	475	40
Stage 4	3.55	41.38	777	0
Stage 3	2.29	27.88	160	0
Total	8.28	120.08		
Hydro				
KDPH	0.00	7.54	0	0
VTRNA	0.51	11.37	60	0
TILLARI	0.39	9.60	60	0
BHIRA T.R.	0.36	9.05	77	0
SMLHY_PTN	5.68	125.28	243	221
GHATGHAR	0.82	16.48	125	0
Total	7.76	179.32		
Wind				
Total	38.72	1030.21	0	0
Total	38.72	1030.21		
CPP				
APML(Mus)	41.64	1115.65	0	0
JSWEL(Mus)	22.90	525.44	0	0
VIPL(Mus)	14.24	289.35	0	0
RPLAMT-Mus	25.71	602.80	0	0
SWPGPL-Mus	8.78	196.96	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.02	107.75	269	189
Other(Mus)	1.55	36.66	0	0
JPL	5.96	121.76	285	162
VMEPL	0.00	0.00	0	0
LMEL	1.20	21.16	51	46
Total	128.00	3017.54		
SOLAR				
Total	25.04	576.61	0	0
Total	25.04	576.61		
Tata				
Trombay 5	8.92	166.04	480	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.06	42.15	109	58
Trombay 7B	1.35	29.37	64	48
TATA Hydro	4.74	118.62	365	48
Trombay 8	4.51	75.56	244	127
Total	21.59	431.75		
AEML				
DTPS U-1&2	9.24	193.42	488	270
Total	9.24	193.42		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	164.57	3400.27	MSPGCL Total	187.19	3850.02
			MSPGCL Thml+Gas	171.14	3550.62	Koyna 1,2 & 4 Total	6.00	92.20
			MSPGCL Hydro	16.04	299.40	State Total	409.77	9099.55

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 23/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7440	560	273	8273	1122	5755	0	0	6849	6876	-1201	20264	0	0	20264	2905	560	23730	49.77
2	7411	447	274	8132	1159	5806	0	0	6675	6464	-990	20050	0	0	20050	2733	521	23304	49.87
3	7432	443	275	8150	1145	5840	0	0	6188	6257	-889	20009	0	0	20009	2564	494	23067	49.83
4	7472	544	275	8291	1139	5839	0	0	5976	6418	-822	20378	0	0	20378	2473	487	23338	49.95
5	7480	786	275	8541	1085	5860	0	0	6066	6517	-778	20741	0	0	20741	2411	484	23636	49.97
6	7418	1179	277	8874	1098	5853	0	0	7107	7411	-800	21924	0	0	21924	2444	512	24880	49.99
7	7304	1284	276	8864	1153	5833	0	164	7568	7980	-857	22581	0	0	22581	2478	556	25615	50.02
8	7032	643	275	7950	992	5624	0	867	8544	8621	-1153	22316	0	0	22316	2525	585	25426	50.01
9	6302	530	273	7105	1102	4905	0	1883	9558	9637	-1692	22329	0	0	22329	2670	610	25610	49.93
10	6761	359	274	7394	1282	4849	0	2744	9746	9877	-1989	23579	0	0	23579	2810	577	26967	49.97
11	6413	363	275	7051	1583	4447	0	3267	10101	9953	-2168	23543	0	0	23543	3006	590	27139	49.89
12	6338	290	268	6896	1587	4430	0	3190	9810	9857	-2225	23159	0	0	23159	3070	577	26805	49.94
13	6314	289	271	6874	1731	4446	0	3255	9497	9651	-2219	23171	0	0	23171	3060	567	26798	50.04
14	6224	275	272	6771	1852	4521	0	2744	9045	9498	-2123	22707	0	0	22707	2987	555	26250	50.21
15	6487	301	271	7059	2341	4865	0	2564	9111	8798	-2123	22931	0	0	22931	2971	573	26475	50.06
16	6018	385	275	6678	2440	4635	0	2294	9888	9518	-2066	22910	0	0	22910	2941	588	26440	49.83
17	6195	361	274	6830	2416	4978	0	1354	9330	9152	-2053	22082	0	0	22082	2883	595	25560	50.02
18	6408	411	275	7094	2248	5174	0	664	8559	8418	-1997	20973	0	0	20973	2836	628	24437	50.03
19	6801	526	274	7601	1889	5470	0	46	8715	8355	-1825	20915	0	0	20915	2891	621	24427	50.02
20	7050	1823	274	9147	1848	5809	0	0	7318	7411	-1479	22143	0	0	22143	2992	593	25728	49.89
21	7101	1609	274	8984	1703	5773	0	0	6836	6751	-1357	21251	0	0	21251	3017	603	24871	49.94
22	7070	1213	275	8558	1747	5800	0	0	6653	6792	-1341	20982	0	0	20982	3018	574	24574	49.91
23	7139	796	275	8210	2003	5804	0	0	6535	6477	-1302	20603	0	0	20603	3002	589	24194	49.90
24	6958	628	277	7863	2052	5679	0	0	6291	6190	-1408	19822	0	0	19822	3002	554	23378	49.98
MUs	164.57	16.05	6.58	187.19	38.72	128.00	0.00	25.04	191.97	192.88	-36.86	521.36	0.00	0.00	521.36	67.69	13.59	602.65	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 23/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27139 MW	23579 MW	3070 MW
11 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 23/Aug/2026

Position as on 6.30 Hrs of 24/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	27/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		1535						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koyna STG-IV Unit-3	250	23/08/2026	10:09	23/08/2026	18:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-2	250	23/08/2026	10:09	23/08/2026	18:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-1	250	23/08/2026	10:09	23/08/2026	18:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-4	250	23/08/2026	10:09	23/08/2026	18:00	outage is availed for the work of installation commissioning testing of Cooling water pumps	
Total Capacity MSPGCL		325						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains choked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	
IPP	Adani U-4	660	22/08/2026	09:17		Continued.	Due to APHA Hot PA bellow leakage	
Total Capacity IPP		1080						
Total Capacity FORCED OUTAGE		1405						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 23/Aug/2026

Position as on 6.30 Hrs of 24/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

Statement-VII

[illegible]

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 24/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220KV 315 MVA ICT - 2 @ NEW KOYNA	IntraState	21/08/2026	19:47	23/08/2026	02:55	PO	Electromechanical LBB relay replaced by Numerical LBB relay work
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
BALE - SOLAPUR (PG) CKT - 1	InterState	23/08/2026	18:36	24/08/2026	00:30		Tripped on distance protection.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
GT - 5 @ EKLAHRE (GCR)	IntraState	23/02/2026	00:39	23/08/2026	02:35	EO	Y Phase CT P2 stud oil leakage attending work.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 24/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHVAR-PANDHURNA	IntraState	18/08/2026	19:16			HT	H/T AT PANDHURNA END.
BARAMATI - KURKUMBH	IntraState	19/08/2026	10:50			PO	Replacement of 220KV CB under LE Scheme
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	22/08/2026	23:59	23/08/2026	06:42	PO	Metro 6 Project - C5 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B
SALSETTE - SAHAR CKT	IntraState	23/08/2026	00:21	23/08/2026	06:11	PO	Metro - 6 Project work - C5 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B
KATHAPUR - KHED CITY	IntraState	23/08/2026	06:40	23/08/2026	15:32	T	Distance Protection
220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP)	IntraState	23/08/2026	08:32	23/08/2026	17:28	PO	For erection of monopole at Loc no. 34.
KALWA SALSETTE - 4	IntraState	23/08/2026	09:20	23/08/2026	13:46	PO	Metro -4 Project work-Working in Vicinity for OPGW shifting of Trombay; Salsette OPGW Link.
KHARGHAR - WAGHIVALI (MSETCL) CKT - 1	IntraState	23/08/2026	09:26	23/08/2026	15:49	PO	Twin Jumpering work
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	23/08/2026	10:06	23/08/2026	19:15	PO	Replacement of conductor by HPC between Gantry to Guide Tower
KATHAPUR - KHED CITY	IntraState	23/08/2026	10:08	23/08/2026	15:32	EO	To carryout work of replacement of decapping string at loc no. 02 Y-ph for 220kV khedcity - Kathapur line & for safty prpose 220kV Utech-Khedcity Line.
UTECH SUGAR - KHED CITY	IntraState	23/08/2026	10:12	23/08/2026	15:38	EO	To carryout work of replacement of decapping string at loc no. 02 Y-ph for 220kV khedcity - Kathapur line & for safty prpose 220kV Utech-Khedcity Line.
KANDALGAON - SONA ALLOYS	IntraState	23/08/2026	10:20	23/08/2026	17:22	PO	Replacement of insulator string at Loc.No.64 , 65 and other line maintenance work
TROMBAY - DHARAVI 9	IntraState	23/08/2026	14:31	23/08/2026	20:54	PO	Protection relay Testing at Tata Trombay.
PADGHE - TEMGHAR - 2	IntraState	23/08/2026	15:50	23/08/2026	17:47	EO	CT TB dislocated wiring work
LONIKAND 2 - KHED CITY	IntraState	23/08/2026	15:58	23/08/2026	18:02	EO	To carryout the for replacement of faulty Y ph Insulator string at T.Loc no 02 for 220kV Khed City lonikand Line in view of AR operated on dtd 23.08.2026 at 06:53 Hrs and for 220kV Khedcity - Loniknd II Line.
LONIKAND 1 - KHED CITY	IntraState	23/08/2026	16:08	23/08/2026	17:32	EO	To carryout the for replacement of faulty Y ph Insulator string at T.Loc no 02 for 220kV Khed City lonikand Line in view of AR operated on dtd 23.08.2026 at 06:53 Hrs and for 220kV Khedcity - Loniknd II Line.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 24/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage		
PADGHE - TEMGHAR - 2	IntraState	23/08/2026	17:53	23/08/2026	19:09	EO	Sparking observed in CT wiring at relay panel end, thus line H/T to identify and replace damaged wiring		
SOLAPUR(BALE) - TULJAPUR CKT	IntraState	23/08/2026	21:08	24/08/2026	00:58	EO	Decapping occurred at loc no 19 Y Phase of 220kV Bale PGCIL - 1 ckt		
220KV TULJAPUR-BALE CKT	IntraState	23/08/2026	21:08	24/08/2026	00:58	HT	For safety purpose to work on 220kV Bale - Solapur PG Ckt-1 Which was under B/D		
LAMBOTI -SOLAPUR 2(BALE) CKT-2	IntraState	24/08/2026	00:38	24/08/2026	03:07	EO	<table><tr><td></td><td></td></tr></table> For tightening of Wave trap Jumper (Yph) since sparking		
MAIN BAY of 220KV KARAD-KDPH line @ KARAD I	IntraState	24/08/2026	09:01			PO	LBB relay retrofitting work.		
URAN - APTA 4	IntraState	24/08/2026	09:32			PO	Insulator replacement work under Scheme		
220 KV ICT Outages/Trippings									
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37			PO	For 200MVA 220/132KV BBL ICT Augmentation Work		
220/22 KV 50 MVA PTR 2 @ TALOJA	IntraState	16/08/2026	04:27	23/08/2026	01:16	T	Fire		
220/110kV 250MVA ICT-2 @ VIKHROLI(GIS)	IntraState	23/08/2026	09:53	23/08/2026	13:33	T	Tripped.		
220/22 kV 50MVA TF-1 @ JAMBHUL	IntraState	24/08/2026	10:49			PO	1. To identify and inspect oil leakage in T/F-01 by site service Engineer from M/s. Mahati Inds. 2. Cleaning of GIS incomer at LV side of TFR		
220/33KV 50MVA PTR 3 @ WATHAR	IntraState	24/08/2026	10:51			PO	For checking of OSR operation		
220 KV BUSBAR Outages/Trippings									
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work		
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration		
MAIN BUS - 1 @ PRINT HOUSE	IntraState	23/08/2026	13:42			PO	1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.		
110 KV LINE Outages/Trippings									
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalvan line project work		

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 23/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 24/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage