

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 24/Aug/2026 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	163.752	3564.025	1) Gujrat	-1.540	9.199
2) Hydro	20.437	319.835	2) Madhya Pradesh	2.309	55.774
3) Gas	6.572	156.921	3) Chattisgarh	3.700	19.830
Total MSPGCL	190.761	4040.781	4) Maharashtra	198.506	4392.003
B) 1) APLM	42.961	1158.610	5) Goa (Amona)	-1.615	-33.135
2) JSWEL	23.024	548.469	Total	201.360	4443.671
3) VIPL	13.825	303.175	a) Mumbai Schedule	43.860	1049.649
4) RPL(AMT)	25.460	628.257	b) Mumbai Drawl	46.486	1111.632
5) SWPGPL	8.592	205.556	c) MSEDCL Bilateral *	123.387	3051.433
6) Other IPP	14.963	302.302	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.860	1049.649
C) 1) TPCL Thermal	12.175	253.776	Include PX	0.000	-0.548
2) TPCL Hydro	6.457	125.082	Standby	0.000	0.000
3) TPCL Gas	3.490	75.011	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.556	201.975	1) MSEDCL	528.697	11860.168
D) STATE			2) Mumbai Discoms	77.164	1767.476
1) Thermal	313.308	7166.145	3) Other Discoms	14.155	334.229
(A1+C1+C4+(B1-B6))			TOTAL STATE	620.016	13961.873
2) Hydro (A2+C2)	26.894	444.917			
3) Gas (A3+B7+C3)	10.062	231.932			
4) Wind	40.245	1070.455			
6) SOLAR	28.147	604.753			
TOTAL STATE	418.656	9518.202			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	7185	6635	7127	7057
MSPGCL Hydro	454	368	2041	283
MSPGCL Gas	276	269	277	276
MSPGCL Total Generation	7915	7272	9445	7616
Central Sector Receipt	10512	9997	8443	6164
WIND	949	1854	1886	2062
CPP / IPP Thermal	5341	5171	5754	5595
CPP / IPP Gas	0	0	0	0
SOLAR	2471	2672	0	0
Exchange with Mumbai	-2482	-2805	-1763	-1360
MSEDCL DEMAND MET	24083	23511	23112	19608
Load Shedding	0	0	0	0
MSEDCL DEMAND	24083	23511	23112	19608
TPCL GENERATION	765	653	1243	831
AEML GENERATION	286	271	488	280
MUMBAI DEMAND	3533	3729	3494	2471
OTHER DISCOM DEMAND	623	649	653	469
STATE DEMAND MET	28239	27890	27259	22548
STATE DEMAND	28239	27890	27259	22548
Frequency (Hz)	50.01	50.03	49.89	49.93

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.27 Hz at 14.45 Hrs	49.52 Hz at 06.16 Hrs	49.97	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 24/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.12	77.56	150	110
Unit 8	11.21	282.23	539	352
Unit 9	11.15	270.06	523	390
Unit 10	0.00	176.96	0	0
Total	25.48	806.81		
Bhusawal				
Unit 3	3.60	58.94	170	130
Unit 4	9.90	198.26	475	285
Unit 5	10.22	87.66	500	285
Unit 6	12.66	303.14	573	390
Total	36.38	648.00		
Parli				
Unit 6	3.77	93.50	193	93
Unit 7	3.95	89.12	200	115
Unit 8	4.18	97.35	213	148
Total	11.90	279.98		
Chandrapur				
Unit 3	2.58	71.62	122	86
Unit 4	2.46	66.38	128	60
Unit 5	8.44	129.73	410	285
Unit 6	8.91	183.83	425	290
Unit 7	7.49	67.80	347	266
Unit 8	9.33	200.31	435	294
Unit 9	9.94	193.89	454	307
Total	49.15	913.57		
Paras				
Unit 3	4.62	98.63	221	154
Unit 4	4.71	104.79	233	122
Total	9.33	203.41		
Khaparkheda				
Unit 1	2.65	69.52	125	95
Unit 2	2.89	60.35	142	105
Unit 3	3.03	79.18	138	101
Unit 4	3.39	82.47	154	128
Unit 5	9.78	218.38	440	330
Total	21.74	509.89		
Nasik				
Unit 3	3.22	64.73	144	118
Unit 4	3.28	74.76	156	122
Unit 5	3.28	62.87	153	122
Total	9.78	202.36		
Uran				
All Units	6.57	156.92	279	266
Total	6.57	156.92		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.97	10.36	41	40
Total	0.97	10.36		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.68	54.50	495	40
Stage 4	7.12	48.49	985	0
Stage 3	1.91	29.79	160	0
Total	12.71	132.79		
Hydro				
KDPH	0.00	7.54	0	0
VTRNA	0.52	11.89	60	0
TILLARI	0.38	9.98	60	0
BHIRA T.R.	0.44	9.49	80	0
SMLHY_PTN	5.77	131.05	242	236
GHATGHAR	0.62	17.10	125	0
Total	7.73	187.05		
Wind				
Total	40.24	1070.46	0	0
Total	40.24	1070.46		
CPP				
APML(Mus)	42.96	1158.61	0	0
JSWEL(Mus)	23.02	548.47	0	0
VIPL(Mus)	13.82	303.18	0	0
RPLAMT-Mus	25.46	628.26	0	0
SWPGPL-Mus	8.59	205.56	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.08	113.83	270	189
Other(Mus)	1.62	38.28	0	0
JPL	6.07	127.83	277	190
VMEPL	0.00	0.00	0	0
LMEL	1.20	22.36	53	40
Total	128.82	3146.37		
SOLAR				
Total	28.15	604.75	0	0
Total	28.15	604.75		
Tata				
Trombay 5	8.12	174.15	470	259
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.09	44.24	111	60
Trombay 7B	1.40	30.78	66	50
TATA Hydro	6.46	125.08	426	107
Trombay 8	4.06	79.62	235	129
Total	22.12	453.87		
AEML				
DTPS U-1&2	8.56	201.98	488	271
Total	8.56	201.98		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	163.75	3564.02	MSPGCL Total	190.76	4040.78
			MSPGCL Thml+Gas	170.32	3720.95	Koyna 1,2 & 4 Total	10.80	103.00
			MSPGCL Hydro	20.44	319.84	State Total	418.66	9518.20

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 24/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6927	418	275	7620	2140	5554	0	0	6333	6347	-1367	19755	0	0	19755	2884	539	23178	50.02
2	6891	281	275	7447	2137	5607	0	0	6211	6209	-1402	19511	0	0	19511	2650	487	22648	49.98
3	7057	283	276	7616	2062	5595	0	0	5997	6164	-1360	19608	0	0	19608	2471	469	22548	49.93
4	7170	282	276	7728	1977	5687	0	0	5822	6238	-1275	19882	0	0	19882	2379	473	22734	50.02
5	7182	286	276	7744	1686	5668	0	0	6809	6922	-1248	20299	0	0	20299	2346	473	23118	50.01
6	7167	676	278	8121	1406	5722	0	9	8112	7944	-1293	21366	0	0	21366	2452	543	24361	49.95
7	7200	1962	276	9438	1164	5822	0	198	7523	7996	-1045	23038	0	0	23038	2665	535	26238	49.73
8	7248	2035	279	9562	879	5770	0	793	8275	8682	-1396	23729	0	0	23729	2920	561	27210	49.92
9	7257	947	272	8476	912	5459	0	1564	9832	9820	-2101	23525	0	0	23525	3236	605	27366	49.97
10	7185	454	276	7915	949	5341	0	2471	10680	10512	-2482	24083	0	3	24083	3533	623	28239	50.01
11	6003	368	271	6642	1083	4622	0	3305	11524	10953	-2789	23219	0	11	23219	3731	597	27547	49.99
12	6171	281	274	6726	1188	4519	0	3689	10360	9765	-2934	22317	0	6	22317	3834	636	26787	49.94
13	5790	287	269	6346	1148	4123	0	3912	10264	9720	-2870	21737	0	10	21737	3774	642	26153	49.97
14	5689	467	272	6428	1373	4113	0	3630	9985	10344	-2777	22469	0	0	22469	3689	642	26800	49.98
15	6203	419	266	6888	1607	4625	0	3267	9782	10100	-2832	23024	0	0	23024	3736	631	27391	50.10
16	6635	368	269	7272	1854	5171	0	2672	9913	9997	-2805	23511	0	0	23511	3729	649	27890	50.03
17	6606	402	272	7280	2178	5234	0	1761	10385	10147	-2598	23357	0	0	23357	3656	645	27658	49.95
18	6816	584	270	7670	2229	5665	0	819	9243	8894	-2274	22345	0	0	22345	3597	658	26600	49.92
19	7072	1622	274	8968	2168	5736	0	57	8302	8376	-1886	22757	0	0	22757	3534	662	26953	49.93
20	7127	2041	277	9445	1886	5754	0	0	8274	8443	-1763	23112	0	0	23112	3494	653	27259	49.89
21	7120	1926	275	9321	1968	5790	0	0	7409	7623	-1648	22411	0	0	22411	3375	643	26429	50.03
22	7128	1703	274	9105	2129	5779	0	0	6908	6879	-1469	21797	0	0	21797	3240	626	25663	50.04
23	7075	1543	273	8891	2058	5743	0	0	6457	6637	-1447	21281	0	0	21281	3161	601	25043	50.05
24	7033	802	277	8112	2064	5726	0	0	6458	6649	-1425	20562	0	0	20562	3078	564	24204	49.99
MUs	163.75	20.44	6.57	190.76	40.24	128.83	0.00	28.15	200.86	201.36	-46.49	528.70	0.00	0.03	528.70	77.16	14.16	620.02	49.97

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

LTS operated at 220kV Sayane S/S due to overloading of 220kV Sayane-Chalisgaon Line.

Maximum Demand scenario for the date 24/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
28239 MW	24083 MW	3834 MW
10 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 24/Aug/2026

Position as on 6.30 Hrs of 25/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	27/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20		Continued.	Annual Overhaul	28/08/2026
Total Capacity IPP		795						
Total Capacity PLANNED OUTAGE		1535						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koyna STG-IV Unit-4	250	24/08/2026	10:50	24/08/2026	17:00	outage is availed for thework of installationcommissioning testing ofCooling water pumps	
MSPGCL	Koyna STG-IV Unit-2	250	24/08/2026	10:50	24/08/2026	17:00	outage is availed for thework of installationcommissioning testing ofCooling water pumps	
MSPGCL	Koyna STG-IV Unit-1	250	24/08/2026	10:50	24/08/2026	17:00	outage is availed for thework of installationcommissioning testing ofCooling water pumps	
MSPGCL	Koyna STG-IV Unit-3	250	24/08/2026	10:50	24/08/2026	17:00	outage is availed for thework of installationcommissioning testing ofCooling water pumps	
MSPGCL	Koyna STG-IV Unit-1	250	25/08/2026	05:55		Continued.	Safety bolt rupture fault	25/08/2026
Total Capacity MSPGCL		575						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	28/08/2026
IPP	Adani U-4	660	22/08/2026	09:17		Continued.	Due to APHA Hot PA bellow leakage	26/08/2026
IPP	JSW (J) U3	300	25/08/2026	02:45		Continued.	CW Duct Leakage	25/08/2026

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 24/Aug/2026

Position as on 6.30 Hrs of 25/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity IPP		1380						
Total Capacity FORCED OUTAGE		1955						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operationHigh cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaoor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 25/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
765KV/400KV DHULE-ICT-1	InterState	24/08/2026	10:41	24/08/2026	17:17	PO	Changeover of ICT-2 Y PH in place of Spare reactor at Dhule SS
500 KV TBC Outages/Trippings							
POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	24/08/2026	17:22	24/08/2026	18:16	EO	Attend Hotspot on R-Ph Capacitor Bank
400 KV TIEBAY Outages/Trippings							
TIE BAY-417 OF KALWA & ICT-3 at TALEGAON PG	InterState	24/08/2026	11:05			PO	CB overhauling work
400 KV MAINBAY Outages/Trippings							
MAIN BAY (419) OF STATION T/F 5B @ KHAPARKHEDA 2	IntraState	24/08/2026	11:24			T	Tripped due to false command while MB cleaning.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
DHULE - SSNNL CKT - 1	InterState	23/08/2026	23:05	24/08/2026	10:05	HT	Load management
DHULE - SSNNL CKT - 2	InterState	24/08/2026	14:04	24/08/2026	15:25	T	AR Successful at Dhule end only B-ph, IF=2KA, D=268.9KM, Z2
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	22/08/2026	20:08	24/08/2026	08:29	HT	Overvoltage
KHADKA-AURANGABAD (WALUJ)	IntraState	23/08/2026	23:10	24/08/2026	07:39	HT	Over voltage
LONIKAND I - KOYNA STAGE-IV	IntraState	24/08/2026	12:07	24/08/2026	20:27	PO	Insulator string replacement with antifog long rod insulators
MAIN BUS - 1 @ TALANDGE	IntraState	24/08/2026	14:54	24/08/2026	18:32	PO	1. Annual Maintenance work. 2. PID Faulty string replacement work. 3. A bus isolator & Bus hanger maintenance work of all bays.
JAIGAD - KARAD CKT - 2	IntraState	24/08/2026	20:38			HT	H/T For load management
KHADKA-AURANGABAD (WALUJ)	IntraState	24/08/2026	21:06			HT	Overvoltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33 KV 315 MVA ICT - 1 @ CHANDRAPUR	IntraState	24/08/2026	12:25	24/08/2026	18:22	EO	To attend the 220V DC leakage at Y-Ph OSR of ICT-1
400/220 KV 315MVA ICT - 1 @ KARAD	IntraState	24/08/2026	21:24	25/08/2026	00:42	EO	R-PH, Oil Level Low.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 25/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
BALE - SOLAPUR (PG) CKT - 1	InterState	23/08/2026	18:36	24/08/2026	00:30		Tripped on distance protection.
PARLI (OLD GCR) - PARLY (PG) CKT 1	InterState	24/08/2026	06:45	24/08/2026	08:08	HT	As a emergency measure, WRDLC issue code to open the 220kV Parli 1- Parli PG Ckt 1 line to control state overdrawl at low frequency.
DEOSANE - NAVSARI	InterState	24/08/2026	18:45			HT	H/T for load management
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. :-43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
MALEGAON-DHULE CKT	IntraState	07/08/2026	15:14	24/08/2026	21:34	PO	Bunching removal on Dhule-Malegaon- Sayne line.
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHVAR-PANDHURNA	IntraState	18/08/2026	19:16			HT	H/T AT PANDHURNA END.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 24/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 25/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage	
BARAMATI - KURKUMBH	IntraState	19/08/2026	10:50			PO	Replacement of 220KV CB under LE Scheme	
SOLAPUR(BALE) - TULJAPUR CKT	IntraState	23/08/2026	21:08	24/08/2026	00:58	EO	Decapping occurred at loc no 19 Y Phase of 220kV Bale PGCIL - 1 ckt	
220KV TULJAPUR-BALE CKT	IntraState	23/08/2026	21:08	24/08/2026	00:58	HT	For safety purpose to work on 220kV Bale - Solapur PG Ckt-1 Which was under B/D	
LAMBOTI -SOLAPUR 2(BALE) CKT-2	IntraState	24/08/2026	00:38	24/08/2026	03:07	EO	<table><tr><td></td></tr></table> For tightening of Wave trap Jumper (Yph) since sparking	
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 2	IntraState	24/08/2026	07:02	24/08/2026	07:50	HT	Control OD	
MAIN BAY of 220KV KARAD-KDPH line @ KARAD I	IntraState	24/08/2026	09:01			PO	LBB relay retrofitting work.	
URAN - APTA 4	IntraState	24/08/2026	09:32	24/08/2026	19:49	PO	Insulator replacement work under Scheme	
BARAMATI - KURKUMBH	IntraState	24/08/2026	16:19	24/08/2026	19:19	PO	Testing of new erected 220kV CB of 220kV Baramati bay at 220kV Kurkumbh ss	
PHALTAN MIDC - SWARAJ CO GEN	IntraState	25/08/2026	06:20			PO	Restringing of R ,Y & B Phase Conductor from LOC No.85 to 92 due to low ground clearance.	
PHALTAN MIDC - T.S.WIND CKT	IntraState	25/08/2026	06:31			PO	220KV Lonand-Bothe line Restringing of conductor at LOC No.85 to 92 due to low ground clearance. (for safety purpose)	
220 KV ICT Outages/Trippings								
220/22 kV 50MVA TF-1 @ JAMBHUL	IntraState	24/08/2026	10:49	24/08/2026	16:30	PO	1. To identify and inspect oil leakage in T/F-01 by site service Engineer from M/s. Mahati Inds. 2. Cleaning of GIS incomer at LV side of TFR	
220/33KV 50MVA PTR 3 @ WATHAR	IntraState	24/08/2026	10:51	24/08/2026	16:47	PO	For checking of OSR operation	
220 KV BUSBAR Outages/Trippings								
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work	
MAIN BUS - 2 @ PRINT HOUSE	IntraState	31/07/2026	17:12			PO	)For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3 2) Bus bar Protection out for new bay integration	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 24/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 25/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS - 1 @ PRINT HOUSE	IntraState	23/08/2026	13:42			PO	1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	25/08/2026	05:50			T	Distance Protection
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage