

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 24/Jul/2026 FRIDAY**

| I GENERATION (MUs)  |                |                 | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|-----------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly         | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 139.577        | 3432.157        | 1) Gujrat                      | -4.160         | -26.772          |
| 2) Hydro            | 8.941          | 261.641         | 2) Madhya Pradesh              | -1.012         | 59.292           |
| 3) Gas              | 6.299          | 154.524         | 3) Chattisgarh                 | 0.470          | 12.140           |
| <b>Total MSPGCL</b> | <b>154.817</b> | <b>3848.322</b> | 4) Maharashtra                 | 153.732        | 4007.785         |
| B) 1) APLM          | 42.647         | 1235.277        | 5) Goa (Amona)                 | -1.478         | -29.232          |
| 2) JSWEL            | 17.448         | 434.292         | <b>Total</b>                   | <b>147.552</b> | <b>4023.213</b>  |
| 3) VIPL             | 11.351         | 299.798         | a) Mumbai Schedule             | 47.388         | 1071.252         |
| 4) RPL(AMT)         | 21.659         | 598.378         | b) Mumbai Drawl                | 49.821         | 1124.245         |
| 5) SWPGPL           | 8.088          | 222.067         | c) MSEDCL Bilateral *          | 116.582        | 2988.519         |
| 6) Other IPP        | 12.331         | 318.069         | Include PX                     | 0.000          | 0.002            |
| 7) PGPL             | 0.000          | 0.000           | d) Mumbai Bilateral *          | 47.388         | 1071.252         |
| C) 1) TPCL Thermal  | 10.936         | 260.104         | Include PX                     | 0.000          | 0.000            |
| 2) TPCL Hydro       | 3.704          | 93.359          | Standby                        | 0.000          | 0.000            |
| 3) TPCL Gas         | 3.013          | 69.317          | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) AEML Thermal     | 6.697          | 205.829         | 1) MSEDCL                      | 450.674        | 11495.228        |
| <b>D) STATE</b>     |                |                 | 2) Mumbai Discoms              | 74.171         | 1752.854         |
| 1) Thermal          | 270.734        | 7005.971        | 3) Other Discoms               | 13.331         | 323.559          |
| (A1+C1+C4+(B1-B6))  |                |                 | <b>TOTAL STATE</b>             | <b>538.176</b> | <b>13571.641</b> |
| 2) Hydro            | 12.645         | 355.000         |                                |                |                  |
| (A2+C2)             |                |                 |                                |                |                  |
| 3) Gas              | 9.312          | 223.841         |                                |                |                  |
| (A3+B7+C3)          |                |                 |                                |                |                  |
| 4) Wind             | 73.463         | 1414.249        |                                |                |                  |
| 6) SOLAR            | 24.470         | 549.367         |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>390.624</b> | <b>9548.428</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 10 Hrs | B. Day Peak at 18 Hrs | C. Evening Peak at 20 Hrs | D. Night Minimum at 4 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal             | 5160                      | 5808                  | 6464                      | 6025                      |
| MSPGCL Hydro               | 291                       | 488                   | 705                       | 283                       |
| MSPGCL Gas                 | 265                       | 263                   | 266                       | 268                       |
| MSPGCL Total Generation    | 5716                      | 6559                  | 7435                      | 6576                      |
| Central Sector Receipt     | 6652                      | 6869                  | 8000                      | 4812                      |
| WIND                       | 3409                      | 3098                  | 3014                      | 3323                      |
| CPP / IPP Thermal          | 3751                      | 4687                  | 5699                      | 4870                      |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                         |
| SOLAR                      | 2939                      | 808                   | 0                         | 0                         |
| Exchange with Mumbai       | -2651                     | -2489                 | -1975                     | -1341                     |
| <b>MSEDCL DEMAND MET</b>   | <b>19214</b>              | <b>18966</b>          | <b>21575</b>              | <b>17785</b>              |
| Load Shedding              | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND              | 19214                     | 18966                 | 21575                     | 17785                     |
| TPCL GENERATION            | 587                       | 676                   | 1100                      | 591                       |
| AEML GENERATION            | 273                       | 284                   | 295                       | 273                       |
| <b>MUMBAI DEMAND</b>       | <b>3511</b>               | <b>3449</b>           | <b>3370</b>               | <b>2205</b>               |
| <b>OTHER DISCOM DEMAND</b> | <b>601</b>                | <b>566</b>            | <b>598</b>                | <b>455</b>                |
| STATE DEMAND MET           | 23327                     | 22981                 | 25543                     | 20445                     |
| <b>STATE DEMAND</b>        | <b>23327</b>              | <b>22981</b>          | <b>25543</b>              | <b>20445</b>              |
| Frequency (Hz)             | 49.88                     | 49.98                 | 50.01                     | 50.04                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.        | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|----------------------|-----------------------|---------------|---------------------|
| 50.3 Hz at 08:59 Hrs | 49.57 Hz at 09:38 Hrs | 49.98         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 24/Jul/2026

| Generating unit    | Generation   |               |          |          |
|--------------------|--------------|---------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus) | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |               |          |          |
| Unit 6             | 2.25         | 73.70         | 130      | 54       |
| Unit 8             | 11.15        | 232.73        | 594      | 370      |
| Unit 9             | 10.83        | 266.71        | 530      | 370      |
| Unit 10            | 10.78        | 260.74        | 520      | 385      |
| <b>Total</b>       | <b>35.01</b> | <b>833.88</b> |          |          |
| <b>Bhusawal</b>    |              |               |          |          |
| Unit 3             | 3.35         | 67.61         | 165      | 125      |
| Unit 4             | 8.24         | 203.62        | 455      | 280      |
| Unit 5             | 0.00         | 33.86         | 0        | 0        |
| Unit 6             | 11.32        | 245.28        | 590      | 374      |
| <b>Total</b>       | <b>22.92</b> | <b>550.36</b> |          |          |
| <b>Parli</b>       |              |               |          |          |
| Unit 6             | 3.84         | 98.15         | 205      | 144      |
| Unit 7             | 3.46         | 93.66         | 163      | 91       |
| Unit 8             | 3.94         | 103.45        | 216      | 141      |
| <b>Total</b>       | <b>11.24</b> | <b>295.27</b> |          |          |
| <b>Chandrapur</b>  |              |               |          |          |
| Unit 3             | 0.00         | 65.69         | 0        | 0        |
| Unit 4             | 2.74         | 64.55         | 134      | 102      |
| Unit 5             | 6.59         | 176.89        | 320      | 240      |
| Unit 6             | 6.54         | 164.16        | 350      | 200      |
| Unit 7             | 0.00         | 27.69         | 0        | 0        |
| Unit 8             | 8.40         | 197.66        | 443      | 288      |
| Unit 9             | 8.53         | 209.26        | 442      | 274      |
| <b>Total</b>       | <b>32.79</b> | <b>905.90</b> |          |          |
| <b>Paras</b>       |              |               |          |          |
| Unit 3             | 3.80         | 87.19         | 185      | 141      |
| Unit 4             | 3.98         | 99.13         | 195      | 145      |
| <b>Total</b>       | <b>7.78</b>  | <b>186.32</b> |          |          |
| <b>Khaparkheda</b> |              |               |          |          |
| Unit 1             | 2.70         | 75.77         | 130      | 105      |
| Unit 2             | 2.65         | 73.14         | 121      | 98       |
| Unit 3             | 3.34         | 80.48         | 161      | 129      |
| Unit 4             | 3.43         | 18.74         | 164      | 128      |
| Unit 5             | 8.89         | 234.43        | 410      | 305      |
| <b>Total</b>       | <b>21.00</b> | <b>482.56</b> |          |          |
| <b>Nasik</b>       |              |               |          |          |
| Unit 3             | 2.98         | 48.49         | 133      | 119      |
| Unit 4             | 3.30         | 59.94         | 162      | 124      |
| Unit 5             | 2.56         | 69.44         | 123      | 86       |
| <b>Total</b>       | <b>8.84</b>  | <b>177.88</b> |          |          |
| <b>Uran</b>        |              |               |          |          |
| All Units          | 6.30         | 154.52        | 270      | 165      |
| <b>Total</b>       | <b>6.30</b>  | <b>154.52</b> |          |          |
| <b>PGPL</b>        |              |               |          |          |
| Unit 1             | 0.00         | 0.00          | 0        | 0        |
| Unit 2             | 0.00         | 0.00          | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>   |          |          |
| <b>PENCH (MS)</b>  |              |               |          |          |
| Pench (MS)         | 0.28         | 2.76          | 23       | 0        |
| <b>Total</b>       | <b>0.28</b>  | <b>2.76</b>   |          |          |
| <b>Koyna</b>       |              |               |          |          |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 1-2       | 1.05          | 40.70          | 60       | 40       |
| Stage 4         | 0.00          | 47.54          | 0        | 0        |
| Stage 3         | 0.57          | 30.58          | 160      | 0        |
| <b>Total</b>    | <b>1.62</b>   | <b>118.82</b>  |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.00          | 0.00           | 0        | 0        |
| VTRNA           | 0.25          | 6.44           | 59       | 0        |
| TILLARI         | 0.44          | 6.32           | 61       | 0        |
| BHIRA T.R.      | 0.36          | 8.69           | 80       | 0        |
| SMLHY_PTN       | 5.69          | 107.37         | 255      | 216      |
| GHATGHAR        | 0.58          | 13.99          | 125      | 0        |
| <b>Total</b>    | <b>7.32</b>   | <b>142.82</b>  |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 73.46         | 1414.25        | 0        | 0        |
| <b>Total</b>    | <b>73.46</b>  | <b>1414.25</b> |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 42.65         | 1235.28        | 0        | 0        |
| JSWEL(Mus)      | 17.45         | 434.29         | 0        | 0        |
| VIPL(Mus)       | 11.35         | 299.80         | 0        | 0        |
| RPLAMT-Mus      | 21.66         | 598.38         | 0        | 0        |
| SWPGPL-Mus      | 8.09          | 222.07         | 0        | 0        |
| Dhariwal        | 0.00          | 0.00           | 0        | 0        |
| IEPL            | 4.27          | 126.25         | 236      | 150      |
| Other(Mus)      | 1.60          | 38.77          | 0        | 0        |
| JPL             | 5.04          | 127.17         | 276      | 142      |
| VMEPL           | 0.49          | 7.28           | 38       | -5       |
| LMEL            | 0.93          | 18.60          | 43       | 33       |
| <b>Total</b>    | <b>113.52</b> | <b>3107.88</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 24.47         | 549.37         | 0        | 0        |
| <b>Total</b>    | <b>24.47</b>  | <b>549.37</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 7.24          | 171.15         | 439      | 253      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 1.75          | 40.35          | 109      | 58       |
| Trombay 7B      | 1.26          | 28.97          | 64       | 48       |
| TATA Hydro      | 3.70          | 93.36          | 345      | 78       |
| Trombay 8       | 3.70          | 88.96          | 224      | 125      |
| <b>Total</b>    | <b>17.65</b>  | <b>422.78</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 6.70          | 205.83         | 300      | 271      |
| <b>Total</b>    | <b>6.70</b>   | <b>205.83</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 139.58      | 3432.16       | MSPGCL Total        | 154.82      | 3848.32       |
|                |             |         | MSPGCL Thml+Gas | 145.88      | 3586.68       | Koyna 1,2 & 4 Total | 1.05        | 88.24         |
|                |             |         | MSPGCL Hydro    | 8.94        | 261.64        | State Total         | 390.62      | 9548.43       |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

### Hourly Load Data As on 24/Jul/2026

| TIME SR. NO. | MSPGCL GEN. |      |      | TOTAL  | WIND  | CPP / IPP |      | SOLAR | CS SHARE | CS RECPT | Mum. NET EXCH. | MSEDC L DEM. MET | Load Shedding |                          | MSEDC L DEM. WITH LS | MUMBAI DEMAND | OTHER DISCOM DEMAND | STATE DEMAND | FREQ. (Hz) |
|--------------|-------------|------|------|--------|-------|-----------|------|-------|----------|----------|----------------|------------------|---------------|--------------------------|----------------------|---------------|---------------------|--------------|------------|
|              | THM         | HY   | GAS  |        |       | THM       | GAS  |       |          |          |                |                  | Planned       | *Transmission Constraint |                      |               |                     |              |            |
| 1            | 6114        | 337  | 267  | 6718   | 3351  | 4951      | 0    | 0     | 5459     | 5064     | -1680          | 17909            | 0             | 0                        | 17909                | 2665          | 495                 | 21069        | 49.92      |
| 2            | 5726        | 326  | 267  | 6319   | 3377  | 4931      | 0    | 0     | 5329     | 5222     | -1540          | 17847            | 0             | 0                        | 17847                | 2474          | 462                 | 20783        | 49.98      |
| 3            | 5750        | 263  | 267  | 6280   | 3306  | 4784      | 0    | 0     | 5028     | 5241     | -1446          | 17682            | 0             | 0                        | 17682                | 2320          | 483                 | 20485        | 50.01      |
| 4            | 6025        | 283  | 268  | 6576   | 3323  | 4870      | 0    | 0     | 5014     | 4812     | -1341          | 17781            | 0             | 0                        | 17781                | 2205          | 459                 | 20445        | 50.04      |
| 5            | 6122        | 278  | 269  | 6669   | 3333  | 4862      | 0    | 0     | 5305     | 5494     | -1327          | 18567            | 0             | 0                        | 18567                | 2194          | 464                 | 21225        | 49.97      |
| 6            | 6303        | 315  | 270  | 6888   | 3063  | 4986      | 0    | 0     | 6127     | 6573     | -1441          | 19562            | 0             | 0                        | 19562                | 2308          | 507                 | 22377        | 49.95      |
| 7            | 6437        | 498  | 268  | 7203   | 2971  | 5670      | 0    | 244   | 6362     | 6879     | -1464          | 20962            | 0             | 0                        | 20962                | 2524          | 541                 | 24027        | 49.98      |
| 8            | 5952        | 436  | 266  | 6654   | 3030  | 5202      | 0    | 1083  | 7598     | 7161     | -1847          | 20711            | 0             | 0                        | 20711                | 2788          | 571                 | 24071        | 50.10      |
| 9            | 5193        | 377  | 270  | 5840   | 3396  | 3808      | 0    | 2162  | 7704     | 7036     | -2279          | 19383            | 0             | 0                        | 19383                | 3130          | 579                 | 23093        | 50.10      |
| 10           | 5160        | 291  | 265  | 5716   | 3409  | 3751      | 0    | 2939  | 7708     | 6652     | -2651          | 19210            | 0             | 0                        | 19210                | 3511          | 605                 | 23327        | 49.88      |
| 11           | 5176        | 287  | 270  | 5733   | 2746  | 3756      | 0    | 2536  | 7408     | 6638     | -2949          | 17845            | 0             | 0                        | 17845                | 3821          | 615                 | 22281        | 49.93      |
| 12           | 5181        | 289  | 266  | 5736   | 2632  | 3699      | 0    | 2855  | 6036     | 6427     | -3037          | 17699            | 0             | 0                        | 17699                | 3879          | 613                 | 22191        | 50.02      |
| 13           | 5168        | 305  | 266  | 5739   | 2598  | 3695      | 0    | 2694  | 5953     | 5023     | -2969          | 16204            | 0             | 0                        | 16204                | 3816          | 577                 | 20596        | 50.00      |
| 14           | 5199        | 293  | 265  | 5757   | 2632  | 3742      | 0    | 2625  | 5695     | 4723     | -2746          | 16154            | 0             | 0                        | 16154                | 3617          | 579                 | 20350        | 49.92      |
| 15           | 5121        | 270  | 266  | 5657   | 3052  | 3700      | 0    | 2448  | 5417     | 5351     | -2675          | 16946            | 0             | 0                        | 16946                | 3534          | 587                 | 21067        | 49.99      |
| 16           | 5144        | 256  | 265  | 5665   | 3276  | 3725      | 0    | 2312  | 5186     | 5360     | -2698          | 17055            | 0             | 0                        | 17055                | 3558          | 585                 | 21198        | 49.96      |
| 17           | 5303        | 261  | 265  | 5829   | 3269  | 3925      | 0    | 1741  | 5549     | 6081     | -2565          | 17707            | 0             | 0                        | 17707                | 3499          | 573                 | 21779        | 49.91      |
| 18           | 5808        | 488  | 263  | 6559   | 3098  | 4687      | 0    | 808   | 6522     | 6869     | -2489          | 18962            | 0             | 0                        | 18962                | 3449          | 570                 | 22981        | 49.98      |
| 19           | 6259        | 621  | 265  | 7145   | 3138  | 5012      | 0    | 23    | 6995     | 7783     | -2355          | 20152            | 0             | 0                        | 20152                | 3389          | 594                 | 24135        | 49.98      |
| 20           | 6464        | 705  | 266  | 7435   | 3014  | 5699      | 0    | 0     | 7125     | 8000     | -1975          | 21571            | 0             | 0                        | 21571                | 3370          | 602                 | 25543        | 50.01      |
| 21           | 6452        | 490  | 267  | 7209   | 2925  | 6000      | 0    | 0     | 7213     | 7400     | -1805          | 21148            | 0             | 0                        | 21148                | 3226          | 581                 | 24955        | 50.05      |
| 22           | 6495        | 441  | 268  | 7204   | 2856  | 6053      | 0    | 0     | 6337     | 6523     | -1606          | 20442            | 0             | 0                        | 20442                | 3064          | 588                 | 24094        | 49.99      |
| 23           | 6576        | 476  | 265  | 7317   | 2812  | 6006      | 0    | 0     | 5698     | 5723     | -1485          | 19801            | 0             | 0                        | 19801                | 2962          | 572                 | 23335        | 49.97      |
| 24           | 6449        | 355  | 165  | 6969   | 2856  | 6010      | 0    | 0     | 5551     | 5519     | -1451          | 19372            | 0             | 0                        | 19372                | 2868          | 531                 | 22771        | 49.99      |
| MUs          | 139.58      | 8.94 | 6.30 | 154.82 | 73.46 | 113.52    | 0.00 | 24.47 | 148.32   | 147.55   | -49.82         | 450.67           | 0.00          | 0.00                     | 450.67               | 74.17         | 13.33               | 538.18       | 49.98      |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

\*Load Shedding due to Transmission Constraint :-

| Maximum Demand scenario for the date 24/Jul/2026 |                                  |                                   |
|--------------------------------------------------|----------------------------------|-----------------------------------|
| State Demand                                     | MSEDC Non-Coincident Peak Demand | Mumbai Non-Coincident Peak Demand |
| 25543 MW                                         | 21571 MW                         | 3879 MW                           |
| 20 Hrs                                           | 20 Hrs                           | 12 Hrs                            |
| Includes LS - 0 MW                               | Includes LS - 0 MW               | --                                |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 24/Jul/2026**

**Position as on 6.30 Hrs of 25/Jul/2026**

| Generating Company             | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                           | Expected Date |
|--------------------------------|-------------------------|----------|--------------|--------------|------------|------------|----------------------------------------------------------------------------|---------------|
| PLANNED OUTAGE                 |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         | Koyna Unit 12           | 80       | 15/06/2026   | 10:00        |            | Continued. | COH                                                                        | 13/08/2026    |
| MSPGCL                         | Bhusawal Unit 5         | 500      | 05/07/2026   | 01:01        |            | Continued. | Capital Overhaul for 35 days                                               | 09/08/2026    |
| MSPGCL                         | Chandrapur Unit 7       | 500      | 06/07/2026   | 14:13        |            | Continued. | COH                                                                        | 10/08/2026    |
| Total Capacity MSPGCL          |                         | 1080     |              |              |            |            |                                                                            |               |
| IPP                            |                         |          |              |              |            |            |                                                                            |               |
| IPP                            | SWPGPL U-2              | 135      | 11/07/2026   | 23:38        |            | Continued. | AOH                                                                        | 30/07/2026    |
| IPP                            | Adani U-2               | 660      | 20/07/2026   | 01:12        |            | Continued. | Planned COH .                                                              | 10/08/2026    |
| IPP                            | RPL(AMT) U-1            | 270      | 21/07/2026   | 00:00        |            | Continued. | withdrawn for Boiler licence renewal & other maintenance work.             | 01/08/2026    |
| Total Capacity IPP             |                         | 1065     |              |              |            |            |                                                                            |               |
| Total Capacity PLANNED OUTAGE  |                         | 2145     |              |              |            |            |                                                                            |               |
| FORCED OUTAGE                  |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         | Uran Unit A0            | 120      | 21/04/2026   | 21:37        |            | Continued. | Gas Skid Trip                                                              | 31/12/2026    |
| MSPGCL                         | Ghatghar Unit-1         | 125      | 17/05/2026   | 08:52        |            | Continued. | Stator Earth Fault                                                         | 15/08/2026    |
| MSPGCL                         | Koyna Unit 10           | 80       | 20/07/2026   | 20:25        |            | Continued. | B-phase Overcurrent and Overall Differential Relay protection              | 20/09/2026    |
| MSPGCL                         | Chandrapur Unit 3       | 210      | 23/07/2026   | 03:24        |            | Continued. | APH-3B both AC and DC motor 2 decoupled and flue gas temperature increased | 27/07/2026    |
| MSPGCL                         | Uran Unit 7             | 108      | 24/07/2026   | 23:34        | 25/07/2026 | 00:55      | on boiler protection( Damper Discrepancy)                                  |               |
| MSPGCL                         | Uran Unit B0            | 120      | 24/07/2026   | 23:39        | 25/07/2026 | 06:19      | on Both HP Feed pump tripped on B1 HP drum level high                      | 25/07/2026    |
| MSPGCL                         | Uran Unit 8             | 108      | 24/07/2026   | 23:40        |            | Continued. | on boiler protection                                                       | 26/07/2026    |
| MSPGCL                         | Parli Unit 7            | 250      | 25/07/2026   | 00:00        |            | Continued. | Boiler Tube Leakage                                                        | 27/07/2026    |
| MSPGCL                         | Bhusawal Unit 6         | 660      | 25/07/2026   | 03:00        | 25/07/2026 | 10:53      | M.S.Temp.Low                                                               | 25/07/2026    |
| Total Capacity MSPGCL          |                         | 893      |              |              |            |            |                                                                            |               |
| IPP                            |                         |          |              |              |            |            |                                                                            |               |
| IPP                            | LMEL Unit 3             | 30       | 01/06/2026   | 00:04        |            | Continued. | steam unavailability                                                       | 31/08/2026    |
| IPP                            | JSW (J) U1              | 300      | 06/07/2026   | 16:43        |            | Continued. | Turbine bearing Vabration high                                             | 31/07/2026    |
| IPP                            | VMEPL Unit 1            | 60       | 22/07/2026   | 12:18        |            | Continued. | Boiler Issue                                                               |               |
| Total Capacity IPP             |                         | 390      |              |              |            |            |                                                                            |               |
| Total Capacity FORCED OUTAGE   |                         | 1283     |              |              |            |            |                                                                            |               |
| UNIT UNDER ZERO SCHEDULE / RSD |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         | Uran Unit 5             | 108      | 17/07/2026   | 07:56        |            | Continued. | No Schedule by buyer due to open cycle operation                           |               |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 24/Jul/2026**

**Position as on 6.30 Hrs of 25/Jul/2026**

| Generating Company                            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                                                                                                            | Expected Date |
|-----------------------------------------------|-------------------------|----------|--------------|--------------|------------|------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
|                                               |                         |          |              |              |            |            | High cost.                                                                                                                                                  |               |
| MSPGCL                                        | Uran Unit 6             | 108      | 19/07/2026   | 06:50        | 25/07/2026 | 18:26      | No Schedule by buyer due to open cycle operation<br>High cost.                                                                                              |               |
| Total Capacity MSPGCL                         |                         | 108      |              |              |            |            |                                                                                                                                                             |               |
| Total Capacity UNIT UNDER ZERO SCHEDULE / RSD |                         | 108      |              |              |            |            |                                                                                                                                                             |               |
| FORCED OUTAGE DUE TO NO PPA                   |                         |          |              |              |            |            |                                                                                                                                                             |               |
| IPP                                           |                         |          |              |              |            |            |                                                                                                                                                             |               |
| IPP                                           | PGPL U1                 | 262      | 07/02/2017   | 17.30        |            | Continued. | No Schedule (NO PPA)                                                                                                                                        |               |
| IPP                                           | PGPL U2                 | 126      | 07/02/2017   | 17.30        |            | Continued. | No Schedule.(NO PPA)                                                                                                                                        |               |
| Total Capacity IPP                            |                         | 388      |              |              |            |            |                                                                                                                                                             |               |
| Total Capacity FORCED OUTAGE DUE TO NO PPA    |                         | 388      |              |              |            |            |                                                                                                                                                             |               |
| OUTAGE DUE TO FUEL SHORTAGE                   |                         |          |              |              |            |            |                                                                                                                                                             |               |
| MSPGCL                                        |                         |          |              |              |            |            |                                                                                                                                                             |               |
| MSPGCL                                        | Koyna STG-IV Unit-1     | 250      | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.                                |               |
| MSPGCL                                        | Koyna Unit 5            | 80       | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning ) |               |
| MSPGCL                                        | Koyna STG-IV Unit-3     | 250      | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.                                |               |
| MSPGCL                                        | Koyna Unit 6            | 80       | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning ) |               |
| MSPGCL                                        | Koyna STG-IV Unit-4     | 250      | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.                                |               |
| MSPGCL                                        | Koyna Unit 1            | 70       | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning ) |               |
| MSPGCL                                        | Koyna Unit 2            | 70       | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from                                     |               |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 24/Jul/2026**

**Position as on 6.30 Hrs of 25/Jul/2026**

| Generating Company                                | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date | Sync. Time | Reason of Outage                                                                                                                                                                                   | Expected Date |
|---------------------------------------------------|-------------------------|----------|--------------|--------------|-----------|------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| MSPGCL                                            | Koyna Unit 7            | 80       | 18/07/2026   | 13:15        |           | Continued. | WRD.( 5 MW is on bar for spinning )<br>Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning ) |               |
| MSPGCL                                            | Koyna Unit 8            | 80       | 18/07/2026   | 13:15        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning )                                        |               |
| MSPGCL                                            | Koyna Unit 3            | 70       | 18/07/2026   | 13:15        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning )                                        |               |
| MSPGCL                                            | Koyna Unit 4            | 70       | 18/07/2026   | 13:15        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning )                                        |               |
| MSPGCL                                            | Koyna STG-IV Unit-2     | 250      | 18/07/2026   | 13:16        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.                                                                       |               |
| <b>Total Capacity MSPGCL</b>                      |                         | 1600     |              |              |           |            |                                                                                                                                                                                                    |               |
| <b>Total Capacity OUTAGE DUE TO FUEL SHORTAGE</b> |                         | 1600     |              |              |           |            |                                                                                                                                                                                                    |               |

\* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 24/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 25/Jul/2026

| Name of Line                                                           | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                             |
|------------------------------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>400 KV LR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                              |
| 50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI | IntraState                | 05/03/2025   | 20:45        |            |            | HT          | Due to Voltage constraint LR kept out at Parly ss.                                                                                                                           |
| <b>400 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                              |
| DHULE - SSNNL CKT - 1                                                  | InterState                | 24/07/2026   | 09:16        | 24/07/2026 | 18:13      | EO          | For replacement of old disc insulator in fault zone area & 400 KV Dhule-SSNNL-2 line A/R to be kept out. As there is frequent tripping happened on both lines.               |
| 400KV-PADGHE-PG-KHARGHAR(M) ckt-1                                      | InterState                | 24/07/2026   | 13:07        | 24/07/2026 | 22:16      | T           | Tripped on distance protection.                                                                                                                                              |
| 400KV-PADGHE(PG)-NAVI MUMBAI(PG)-1                                     | InterState                | 25/07/2026   | 04:02        | 25/07/2026 | 11:30      | T           | Tripped on distance protection.                                                                                                                                              |
| DHULE - SSNNL CKT - 1                                                  | InterState                | 25/07/2026   | 09:07        | 25/07/2026 | 18:37      | EO          | 400 KV Dhule-SSNNL-1 on Dt.25.07.2026 at 08:00 to 18:00 Hrs to attend for replacement of old disc insulator in fault zonearea & 400 KV Dhule-SSNNL-2 line A/R to be kept out |
| JAIGAD - KARAD CKT - 2                                                 | IntraState                | 29/03/2026   | 10:27        |            |            | T           | Tripped on distance protection.                                                                                                                                              |
| KHADKA-AURANGABAD (WALUJ)                                              | IntraState                | 20/07/2026   | 23:00        |            |            | HT          | H/T due to overvoltage.                                                                                                                                                      |
| AURANGABAD(MS) - PUNE (GIS) CKT - 2                                    | IntraState                | 21/07/2026   | 23:46        |            |            | HT          | Load management                                                                                                                                                              |
| MAIN BUS - 1 @ TAPTITANDA                                              | IntraState                | 25/07/2026   | 10:59        | 25/07/2026 | 21:16      | PO          | Routine testing and maintenance activity.                                                                                                                                    |
| MAIN BUS - 1 @ TAPTITANDA                                              | IntraState                | 25/07/2026   | 10:59        | 25/07/2026 | 21:16      | PO          | Routine testing and maintenance activity.                                                                                                                                    |
| <b>400 KV ICT Outages/Trippings</b>                                    |                           |              |              |            |            |             |                                                                                                                                                                              |
| STATION TF No 3 @ CHANDRAPUR GCR                                       | IntraState                | 01/03/2023   | 15:07        |            |            | PO          | 1) Oil filtration work<br>2) Testing of Station transformer<br>3) Preventive maintenance work.                                                                               |
| 400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR                                | IntraState                | 21/07/2026   | 11:24        |            |            | EO          | Heavy oil leakage observed from ICT-1, B ph LV Bushing.                                                                                                                      |
| 400/220/33 KV 600 MVA ICT - 4 @ PADGHE                                 | IntraState                | 24/07/2026   | 11:22        | 24/07/2026 | 17:50      | EO          | For removal of Damaged/Rusted Earthwire above R & Bph ICT unit between ICT Gantry to 1st tower                                                                               |
| 400/220/33 KV 315 MVA ICT - 1 @ LONIKAND                               | IntraState                | 24/07/2026   | 13:26        | 24/07/2026 | 22:35      | PO          | Preparatory work of ICT 1 in view of RRS Project                                                                                                                             |
| 400/11kv STN-4B @ DEEPNAGAR                                            | IntraState                | 24/07/2026   | 17:05        |            |            | EO          | Emergency outage is required for the work of ST-4B Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work from BTPS Genco End. |
| <b>400 KV BR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                              |
| 80 MVAR BUS REACTOR @ PADGHE                                           | IntraState                | 24/07/2025   | 22:05        |            |            | HT          | Sparking observed                                                                                                                                                            |
| <b>320 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                              |
| 320KV KUDUS-AAREY HVDC POLE 1                                          | IntraState                | 25/07/2026   | 03:57        | 25/07/2026 | 08:24      | T           | Tripped Master trip optd , 3ph trip relay optd                                                                                                                               |
| <b>220 KV TIEBAY Outages/Trippings</b>                                 |                           |              |              |            |            |             |                                                                                                                                                                              |
| BUS COUPLER @ KUDUS                                                    | IntraState                | 08/07/2026   | 08:10        |            |            | HT          | Load management.                                                                                                                                                             |
| BUS COUPLER @ PHURSUNGI                                                | IntraState                | 24/07/2026   | 13:02        |            |            | HT          | For Load management.                                                                                                                                                         |
| <b>220 KV MAINBAY Outages/Trippings</b>                                |                           |              |              |            |            |             |                                                                                                                                                                              |
| TBC @ CHAKAN PHASE II                                                  | IntraState                | 24/07/2026   | 12:00        | 24/07/2026 | 20:13      | PO          | Replacement of 220 kV Y ph CT and twin conductor work of TBC bay.                                                                                                            |
| <b>220 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                              |
| SHENDRA GIS - CHITEPIMPALGAON (PG)                                     | InterState                | 24/07/2026   | 12:25        | 24/07/2026 | 18:00      | PO          | Work at PG end.                                                                                                                                                              |



**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 24/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 25/Jul/2026

| Name of Line                                   | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                             |
|------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------|
| WAGHIVALI (MSETCL) - ULWE GIS CKT - 2          | IntraState                | 25/06/2024   | 08:05        |            |            | T           | Tripped on differential protection                                                                                           |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1  | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                         |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2  | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                         |
| KHANDESHWAR - TIMBER MARKET CKT - 1            | IntraState                | 12/02/2026   | 14:37        |            |            | T           | Tripped on distance protection.                                                                                              |
| 220KV GIS DCHI - COLOURCHEM                    | IntraState                | 12/05/2026   | 20:08        |            |            | T           | Tripped on distance protection.                                                                                              |
| LONIKAND1-LONIKAND2 (INTER CONNECTOR)          | IntraState                | 22/06/2026   | 20:07        | 24/07/2026 | 13:14      | HT          | H/T for load management.                                                                                                     |
| BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1   | IntraState                | 25/06/2026   | 07:26        |            |            | T           | Distance Protection.                                                                                                         |
| 220 KV NTT GLOBAL (Estella)-MANKOLI            | IntraState                | 06/07/2026   | 05:01        |            |            | T           | Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global                                                      |
| KALMESHWAR-PANDHURNA                           | IntraState                | 11/07/2026   | 08:02        |            |            | HT          | For Controlled loading.                                                                                                      |
| MAIN BUS SECTION - 1 @ MAHAPE                  | IntraState                | 15/07/2026   | 11:16        |            |            | PO          | for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system. |
| EKLAHARE (OCR) - PADGHE                        | IntraState                | 19/07/2026   | 18:47        |            |            | HT          | Load management                                                                                                              |
| 220KV TAPTITANDA- AMRAPUR CKT I                | IntraState                | 21/07/2026   | 19:59        |            |            | T           | Tripped on distance protection.                                                                                              |
| BOMBAY DYEING - SAHARA                         | IntraState                | 22/07/2026   | 04:06        | 25/07/2026 | 20:05      | T           | Distance protection on R phase.                                                                                              |
| PIRANGUT - HINJAWADI 2                         | IntraState                | 23/07/2026   | 23:18        | 24/07/2026 | 18:46      | T           | Tripped on distance protection.                                                                                              |
| WASHALA - GHATGHAR                             | IntraState                | 23/07/2026   | 23:31        | 24/07/2026 | 11:36      | T           | Tripped on distance protection.                                                                                              |
| RAYMOND - WASHALA                              | IntraState                | 23/07/2026   | 23:41        | 24/07/2026 | 02:00      | T           | Tripped on Back-up protection.                                                                                               |
| LONIKAND 2 - VSNL                              | IntraState                | 24/07/2026   | 00:02        | 24/07/2026 | 03:44      | EO          | Y phase CT replacement work due to heavy oil leakage                                                                         |
| 220KV PRINT HOUSE- PANCHANAND (TEMPORARY) LINE | IntraState                | 24/07/2026   | 10:31        |            |            | PO          | for Replacement of .35 ACSR Sheep conductor by HPC                                                                           |
| WASHALA - GHATGHAR                             | IntraState                | 24/07/2026   | 13:25        | 24/07/2026 | 14:12      | EO          | 220kV Breaker testing by PAC Dn Dombivali                                                                                    |
| MALEGAON-DHULE CKT                             | IntraState                | 24/07/2026   | 13:36        | 24/07/2026 | 17:39      | PO          | Outage proposal for bunching between above lines at Loc no 86 and jump removal at Loc no 86 as shown in PPT                  |
| MALEGAON - SAYNE                               | IntraState                | 24/07/2026   | 13:43        | 24/07/2026 | 17:39      | PO          | Outage proposal for bunching between above lines at Loc no 86 and jump removal at Loc no 86 as shown in PPT                  |
| KHARGHAR - WAGHIVALI (MSETCL) CKT - 2          | IntraState                | 24/07/2026   | 18:06        | 24/07/2026 | 22:41      | EO          | for reconnection of Rph broken conductor jumper at loc.87                                                                    |
| LONIKAND1-LONIKAND2 (INTER CONNECTOR)          | IntraState                | 24/07/2026   | 22:42        |            |            | HT          | For Load Management.                                                                                                         |
| PALGHAR - PANCHALI TSS                         | IntraState                | 25/07/2026   | 09:17        | 25/07/2026 | 16:31      | T           | DP, Z1, Y-PH IY- 0.2894KA                                                                                                    |
| TROMBAY - KALWA                                | IntraState                | 25/07/2026   | 09:31        | 25/07/2026 | 17:09      | T           | Dist protection B-ph IB-11.52 KA                                                                                             |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 24/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 25/Jul/2026

| Name of Line                              | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                         |
|-------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE | IntraState                | 25/07/2026   | 12:30        |            |            | PO          | or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House 2 Pachanand (Temporary) line (MSLDC purview) under LES schemes. |
| NERLE - PEDAMBE                           | IntraState                | 25/07/2026   | 14:40        | 25/07/2026 | 17:22      | PO          | Y phase main bus to circuit breaker conductor unwound & strand broken                                                                                                                                                                    |
| KARAD - NERLE                             | IntraState                | 25/07/2026   | 17:02        | 25/07/2026 | 17:24      | T           | Load Management                                                                                                                                                                                                                          |
| <b>220 KV ICT Outages/Trippings</b>       |                           |              |              |            |            |             |                                                                                                                                                                                                                                          |
| 220/132 KV 200 MVA ICT - 2 @ ALEPHATA     | IntraState                | 06/07/2026   | 18:40        |            |            | T           | Tripped on differential protection.                                                                                                                                                                                                      |
| 220/33KV 50MVA TF NO.2 @ SAYNE            | IntraState                | 24/07/2026   | 10:51        | 24/07/2026 | 14:52      | PO          | Outage required for to attain Hotspot on Y-Phase CT for 220/33 kv 50 MVA PTR 2                                                                                                                                                           |
| 220/132kv 100MVA ICT -2 @ LONI DEOKAR     | IntraState                | 24/07/2026   | 11:34        | 24/07/2026 | 15:25      | PO          | Outage on ICT-02 for diagnostic testing of HV/LV bay                                                                                                                                                                                     |
| 220/33 KV 50 MVA PTR 1 @ BHENDA           | IntraState                | 24/07/2026   | 13:07        | 24/07/2026 | 16:00      | PO          | Annual Diagnostic testing work                                                                                                                                                                                                           |
| 220/132kv 100MVA ICT -1 @ LONI DEOKAR     | IntraState                | 24/07/2026   | 15:30        | 24/07/2026 | 18:00      | PO          | Outage on ICT-01 for diagnostic testing of HV/LV Bay                                                                                                                                                                                     |
| 220/33 KV 50 MVA PTR 3 @ BHENDA           | IntraState                | 24/07/2026   | 16:10        | 24/07/2026 | 18:14      | PO          | Annual Diagnostic testing work                                                                                                                                                                                                           |
| <b>220 KV BUSBAR Outages/Trippings</b>    |                           |              |              |            |            |             |                                                                                                                                                                                                                                          |
| NTT NEON (DC 13)-BUS-1                    | IntraState                | 25/07/2026   | 11:50        |            |            | PO          | 220 KV BUS-1, CT (100/1 to 200/1 ) replacement work                                                                                                                                                                                      |
| <b>110 KV LINE Outages/Trippings</b>      |                           |              |              |            |            |             |                                                                                                                                                                                                                                          |
| KALWA KALYAN                              | IntraState                | 09/01/2026   | 13:38        |            |            | PO          | For upgradation to 220 kv Kalwa Kalyan line project work                                                                                                                                                                                 |
| SALSETTE SAKI 4                           | IntraState                | 02/03/2026   | 09:06        |            |            | PO          | EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.                                                                                                                                   |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage