

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 25/Aug/2026 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	162.995	3727.020	1) Gujrat	-3.382	5.817
2) Hydro	22.783	342.618	2) Madhya Pradesh	2.616	58.390
3) Gas	6.537	163.458	3) Chattisgarh	2.900	22.730
Total MSPGCL	192.315	4233.096	4) Maharashtra	216.486	4608.489
B) 1) APLM	43.875	1202.485	5) Goa (Amona)	-0.908	-34.043
2) JSWEL	21.296	569.765	Total	217.712	4661.383
3) VIPL	13.864	317.039	a) Mumbai Schedule	43.755	1093.404
4) RPL(AMT)	24.141	652.398	b) Mumbai Drawl	46.718	1158.350
5) SWPGPL	8.622	214.178	c) MSEDCL Bilateral *	111.730	3163.163
6) Other IPP	14.725	317.027	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.755	1093.404
C) 1) TPCL Thermal	12.149	265.925	Include PX	0.000	-0.548
2) TPCL Hydro	6.641	131.723	Standby	0.000	0.000
3) TPCL Gas	3.633	78.644	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.063	211.038	1) MSEDCL	540.408	12400.576
D) STATE			2) Mumbai Discoms	78.204	1845.680
1) Thermal	310.730	7476.875	3) Other Discoms	14.269	348.498
(A1+C1+C4+(B1-B6))			TOTAL STATE	632.881	14594.754
2) Hydro	29.424	474.341			
(A2+C2)					
3) Gas	10.170	242.102			
(A3+B7+C3)					
4) Wind	40.765	1111.220			
6) SOLAR	24.080	628.833			
TOTAL STATE	415.169	9933.371			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6974	6298	7044	6937
MSPGCL Hydro	369	1035	1382	439
MSPGCL Gas	273	268	271	278
MSPGCL Total Generation	7616	7601	8697	7654
Central Sector Receipt	11847	10652	9228	7041
WIND	1430	1926	1860	1693
CPP / IPP Thermal	5410	4562	5608	5651
CPP / IPP Gas	0	0	0	0
SOLAR	2178	2570	23	0
Exchange with Mumbai	-2571	-2867	-1986	-1299
MSEDCL DEMAND MET	25305	23817	22784	20233
Load Shedding	0	0	0	0
MSEDCL DEMAND	25305	23817	22784	20233
TPCL GENERATION	705	637	1171	886
AEML GENERATION	291	270	428	342
MUMBAI DEMAND	3567	3774	3585	2527
OTHER DISCOM DEMAND	605	627	646	507
STATE DEMAND MET	29477	28218	27015	23267
STATE DEMAND	29477	28218	27015	23267
Frequency (Hz)	49.98	50.01	49.89	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.15 Hz at 07:59 Hrs	49.61 Hz at 06:20 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 25/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.27	80.82	156	120
Unit 8	11.92	294.15	537	403
Unit 9	10.62	280.69	495	378
Unit 10	0.00	176.96	0	0
Total	25.80	832.62		
Bhusawal				
Unit 3	3.59	62.52	165	130
Unit 4	9.68	207.94	470	285
Unit 5	10.50	98.16	500	295
Unit 6	13.25	316.39	604	384
Total	37.02	685.02		
Parli				
Unit 6	4.08	97.59	184	152
Unit 7	4.02	93.14	194	137
Unit 8	4.26	101.61	210	150
Total	12.36	292.34		
Chandrapur				
Unit 3	2.43	74.05	123	70
Unit 4	2.16	68.54	106	76
Unit 5	8.52	138.25	400	290
Unit 6	8.58	192.41	437	280
Unit 7	7.39	75.20	379	268
Unit 8	9.61	209.92	461	293
Unit 9	9.83	203.72	456	296
Total	48.52	962.09		
Paras				
Unit 3	4.05	102.67	202	145
Unit 4	3.99	108.78	212	125
Total	8.04	211.45		
Khaparkheda				
Unit 1	2.62	72.14	130	100
Unit 2	3.01	63.36	155	95
Unit 3	2.98	82.16	157	88
Unit 4	3.48	85.95	158	126
Unit 5	9.42	227.79	415	340
Total	21.51	531.40		
Nasik				
Unit 3	3.20	67.93	146	115
Unit 4	3.23	77.99	144	124
Unit 5	3.31	66.18	149	120
Total	9.74	212.10		
Uran				
All Units	6.54	163.46	278	267
Total	6.54	163.46		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.01	11.37	43	40
Total	1.01	11.37		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	4.58	59.08	515	40
Stage 4	8.12	56.61	1035	0
Stage 3	2.57	32.36	160	0
Total	15.26	148.05		
Hydro				
KDPH	0.00	7.54	0	0
VTRNA	0.53	12.42	59	0
TILLARI	0.38	10.35	62	0
BHIRA T.R.	0.44	9.93	80	0
SMLHY_PTN	5.47	136.52	241	221
GHATGHAR	0.70	17.80	125	0
Total	7.52	194.57		
Wind				
Total	40.76	1111.22	0	0
Total	40.76	1111.22		
CPP				
APML(Mus)	43.88	1202.48	0	0
JSWEL(Mus)	21.30	569.76	0	0
VIPL(Mus)	13.86	317.04	0	0
RPLAMT-Mus	24.14	652.40	0	0
SWPGPL-Mus	8.62	214.18	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.01	119.84	272	152
Other(Mus)	1.60	39.87	0	0
JPL	5.93	133.76	302	163
VMEPL	0.00	0.00	0	0
LMEL	1.19	23.56	55	45
Total	126.52	3272.89		
SOLAR				
Total	24.08	628.83	0	0
Total	24.08	628.83		
Tata				
Trombay 5	7.99	182.14	468	254
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.23	46.47	112	62
Trombay 7B	1.40	32.18	64	49
TATA Hydro	6.64	131.72	416	128
Trombay 8	4.16	83.78	240	130
Total	22.42	476.29		
AEML				
DTPS U-1&2	9.06	211.04	486	270
Total	9.06	211.04		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	163.00	3727.02	MSPGCL Total	192.32	4233.10
			MSPGCL Thml+Gas	169.53	3890.48	Koyna 1,2 & 4 Total	12.69	115.69
			MSPGCL Hydro	22.78	342.62	State Total	415.17	9933.37

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 25/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7106	704	276	8086	2027	5693	0	0	6131	6428	-1262	20421	0	0	20421	2945	551	23917	49.99
2	6948	456	277	7681	1740	5701	0	0	6537	6970	-1286	20276	0	0	20276	2714	530	23520	50.01
3	6937	439	278	7654	1693	5651	0	0	6953	7041	-1299	20233	0	0	20233	2527	507	23267	50.01
4	7030	446	278	7754	1640	5550	0	0	7367	7082	-1160	20346	0	0	20346	2414	520	23280	50.02
5	7092	441	277	7810	1560	5554	0	0	7687	7588	-1062	20932	0	0	20932	2389	518	23839	50.01
6	7081	1027	275	8383	1501	5572	0	0	8217	8410	-1100	22227	0	0	22227	2491	539	25257	49.96
7	7108	1917	273	9298	1417	5532	0	146	8460	9024	-1086	23763	0	0	23763	2681	568	27012	49.83
8	7131	1822	274	9227	1370	5487	0	676	8642	9585	-1459	24297	0	0	24297	2928	589	27814	49.99
9	7080	822	272	8174	1402	5338	0	1377	10511	10794	-2102	24360	0	0	24360	3267	623	28250	50.04
10	6974	369	273	7616	1430	5410	0	2178	11556	11847	-2571	25305	0	0	25305	3567	605	29477	49.98
11	6470	287	271	7028	1452	5085	0	2641	11921	11908	-2890	24612	0	0	24612	3805	613	29029	49.96
12	6346	267	268	6881	1373	5015	0	3004	11545	11373	-2927	24089	0	0	24089	3889	630	28608	49.94
13	6320	272	270	6862	1528	4894	0	3005	11253	10406	-2894	23191	0	0	23191	3824	610	27625	50.01
14	5820	270	267	6357	1887	4103	0	3098	11272	9948	-2760	22017	0	0	22017	3677	616	26310	49.98
15	5621	316	267	6204	1739	3807	0	2988	11302	11349	-2799	22671	0	0	22671	3737	616	27025	49.95
16	6298	1035	268	7601	1926	4562	0	2570	10931	10652	-2867	23817	0	0	23817	3774	627	28218	50.01
17	6641	798	270	7709	1967	4952	0	1691	10203	10057	-2765	22965	0	0	22965	3746	647	27357	50.03
18	7035	771	268	8074	2007	5498	0	683	9852	9886	-2505	23007	0	0	23007	3651	636	27294	49.98
19	7044	1382	271	8697	1860	5608	0	23	8836	9228	-1986	22784	0	0	22784	3585	646	27015	49.89
20	6855	2119	271	9245	1642	5535	0	0	8150	8602	-1793	22584	200	0	22784	3565	647	26996	49.94
21	6884	1921	271	9076	1818	5525	0	0	7897	8138	-1660	22261	50	0	22311	3418	636	26365	50.02
22	7044	2024	273	9341	1922	5566	0	0	6919	7499	-1586	22130	0	0	22130	3289	612	26031	50.03
23	7094	1659	274	9027	1912	5500	0	0	6726	7013	-1488	21367	0	0	21367	3187	597	25151	50.02
24	7036	1219	275	8530	1952	5385	0	0	6538	6884	-1411	20752	0	0	20752	3134	588	24474	49.99
MUs	163.00	22.78	6.54	192.31	40.77	126.52	0.00	24.08	215.41	217.71	-46.72	540.41	0.25	0.00	540.66	78.20	14.27	633.13	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 25/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
29477 MW	25305 MW	3889 MW
10 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 25/Aug/2026

Position as on 6.30 Hrs of 26/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	27/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20	26/08/2026	11:12	Annual Overhaul	
IPP	JPL Unit 1	150	25/08/2026	23:56		Continued.	Annual Overhaul	16/09/2026
Total Capacity IPP		810						
Total Capacity PLANNED OUTAGE		1550						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koyna Unit 1	70	17/08/2026	08:00		Continued.	withdrawn to attend the Upper Guide Bearing and Thrust Bearing problems.	05/09/2026
MSPGCL	Koyna STG-IV Unit-1	250	25/08/2026	05:55	25/08/2026	16:05	Safety bolt rupture fault	25/08/2026
MSPGCL	Bhusawal Unit 3	210	26/08/2026	00:15		Continued.	Withdrawn without consent	
MSPGCL	Koyna STG-IV Unit-4	250	26/08/2026	10:00	26/08/2026	17:50	outage is availed for the work ofinstallation commissioning testing of Cooling waterpumps	
MSPGCL	Koyna STG-IV Unit-1	250	26/08/2026	10:00	26/08/2026	17:50	outage is availed for the work ofinstallation commissioning testing of Cooling waterpumps	
MSPGCL	Koyna STG-IV Unit-2	250	26/08/2026	10:00	26/08/2026	17:50	outage is availed for the work ofinstallation commissioning testing of Cooling waterpumps	
MSPGCL	Koyna STG-IV Unit-3	250	26/08/2026	10:00	26/08/2026	17:50	outage is availed for the work ofinstallation commissioning testing of Cooling waterpumps	
Total Capacity MSPGCL		605						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	28/08/2026
IPP	Adani U-4	660	22/08/2026	09:17	26/08/2026	11:09	Due to APHA Hot PA	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 25/Aug/2026

Position as on 6.30 Hrs of 26/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							bellow leakage	
IPP	JSW (J) U3	300	25/08/2026	02:45	26/08/2026	12:53	CW Duct Leakage	
Total Capacity IPP		420						
Total Capacity FORCED OUTAGE		1025						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operationHigh cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 25/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 26/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	25/08/2026	10:02			T	TRIPPED ON AC DIFFERENTIAL PROT AT CHANDRAPUR END.
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	26/08/2026	10:40			T	WORK PERMIT FOR REPLACEMENT OF POLE-IB-PHASE CONVERTER TRANSFORMER.
400 KV TIEBAY Outages/Trippings							
TIE BAY-417 OF KALWA & ICT-3 at TALEGAON PG	InterState	24/08/2026	11:05			PO	CB overhauling work
400 KV MAINBAY Outages/Trippings							
BUS COUPLER @ KHADKA	IntraState	26/08/2026	20:14	26/08/2026	21:15	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
TALANDGE - KOLHAPUR (PG) CKT - 1	InterState	25/08/2026	15:00	25/08/2026	15:44	T	Bus bar operated due to 400 kV Kolhapur bus 2 tripped and bus 1 under outage
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	25/08/2026	15:00	25/08/2026	15:44	T	Bus bar operated due to 400 kV Kolhapur bus 2 tripped and bus 1 under outage
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	24/08/2026	20:38			HT	H/T For load management
KHADKA-AURANGABAD (WALUJ)	IntraState	24/08/2026	21:06	25/08/2026	09:20	HT	Overvoltage
MAIN BUS - 1 @ TALANDGE	IntraState	25/08/2026	09:44	25/08/2026	17:52	PO	1. Annual Maintenance work.2. PID Faulty string replacement work.3. A bus isolator & Bus hanger maintenance work of all bays.
KARAD - TALANDGE CKT - 1	IntraState	25/08/2026	15:00	25/08/2026	15:29	T	Bus bar operated due to 400 kV Kolhapur bus 2 tripped and bus 1 under outage
MAIN BUS - 2 @ TALANDGE	IntraState	25/08/2026	15:00	25/08/2026	15:29	T	Bus bar operated due to 400 kV Kolhapur bus 2 tripped and bus 1 under outage
KARAD - TALANDGE CKT - 2	IntraState	25/08/2026	15:00	25/08/2026	17:06	T	Bus bar operated due to 400 kV Kolhapur bus 2 tripped and bus 1 under outage
KOLHAPUR (TALANDGE) - ALKUD	IntraState	25/08/2026	15:00	25/08/2026	15:42	T	Bus bar operated on due to Kolhapur bus 2 tripped and bus 1 under outage
KHADKA-AURANGABAD (WALUJ)	IntraState	25/08/2026	20:11	26/08/2026	09:37	HT	FOR OV.
PADGHE - NAGOTHANE CKT - 2	IntraState	26/08/2026	11:47	26/08/2026	16:46	EO	To remove broken earth wire between Loc. No. 74 - 75
KHADKA-AURANGABAD (WALUJ)	IntraState	26/08/2026	19:49			HT	O/V.
KORADI - KHADKA	IntraState	26/08/2026	20:12	26/08/2026	21:32	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
KHADKA- DEEPNAGAR CKT 1	IntraState	26/08/2026	20:13	26/08/2026	21:25	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
400KV MAIN BUS - 1 @ KHADKA	IntraState	26/08/2026	20:14	26/08/2026	21:05	HT	YPH CB POLE FOUND STUCK AT KHADKA END.
400 KV ICT Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 25/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 26/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220 KV 315MVA ICT - 1 @ KARAD	IntraState	24/08/2026	21:24	25/08/2026	00:42	EO	R-PH, Oil Level Low.
400/220/33 KV 500 MVA ICT - 3 @ KOLHAPUR	IntraState	25/08/2026	15:00	25/08/2026	15:47	T	Bus bar operated due to 400 kV Kolhapur bus 2 tripped and bus 1 under outage
400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	IntraState	25/08/2026	15:00	25/08/2026	15:47	T	Bus bar operated due to 400 kV Kolhapur bus 2 tripped and bus 1 under outage
400/220/33 KV 500 MVA ICT - 1 @ KOLHAPUR	IntraState	25/08/2026	15:00	25/08/2026	16:05	T	Bus bar operated due to 400 kV Kolhapur bus 2 tripped and bus 1 under outage
400/220/33 KV 315MVA ICT - 3 @ KHADKA	IntraState	26/08/2026	20:12	26/08/2026	21:28	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
400/132 KV 200 MVA ICT - 1 @ KHADKA	IntraState	26/08/2026	20:12	26/08/2026	21:37	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Trippings							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	26/08/2026	14:00	26/08/2026	19:59	T	DC OHL differential protection
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
DEOSANE - NAVSARI	InterState	24/08/2026	18:45	25/08/2026	09:25	HT	H/T for load management
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 25/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 26/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHWAR-PANDHURNA	IntraState	18/08/2026	19:16	25/08/2026	10:10	HT	H/T AT PANDHURNA END.
MAIN BAY of 220KV KARAD-KDPH line @ KARAD I	IntraState	24/08/2026	09:01	25/08/2026	19:03	PO	LBB relay retrofitting work.
PHALTAN MIDC - SWARAJ CO GEN	IntraState	25/08/2026	06:20	26/08/2026	05:13	PO	Restraining of R ,Y & B Phase Conductor from LOC No.85 to 92 due to low ground clearance.
PHALTAN MIDC - T.S.WIND CKT	IntraState	25/08/2026	06:31	25/08/2026	16:05	PO	220KV Lonand-Bothe line Restraining of conductor at LOC No.85 to 92 due to low ground clearance. (for safety purpose)
INFOSYS - HINJAWADI 1	IntraState	25/08/2026	07:54	25/08/2026	22:34	HT	H/T for load management.
VILEBHAGAD - INOX	IntraState	25/08/2026	09:28	25/08/2026	19:43	PO	1.For installation of B phase check metering 220 kV PT at 220 kV INOX EHV consumer end.2.Dignostic testing work at Vilebhagad S/s and INOX EHV consumer end.3. Breaker Density monitor meter replacement work at INOX EHV consumer end through agency.
KARAD - WATHAR	IntraState	25/08/2026	09:49	25/08/2026	18:45	PO	For replacement of bend tower leg at T.No 110 of 220 KV Karad-Wathar line & 220kV Karad - Mudshingi ckt 4 (D/C line) near Shivpuri village, Eshwarpur
KARAD -MUDSHINGI CKT- 4	IntraState	25/08/2026	10:09	25/08/2026	18:23	PO	For replacement of bend tower leg at T.No 110 of 220 KV Karad-Wathar line & 220kV Karad - Mudshingi ckt 4 (D/C line) near Shivpuri village, Eshwarpur
APTA - TAMBATI	IntraState	25/08/2026	10:31	25/08/2026	11:36	EO	1) Y phase CT oil leakage from tan delta point attending work. 2) Other maintenance work.
HALKARNI-OLAM AGRO (HEMRUS) LINE	IntraState	25/08/2026	11:32	25/08/2026	17:54	PO	For Quarterly Maintenance
URAN - APTA 4	IntraState	25/08/2026	12:09	25/08/2026	19:43	PO	Insulator replacement work under Scheme

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 25/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 26/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MALEGAON-DHULE CKT	IntraState	25/08/2026	14:18	25/08/2026	15:58	EO	Attending 2 Busbar CT Circuit Defective & 2 Block indication on 220kV ABB Busbar scheme
MALEGAON-DHULE CKT	IntraState	25/08/2026	14:18	25/08/2026	15:58	EO	Attending 2 Busbar CT Circuit Defective & 2 Block indication on 220kV ABB Busbar scheme
JEJURI (400 KV)-JEJURI- I	IntraState	25/08/2026	14:50	25/08/2026	17:20	EO	To attend the hotspot of 60 deg.Cel. on Y-ph Line isolator (CT side)
MAHALAXMI - AMONA	IntraState	25/08/2026	15:01	25/08/2026	22:43	T	Tripped at amona end.
TILLARI - AMONA LINE	IntraState	25/08/2026	15:01	25/08/2026	23:47	T	Tripped at amona end.
KALMESHVAR-PANDHURNA	IntraState	25/08/2026	18:49			HT	HT AT PANDURNA END ONLY.
HALKARNI - TILARI LINE	IntraState	26/08/2026	04:47	26/08/2026	05:51	T	Tripped on distance protection from Halkarni end only.
TILLARI - AMONA LINE	IntraState	26/08/2026	04:47	26/08/2026	14:06	T	Tripped on distance protection from Amona end only.
URAN - APTA 4	IntraState	26/08/2026	09:20	26/08/2026	18:02	PO	Insulator replacement work under Scheme
MAHAD-KALAMBANI(TSS)	IntraState	26/08/2026	09:27	26/08/2026	12:51	PO	20 KV CTR make busbar Pannel commissioning work.
TEMBHURNI - JEUR	IntraState	26/08/2026	10:30	26/08/2026	13:25	PO	Outage is required for Quarterly Maintenance
NANDED CITY-FLAGSHIP	IntraState	26/08/2026	11:52	26/08/2026	15:19	PO	Y-ph CT replacement work due to oil leakages.
TOPWORTH - TIMBER MARKET	IntraState	26/08/2026	12:32	26/08/2026	16:10	T	Distance Protection
NERLE - PEDAMBE	IntraState	26/08/2026	13:14	26/08/2026	15:09	PO	B phase CT TO gantry conductor strand broken.
PANDHARPUR - BHALVANI	IntraState	26/08/2026	14:17	26/08/2026	17:15	PO	CB CRM & Timing Testing & for Checking AR Operation
220 KV ICT Outages/Trippings							
220/33KV 100MVA PTR 1 @ GHATNANDRE	IntraState	25/08/2026	10:05	25/08/2026	13:22	PO	Annual relay testing of relay panel of 220/33 kV 100 MVA CGL transformer no.1 by PAC unit sangli
220/100 KV 200 MVA ICT 1 @ KOLSHET	IntraState	25/08/2026	10:43	25/08/2026	12:32	EO	To attend the hot spot in ICT-1 LV CB palm B phase towards CT side (130℃) Image attached
220/33KV 100MVA PTR 3 @ GHATNANDRE	IntraState	25/08/2026	14:10	25/08/2026	15:58	PO	Annual relay testing the relay panel of 220/33 kV 100 MVA CGL transformer no.3 by PAC unit sangli
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 1 @ PRINT HOUSE	IntraState	23/08/2026	13:42			PO	1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	25/08/2026	05:50	25/08/2026	16:33	T	Distance Protection
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILo arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 25/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 26/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage