

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 25/Jul/2026 SATURDAY**

| I GENERATION (MUs)  |                |                 | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|-----------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly         | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 140.488        | 3572.645        | 1) Gujrat                      | -3.753         | -30.525          |
| 2) Hydro            | 9.559          | 271.200         | 2) Madhya Pradesh              | -0.412         | 58.880           |
| 3) Gas              | 3.039          | 157.563         | 3) Chattisgarh                 | 0.780          | 12.920           |
| <b>Total MSPGCL</b> | <b>153.086</b> | <b>4001.408</b> | 4) Maharashtra                 | 161.794        | 4169.579         |
| B) 1) APLM          | 50.424         | 1285.701        | 5) Goa (Amona)                 | -1.191         | -30.423          |
| 2) JSWEL            | 15.297         | 449.589         | <b>Total</b>                   | <b>157.218</b> | <b>4180.431</b>  |
| 3) VIPL             | 12.532         | 312.330         | a) Mumbai Schedule             | 43.620         | 1114.872         |
| 4) RPL(AMT)         | 24.790         | 623.168         | b) Mumbai Drawl                | 45.860         | 1170.105         |
| 5) SWPGPL           | 8.750          | 230.817         | c) MSEDCL Bilateral *          | 118.601        | 3107.121         |
| 6) Other IPP        | 12.814         | 330.883         | Include PX                     | 0.000          | 0.002            |
| 7) PGPL             | 0.000          | 0.000           | d) Mumbai Bilateral *          | 43.620         | 1114.872         |
| C) 1) TPCL Thermal  | 11.498         | 271.602         | Include PX                     | 0.000          | 0.000            |
| 2) TPCL Hydro       | 4.194          | 97.553          | Standby                        | 0.000          | 0.000            |
| 3) TPCL Gas         | 2.892          | 72.209          | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) AEML Thermal     | 8.053          | 213.882         | 1) MSEDCL                      | 462.703        | 11957.931        |
| <b>D) STATE</b>     |                |                 | 2) Mumbai Discoms              | 72.497         | 1825.351         |
| 1) Thermal          | 284.646        | 7290.617        | 3) Other Discoms               | 13.310         | 336.869          |
| (A1+C1+C4+(B1-B6))  |                |                 | <b>TOTAL STATE</b>             | <b>548.510</b> | <b>14120.151</b> |
| 2) Hydro            | 13.753         | 368.753         |                                |                |                  |
| (A2+C2)             |                |                 |                                |                |                  |
| 3) Gas              | 5.931          | 229.772         |                                |                |                  |
| (A3+B7+C3)          |                |                 |                                |                |                  |
| 4) Wind             | 59.966         | 1474.215        |                                |                |                  |
| 6) SOLAR            | 26.996         | 576.363         |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>391.292</b> | <b>9939.720</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 10 Hrs | B. Day Peak at 18 Hrs | C. Evening Peak at 20 Hrs | D. Night Minimum at 4 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal             | 4862                      | 6137                  | 6509                      | 5816                      |
| MSPGCL Hydro               | 266                       | 336                   | 826                       | 281                       |
| MSPGCL Gas                 | 136                       | 133                   | 226                       | 21                        |
| MSPGCL Total Generation    | 5264                      | 6606                  | 7561                      | 6118                      |
| Central Sector Receipt     | 7480                      | 7416                  | 7630                      | 5835                      |
| WIND                       | 2697                      | 2397                  | 2207                      | 2430                      |
| CPP / IPP Thermal          | 4433                      | 4822                  | 5945                      | 5718                      |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                         |
| SOLAR                      | 3071                      | 705                   | 0                         | 0                         |
| Exchange with Mumbai       | -2374                     | -2255                 | -1551                     | -1418                     |
| <b>MSEDCL DEMAND MET</b>   | <b>20004</b>              | <b>19085</b>          | <b>21205</b>              | <b>18226</b>              |
| Load Shedding              | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND              | 20004                     | 19085                 | 21205                     | 18226                     |
| TPCL GENERATION            | 588                       | 658                   | 1263                      | 579                       |
| AEML GENERATION            | 302                       | 357                   | 427                       | 305                       |
| <b>MUMBAI DEMAND</b>       | <b>3264</b>               | <b>3270</b>           | <b>3241</b>               | <b>2302</b>               |
| <b>OTHER DISCOM DEMAND</b> | <b>567</b>                | <b>606</b>            | <b>587</b>                | <b>457</b>                |
| STATE DEMAND MET           | 23835                     | 22961                 | 25033                     | 20985                     |
| <b>STATE DEMAND</b>        | <b>23835</b>              | <b>22961</b>          | <b>25033</b>              | <b>20985</b>              |
| Frequency (Hz)             | 49.98                     | 49.85                 | 49.66                     | 50.03                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.32 Hz at 15.05 Hrs | 49.38 Hz at 19.39 Hrs | 49.97         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 25/Jul/2026

| Generating unit    | Generation   |               |          |          |
|--------------------|--------------|---------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus) | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |               |          |          |
| Unit 6             | 2.59         | 76.29         | 135      | 34       |
| Unit 8             | 11.89        | 244.62        | 563      | 380      |
| Unit 9             | 11.59        | 278.30        | 521      | 380      |
| Unit 10            | 11.08        | 271.82        | 500      | 400      |
| <b>Total</b>       | <b>37.15</b> | <b>871.03</b> |          |          |
| <b>Bhusawal</b>    |              |               |          |          |
| Unit 3             | 3.47         | 71.08         | 165      | 120      |
| Unit 4             | 8.96         | 212.58        | 455      | 295      |
| Unit 5             | 0.00         | 33.86         | 0        | 0        |
| Unit 6             | 7.79         | 253.07        | 598      | 0        |
| <b>Total</b>       | <b>20.22</b> | <b>570.58</b> |          |          |
| <b>Parli</b>       |              |               |          |          |
| Unit 6             | 4.13         | 102.28        | 205      | 139      |
| Unit 7             | 0.00         | 93.66         | 0        | 0        |
| Unit 8             | 4.37         | 107.82        | 228      | 142      |
| <b>Total</b>       | <b>8.50</b>  | <b>303.76</b> |          |          |
| <b>Chandrapur</b>  |              |               |          |          |
| Unit 3             | 0.00         | 65.69         | 0        | 0        |
| Unit 4             | 2.64         | 67.19         | 118      | 103      |
| Unit 5             | 7.82         | 184.71        | 370      | 285      |
| Unit 6             | 6.99         | 171.15        | 395      | 209      |
| Unit 7             | 0.00         | 27.69         | 0        | 0        |
| Unit 8             | 9.29         | 206.95        | 462      | 297      |
| Unit 9             | 9.37         | 218.63        | 454      | 282      |
| <b>Total</b>       | <b>36.12</b> | <b>942.01</b> |          |          |
| <b>Paras</b>       |              |               |          |          |
| Unit 3             | 4.09         | 91.28         | 199      | 150      |
| Unit 4             | 3.96         | 103.08        | 187      | 128      |
| <b>Total</b>       | <b>8.04</b>  | <b>194.36</b> |          |          |
| <b>Khaparkheda</b> |              |               |          |          |
| Unit 1             | 2.70         | 78.48         | 130      | 95       |
| Unit 2             | 2.70         | 75.84         | 150      | 98       |
| Unit 3             | 3.27         | 83.75         | 168      | 126      |
| Unit 4             | 3.41         | 22.15         | 160      | 129      |
| Unit 5             | 9.51         | 243.94        | 425      | 325      |
| <b>Total</b>       | <b>21.60</b> | <b>504.16</b> |          |          |
| <b>Nasik</b>       |              |               |          |          |
| Unit 3             | 2.89         | 51.38         | 131      | 75       |
| Unit 4             | 3.39         | 63.33         | 162      | 126      |
| Unit 5             | 2.58         | 72.02         | 123      | 83       |
| <b>Total</b>       | <b>8.86</b>  | <b>186.73</b> |          |          |
| <b>Uran</b>        |              |               |          |          |
| All Units          | 3.04         | 157.56        | 227      | 1        |
| <b>Total</b>       | <b>3.04</b>  | <b>157.56</b> |          |          |
| <b>PGPL</b>        |              |               |          |          |
| Unit 1             | 0.00         | 0.00          | 0        | 0        |
| Unit 2             | 0.00         | 0.00          | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>   |          |          |
| <b>PENCH (MS)</b>  |              |               |          |          |
| Pench (MS)         | 0.45         | 3.20          | 24       | 0        |
| <b>Total</b>       | <b>0.45</b>  | <b>3.20</b>   |          |          |
| <b>Koyna</b>       |              |               |          |          |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 1-2       | 1.58          | 42.28          | 320      | 40       |
| Stage 4         | 0.00          | 47.54          | 0        | 0        |
| Stage 3         | 0.83          | 31.40          | 160      | 0        |
| <b>Total</b>    | <b>2.40</b>   | <b>121.22</b>  |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.00          | 0.00           | 0        | 0        |
| VTRNA           | 0.33          | 6.78           | 59       | 0        |
| TILLARI         | 0.43          | 6.76           | 61       | 0        |
| BHIRA T.R.      | 0.38          | 9.07           | 80       | 0        |
| SMLHY_PTN       | 5.43          | 112.80         | 248      | 205      |
| GHATGHAR        | 0.59          | 14.57          | 125      | 0        |
| <b>Total</b>    | <b>7.16</b>   | <b>149.98</b>  |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 59.97         | 1474.22        | 0        | 0        |
| <b>Total</b>    | <b>59.97</b>  | <b>1474.22</b> |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 50.42         | 1285.70        | 0        | 0        |
| JSWEL(Mus)      | 15.30         | 449.59         | 0        | 0        |
| VIPL(Mus)       | 12.53         | 312.33         | 0        | 0        |
| RPLAMT-Mus      | 24.79         | 623.17         | 0        | 0        |
| SWPGPL-Mus      | 8.75          | 230.82         | 0        | 0        |
| Dhariwal        | 0.00          | 0.00           | 0        | 0        |
| IEPL            | 4.22          | 130.46         | 185      | 149      |
| Other(Mus)      | 1.61          | 40.38          | 0        | 0        |
| JPL             | 5.71          | 132.88         | 278      | 145      |
| VMEPL           | 0.42          | 7.70           | 29       | 6        |
| LMEL            | 0.86          | 19.46          | 45       | 30       |
| <b>Total</b>    | <b>124.61</b> | <b>3232.49</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 27.00         | 576.36         | 0        | 0        |
| <b>Total</b>    | <b>27.00</b>  | <b>576.36</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 7.52          | 178.67         | 467      | 252      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 1.65          | 42.00          | 109      | 59       |
| Trombay 7B      | 1.24          | 30.21          | 63       | 48       |
| TATA Hydro      | 4.19          | 97.55          | 408      | 79       |
| Trombay 8       | 3.98          | 92.93          | 243      | 125      |
| <b>Total</b>    | <b>18.58</b>  | <b>441.36</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 8.05          | 213.88         | 432      | 273      |
| <b>Total</b>    | <b>8.05</b>   | <b>213.88</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 140.49      | 3572.64       | MSPGCL Total        | 153.09      | 4001.41       |
|                |             |         | MSPGCL Thml+Gas | 143.53      | 3730.21       | Koyna 1,2 & 4 Total | 1.58        | 89.82         |
|                |             |         | MSPGCL Hydro    | 9.56        | 271.20        | State Total         | 391.29      | 9939.72       |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

### Hourly Load Data As on 25/Jul/2026

| TIME SR. NO. | MSPGCL GEN. |      |      | TOTAL  | WIND  | CPP / IPP |      | SOLAR | CS SHARE | CS RECPT | Mum. NET EXCH. | MSEDC L DEM. MET | Load Shedding |                          | MSEDC L DEM. WITH LS | MUMBAI DEMAND | OTHER DISCOM DEMAND | STATE DEMAND | FREQ. (Hz) |
|--------------|-------------|------|------|--------|-------|-----------|------|-------|----------|----------|----------------|------------------|---------------|--------------------------|----------------------|---------------|---------------------|--------------|------------|
|              | THM         | HY   | GAS  |        |       | THM       | GAS  |       |          |          |                |                  | Planned       | *Transmission Constraint |                      |               |                     |              |            |
| 1            | 6164        | 329  | 1    | 6494   | 2816  | 5697      | 0    | 0     | 5735     | 5638     | -1708          | 18395            | 0             | 0                        | 18395                | 2746          | 541                 | 21683        | 49.86      |
| 2            | 6350        | 308  | 20   | 6678   | 2679  | 5885      | 0    | 0     | 5342     | 5114     | -1479          | 18391            | 0             | 0                        | 18391                | 2579          | 486                 | 21456        | 50.02      |
| 3            | 6379        | 275  | 20   | 6674   | 2516  | 5711      | 0    | 0     | 5218     | 5203     | -1464          | 18172            | 0             | 0                        | 18172                | 2393          | 468                 | 21033        | 49.97      |
| 4            | 5816        | 281  | 21   | 6118   | 2430  | 5718      | 0    | 0     | 5357     | 5835     | -1418          | 18222            | 0             | 0                        | 18222                | 2302          | 461                 | 20985        | 50.03      |
| 5            | 5821        | 256  | 32   | 6109   | 2521  | 5846      | 0    | 0     | 6169     | 6016     | -1415          | 18607            | 0             | 0                        | 18607                | 2286          | 470                 | 21363        | 50.04      |
| 6            | 5807        | 338  | 67   | 6212   | 2695  | 5862      | 0    | 0     | 7154     | 7022     | -1433          | 19874            | 0             | 0                        | 19874                | 2358          | 484                 | 22716        | 50.04      |
| 7            | 5804        | 555  | 117  | 6476   | 2579  | 5873      | 0    | 284   | 7762     | 7341     | -1301          | 20733            | 0             | 0                        | 20733                | 2461          | 519                 | 23713        | 50.05      |
| 8            | 5513        | 414  | 135  | 6062   | 2553  | 5518      | 0    | 1159  | 7222     | 7483     | -1580          | 20645            | 0             | 0                        | 20645                | 2620          | 550                 | 23815        | 50.02      |
| 9            | 5003        | 379  | 135  | 5517   | 2700  | 4766      | 0    | 2256  | 6964     | 7497     | -1974          | 20185            | 0             | 0                        | 20185                | 2870          | 577                 | 23632        | 49.82      |
| 10           | 4862        | 266  | 136  | 5264   | 2697  | 4433      | 0    | 3071  | 6799     | 7480     | -2374          | 19999            | 0             | 0                        | 19999                | 3264          | 571                 | 23835        | 49.98      |
| 11           | 5030        | 245  | 132  | 5407   | 2813  | 4392      | 0    | 3191  | 6579     | 7097     | -2755          | 19561            | 0             | 0                        | 19561                | 3617          | 584                 | 23762        | 50.06      |
| 12           | 5582        | 257  | 134  | 5973   | 2794  | 4455      | 0    | 3409  | 5867     | 5923     | -2824          | 19138            | 0             | 0                        | 19138                | 3730          | 592                 | 23460        | 49.98      |
| 13           | 5159        | 271  | 133  | 5563   | 2569  | 3761      | 0    | 3243  | 5803     | 6138     | -2860          | 17835            | 0             | 0                        | 17835                | 3719          | 579                 | 22134        | 49.98      |
| 14           | 5254        | 281  | 134  | 5669   | 2476  | 4149      | 0    | 3148  | 5694     | 5247     | -2716          | 17386            | 0             | 0                        | 17386                | 3574          | 587                 | 21547        | 50.04      |
| 15           | 5215        | 304  | 133  | 5652   | 2312  | 3672      | 0    | 2932  | 6215     | 6015     | -2505          | 17488            | 0             | 0                        | 17488                | 3393          | 590                 | 21471        | 49.97      |
| 16           | 5451        | 326  | 131  | 5908   | 2371  | 4402      | 0    | 2056  | 6469     | 6487     | -2429          | 18211            | 0             | 0                        | 18211                | 3397          | 584                 | 22192        | 50.11      |
| 17           | 5858        | 298  | 134  | 6290   | 2540  | 4509      | 0    | 1490  | 7586     | 6918     | -2396          | 18764            | 0             | 0                        | 18764                | 3334          | 587                 | 22685        | 49.97      |
| 18           | 6137        | 336  | 133  | 6606   | 2397  | 4822      | 0    | 705   | 7892     | 7416     | -2255          | 19080            | 0             | 0                        | 19080                | 3270          | 610                 | 22961        | 49.85      |
| 19           | 6461        | 472  | 169  | 7102   | 2379  | 5662      | 0    | 52    | 7735     | 7367     | -1909          | 20036            | 0             | 0                        | 20036                | 3231          | 617                 | 23884        | 49.92      |
| 20           | 6509        | 826  | 226  | 7561   | 2207  | 5945      | 0    | 0     | 7524     | 7630     | -1551          | 21200            | 0             | 0                        | 21200                | 3241          | 592                 | 25033        | 49.66      |
| 21           | 6583        | 990  | 227  | 7800   | 2189  | 5881      | 0    | 0     | 6969     | 7332     | -1480          | 21134            | 0             | 0                        | 21134                | 3180          | 588                 | 24902        | 49.94      |
| 22           | 6592        | 619  | 226  | 7437   | 2283  | 5851      | 0    | 0     | 6209     | 6627     | -1358          | 20253            | 0             | 0                        | 20253                | 3064          | 587                 | 23904        | 49.96      |
| 23           | 6556        | 504  | 226  | 7286   | 2255  | 5913      | 0    | 0     | 5860     | 6480     | -1368          | 20005            | 0             | 0                        | 20005                | 2965          | 561                 | 23531        | 50.00      |
| 24           | 6582        | 429  | 217  | 7228   | 2195  | 5885      | 0    | 0     | 5598     | 5911     | -1308          | 19386            | 0             | 0                        | 19386                | 2903          | 525                 | 22814        | 50.03      |
| MUs          | 140.49      | 9.56 | 3.04 | 153.09 | 59.97 | 124.61    | 0.00 | 27.00 | 155.72   | 157.22   | -45.86         | 462.70           | 0.00          | 0.00                     | 462.70               | 72.50         | 13.31               | 548.51       | 49.97      |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

\*Load Shedding due to Transmission Constraint :-

| Maximum Demand scenario for the date 25/Jul/2026 |                                  |                                   |
|--------------------------------------------------|----------------------------------|-----------------------------------|
| State Demand                                     | MSEDC Non-Coincident Peak Demand | Mumbai Non-Coincident Peak Demand |
| 25033 MW                                         | 21200 MW                         | 3730 MW                           |
| 20 Hrs                                           | 20 Hrs                           | 12 Hrs                            |
| Includes LS - 0 MW                               | Includes LS - 0 MW               | --                                |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 25/Jul/2026**

Position as on 6.30 Hrs of 26/Jul/2026

| Generating Company             | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                           | Expected Date |
|--------------------------------|-------------------------|----------|--------------|--------------|------------|------------|----------------------------------------------------------------------------|---------------|
| PLANNED OUTAGE                 |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         | Koyna Unit 12           | 80       | 15/06/2026   | 10:00        |            | Continued. | COH                                                                        | 13/08/2026    |
| MSPGCL                         | Bhusawal Unit 5         | 500      | 05/07/2026   | 01:01        |            | Continued. | Capital Overhaul for 35 days                                               | 09/08/2026    |
| MSPGCL                         | Chandrapur Unit 7       | 500      | 06/07/2026   | 14:13        |            | Continued. | COH                                                                        | 10/08/2026    |
| Total Capacity MSPGCL          |                         | 1080     |              |              |            |            |                                                                            |               |
| IPP                            |                         |          |              |              |            |            |                                                                            |               |
| IPP                            | SWPGPL U-2              | 135      | 11/07/2026   | 23:38        |            | Continued. | AOH                                                                        | 30/07/2026    |
| IPP                            | Adani U-2               | 660      | 20/07/2026   | 01:12        |            | Continued. | Planned COH .                                                              | 10/08/2026    |
| IPP                            | RPL(AMT) U-1            | 270      | 21/07/2026   | 00:00        |            | Continued. | withdrawn for Boiler licence renewal & other maintenance work.             | 01/08/2026    |
| Total Capacity IPP             |                         | 1065     |              |              |            |            |                                                                            |               |
| Total Capacity PLANNED OUTAGE  |                         | 2145     |              |              |            |            |                                                                            |               |
| FORCED OUTAGE                  |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         |                         |          |              |              |            |            |                                                                            |               |
| MSPGCL                         | Uran Unit A0            | 120      | 21/04/2026   | 21:37        |            | Continued. | Gas Skid Trip                                                              | 31/12/2026    |
| MSPGCL                         | Ghatghar Unit-1         | 125      | 17/05/2026   | 08:52        |            | Continued. | Stator Earth Fault                                                         | 15/08/2026    |
| MSPGCL                         | Koyna Unit 10           | 80       | 20/07/2026   | 20:25        |            | Continued. | B-phase Overcurrent and Overall Differential Relay protection              | 20/09/2026    |
| MSPGCL                         | Chandrapur Unit 3       | 210      | 23/07/2026   | 03:24        |            | Continued. | APH-3B both AC and DC motor 2 decoupled and flue gas temperature increased | 27/07/2026    |
| MSPGCL                         | Uran Unit 7             | 108      | 24/07/2026   | 23:34        | 25/07/2026 | 00:55      | on boiler protection( Damper Discrepancy)                                  |               |
| MSPGCL                         | Uran Unit B0            | 120      | 24/07/2026   | 23:39        | 25/07/2026 | 06:19      | on Both HP Feed pump tripped on B1 HP drum level high                      | 25/07/2026    |
| MSPGCL                         | Uran Unit 8             | 108      | 24/07/2026   | 23:40        | 26/07/2026 | 22:47      | on boiler protection                                                       | 26/07/2026    |
| MSPGCL                         | Parli Unit 7            | 250      | 25/07/2026   | 00:00        |            | Continued. | Boiler Tube Leakage                                                        | 27/07/2026    |
| MSPGCL                         | Bhusawal Unit 6         | 660      | 25/07/2026   | 03:00        | 25/07/2026 | 10:53      | M.S.Temp.Low                                                               | 25/07/2026    |
| Total Capacity MSPGCL          |                         | 785      |              |              |            |            |                                                                            |               |
| IPP                            |                         |          |              |              |            |            |                                                                            |               |
| IPP                            | LMEL Unit 3             | 30       | 01/06/2026   | 00:04        |            | Continued. | steam unavailability                                                       | 31/08/2026    |
| IPP                            | JSW (J) U1              | 300      | 06/07/2026   | 16:43        |            | Continued. | Turbine bearing Vabration high                                             | 31/07/2026    |
| IPP                            | VMEPL Unit 1            | 60       | 22/07/2026   | 12:18        | 26/07/2026 | 19:01      | Boiler Issue                                                               |               |
| IPP                            | VMEPL Unit 1            | 60       | 26/07/2026   | 23:47        |            | Continued. | Boiler Bed height rising issue and All Drain line Chocked.                 |               |
| Total Capacity IPP             |                         | 390      |              |              |            |            |                                                                            |               |
| Total Capacity FORCED OUTAGE   |                         | 1175     |              |              |            |            |                                                                            |               |
| UNIT UNDER ZERO SCHEDULE / RSD |                         |          |              |              |            |            |                                                                            |               |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 25/Jul/2026**

**Position as on 6.30 Hrs of 26/Jul/2026**

| Generating Company                            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                                                                                                            | Expected Date |
|-----------------------------------------------|-------------------------|----------|--------------|--------------|------------|------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| MSPGCL                                        |                         |          |              |              |            |            |                                                                                                                                                             |               |
| MSPGCL                                        | Uran Unit 5             | 108      | 17/07/2026   | 07:56        |            | Continued. | No Schedule by buyer due to open cycle operation High cost.                                                                                                 |               |
| MSPGCL                                        | Uran Unit 6             | 108      | 19/07/2026   | 06:50        | 25/07/2026 | 18:26      | No Schedule by buyer due to open cycle operation High cost.                                                                                                 |               |
| MSPGCL                                        | Uran Unit 6             | 108      | 26/07/2026   | 00:01        |            | Continued. | No Schedule by buyer due to open cycle operation High cost.                                                                                                 |               |
| Total Capacity MSPGCL                         |                         | 216      |              |              |            |            |                                                                                                                                                             |               |
| Total Capacity UNIT UNDER ZERO SCHEDULE / RSD |                         | 216      |              |              |            |            |                                                                                                                                                             |               |
| FORCED OUTAGE DUE TO NO PPA                   |                         |          |              |              |            |            |                                                                                                                                                             |               |
| IPP                                           |                         |          |              |              |            |            |                                                                                                                                                             |               |
| IPP                                           | PGPL U1                 | 262      | 07/02/2017   | 17.30        |            | Continued. | No Schedule (NO PPA)                                                                                                                                        |               |
| IPP                                           | PGPL U2                 | 126      | 07/02/2017   | 17.30        |            | Continued. | No Schedule.(NO PPA)                                                                                                                                        |               |
| Total Capacity IPP                            |                         | 388      |              |              |            |            |                                                                                                                                                             |               |
| Total Capacity FORCED OUTAGE DUE TO NO PPA    |                         | 388      |              |              |            |            |                                                                                                                                                             |               |
| OUTAGE DUE TO FUEL SHORTAGE                   |                         |          |              |              |            |            |                                                                                                                                                             |               |
| MSPGCL                                        |                         |          |              |              |            |            |                                                                                                                                                             |               |
| MSPGCL                                        | Koyna Unit 4            | 70       | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning ) |               |
| MSPGCL                                        | Koyna STG-IV Unit-1     | 250      | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.                                |               |
| MSPGCL                                        | Koyna Unit 5            | 80       | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning ) |               |
| MSPGCL                                        | Koyna STG-IV Unit-3     | 250      | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.                                |               |
| MSPGCL                                        | Koyna STG-IV Unit-4     | 250      | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.                                |               |
| MSPGCL                                        | Koyna Unit 1            | 70       | 18/07/2026   | 13:15        |            | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from                                     |               |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 25/Jul/2026**

**Position as on 6.30 Hrs of 26/Jul/2026**

| Generating Company                                | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date | Sync. Time | Reason of Outage                                                                                                                                                                                   | Expected Date |
|---------------------------------------------------|-------------------------|----------|--------------|--------------|-----------|------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| MSPGCL                                            | Koyna Unit 2            | 70       | 18/07/2026   | 13:15        |           | Continued. | WRD.( 5 MW is on bar for spinning )<br>Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning ) |               |
| MSPGCL                                            | Koyna Unit 6            | 80       | 18/07/2026   | 13:15        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning )                                        |               |
| MSPGCL                                            | Koyna Unit 7            | 80       | 18/07/2026   | 13:15        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning )                                        |               |
| MSPGCL                                            | Koyna Unit 8            | 80       | 18/07/2026   | 13:15        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning )                                        |               |
| MSPGCL                                            | Koyna Unit 3            | 70       | 18/07/2026   | 13:15        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.( 5 MW is on bar for spinning )                                        |               |
| MSPGCL                                            | Koyna STG-IV Unit-2     | 250      | 18/07/2026   | 13:16        |           | Continued. | Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.                                                                       |               |
| <b>Total Capacity MSPGCL</b>                      |                         | 1600     |              |              |           |            |                                                                                                                                                                                                    |               |
| <b>Total Capacity OUTAGE DUE TO FUEL SHORTAGE</b> |                         | 1600     |              |              |           |            |                                                                                                                                                                                                    |               |

\* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 25/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 26/Jul/2026

| Name of Line                                                           | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                                                                                                                         |
|------------------------------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>400 KV LR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI | IntraState                | 05/03/2025   | 20:45        |            |            | HT          | Due to Voltage constraint LR kept out at Parly ss.                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>400 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 400KV-PADGHE(PG)-NAVI MUMBAI(PG)-1                                     | InterState                | 25/07/2026   | 04:02        | 25/07/2026 | 11:30      | T           | Tripped on distance protection.                                                                                                                                                                                                                                                                                                                                                                                                          |
| DHULE - SSNNL CKT - 1                                                  | InterState                | 25/07/2026   | 09:07        | 25/07/2026 | 18:37      | EO          | 400 KV Dhule-SSNNL-1 on Dt.25.07.2026 at 08:00 to 18:00 Hrs to attend for replacement of old disc insulator in fault zonearea & 400 KV Dhule-SSNNL-2 line A/R to be kept out                                                                                                                                                                                                                                                             |
| 400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1                                  | InterState                | 26/07/2026   | 09:59        |            |            | HT          | For Load management.                                                                                                                                                                                                                                                                                                                                                                                                                     |
| LONIKAND I - TALEGAON (PGCIL)                                          | InterState                | 26/07/2026   | 10:10        | 26/07/2026 | 22:55      | PO          | Replacement of old Disc Insulators With AF Long rod Insulators                                                                                                                                                                                                                                                                                                                                                                           |
| JAIGAD - KARAD CKT - 2                                                 | IntraState                | 29/03/2026   | 10:27        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                                                                                                                                                                                                                          |
| KHADKA-AURANGABAD (WALUJ)                                              | IntraState                | 20/07/2026   | 23:00        |            |            | HT          | H/T due to overvoltage.                                                                                                                                                                                                                                                                                                                                                                                                                  |
| AURANGABAD(MS) - PUNE (GIS) CKT - 2                                    | IntraState                | 21/07/2026   | 23:46        |            |            | HT          | Load management                                                                                                                                                                                                                                                                                                                                                                                                                          |
| MAIN BUS - 1 @ TAPTITANDA                                              | IntraState                | 25/07/2026   | 10:59        | 25/07/2026 | 21:16      | PO          | Routine testing and maintenance activity.                                                                                                                                                                                                                                                                                                                                                                                                |
| MAIN BUS - 1 @ TAPTITANDA                                              | IntraState                | 25/07/2026   | 10:59        | 25/07/2026 | 21:16      | PO          | Routine testing and maintenance activity.                                                                                                                                                                                                                                                                                                                                                                                                |
| BABHALESHWAR - PADGHE CKT - 2                                          | IntraState                | 26/07/2026   | 13:14        | 26/07/2026 | 18:49      | PO          | 1. For Dismantling of IPS Tube between 29C & 29D isolator for replacement of 29D Isolator 400kV BBLR -II H/t required for 04 hrs on dated 17.07.2026 and after IPS Tube removing 400kV BBLR -II will be taken on TBC<br>2.Replacement of 29 D Isolator under LES Scheme.<br>3. After replacement of 29D Isolator for reconnection of IPS tube between 29 C and 29 D isolator 400kV BBLR -II H/t required for 04 hrs on dated 25.07.2026. |
| <b>400 KV ICT Outages/Trippings</b>                                    |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| STATION TF No 3 @ CHANDRAPUR GCR                                       | IntraState                | 01/03/2023   | 15:07        |            |            | PO          | 1) Oil filtration work<br>2) Testing of Station transformer<br>3) Preventive maintenance work.                                                                                                                                                                                                                                                                                                                                           |
| 400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR                                | IntraState                | 21/07/2026   | 11:24        |            |            | EO          | Heavy oil leakage observed from ICT-1, B ph LV Bushing.                                                                                                                                                                                                                                                                                                                                                                                  |
| 400/11kV STN-4B @ DEEPNAGAR                                            | IntraState                | 24/07/2026   | 17:05        |            |            | EO          | Emergency outage is required for the work of ST-4B Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work from BTPS Genco End.                                                                                                                                                                                                                                                             |
| <b>400 KV BR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 80 MVAR BUS REACTOR @ PADGHE                                           | IntraState                | 24/07/2025   | 22:05        |            |            | HT          | Sparking observed                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>320 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 320KV KUDUS-AAREY HVDC POLE 1                                          | IntraState                | 25/07/2026   | 03:57        | 25/07/2026 | 08:24      | T           | Tripped Master trip optd , 3ph trip relay optd                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>220 KV TIEBAY Outages/Trippings</b>                                 |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| BUS COUPLER @ KUDUS                                                    | IntraState                | 08/07/2026   | 08:10        |            |            | HT          | Load management.                                                                                                                                                                                                                                                                                                                                                                                                                         |
| BUS COUPLER @ PHURSUNGI                                                | IntraState                | 24/07/2026   | 13:02        |            |            | HT          | For Load management.                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>220 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                                                                          |



**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 25/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 26/Jul/2026

| Name of Line                                   | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                          |
|------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| WAGHIVALI (MSETCL) - ULWE GIS CKT - 2          | IntraState                | 25/06/2024   | 08:05        |            |            | T           | Tripped on differential protection                                                                                                                                                                                                        |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1  | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                      |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2  | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                      |
| KHANDESHWAR - TIMBER MARKET CKT - 1            | IntraState                | 12/02/2026   | 14:37        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                           |
| 220KV GIS DCHI - COLOURCHEM                    | IntraState                | 12/05/2026   | 20:08        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                           |
| BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1   | IntraState                | 25/06/2026   | 07:26        |            |            | T           | Distance Protection.                                                                                                                                                                                                                      |
| 220 KV NTT GLOBAL (Estella)-MANKOLI            | IntraState                | 06/07/2026   | 05:01        |            |            | T           | Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global                                                                                                                                                                   |
| KALMESHWAR-PANDHURNA                           | IntraState                | 11/07/2026   | 08:02        |            |            | HT          | For Controlled loading.                                                                                                                                                                                                                   |
| MAIN BUS SECTION - 1 @ MAHAPE                  | IntraState                | 15/07/2026   | 11:16        |            |            | PO          | for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.                                                                                                              |
| EKLAHARE (OCR) - PADGHE                        | IntraState                | 19/07/2026   | 18:47        |            |            | HT          | Load management                                                                                                                                                                                                                           |
| 220KV TAPTITANDA- AMRAPUR CKT I                | IntraState                | 21/07/2026   | 19:59        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                           |
| BOMBAY DYEING - SAHARA                         | IntraState                | 22/07/2026   | 04:06        | 25/07/2026 | 20:05      | T           | Distance protection on R phase.                                                                                                                                                                                                           |
| 220KV PRINT HOUSE- PANCHANAND (TEMPORARY) LINE | IntraState                | 24/07/2026   | 10:31        |            |            | PO          | for Replacement of .35 ACSR Sheep conductor by HPC                                                                                                                                                                                        |
| LONIKAND1-LONIKAND2 (INTER CONNECTOR)          | IntraState                | 24/07/2026   | 22:42        |            |            | HT          | For Load Management.                                                                                                                                                                                                                      |
| PALGHAR - PANCHALI TSS                         | IntraState                | 25/07/2026   | 09:17        | 25/07/2026 | 16:31      | T           | DP, Z1, Y-PH IY- 0.2894KA                                                                                                                                                                                                                 |
| TROMBAY - KALWA                                | IntraState                | 25/07/2026   | 09:31        | 25/07/2026 | 17:09      | T           | Dist protection B-ph IB-11.52 KA                                                                                                                                                                                                          |
| TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE      | IntraState                | 25/07/2026   | 12:30        |            |            | PO          | or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Panchanand (Temporary) line (MSLDC purview) under LES schemes. |
| NERLE - PEDAMBE                                | IntraState                | 25/07/2026   | 14:40        | 25/07/2026 | 17:22      | PO          | Y phase main bus to circuit breaker conductor unwound & strand broken                                                                                                                                                                     |
| KARAD - NERLE                                  | IntraState                | 25/07/2026   | 17:02        | 25/07/2026 | 17:24      | T           | Load Management                                                                                                                                                                                                                           |
| SALSETTE - VIKHROLI (GIS) CKT - 3              | IntraState                | 26/07/2026   | 09:12        | 26/07/2026 | 20:45      | PO          | Attending damaged C phase Conductor in span 62 - 63 & 64 - 65                                                                                                                                                                             |
| PADGHE - PAL DOMBIVALI                         | IntraState                | 26/07/2026   | 10:14        | 26/07/2026 | 15:13      | PO          | Work of Existing 0.4 ACSR Conductor replacement by High Performance Conductor to enhance the capacity.                                                                                                                                    |
| ANANDNAGAR - PALAVA                            | IntraState                | 26/07/2026   | 16:15        | 26/07/2026 | 19:51      | EO          | To attaind hotspot at MSJ at loc no 132-133A                                                                                                                                                                                              |
| <b>220 KV ICT Outages/Trippings</b>            |                           |              |              |            |            |             |                                                                                                                                                                                                                                           |
| 220/132 KV 200 MVA ICT - 2 @ ALEPHATA          | IntraState                | 06/07/2026   | 18:40        |            |            | T           | Tripped on differential protection.                                                                                                                                                                                                       |
| <b>220 KV BUSBAR Outages/Trippings</b>         |                           |              |              |            |            |             |                                                                                                                                                                                                                                           |
| NTT NEON (DC 13)-BUS-1                         | IntraState                | 25/07/2026   | 11:50        |            |            | PO          | 220 KV BUS-1, CT (100/1 to 200/1 ) replacement work                                                                                                                                                                                       |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 25/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 26/Jul/2026

| Name of Line                         | Inter State /<br>Intra State | Tripped<br>Date | Tripped<br>Time | Sync. Date | Sync.<br>Time | Outage<br>Type | Reason of Outage                                                                                       |
|--------------------------------------|------------------------------|-----------------|-----------------|------------|---------------|----------------|--------------------------------------------------------------------------------------------------------|
| <b>110 KV LINE Outages/Trippings</b> |                              |                 |                 |            |               |                |                                                                                                        |
| KALWA KALYAN                         | IntraState                   | 09/01/2026      | 13:38           |            |               | PO             | For upgradation to 220 kV Kalwa Kalyan line project work                                               |
| SALSETTE SAKI 4                      | IntraState                   | 02/03/2026      | 09:06           |            |               | PO             | EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B. |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage