

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 26/Aug/2026 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	156.798	3883.818	1) Gujrat	3.847	9.664
2) Hydro	15.527	358.145	2) Madhya Pradesh	3.493	61.883
3) Gas	6.478	169.936	3) Chattisgarh	0.990	23.720
Total MSPGCL	178.803	4411.899	4) Maharashtra	201.141	4809.630
B) 1) APML	47.812	1250.297	5) Goa (Amona)	-1.319	-35.362
2) JSWEL	19.273	589.038	Total	208.152	4869.535
3) VIPL	13.389	330.428	a) Mumbai Schedule	43.166	1136.570
4) RPL(AMT)	24.750	677.148	b) Mumbai Drawl	46.600	1204.950
5) SWPGPL	9.413	223.591	c) MSEDCL Bilateral *	141.546	3304.710
6) Other IPP	12.024	329.051	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.166	1136.570
C) 1) TPCL Thermal	12.244	278.169	Include PX	0.000	-0.548
2) TPCL Hydro	5.851	137.574	Standby	0.000	0.000
3) TPCL Gas	3.021	81.665	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.993	220.031	1) MSEDCL	530.898	12931.474
D) STATE			2) Mumbai Discoms	76.709	1922.389
1) Thermal	304.696	7781.571	3) Other Discoms	14.279	362.777
(A1+C1+C4+(B1-B6))			TOTAL STATE	621.886	15216.640
2) Hydro (A2+C2)	21.378	495.719			
3) Gas (A3+B7+C3)	9.499	251.601			
4) Wind	52.788	1164.008			
6) SOLAR	25.373	654.206			
TOTAL STATE	413.734	10347.105			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5964	6370	6982	6894
MSPGCL Hydro	352	299	1548	424
MSPGCL Gas	273	265	269	273
MSPGCL Total Generation	6589	6934	8799	7591
Central Sector Receipt	10348	10162	8380	7069
WIND	2324	2301	2071	2366
CPP / IPP Thermal	4446	5623	6288	5263
CPP / IPP Gas	0	0	0	0
SOLAR	2880	1779	0	0
Exchange with Mumbai	-2524	-2763	-1768	-1298
MSEDCL DEMAND MET	23437	23387	23132	20495
Load Shedding	0	0	0	0
MSEDCL DEMAND	23437	23387	23132	20495
TPCL GENERATION	641	624	1207	756
AEML GENERATION	277	272	466	412
MUMBAI DEMAND	3442	3659	3441	2466
OTHER DISCOM DEMAND	626	649	638	496
STATE DEMAND MET	27505	27695	27211	23457
STATE DEMAND	27505	27695	27211	23457
Frequency (Hz)	49.98	49.99	50.01	49.91

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 07.59 Hrs	49.65 Hz at 20.33 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 26/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.09	82.91	111	60
Unit 8	11.15	305.30	506	403
Unit 9	9.47	290.16	460	339
Unit 10	0.00	176.96	0	0
Total	22.71	855.33		
Bhusawal				
Unit 3	0.00	62.52	0	0
Unit 4	9.20	217.14	470	285
Unit 5	9.75	107.92	490	290
Unit 6	13.50	329.89	631	395
Total	32.45	717.47		
Parli				
Unit 6	4.09	101.67	190	150
Unit 7	3.92	97.06	176	144
Unit 8	4.26	105.87	213	148
Total	12.26	304.61		
Chandrapur				
Unit 3	2.60	76.65	145	50
Unit 4	2.46	71.00	135	58
Unit 5	8.04	146.29	389	275
Unit 6	8.72	201.13	435	290
Unit 7	8.20	83.39	426	294
Unit 8	9.46	219.38	440	295
Unit 9	10.00	213.73	465	296
Total	49.48	1011.57		
Paras				
Unit 3	4.05	106.72	198	125
Unit 4	4.35	113.12	214	150
Total	8.40	219.84		
Khaparkheda				
Unit 1	2.60	74.74	130	95
Unit 2	3.28	66.64	151	117
Unit 3	3.42	85.58	167	127
Unit 4	3.51	89.46	173	121
Unit 5	9.18	236.97	425	320
Total	21.99	553.39		
Nasik				
Unit 3	3.00	70.93	138	66
Unit 4	3.19	81.18	156	117
Unit 5	3.31	69.49	151	122
Total	9.50	221.60		
Uran				
All Units	6.48	169.94	275	264
Total	6.48	169.94		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.06	12.43	45	44
Total	1.06	12.43		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.90	61.98	480	40
Stage 4	3.05	59.66	500	0
Stage 3	2.29	34.65	160	0
Total	8.24	156.28		
Hydro				
KDPH	0.00	7.54	0	0
VTRNA	0.52	12.94	60	0
TILLARI	0.39	10.75	62	0
BHIRA T.R.	0.36	10.29	80	0
SMLHY_PTN	5.31	141.83	230	206
GHATGHAR	0.72	18.52	125	0
Total	7.29	201.86		
Wind				
Total	52.79	1164.01	0	0
Total	52.79	1164.01		
CPP				
APML(Mus)	47.81	1250.30	0	0
JSWEL(Mus)	19.27	589.04	0	0
VIPL(Mus)	13.39	330.43	0	0
RPLAMT-Mus	24.75	677.15	0	0
SWPGPL-Mus	9.41	223.59	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.94	125.79	270	155
Other(Mus)	1.35	41.22	0	0
JPL	3.54	137.30	158	136
VMEPL	0.00	0.00	0	0
LMEL	1.20	24.75	53	45
Total	126.66	3399.55		
SOLAR				
Total	25.37	654.21	0	0
Total	25.37	654.21		
Tata				
Trombay 5	8.08	190.22	464	260
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.76	48.22	109	58
Trombay 7B	1.26	33.44	64	48
TATA Hydro	5.85	137.57	415	121
Trombay 8	4.17	87.95	234	130
Total	21.12	497.41		
AEML				
DTPS U-1&2	8.99	220.03	486	272
Total	8.99	220.03		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	156.80	3883.82	MSPGCL Total	178.80	4411.90
			MSPGCL Thml+Gas	163.28	4053.75	Koyna 1,2 & 4 Total	5.94	121.63
			MSPGCL Hydro	15.53	358.14	State Total	413.73	10347.10

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 26/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6922	632	274	7828	2432	5269	0	0	6725	7141	-1411	20706	0	0	20706	2981	553	24240	50.03
2	6953	428	271	7652	2409	5255	0	0	7204	6973	-1487	20269	0	0	20269	2762	533	23564	50.01
3	6884	431	272	7587	2459	5227	0	0	7114	7090	-1414	20435	0	0	20435	2579	514	23528	49.97
4	6894	424	273	7591	2366	5263	0	0	7152	7069	-1298	20495	0	0	20495	2466	496	23457	49.91
5	6946	430	273	7649	2433	5286	0	0	7457	7337	-1294	20914	0	0	20914	2438	497	23849	49.99
6	6852	478	275	7605	2275	5269	0	0	8072	8359	-1166	21830	0	0	21830	2502	512	24844	50.01
7	6818	1209	272	8299	1996	5265	0	140	8547	8933	-1221	22855	0	0	22855	2611	558	26023	50.00
8	6952	1153	272	8377	1932	5209	0	740	9051	9244	-1444	23465	0	0	23465	2845	594	26903	50.07
9	6567	557	272	7396	2083	5170	0	1744	10079	9871	-2089	23559	0	0	23559	3148	616	27323	50.02
10	5964	352	273	6589	2324	4446	0	2880	10814	10348	-2524	23437	0	0	23437	3442	626	27505	49.98
11	5495	265	269	6029	2334	3611	0	3611	10905	10752	-2772	22935	0	0	22935	3668	630	27233	49.96
12	5478	334	266	6078	2260	3928	0	3823	9831	10248	-2858	22828	0	0	22828	3754	651	27233	49.90
13	5510	363	265	6138	2363	3985	0	3479	9339	9600	-2819	22129	0	0	22129	3742	617	26488	49.95
14	5720	255	266	6241	2302	4518	0	2925	8793	9913	-2706	22588	0	0	22588	3618	605	26811	49.98
15	6277	246	265	6788	2156	5174	0	2301	9488	9896	-2755	22933	0	0	22933	3650	627	27210	50.00
16	6370	299	265	6934	2301	5623	0	1779	10309	10162	-2763	23387	0	0	23387	3659	649	27695	49.99
17	6093	333	264	6690	2363	5504	0	1296	10868	10386	-2518	23061	0	0	23061	3582	660	27303	49.95
18	6295	435	266	6996	2247	5427	0	606	10305	9928	-2318	22243	0	0	22243	3498	643	26384	50.02
19	6941	892	266	8099	1972	5990	0	49	9105	8806	-1933	22329	0	0	22329	3453	653	26436	50.04
20	6982	1548	269	8799	2071	6288	0	0	8423	8380	-1768	23132	0	0	23132	3441	638	27211	50.01
21	6974	986	273	8233	1976	6265	0	0	7807	7636	-1619	21866	0	0	21866	3311	625	25802	49.93
22	7014	1400	271	8685	1852	6242	0	0	6766	6961	-1539	21590	0	0	21590	3225	610	25426	50.03
23	6965	1220	272	8457	2031	6232	0	0	6442	6577	-1458	21254	0	0	21254	3184	585	25023	49.98
24	6932	857	274	8063	1851	6214	0	0	6405	6542	-1426	20660	0	0	20660	3150	584	24394	49.99
MUs	156.80	15.53	6.48	178.80	52.79	126.66	0.00	25.37	207.00	208.15	-46.60	530.90	0.00	0.00	530.90	76.71	14.28	621.89	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 26/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27695 MW	23559 MW	3754 MW
16 Hrs	9 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 26/Aug/2026

Position as on 6.30 Hrs of 27/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	31/08/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH, BLR.	27/08/2026
IPP	SWPGPL U-1	135	04/08/2026	01:20	26/08/2026	11:12	Annual Overhaul	
IPP	JPL Unit 1	150	25/08/2026	23:56		Continued.	Annual Overhaul	16/09/2026
Total Capacity IPP		810						
Total Capacity PLANNED OUTAGE		1550						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Koyna Unit 1	70	17/08/2026	08:00		Continued.	withdrawn to attend the Upper Guide Bearing and Thrust Bearing problems.	05/09/2026
MSPGCL	Bhusawal Unit 3	210	26/08/2026	00:15		Continued.	Withdrawn without consent	
MSPGCL	Koyna STG-IV Unit-2	250	26/08/2026	10:00	26/08/2026	17:50	outage is availed for the work ofinstallation commissioning testing of Cooling waterpumps	
MSPGCL	Koyna STG-IV Unit-4	250	26/08/2026	10:00	26/08/2026	17:50	outage is availed for the work ofinstallation commissioning testing of Cooling waterpumps	
MSPGCL	Koyna STG-IV Unit-3	250	26/08/2026	10:00	26/08/2026	17:50	outage is availed for the work of installation commissioning testing of Cooling waterpumps	
MSPGCL	Koyna STG-IV Unit-1	250	26/08/2026	10:00	26/08/2026	17:50	outage is availed for the work ofinstallation commissioning testing of Cooling waterpumps	
MSPGCL	Koyna STG-IV Unit-1	250	27/08/2026	10:30		Continued.	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-2	250	27/08/2026	10:30		Continued.	outage is availed for the work of installation commissioning testing of Cooling water pumps	
Total Capacity MSPGCL		1105						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and	31/08/2026

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 26/Aug/2026

Position as on 6.30 Hrs of 27/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							bed height rising issue	
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	28/08/2026
IPP	Adani U-4	660	22/08/2026	09:17	26/08/2026	11:09	Due to APHA Hot PA bellow leakage	
IPP	JSW (J) U3	300	25/08/2026	02:45	26/08/2026	12:53	CW Duct Leakage	
Total Capacity IPP		420						
Total Capacity FORCED OUTAGE		1525						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operationHigh cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 26/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 27/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	25/08/2026	10:02			T	TRIPPED ON AC DIFFERENTIAL PROT AT CHANDRAPUR END.
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	26/08/2026	10:40			T	WORK PERMIT FOR REPLACEMENT OF POLE-IB-PHASE CONVERTER TRANSFORMER.
400 KV TIEBAY Outages/Trippings							
TIE BAY-417 OF KALWA & ICT-3 at TALEGAON PG	InterState	24/08/2026	11:05			PO	CB overhauling work
400 KV MAINBAY Outages/Trippings							
BUS COUPLER @ KHADKA	IntraState	26/08/2026	20:14	26/08/2026	21:15	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	24/08/2026	20:38			HT	H/T For load management
KHADKA-AURANGABAD (WALUJ)	IntraState	25/08/2026	20:11	26/08/2026	09:37	HT	FOR OV.
PADGHE - NAGOTHANE CKT - 2	IntraState	26/08/2026	11:47	26/08/2026	16:46	EO	To remove broken earth wire between Loc. No. 74 - 75
KHADKA-AURANGABAD (WALUJ)	IntraState	26/08/2026	19:49			HT	O/V.
KORADI - KHADKA	IntraState	26/08/2026	20:12	26/08/2026	21:32	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
KHADKA- DEEPNAGAR CKT 1	IntraState	26/08/2026	20:13	26/08/2026	21:25	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
400KV MAIN BUS - 1 @ KHADKA	IntraState	26/08/2026	20:14	26/08/2026	21:05	HT	YPH CB POLE FOUND STUCK AT KHADKA END.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/33 KV 315MVA ICT - 3 @ KHADKA	IntraState	26/08/2026	20:12	26/08/2026	21:28	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
400/132 KV 200 MVA ICT - 1 @ KHADKA	IntraState	26/08/2026	20:12	26/08/2026	21:37	HT	H/T due to sparking observe at Waluj line Y phase CB pole stuck-up.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
320 KV LINE Outages/Trippings							
320KV KUDUS-AAREY HVDC POLE 1	IntraState	26/08/2026	14:00	26/08/2026	19:59	T	DC OHL differential protection
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 26/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 27/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
NARANGWADI - SOLAPUR PG CKT - 2	InterState	01/08/2026	11:29			PO	Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	31/07/2026	13:54			T	Distance Protection.
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
PHALTAN MIDC - SWARAJ CO GEN	IntraState	25/08/2026	06:20	26/08/2026	05:13	PO	Restranging of R ,Y & B Phase Conductor from LOC No.85 to 92 due to low ground clearance.
KALMESHWAR-PANDHURNA	IntraState	25/08/2026	18:49			HT	HT AT PANDURNA END ONLY.
TILLARI - AMONA LINE	IntraState	26/08/2026	04:47	26/08/2026	14:06	T	Tripped on distance protection from Amona end only.
HALKARNI - TILARI LINE	IntraState	26/08/2026	04:47	26/08/2026	05:51	T	Tripped on distance protection from Halkarni end only.
URAN - APTA 4	IntraState	26/08/2026	09:20	26/08/2026	18:02	PO	Insulator replacement work under Scheme

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 26/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 27/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAHAD-KALAMBANI(TSS)	IntraState	26/08/2026	09:27	26/08/2026	12:51	PO	20 KV CTR make busbar Pannel commissioning work.
TEMBHURNI - JEUR	IntraState	26/08/2026	10:30	26/08/2026	13:25	PO	Outage is required for Quarterly Maintenance
NANDED CITY-FLAGSHIP	IntraState	26/08/2026	11:52	26/08/2026	15:19	PO	Y-ph CT replacement work due to oil leakages.
TOPWORTH - TIMBER MARKET	IntraState	26/08/2026	12:32	26/08/2026	16:10	T	Distance Protection
NERLE - PEDAMBE	IntraState	26/08/2026	13:14	26/08/2026	15:09	PO	B phase CT TO gantry conductor strand broken.
PANDHARPUR - BHALVANI	IntraState	26/08/2026	14:17	26/08/2026	17:15	PO	CB CRM & Timing Testing & for Checking AR Operation
WASHALA - GHATGHAR	IntraState	27/08/2026	03:40	27/08/2026	04:39	T	Tripped on Distance Protection.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 1 @ PRINT HOUSE	IntraState	23/08/2026	13:42			PO	1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage