

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 26/Jul/2026 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	145.339	3717.984	1) Gujrat	-4.575	-35.100
2) Hydro	9.089	280.289	2) Madhya Pradesh	-1.333	57.547
3) Gas	3.262	160.825	3) Chattisgarh	0.030	12.950
Total MSPGCL	157.690	4159.098	4) Maharashtra	168.504	4338.083
B) 1) APLM	48.600	1334.301	5) Goa (Amona)	-0.872	-31.295
2) JSWEL	17.074	466.663	Total	161.754	4342.185
3) VIPL	12.513	324.843	a) Mumbai Schedule	38.025	1152.897
4) RPL(AMT)	24.625	647.793	b) Mumbai Drawl	39.933	1210.038
5) SWPGPL	8.587	239.404	c) MSEDCL Bilateral *	114.560	3221.680
6) Other IPP	12.613	343.496	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	38.025	1152.897
C) 1) TPCL Thermal	11.124	282.726	Include PX	0.000	0.000
2) TPCL Hydro	3.776	101.329	Standby	0.000	0.000
3) TPCL Gas	2.888	75.097	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.104	222.986	1) MSEDCL	465.003	12422.934
D) STATE			2) Mumbai Discoms	66.825	1892.176
1) Thermal	289.579	7580.196	3) Other Discoms	13.100	349.969
(A1+C1+C4+(B1-B6))			TOTAL STATE	544.928	14665.079
2) Hydro	12.865	381.618			
(A2+C2)					
3) Gas	6.150	235.922			
(A3+B7+C3)					
4) Wind	47.020	1521.235			
6) SOLAR	27.560	603.923			
TOTAL STATE	383.174	10322.894			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5885	5802	6541	6438
MSPGCL Hydro	434	330	637	270
MSPGCL Gas	137	134	134	135
MSPGCL Total Generation	6456	6266	7312	6843
Central Sector Receipt	8016	7618	8109	6019
WIND	1417	2508	2329	1815
CPP / IPP Thermal	4751	4692	5454	5662
CPP / IPP Gas	0	0	0	0
SOLAR	1869	720	0	0
Exchange with Mumbai	-1609	-1916	-1768	-1367
MSEDCL DEMAND MET	20333	19293	20857	18514
Load Shedding	0	0	0	0
MSEDCL DEMAND	20333	19293	20857	18514
TPCL GENERATION	631	578	768	616
AEML GENERATION	359	277	383	472
MUMBAI DEMAND	2599	2771	2919	2455
OTHER DISCOM DEMAND	567	595	579	458
STATE DEMAND MET	23499	22659	24355	21427
STATE DEMAND	23499	22659	24355	21427
Frequency (Hz)	49.98	49.93	49.98	49.93

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 14.02 Hrs	49.6 Hz at 21.22 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 26/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.88	79.17	148	96
Unit 8	11.35	255.97	535	368
Unit 9	11.66	289.96	546	363
Unit 10	11.29	283.12	510	390
Total	37.18	908.21		
Bhusawal				
Unit 3	3.37	74.45	165	125
Unit 4	8.86	221.43	430	290
Unit 5	0.00	33.86	0	0
Unit 6	11.72	264.79	582	376
Total	23.95	594.53		
Parli				
Unit 6	4.18	106.47	200	145
Unit 7	0.00	93.66	0	0
Unit 8	4.53	112.35	225	145
Total	8.72	312.48		
Chandrapur				
Unit 3	0.00	65.69	0	0
Unit 4	2.60	69.79	115	96
Unit 5	7.71	192.42	375	265
Unit 6	7.88	179.03	425	260
Unit 7	0.00	27.69	0	0
Unit 8	9.04	216.00	438	295
Unit 9	9.19	227.82	451	284
Total	36.43	978.44		
Paras				
Unit 3	4.28	95.56	206	142
Unit 4	4.09	107.17	196	145
Total	8.36	202.73		
Khaparkheda				
Unit 1	2.91	81.38	150	100
Unit 2	3.04	78.88	158	105
Unit 3	3.30	87.06	171	126
Unit 4	3.54	25.69	172	128
Unit 5	9.72	253.67	440	320
Total	22.52	526.68		
Nasik				
Unit 3	2.53	53.92	123	75
Unit 4	3.25	66.58	148	90
Unit 5	2.40	74.42	112	77
Total	8.19	194.92		
Uran				
All Units	3.26	160.82	165	131
Total	3.26	160.82		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.27	3.47	21	0
Total	0.27	3.47		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.06	43.34	50	40
Stage 4	0.00	47.54	0	0
Stage 3	0.60	32.01	160	0
Total	1.66	122.89		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.22	7.00	60	0
TILLARI	0.43	7.19	61	0
BHIRA T.R.	0.46	9.53	80	0
SMLHY_PTN	5.61	118.41	265	211
GHATGHAR	0.71	15.28	125	0
Total	7.42	157.40		
Wind				
Total	47.02	1521.24	0	0
Total	47.02	1521.24		
CPP				
APML(Mus)	48.60	1334.30	0	0
JSWEL(Mus)	17.07	466.66	0	0
VIPL(Mus)	12.51	324.84	0	0
RPLAMT-Mus	24.62	647.79	0	0
SWPGPL-Mus	8.59	239.40	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.15	134.61	184	149
Other(Mus)	1.61	41.99	0	0
JPL	5.55	138.43	277	144
VMEPL	0.45	8.15	39	9
LMEL	0.85	20.31	42	29
Total	124.01	3356.50		
SOLAR				
Total	27.56	603.92	0	0
Total	27.56	603.92		
Tata				
Trombay 5	7.36	186.03	461	252
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.65	43.65	108	59
Trombay 7B	1.24	31.45	63	48
TATA Hydro	3.78	101.33	314	75
Trombay 8	3.76	96.69	233	125
Total	17.79	459.15		
AEML				
DTPS U-1&2	9.10	222.99	488	271
Total	9.10	222.99		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	145.34	3717.98	MSPGCL Total	157.69	4159.10
			MSPGCL Thml+Gas	148.60	3878.81	Koyna 1,2 & 4 Total	1.06	90.88
			MSPGCL Hydro	9.09	280.29	State Total	383.17	10322.89

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 26/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	*Trans missio n Constr aint					
1	6596	398	133	7127	2085	5975	0	0	5803	5506	-1288	18871	0	0	18871	2800	534	22205	49.99
2	6482	266	134	6882	1973	5920	0	0	6109	5998	-1430	18863	0	0	18863	2610	480	21953	49.98
3	6438	270	135	6843	1815	5662	0	0	5981	6019	-1367	18510	0	0	18510	2455	462	21427	49.93
4	6454	281	135	6870	1675	5885	0	0	5854	5987	-1273	18689	0	0	18689	2344	455	21488	50.00
5	6426	267	135	6828	1705	5937	0	0	6135	6430	-1243	19192	0	0	19192	2316	465	21973	50.03
6	6479	305	134	6918	1765	5893	0	0	7271	7192	-1200	20089	0	0	20089	2367	479	22935	49.98
7	6460	453	134	7047	1576	5901	0	207	7620	7460	-972	20706	0	0	20706	2407	513	23626	50.03
8	6444	406	132	6982	1454	5466	0	878	7528	7577	-1275	20538	0	0	20538	2459	544	23541	50.01
9	5885	434	137	6456	1417	4751	0	1869	7556	8016	-1609	20329	0	0	20329	2599	570	23499	49.98
10	5511	361	135	6007	1591	4428	0	2821	7716	7673	-1834	20126	0	0	20126	2751	560	23437	49.97
11	5147	262	133	5542	1687	4156	0	3349	8018	7390	-2244	19310	0	0	19310	3100	569	22980	50.05
12	5076	269	134	5479	2073	4241	0	3673	6492	6284	-2373	18799	0	0	18799	3223	577	22600	50.05
13	5075	280	132	5487	2124	3880	0	3729	5738	5535	-2399	17789	0	0	17789	3237	567	21593	50.09
14	5043	284	134	5461	2061	3718	0	3365	5598	5639	-2321	17345	0	0	17345	3167	579	21090	50.00
15	5507	284	131	5922	1982	4350	0	3039	5262	5253	-2209	17759	0	0	17759	3057	578	21394	50.09
16	5526	311	133	5970	2066	4420	0	2315	6719	6427	-2011	18617	0	0	18617	2895	570	22082	50.03
17	5431	280	134	5845	2440	4478	0	1548	7616	6907	-1984	18659	0	0	18659	2824	575	22058	50.07
18	5802	330	134	6266	2508	4692	0	720	7675	7618	-1916	19290	0	0	19290	2771	598	22659	49.93
19	6540	405	134	7079	2426	5238	0	47	7916	8109	-1924	20366	0	0	20366	2802	609	23777	50.00
20	6541	637	134	7312	2329	5454	0	0	8550	8109	-1768	20854	0	0	20854	2919	582	24355	49.98
21	6611	658	136	7405	2357	5562	0	0	7656	7506	-1450	20801	0	0	20801	2956	579	24336	49.99
22	6721	686	134	7541	2075	5987	0	0	6015	6444	-1288	20179	0	0	20179	2932	580	23691	49.88
23	6636	591	150	7377	1975	6033	0	0	5642	6540	-1265	20104	0	0	20104	2925	556	23585	49.96
24	6508	371	165	7044	1861	5985	0	0	5825	6135	-1290	19217	0	0	19217	2909	518	22644	50.03
MUs	145.34	9.09	3.26	157.69	47.02	124.01	0.00	27.56	162.30	161.75	-39.93	465.00	0.00	0.00	465.00	66.82	13.10	544.93	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 26/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
24355 MW	20854 MW	3237 MW
20 Hrs	20 Hrs	13 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 26/Jul/2026

Position as on 6.30 Hrs of 27/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	01/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 3	210	23/07/2026	03:24		Continued.	APH-3B both AC and DC motor 2 decoupled and flue gas temperature increased	27/07/2026
MSPGCL	Uran Unit 8	108	24/07/2026	23:40	26/07/2026	22:47	on boiler protection	26/07/2026
MSPGCL	Parli Unit 7	250	25/07/2026	00:00		Continued.	Boiler Tube Leakage	27/07/2026
MSPGCL	Uran Unit 8	108	27/07/2026	01:30		Continued.	Turbine vibration High	
MSPGCL	Khaparkheda Unit 4	210	27/07/2026	05:32		Continued.	Low Vaccum	27/07/2026
Total Capacity MSPGCL		1103						
TPC-G								
TPC-G	Trombay 5	500	27/07/2026	07:01		Continued.	CC pump delta pressure low	
Total Capacity TPC-G		500						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	VMEPL Unit 1	60	22/07/2026	12:18	26/07/2026	19:01	Boiler Issue	
IPP	VMEPL Unit 1	60	26/07/2026	23:47		Continued.	Boiler Bed height rising issue and All Drain line Chocked.	
Total Capacity IPP		390						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 26/Jul/2026

Position as on 6.30 Hrs of 27/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity FORCED OUTAGE		1993						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/07/2026	07:56		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	26/07/2026	00:01		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna STG-IV Unit-1	250	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna STG-IV Unit-3	250	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna STG-IV Unit-4	250	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna Unit 1	70	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 2	70	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 3	70	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 26/Jul/2026

Position as on 6.30 Hrs of 27/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 8	80	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 7	80	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 4	70	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 5	80	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 6	80	18/07/2026	13:15		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna STG-IV Unit-2	250	18/07/2026	13:16		Continued.	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
Total Capacity MSPGCL		1600						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		1600						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 26/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 27/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	26/07/2026	09:59			HT	For Load management.
LONIKAND I - TALEGAON (PGCIL)	InterState	26/07/2026	10:10	26/07/2026	22:55	PO	Replacement of old Disc Insulators With AF Long rod Insulators
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	InterState	27/07/2026	10:13			PO	AMP of Line terminal equipments at MSETCL WALUJ.
DHULE - SSNNL CKT - 2	InterState	27/07/2026	10:42			EO	400 KV Dhule-SSNNL-2 on Dt.27.07.2026 at 08:00 to 18:00 Hrs to attend for replacement of old disc insulator in fault zonearea & 400 KV Dhule-SSNNL-1 line A/R to be kept out. As there is frequent tripping happened on
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
KHADKA-AURANGABAD (WALUJ)	IntraState	20/07/2026	23:00			HT	H/T due to overvoltage.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
BABHALESHWAR - PADGHE CKT - 2	IntraState	26/07/2026	13:14	26/07/2026	18:49	PO	1. For Dismantling of IPS Tube between 29C & 29D isolator for replacement of 29D Isolator 400kV BBLR -II H/t required for 04 hrs on dated 17.07.2026 and after IPS Tube removing 400kV BBLR -II will be taken on TBC 2.Replacement of 29 D Isolator under LES Scheme. 3. After replacement of 29D Isolator for reconnection of IPS tube between 29 C and 29 D isolator 400kV BBLR -II H/t required for 04 hrs on dated 25.07.2026.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kV STN-4B @ DEEPNAGAR	IntraState	24/07/2026	17:05			EO	Emergency outage is required for the work of ST-4B Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work from BTPS Genco End.
400/220KV 105 MVA SPARE ICT I @ KHADKA	IntraState	27/07/2026	08:25			PO	Attending oil leakage using cold welding.
400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	IntraState	27/07/2026	10:20			PO	Preparatory work of ICT1 in view of RRS project
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 26/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 27/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
220KV PRINT HOUSE- PANCHANAND (TEMPORARY) LINE	IntraState	24/07/2026	10:31			PO	for Replacement of .35 ACSR Sheep conductor by HPC
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	for safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Pachanand (Temporary) line (MSLDC purview) under LES schemes.
SALSETTE - VIKHROLI (GIS) CKT - 3	IntraState	26/07/2026	09:12	26/07/2026	20:45	PO	Attending damaged C phase Conductor in span 62 - 63 & 64 - 65
PADGHE - PAL DOMBIVALI	IntraState	26/07/2026	10:14	26/07/2026	15:13	PO	Work of Existing 0.4 ACSR Conductor replacement by High Performance Conductor to enhance the capacity.
ANANDNAGAR - PALAVA	IntraState	26/07/2026	16:15	26/07/2026	19:51	EO	To attend hotspot at MSJ at loc no 132-133A
MAIN BUS SECTION - 2 @ BORIVALI	IntraState	27/07/2026	07:56			T	Tripped due to 220kV Kudus-Borivali ckt-2 conductor broken.
HINJEWADI 2 - HINJEWADI 3 CKT - 1	IntraState	27/07/2026	08:21			PO	GIS BB Interface connection with existing GIS (for Metro Bay) at 220kV Hinjewadi 2 S/s
HINJEWADI 2 - HINJEWADI 3 CKT - 2	IntraState	27/07/2026	08:21			PO	GIS BB Interface connection with existing GIS (For Metro bay)
POPHLI PEDHMBE LINE- 1	IntraState	27/07/2026	08:42			PO	B phase Main bus isolator to circuit breaker conductor replacement work
MAIN BAY of 220KV KARAD-KDPH line @ KARAD I	IntraState	27/07/2026	10:13			PO	LBB Relay retrofitting Work
PAL DOMBIVALI - PALAVA	IntraState	27/07/2026	10:17			EO	To attained hotspot at jumper at loc no 133A
KARAD - WATHAR	IntraState	27/07/2026	10:32			PO	Attending of hot spot at loc No. 16 R ph.
220 KV ICT Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 26/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 27/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/33KV 50MVA PTR 1 @ MIRAJ	IntraState	27/07/2026	09:27			PO	Replacement of existing individual pole operated breaker by new Siemens make G.O breaker for Hv side of transformer
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22- 22B.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage