

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 27/Aug/2026 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	151.966	4035.784	1) Gujrat	7.228	16.892
2) Hydro	17.128	375.273	2) Madhya Pradesh	3.776	65.659
3) Gas	6.523	176.459	3) Chattisgarh	0.050	23.770
Total MSPGCL	175.617	4587.516	4) Maharashtra	187.511	4997.141
B) 1) APML	52.277	1302.574	5) Goa (Amona)	-1.226	-36.588
2) JSWEL	23.074	612.112	Total	197.339	5066.874
3) VIPL	12.360	342.788	a) Mumbai Schedule	45.240	1181.810
4) RPL(AMT)	24.341	701.489	b) Mumbai Drawl	48.349	1253.299
5) SWPGPL	10.834	234.425	c) MSEDCL Bilateral *	137.528	3442.237
6) Other IPP	11.893	340.944	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	45.240	1181.810
C) 1) TPCL Thermal	11.836	290.005	Include PX	0.000	-0.548
2) TPCL Hydro	6.250	143.824	Standby	0.000	0.000
3) TPCL Gas	2.833	84.498	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.307	229.338	1) MSEDCL	531.682	13463.156
D) STATE			2) Mumbai Discoms	78.575	2000.964
1) Thermal	307.888	8089.459	3) Other Discoms	14.328	377.105
(A1+C1+C4+(B1-B6))			TOTAL STATE	624.585	15841.225
2) Hydro	23.378	519.097			
(A2+C2)					
3) Gas	9.356	260.957			
(A3+B7+C3)					
4) Wind	54.689	1218.697			
6) SOLAR	31.935	686.141			
TOTAL STATE	427.246	10774.351			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5401	5722	6853	6738
MSPGCL Hydro	327	314	1683	363
MSPGCL Gas	270	266	273	274
MSPGCL Total Generation	5998	6302	8809	7375
Central Sector Receipt	9773	10247	8111	6479
WIND	2332	2518	2308	2241
CPP / IPP Thermal	4624	4730	6327	6339
CPP / IPP Gas	0	0	0	0
SOLAR	3879	2981	0	0
Exchange with Mumbai	-2914	-2849	-1875	-1403
MSEDCL DEMAND MET	23052	23300	23041	20523
Load Shedding	0	0	0	0
MSEDCL DEMAND	23052	23300	23041	20523
TPCL GENERATION	624	651	1185	741
AEML GENERATION	276	281	463	467
MUMBAI DEMAND	3814	3781	3523	2611
OTHER DISCOM DEMAND	640	629	639	508
STATE DEMAND MET	27506	27710	27203	23642
STATE DEMAND	27506	27710	27203	23642
Frequency (Hz)	49.91	49.95	49.98	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.35 Hz at 08.00 Hrs	49.62 Hz at 09.25 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 27/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.53	85.44	137	72
Unit 8	9.86	315.16	488	332
Unit 9	9.23	299.39	435	360
Unit 10	0.00	176.96	0	0
Total	21.62	876.95		
Bhusawal				
Unit 3	0.00	62.52	0	0
Unit 4	9.10	226.25	460	290
Unit 5	9.68	117.59	500	285
Unit 6	12.35	342.23	596	380
Total	31.13	748.60		
Parli				
Unit 6	3.67	105.34	184	74
Unit 7	4.15	101.21	187	151
Unit 8	3.89	109.76	193	144
Total	11.71	316.32		
Chandrapur				
Unit 3	3.03	79.68	152	88
Unit 4	2.42	73.42	143	0
Unit 5	8.16	154.46	400	285
Unit 6	8.54	209.66	440	285
Unit 7	8.17	91.57	389	275
Unit 8	9.45	228.83	466	290
Unit 9	9.46	223.19	467	286
Total	49.23	1060.80		
Paras				
Unit 3	3.88	110.60	223	132
Unit 4	4.00	117.13	193	148
Total	7.89	227.73		
Khaparkheda				
Unit 1	2.48	77.22	115	95
Unit 2	3.11	69.75	155	104
Unit 3	3.16	88.74	154	101
Unit 4	3.44	92.90	175	121
Unit 5	9.15	246.12	445	290
Total	21.33	574.72		
Nasik				
Unit 3	2.83	73.76	128	101
Unit 4	3.05	84.23	142	108
Unit 5	3.17	72.66	146	121
Total	9.06	230.66		
Uran				
All Units	6.52	176.46	277	266
Total	6.52	176.46		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.99	13.41	42	41
Total	0.99	13.41		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	3.75	65.72	510	40
Stage 4	4.15	63.81	907	0
Stage 3	1.73	36.38	160	0
Total	9.63	165.91		
Hydro				
KDPH	0.00	7.54	0	0
VTRNA	0.53	13.46	59	0
TILLARI	0.40	11.15	61	0
BHIRA T.R.	0.37	10.66	80	0
SMLHY_PTN	5.30	147.13	228	208
GHATGHAR	0.90	19.42	125	0
Total	7.50	209.36		
Wind				
Total	54.69	1218.70	0	0
Total	54.69	1218.70		
CPP				
APML(Mus)	52.28	1302.57	0	0
JSWEL(Mus)	23.07	612.11	0	0
VIPL(Mus)	12.36	342.79	0	0
RPLAMT-Mus	24.34	701.49	0	0
SWPGPL-Mus	10.83	234.42	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.65	131.44	269	152
Other(Mus)	1.28	42.50	0	0
JPL	3.75	141.04	178	136
VMEPL	0.00	0.00	0	0
LMEL	1.21	25.96	56	43
Total	134.78	3534.33		
SOLAR				
Total	31.94	686.14	0	0
Total	31.94	686.14		
Tata				
Trombay 5	7.81	198.03	463	256
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.63	49.85	108	62
Trombay 7B	1.21	34.65	63	48
TATA Hydro	6.25	143.82	390	107
Trombay 8	4.03	91.98	233	129
Total	20.92	518.33		
AEML				
DTPS U-1&2	9.31	229.34	486	272
Total	9.31	229.34		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	151.97	4035.78	MSPGCL Total	175.62	4587.52
			MSPGCL Thml+Gas	158.49	4212.24	Koyna 1,2 & 4 Total	7.90	129.53
			MSPGCL Hydro	17.13	375.27	State Total	427.25	10774.35

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 27/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6818	546	274	7638	2202	6308	0	0	6248	6697	-1399	20889	0	0	20889	3020	557	24466	50.01
2	6742	307	274	7323	2151	6253	0	0	6442	6568	-1414	20366	0	0	20366	2788	515	23669	49.97
3	6738	363	274	7375	2241	6339	0	0	6254	6479	-1403	20523	0	0	20523	2611	508	23642	50.00
4	6721	341	274	7336	2259	6317	0	0	6687	6676	-1282	20811	0	0	20811	2504	495	23810	50.03
5	6712	264	275	7251	2151	6320	0	0	7329	7429	-1205	21446	0	0	21446	2452	500	24398	49.97
6	6763	971	277	8011	1981	6423	0	2	7549	7831	-1222	22510	0	0	22510	2527	516	25553	50.01
7	6745	1847	275	8867	1838	6414	0	194	8134	8155	-1250	23674	0	0	23674	2700	544	26918	49.95
8	6703	775	272	7750	1913	6189	0	1140	8856	8508	-1510	23408	0	0	23408	2957	582	26947	50.11
9	5979	375	270	6624	2110	5445	0	2321	9876	9049	-2225	22702	0	0	22702	3293	622	26617	50.10
10	5409	516	271	6196	2295	4356	0	3259	9912	10151	-2661	22952	0	0	22952	3580	644	27176	49.92
11	5401	327	270	5998	2332	4624	0	3879	9993	9773	-2914	23052	0	0	23052	3814	640	27506	49.91
12	5370	317	270	5957	2351	4549	0	4053	9179	9237	-2998	22515	0	0	22515	3893	634	27042	49.96
13	5337	333	268	5938	2498	4311	0	4035	8612	8302	-2959	21498	0	0	21498	3861	627	25986	50.01
14	5386	350	268	6004	2549	4118	0	3616	8409	8369	-2799	21229	0	0	21229	3698	628	25555	50.02
15	5525	322	268	6115	2648	4491	0	3503	9039	9254	-2868	22516	0	0	22516	3758	627	26901	49.96
16	5722	314	266	6302	2518	4730	0	2981	9868	10247	-2849	23300	0	0	23300	3781	629	27710	49.95
17	5976	359	271	6606	2616	5021	0	1961	10058	10317	-2577	23279	0	0	23279	3670	665	27614	49.98
18	6478	544	267	7289	2450	5622	0	933	9528	9287	-2502	22398	0	0	22398	3634	681	26713	50.04
19	6964	887	271	8122	2514	6262	0	58	8637	8445	-2125	22610	0	0	22610	3578	666	26854	50.02
20	6853	1683	273	8809	2308	6327	0	0	8191	8111	-1875	23041	0	0	23041	3523	639	27203	49.98
21	6798	1116	271	8185	2240	6319	0	0	7738	7893	-1704	22309	0	0	22309	3364	624	26297	50.02
22	6770	1693	276	8739	2159	6242	0	0	6719	6853	-1602	21788	0	0	21788	3260	603	25651	49.96
23	7031	1614	275	8920	2143	6056	0	0	6408	6622	-1482	21657	0	0	21657	3188	602	25447	50.01
24	7025	964	273	8262	2222	5743	0	0	6821	7086	-1524	21207	0	0	21207	3121	582	24910	50.01
MUs	151.97	17.13	6.52	175.62	54.69	134.78	0.00	31.94	196.49	197.34	-48.35	531.68	0.00	0.00	531.68	78.58	14.33	624.59	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 27/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27710 MW	23674 MW	3893 MW
16 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 27/Aug/2026

Position as on 6.30 Hrs of 28/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	29/09/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12	28/08/2026	01:45	Planned COH, BLR.	27/08/2026
IPP	JPL Unit 1	150	25/08/2026	23:56		Continued.	Annual Overhaul	16/09/2026
Total Capacity IPP		150						
Total Capacity PLANNED OUTAGE		890						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	13/09/2026
MSPGCL	Koyna Unit 1	70	17/08/2026	08:00		Continued.	withdrawn to attend the Upper Guide Bearing and Thrust Bearing problems.	05/09/2026
MSPGCL	Bhusawal Unit 3	210	26/08/2026	00:15		Continued.	Withdrawn without consent	29/08/2026
MSPGCL	Koyna STG-IV Unit-4	250	27/08/2026	10:30	27/08/2026	17:07	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-3	250	27/08/2026	10:30	27/08/2026	17:07	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-1	250	27/08/2026	10:30	27/08/2026	17:07	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Koyna STG-IV Unit-2	250	27/08/2026	10:30	27/08/2026	17:07	outage is availed for the work of installation commissioning testing of Cooling water pumps	
MSPGCL	Chandrapur Unit 4	210	27/08/2026	19:15	27/08/2026	21:36	Tripped DUE TO ELERTICAL FAULT.	28/08/2026
MSPGCL	Khaparkheda Unit 1	210	28/08/2026	00:21		Continued.	ID Fan Problem	02/09/2026
MSPGCL	Chandrapur Unit 5	500	28/08/2026	08:32	28/08/2026	10:54	Loss of fuel	
MSPGCL	Koyna STG-IV Unit-3	250	28/08/2026	10:00	28/08/2026	16:30	Work of installation testing and commissioning of cooling water pump	28/08/2026
MSPGCL	Koyna STG-IV Unit-2	250	28/08/2026	10:00	28/08/2026	16:30	Work of installation testing and commissioning of cooling water pump	28/08/2026
MSPGCL	Koyna STG-IV Unit-1	250	28/08/2026	10:00	28/08/2026	16:30	Work of installation testing and commissioning of cooling water pump	28/08/2026
MSPGCL	Koyna STG-IV Unit-4	250	28/08/2026	10:00	28/08/2026	16:30	Work of installation testing and commissioning of	28/08/2026

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 27/Aug/2026

Position as on 6.30 Hrs of 28/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							cooling water pump	
Total Capacity MSPGCL		815						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising, issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	01/09/2026
IPP	Adani U-5	660	27/08/2026	23:16		Continued.	APHB Gearbox abnormal sound and high vibration	31/08/2026
Total Capacity IPP		1080						
Total Capacity FORCED OUTAGE		1895						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operationHigh cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 28/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	25/08/2026	10:02			T	TRIPPED ON AC DIFFERENTIAL PROT AT CHANDRAPUR END.
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	26/08/2026	10:40			T	WORK PERMIT FOR REPLACEMENT OF POLE-IB-PHASE CONVERTER TRANSFORMER.
400 KV TIEBAY Outages/Trippings							
TIE BAY-417 OF KALWA & ICT-3 at TALEGAON PG	InterState	24/08/2026	11:05	27/08/2026	21:02	PO	CB overhauling work
400 KV TBC Outages/Trippings							
TBC @ WALUJ	IntraState	28/08/2026	10:10	28/08/2026	13:21	PO	Diagnostic testing of CB & maintenance work
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
CHANDRAPUR - BHADRAVATI CKT - 3	InterState	28/08/2026	08:23	28/08/2026	18:17	PO	For line terminal eq AMP works
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	24/08/2026	20:38			HT	H/T For Over Voltage
KHADKA-AURANGABAD (WALUJ)	IntraState	26/08/2026	19:49			HT	O/V.
LONIKAND I - KOYNA STAGE-IV	IntraState	27/08/2026	10:54	27/08/2026	17:00	PO	Insulator string replacement with antifog long rod insulators
LONIKAND I - KOYNA STAGE-IV	IntraState	27/08/2026	10:54	27/08/2026	17:00	PO	Cold line washing and preventive maintenance activity
PARLI - KUMBHARGAON(NANDED) CKT - 2	IntraState	27/08/2026	12:50	27/08/2026	19:19	PO	(1) Hardware tightening, fitting & string replacement work
DHULE - BABHLESHWAR CKT - 1	IntraState	27/08/2026	17:17	27/08/2026	19:40	EO	During patrolling of line at Loc no 335, it is observed that OPGW O/H Earth wire of 400kv Dhule-BBLR ckt 1 slipped from U bolt and hanged on copper earth bond only, it may leads to tripping of line so emergency outage is required to relocate earth wire on urgent basis.
CHANDRAPUR GCR - CHANDRAPUR HVDC - 1	IntraState	28/08/2026	19:58			EO	Annual outage work of HVDC Pole -1Emergency work of maintenance & testing of Incomer feeder circuit breaker, isolator maintenance of incomer feeder and diagnostic testing of Base filter circuit breaker
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
167 MVA SPARE ICT @ TALANDGE	IntraState	27/08/2026	10:52	28/08/2026	17:14	PO	LBB relay retrofitting work. Agency will be available at site.
400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	IntraState	27/08/2026	14:43	27/08/2026	15:00	EO	To attend hot spot at HV R ph Bushing
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 28/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
BHUGAON - WARDHA (PG)	InterState	27/08/2026	19:10	27/08/2026	21:13	T	Ckt is tripped at bhugaon end only due to faulty master trip relay 86 contact of cb.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55		Continued.	PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chincwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56		Continued.	PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHVAR-PANDHURNA	IntraState	25/08/2026	18:49			HT	HT AT PANDURNA END ONLY.
WASHALA - GHATGHAR	IntraState	27/08/2026	03:40	27/08/2026	04:39	T	Tripped on Distance Protection.
URAN - APTA 4	IntraState	27/08/2026	09:38	27/08/2026	20:23	PO	Insulator replacement work under Scheme
MAHAD - KANDALGAON	IntraState	27/08/2026	10:45	27/08/2026	13:50	PO	220 KV CTR Make Bus Bar Pannel Installation Scheme Work .

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 27/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 28/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
CENTURI ENKA- BHOSARI	IntraState	27/08/2026	11:20	27/08/2026	17:20	PO	"01)Distance protection relay, Make:SIFANG, Model:CSC 101 Display card replacement work. 02) Bay half yearly maintenance. 03) CB Overhauling work by M/s. Royal Corporation "
LONIKAND (400 KV)-THEUR II	IntraState	27/08/2026	12:41	27/08/2026	17:18	PO	Half yearly maintenance & diagnostic testing work.
HALKARNI-OLAM AGRO (HEMRUS) LINE	IntraState	27/08/2026	14:22	27/08/2026	15:19	EO	attending Hot Spot
KANDALGAON - ONGC PANVEL	IntraState	27/08/2026	14:43	27/08/2026	17:53	EO	Outage for flashover double string broken insulator replcement work at LILO loc no.2 in Railway crossing
NEW KOYNA - PEDAMBE	IntraState	27/08/2026	14:45	27/08/2026	19:08	PO	B phase line side isolator to C.B Conductor strand broken. Conductor needs to be replaced. Also Line side isolator mechanism jam due to which line side isolator not getting open.
WASHALA - GHATGHAR	IntraState	28/08/2026	00:45	28/08/2026	01:30	T	Distance Protection
WASHALA - GHATGHAR	IntraState	28/08/2026	05:15	28/08/2026	11:35	T	Distance Protection
KALWA - COLOURCHEM	IntraState	28/08/2026	07:47	28/08/2026	14:38	EO	1)To remove DCHI S/stn Tap & restore LILO arrangement. 2)To attend Hot Spot on TL. No.15 Colourchem side on B Phase. 3)To attend damaged conductor strands on TL. No. 3/1.
URAN - APTA 4	IntraState	28/08/2026	09:44	28/08/2026	20:16	PO	Insulator replacement work under Scheme
WALCHANDNAGAR-CSSK BHAVANI NAGAR	IntraState	28/08/2026	11:00	28/08/2026	14:03	PO	Diagnostic testing on the 220 kV Walchandnagar-SCSSK Bhawaninagar Line at 220 kV Sub -Station SCSSK Bhawaninagar
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	28/08/2026	11:59	28/08/2026	16:30	EO	BUS SECTION Iso. @ section I side B phase isolator male arm melt. Needs to be replace.
PHALTAN MIDC - WALCHANDNAGAR	IntraState	28/08/2026	14:15	28/08/2026	16:20	PO	Diagnostic testing on the 220 kV Phaltan MIDC - SCSSK Bhawaninagar Line at 220 kV Sub -Station SCSSK Bhawaninagar
CHALISGAON - SAYNE	IntraState	28/08/2026	15:30	28/08/2026	18:35	HT	Replacement of b-ph wave trap jumper due to hot spot and bay maintenance work.
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37		Continued.	PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/33KV 50MVA PTR 1 @ KATHAPUR	IntraState	27/08/2026	10:20	27/08/2026	14:21	PO	M/s CTR make OLTC Overhauling work by M/s CTR of TF-1 (OLTC overhauling work carried out on dt.13.02.2020 from 12:05 Hrs to 18:05 Hrs)
220/100 KV 200 MVA ICT 4 @ KALWA	IntraState	27/08/2026	11:05	27/08/2026	17:57	EO	R-Phase Bus isolator Jaw, Bkr side hotspot attending work and LV CB closing coil replacement
220/100 KV 200 MVA ICT 4 @ KALWA	IntraState	27/08/2026	11:05	27/08/2026	17:57	PO	R-Phase Bus isolator Jaw, Bkr side hotspot attending work and LV CB closing coil replacement

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 28/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/22 KV 50 MVA PTR NO 2 @ URSE	IntraState	27/08/2026	11:25	27/08/2026	13:18	EO	In view of recent TF Trip dtd 24.08.2026 TF LV CB Timing and trial tests to be carried out.
220/33KV 50MVA PTR 1 @ JEJURI	IntraState	27/08/2026	11:35	27/08/2026	13:22	PO	Attend to the hotspots observed on LV side of TF at the following locations: ¿70¿C on the 33 kV R-phase bushing ¿61.4¿C on the 33 kV B-phase CT clamp ¿75¿C on the 33 kV Y-phase circuit breaker top palm
220/132 KV 150 MVA ICT 2 @ SATANA	IntraState	28/08/2026	10:15	28/08/2026	17:30	PO	New Busbar Cable Termination work & SFRA, DFR Testing work
220/33KV 50MVA PTR 3 @ VITA	IntraState	28/08/2026	11:11	28/08/2026	13:20	EO	Relay testing work
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50	28/08/2026	15:21	PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
MAIN BUS - 1 @ PRINT HOUSE	IntraState	23/08/2026	13:42		Continued.	PO	1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.
MAIN BUS SECTION @ SAYNE	IntraState	28/08/2026	11:35	28/08/2026	13:35	PO	Outage is require to attain the hot spot on Bus section Isolator-B
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage