

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 27/Jul/2026 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	145.622	3863.606	1) Gujrat	-1.345	-36.445
2) Hydro	14.866	295.155	2) Madhya Pradesh	1.332	58.879
3) Gas	3.796	164.621	3) Chattisgarh	1.020	13.970
Total MSPGCL	164.284	4323.382	4) Maharashtra	189.126	4527.209
B) 1) APML	48.938	1383.239	5) Goa (Amona)	-1.809	-33.104
2) JSWEL	17.826	484.489	Total	188.324	4530.509
3) VIPL	9.907	334.750	a) Mumbai Schedule	47.531	1200.427
4) RPL(AMT)	24.637	672.430	b) Mumbai Drawl	50.203	1260.241
5) SWPGPL	8.672	248.076	c) MSEDCL Bilateral *	113.464	3335.144
6) Other IPP	12.923	356.419	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.531	1200.427
C) 1) TPCL Thermal	7.499	290.225	Include PX	0.069	0.069
2) TPCL Hydro	5.372	106.701	Standby	0.000	0.000
3) TPCL Gas	3.065	78.162	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.413	232.399	1) MSEDCL	480.644	12903.577
D) STATE			2) Mumbai Discoms	75.552	1967.728
1) Thermal	285.437	7865.633	3) Other Discoms	13.925	363.895
(A1+C1+C4+(B1-B6))			TOTAL STATE	570.121	15235.200
2) Hydro	20.238	401.856			
3) Gas	6.861	242.783			
4) Wind	43.064	1564.299			
6) SOLAR	26.197	630.120			
TOTAL STATE	381.797	10704.691			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5201	6319	6663	6414
MSPGCL Hydro	297	364	1673	295
MSPGCL Gas	134	130	205	137
MSPGCL Total Generation	5632	6813	8541	6846
Central Sector Receipt	10045	8673	8050	6224
WIND	1658	2480	2215	1745
CPP / IPP Thermal	4344	4887	5525	5765
CPP / IPP Gas	0	0	0	0
SOLAR	2784	681	0	0
Exchange with Mumbai	-3092	-2742	-2014	-1276
MSEDCL DEMAND MET	20763	20167	21607	18846
Load Shedding	0	0	0	0
MSEDCL DEMAND	20763	20167	21607	18846
TPCL GENERATION	345	436	957	614
AEML GENERATION	275	340	468	404
MUMBAI DEMAND	3712	3518	3439	2294
OTHER DISCOM DEMAND	608	625	710	458
STATE DEMAND MET	25083	24309	25756	21598
STATE DEMAND	25083	24309	25756	21598
Frequency (Hz)	49.96	50.11	49.93	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 17:02 Hrs	49.68 Hz at 11:49 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 27/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.01	82.18	173	79
Unit 8	11.40	267.37	532	371
Unit 9	11.85	301.82	545	370
Unit 10	11.09	294.20	505	390
Total	37.35	945.56		
Bhusawal				
Unit 3	3.49	77.94	170	125
Unit 4	9.44	230.87	470	295
Unit 5	0.00	33.86	0	0
Unit 6	12.25	277.04	584	385
Total	25.17	619.70		
Parli				
Unit 6	4.10	110.57	200	144
Unit 7	0.00	93.66	0	0
Unit 8	4.53	116.88	216	144
Total	8.63	321.11		
Chandrapur				
Unit 3	0.88	66.57	136	0
Unit 4	2.56	72.35	123	0
Unit 5	7.75	200.17	375	285
Unit 6	7.89	186.92	415	260
Unit 7	0.00	27.69	0	0
Unit 8	9.31	225.31	439	300
Unit 9	9.68	237.49	457	278
Total	38.06	1016.50		
Paras				
Unit 3	4.08	99.63	192	148
Unit 4	4.03	111.20	188	145
Total	8.11	210.83		
Khaparkheda				
Unit 1	3.28	84.66	160	120
Unit 2	2.76	81.65	145	97
Unit 3	3.27	90.32	160	124
Unit 4	2.52	28.21	187	0
Unit 5	10.29	263.95	475	325
Total	22.12	548.80		
Nasik				
Unit 3	2.90	56.81	133	106
Unit 4	0.70	67.29	80	0
Unit 5	2.57	76.99	120	84
Total	6.18	201.10		
Uran				
All Units	3.80	164.62	232	130
Total	3.80	164.62		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.29	3.76	20	0
Total	0.29	3.76		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.88	45.22	425	40
Stage 4	3.98	51.52	988	0
Stage 3	1.23	33.23	160	0
Total	7.08	129.97		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.33	7.32	60	0
TILLARI	0.42	7.61	60	0
BHIRA T.R.	0.46	9.99	80	0
SMLHY_PTN	5.92	124.33	256	230
GHATGHAR	0.65	15.93	125	0
Total	7.78	165.19		
Wind				
Total	43.06	1564.30	0	0
Total	43.06	1564.30		
CPP				
APML(Mus)	48.94	1383.24	0	0
JSWEL(Mus)	17.83	484.49	0	0
VIPL(Mus)	9.91	334.75	0	0
RPLAMT-Mus	24.64	672.43	0	0
SWPGPL-Mus	8.67	248.08	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.16	138.78	183	152
Other(Mus)	1.60	43.59	0	0
JPL	5.83	144.26	276	147
VMEPL	0.44	8.59	28	7
LMEL	0.89	21.20	44	31
Total	122.90	3479.40		
SOLAR				
Total	26.20	630.12	0	0
Total	26.20	630.12		
Tata				
Trombay 5	3.32	189.36	430	0
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.79	45.44	108	58
Trombay 7B	1.27	32.72	63	48
TATA Hydro	5.37	106.70	426	92
Trombay 8	4.18	100.87	233	129
Total	15.94	475.09		
AEML				
DTPS U-1&2	9.41	232.40	487	272
Total	9.41	232.40		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	145.62	3863.61	MSPGCL Total	164.28	4323.38
			MSPGCL Thml+Gas	149.42	4028.23	Koyna 1,2 & 4 Total	5.86	96.74
			MSPGCL Hydro	14.87	295.16	State Total	381.80	10704.69

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 27/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6492	351	211	7054	1754	5881	0	0	5935	6157	-1245	19067	0	0	19067	2804	534	22405	50.05
2	6464	320	191	6975	1805	5849	0	0	6007	5825	-1099	18867	0	0	18867	2598	488	21953	50.01
3	6379	301	136	6816	1819	5623	0	0	6061	6359	-1297	18849	0	0	18849	2431	471	21751	49.94
4	6414	295	137	6846	1745	5765	0	0	6066	6224	-1276	18843	0	0	18843	2294	461	21598	50.03
5	6366	299	135	6800	1562	5824	0	0	6657	6619	-1290	19049	0	0	19049	2282	466	21797	50.02
6	6292	303	136	6731	1351	5777	0	0	7753	8113	-1233	20240	0	0	20240	2398	499	23137	50.04
7	6250	427	133	6810	1153	5835	0	276	8309	9301	-1168	21669	0	0	21669	2578	538	24786	50.03
8	6222	513	134	6869	1193	5549	0	995	8946	8762	-1782	21002	0	0	21002	2832	585	24419	50.05
9	5563	507	135	6205	1499	4661	0	1924	9688	9616	-2217	21095	0	0	21095	3177	594	24866	49.95
10	5270	371	134	5775	1668	4420	0	2514	10246	9971	-2790	20950	0	0	20950	3472	607	25029	50.03
11	5201	297	134	5632	1658	4344	0	2784	10162	10045	-3092	20759	0	0	20759	3712	612	25083	49.96
12	5391	281	133	5805	1851	4363	0	2978	9006	8963	-3163	20187	0	0	20187	3822	609	24619	49.86
13	5211	299	134	5644	1818	4246	0	3297	8863	7868	-3108	19134	0	0	19134	3766	631	23531	49.97
14	5000	296	134	5430	1847	3933	0	3588	7685	7084	-2986	18279	0	0	18279	3623	617	22519	50.05
15	4990	291	133	5414	1969	3700	0	3277	7598	7903	-3009	18665	0	0	18665	3616	589	22870	50.07
16	5925	282	134	6341	2076	4198	0	2330	7650	7786	-2908	19197	0	0	19197	3605	626	23428	49.93
17	6191	280	134	6605	2448	4584	0	1483	8940	7948	-2902	19570	0	0	19570	3575	596	23741	49.99
18	6319	364	130	6813	2480	4887	0	681	8715	8673	-2742	20162	0	0	20162	3518	629	24309	50.11
19	6600	607	133	7340	2360	5271	0	70	8695	8943	-2380	20939	0	0	20939	3458	665	25062	49.99
20	6663	1673	205	8541	2215	5525	0	0	7867	8050	-2014	21603	0	0	21603	3439	714	25756	49.93
21	6701	1549	232	8482	1941	5713	0	0	7498	7705	-1843	21363	0	0	21363	3298	635	25296	49.91
22	6668	1625	232	8525	1847	5700	0	0	6787	7101	-1675	20854	0	0	20854	3178	644	24676	50.01
23	6563	1703	216	8482	1592	5633	0	0	6296	6744	-1542	20328	0	0	20328	3077	581	23986	50.06
24	6487	1632	230	8349	1413	5623	0	0	6231	6563	-1442	19972	0	0	19972	2999	534	23505	50.06
MUs	145.62	14.87	3.80	164.28	43.06	122.90	0.00	26.20	187.66	188.32	-50.20	480.64	0.00	0.00	480.64	75.55	13.93	570.12	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 27/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
25756 MW	21669 MW	3822 MW
20 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 27/Jul/2026

Position as on 6.30 Hrs of 28/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	01/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 3	210	23/07/2026	03:24	27/07/2026	12:34	APH-3B both AC and DC motor 2 decoupled and flue gas temperature increased	27/07/2026
MSPGCL	Parli Unit 7	250	25/07/2026	00:00	28/07/2026	05:22	Boiler Tube Leakage	27/07/2026
MSPGCL	Uran Unit 8	108	27/07/2026	01:30		Continued.	Turbine vibration High	
MSPGCL	Khaparkheda Unit 4	210	27/07/2026	05:32	27/07/2026	13:03	Low Vaccum	27/07/2026
MSPGCL	Nasik Unit 4	210	27/07/2026	09:23		Continued.	ID Fan Problem	
MSPGCL	Chandrapur Unit 4	210	27/07/2026	22:31		Continued.	Drum level low	
MSPGCL	Koyna Unit 9	80	28/07/2026	04:32	28/07/2026	05:05	Bus Bar Protection operated	28/07/2026
Total Capacity MSPGCL		853						
TPC-G								
TPC-G	Trombay 5	500	27/07/2026	07:01	27/07/2026	18:56	CC pump delta pressure low	
Total Capacity TPC-G		0						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	VMEPL Unit 1	60	26/07/2026	23:47	27/07/2026	17:03	Boiler Bed height rising issue and All Drain line Chocked.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 27/Jul/2026

Position as on 6.30 Hrs of 28/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	VMEPL Unit 1	60	27/07/2026	18:27	28/07/2026	02:27	Boiler issue	
Total Capacity IPP		330						
Total Capacity FORCED OUTAGE		1183						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/07/2026	07:56	27/07/2026	19:14	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	26/07/2026	00:01		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	28/07/2026	23:59		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						
OUTAGE DUE TO FUEL SHORTAGE								
MSPGCL								
MSPGCL	Koyna STG-IV Unit-1	250	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna STG-IV Unit-3	250	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna STG-IV Unit-4	250	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
MSPGCL	Koyna Unit 1	70	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 2	70	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 27/Jul/2026

Position as on 6.30 Hrs of 28/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 8	80	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 7	80	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 6	80	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 3	70	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 4	70	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna Unit 5	80	18/07/2026	13:15	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.(5 MW is on bar for spinning)	
MSPGCL	Koyna STG-IV Unit-2	250	18/07/2026	13:16	27/07/2026	18:00	Vide CE, Koyna email dtd. 18.07.2026, Koyna Units cannot be operated for power generation until further permission from WRD.	
Total Capacity MSPGCL		0						
Total Capacity OUTAGE DUE TO FUEL SHORTAGE		0						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 27/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 28/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV TBC Outages/Tripping							
POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	27/07/2026	17:07	28/07/2026	02:28	T	POLE-1 BASE FILTER Z11-Z2 TRIPPED ON DT.27.07.2026 @ 17:07 HRS AT CHANDRAPUR END .INDICATION- UNBALANCE PROTECTION LEVEL-3 Y-PHASE TRIP. BIPOLE POWER BEF/AFT 1000/850MW PRESENT BIPOLEPOWER = 850 MW POWER RESTRICTION = 850 MW.
400 KV TIEBAY Outages/Tripping							
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	InterState	28/07/2026	08:31				405 CB general maintenace work,Bay PCT tandelta testing work and Isolator maintenance work. Unit 1 is under planned
400 KV MAINBAY Outages/Tripping							
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	InterState	28/07/2026	08:31				404 CB general maintenace work.Bay PCT tandelta testing work.Isolator Maintenance work . Unit 1 is under planned shutdown.
400 KV LR Outages/Tripping							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Tripping							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	26/07/2026	09:59			HT	For Load management.
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	InterState	27/07/2026	10:13	27/07/2026	19:09	PO	AMP of Line terminal equipments at MSETCL WALUJ.
DHULE - SSNNL CKT - 2	InterState	27/07/2026	10:42	27/07/2026	18:51	EO	400 KV Dhule-SSNNL-2 on Dt.27.07.2026 at 08:00 to 18:00 Hrs to attend for replacement of old disc insulator in fault zonearea & 400 KV Dhule-SSNNL-1 line A/R to be kept out. As there is frequent tripping happened on
DHULE - SSNNL CKT - 2	InterState	28/07/2026	09:06			EO	Emergency outage proposed on 400 KV Dhule-SSNNL-2 on Dt.28.07.2026 at 08:00 to 18:00 Hrs to attend for replacement of old disc insulator in fault zone area. As there is frequent tripping happened on both lines.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
KHADKA-AURANGABAD (WALUJ)	IntraState	20/07/2026	23:00	28/07/2026	08:23	HT	H/T due to overvoltage.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kV STN-4B @ DEEPNAGAR	IntraState	24/07/2026	17:05			EO	Emergency outage is required for the work of ST-4B Transformer bushing,TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work from BTPS Genco End.
105MVA SPARE ICT 2 @ KHADKA	IntraState	27/07/2026	08:25	27/07/2026	17:43	PO	Attending oil Leakage using cold welding
400/220KV 105 MVA SPARE ICT I @ KHADKA	IntraState	27/07/2026	08:25	27/07/2026	17:43	PO	Attending oil leakage using cold welding.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 27/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 28/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	IntraState	27/07/2026	10:20	27/07/2026	19:20	PO	Preparatory work of ICT1 in view of RRS project
400 KV BR Outages/Tripping							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Tripping							
220KV-SHIKARAPUR(PG)-KHEDCITY-2	InterState	27/07/2026	21:25	28/07/2026	10:26	T	Distance Protection
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
220KV PRINT HOUSE- PANCHANAND (TEMPORARY) LINE	IntraState	24/07/2026	10:31			PO	for Replacement of .35 ACSR Sheep conductor by HPC
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Panchanand (Temporary) line (MSLDC purview) under LES schemes.
MAIN BUS SECTION - 2 @ BORIVALI	IntraState	27/07/2026	07:56	27/07/2026	09:18	T	Tripped due to 220kV Kudus-Borivali ckt-2 conductor broken.
KUDUS - BORIVALI CKT - 2	IntraState	27/07/2026	07:56	27/07/2026	20:58	T	Tripped due to conductor broken.
HINJEWADI 2 - HINJEWADI 3 CKT - 1	IntraState	27/07/2026	08:21			PO	GIS BB Interface connection with existing GIS (for Metro Bay) at 220kV Hinjewadi 2 S/s
HINJEWADI 2 - HINJEWADI 3 CKT - 2	IntraState	27/07/2026	08:21			PO	GIS BB Interface connection with existing GIS (For Metro bay)
POPHLI PEDHMBE LINE- 1	IntraState	27/07/2026	08:42	27/07/2026	15:51	PO	B phase Main bus isolator to circuit breaker conductor replacement work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 28/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BAY of 220KV KARAD-KDPH line @ KARAD I	IntraState	27/07/2026	10:13			PO	LBB Relay retrofitting Work
PAL DOMBIVALI - PALAVA	IntraState	27/07/2026	10:17	27/07/2026	11:55	EO	To attained hotspot at jumper at loc no 133A
KARAD - WATHAR	IntraState	27/07/2026	10:32	27/07/2026	14:05	PO	Attending of hot spot at loc No. 16 R ph.
HINJEWADI 3 - NXTRA DATA 2 GIS CKT - 1	IntraState	27/07/2026	11:51			EO	Emergency work of gas filling activity to attend the leakage by M/s GE will be carried out as low SF6 Gas pressure due to leakage on 220 KV GIS Main bus 3, SF6 Gas Bay-05 -G14-R Phase at M/s Nextra GIS end(NXTRA-2 end). At present 220kV Nextra Data-2 S/stn is in Dark due to project outage on 220kV Hinjawadi-2 - Hinjawadi-3 Line 1 & Line -2 at 220kV Hinjawadi -2 S/stn for GIS Metro bay interference from dt. 27.07.2026, 08:21 hrs to 29.07.2026, 12:30hrs.
HINJEWADI 3 - NXTRA DATA 2 GIS CKT - 2	IntraState	27/07/2026	11:53			EO	Emergency work of gas filling activity to attend the leakage by M/s GE will be carried out as low SF6 Gas pressure due to leakage on 220 KV GIS Main bus 3, SF6 Gas Bay-05 -G14-R Phase at M/s Nextra GIS end(NXTRA-2 end). At present 220kV Nextra Data-2 S/stn is in Dark due to project outage on 220kV Hinjawadi-2 - Hinjawadi-3 Line 1 & Line -2 at 220kV Hinjawadi -2 S/stn for GIS Metro bay interference from dt. 27.07.2026, 08:21 hrs to 29.07.2026, 12:30hrs.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP)	IntraState	27/07/2026	12:17	27/07/2026	16:40	PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	27/07/2026	13:37			PO	PQM Meter installation work at Alkud end
NERLE - PEDAMBE	IntraState	27/07/2026	16:38			T	Dist Protection B-ph
PADGHE - JAMBHUL 1	IntraState	27/07/2026	19:56	27/07/2026	22:47	T	Dist Protection R-PH Ir-7.14kA
DAHANU - VERSOVA	IntraState	27/07/2026	23:12	28/07/2026	06:45	PO	PEB Erection at Shahid Bhagat Singh Metro Station
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	05:28	T	R-Ph Conductor broken or Kalambani TSS line.
MAIN BUS SECTION - 2 @ PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	05:28	T	R-Ph Conductor broken or Kalambani TSS line.
POPHLI PEDHMBE LINE- 1	IntraState	28/07/2026	04:32	28/07/2026	05:19	T	R-Ph Conductor broken or Kalambani TSS line.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 27/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 28/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
POPHLI PEDHMBE LINE- 2	IntraState	28/07/2026	04:32	28/07/2026	05:05	T	R-Ph Conductor broken or Kalambani TSS line.
ADLABS - PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	05:07	T	R-Ph Conductor broken or Kalambani TSS line.
PEDAMBE-KALAMBANI(TSS)	IntraState	28/07/2026	04:32			T	R-Ph Conductor broken or Kalambani TSS line.
PEDHAMBE ONI LINE	IntraState	28/07/2026	04:32	28/07/2026	05:10	T	R-Ph Conductor broken or Kalambani TSS line.
NEW KOYNA - PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	05:21	T	R-Ph Conductor broken or Kalambani TSS line.
BOMBAY DYEING - SAHARA	IntraState	28/07/2026	09:12			EO	Replacement of flasover of Polymer Insulator at Loc no 170 & 168 of 220kV Bombay Dyeing - Sahara line
220 KV PAWANE-AMANTHIN	IntraState	28/07/2026	10:10			T	Tripped on differential protection.
POPHLI PEDHMBE LINE- 2	IntraState	28/07/2026	21:48	28/07/2026	23:45	EO	ppl-pedhambe 2-line B phase Main Bus to Breaker conductors' multiple strands found broken
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/33KV 50MVA PTR 1 @ MIRAJ	IntraState	27/07/2026	09:27			PO	Replacement of existing individual pole operated breaker by new Siemens make G.O breaker for Hv side of transformer
220/132 KV 100 MVA ICT- 7 @ CHINCHWAD	IntraState	27/07/2026	11:24	27/07/2026	16:40	PO	Air Cell Commissioning works & Diagnostic testing work
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage