

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 28/Aug/2026 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	153.192	4188.976	1) Gujrat	9.175	26.067
2) Hydro	12.149	387.422	2) Madhya Pradesh	4.773	70.432
3) Gas	6.492	182.951	3) Chattisgarh	-0.610	23.160
Total MSPGCL	171.833	4759.349	4) Maharashtra	181.963	5179.104
B) 1) APLM	50.354	1352.928	5) Goa (Amona)	-1.376	-37.964
2) JSWEL	22.740	634.852	Total	193.925	5260.799
3) VIPL	13.223	356.011	a) Mumbai Schedule	45.451	1227.262
4) RPL(AMT)	25.438	726.927	b) Mumbai Drawl	48.338	1301.637
5) SWPGPL	11.211	245.636	c) MSEDCL Bilateral *	139.068	3581.305
6) Other IPP	11.775	352.719	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	45.451	1227.262
C) 1) TPCL Thermal	9.863	299.868	Include PX	0.000	-0.548
2) TPCL Hydro	5.719	149.543	Standby	0.000	0.000
3) TPCL Gas	2.703	87.201	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.561	237.899	1) MSEDCL	522.911	13986.066
D) STATE			2) Mumbai Discoms	75.184	2076.148
1) Thermal	306.357	8395.816	3) Other Discoms	14.383	391.489
(A1+C1+C4+(B1-B6))			TOTAL STATE	612.478	16453.703
2) Hydro	17.868	536.965			
(A2+C2)					
3) Gas	9.195	270.152			
(A3+B7+C3)					
4) Wind	53.437	1272.134			
6) SOLAR	31.696	717.837			
TOTAL STATE	418.553	11192.904			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5715	5622	6665	6817
MSPGCL Hydro	341	269	537	305
MSPGCL Gas	271	267	269	274
MSPGCL Total Generation	6327	6158	7471	7396
Central Sector Receipt	8797	8479	8336	7298
WIND	2575	2769	2119	2240
CPP / IPP Thermal	5154	4672	6174	5755
CPP / IPP Gas	0	0	0	0
SOLAR	3764	3847	0	0
Exchange with Mumbai	-2747	-2753	-1991	-1401
MSEDCL DEMAND MET	23239	22521	21465	20764
Load Shedding	0	0	0	0
MSEDCL DEMAND	23239	22521	21465	20764
TPCL GENERATION	600	659	895	744
AEML GENERATION	289	278	389	452
MUMBAI DEMAND	3636	3690	3275	2597
OTHER DISCOM DEMAND	631	650	644	524
STATE DEMAND MET	27506	26862	25384	23885
STATE DEMAND	27506	26862	25384	23885
Frequency (Hz)	49.97	49.98	50.03	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.24 Hz at 07:59 Hrs	49.78 Hz at 11:52 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 28/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.74	88.17	130	83
Unit 8	11.00	326.16	516	390
Unit 9	9.23	308.62	420	355
Unit 10	0.00	176.96	0	0
Total	22.96	899.92		
Bhusawal				
Unit 3	0.00	62.52	0	0
Unit 4	9.19	235.44	470	285
Unit 5	9.62	127.22	500	290
Unit 6	12.91	355.14	596	404
Total	31.72	780.32		
Parli				
Unit 6	4.00	109.34	198	146
Unit 7	3.86	105.07	180	137
Unit 8	4.02	113.79	204	148
Total	11.88	328.20		
Chandrapur				
Unit 3	3.18	82.86	152	116
Unit 4	2.89	76.31	141	107
Unit 5	7.07	161.52	375	0
Unit 6	8.78	218.45	425	295
Unit 7	8.36	99.93	410	291
Unit 8	9.73	238.56	431	317
Unit 9	10.46	233.65	477	301
Total	50.48	1111.28		
Paras				
Unit 3	4.30	114.90	204	151
Unit 4	4.37	121.50	225	144
Total	8.67	236.40		
Khaparkheda				
Unit 1	0.04	77.26	45	0
Unit 2	2.90	72.64	135	98
Unit 3	3.44	92.17	163	124
Unit 4	3.44	96.34	173	123
Unit 5	8.81	254.93	400	330
Total	18.63	593.35		
Nasik				
Unit 3	2.85	76.61	137	61
Unit 4	3.08	87.32	140	122
Unit 5	2.91	75.58	138	104
Total	8.85	239.51		
Uran				
All Units	6.49	182.95	275	265
Total	6.49	182.95		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.48	13.90	40	0
Total	0.48	13.90		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.48	68.20	420	35
Stage 4	1.29	65.09	619	0
Stage 3	1.04	37.42	160	0
Total	4.81	170.72		
Hydro				
KDPH	0.00	7.54	0	0
VTRNA	0.51	13.97	59	0
TILLARI	0.43	11.57	61	0
BHIRA T.R.	0.40	11.06	80	0
SMLHY_PTN	5.44	152.57	232	217
GHATGHAR	0.56	19.98	125	0
Total	7.34	216.70		
Wind				
Total	53.44	1272.13	0	0
Total	53.44	1272.13		
CPP				
APML(Mus)	50.35	1352.93	0	0
JSWEL(Mus)	22.74	634.85	0	0
VIPL(Mus)	13.22	356.01	0	0
RPLAMT-Mus	25.44	726.93	0	0
SWPGPL-Mus	11.21	245.64	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.00	137.44	268	177
Other(Mus)	1.16	43.66	0	0
JPL	3.44	144.48	153	124
VMEPL	0.00	0.00	0	0
LMEL	1.18	27.14	59	40
Total	134.74	3669.07		
SOLAR				
Total	31.70	717.84	0	0
Total	31.70	717.84		
Tata				
Trombay 5	6.49	204.52	377	255
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.52	51.37	103	58
Trombay 7B	1.19	35.83	62	48
TATA Hydro	5.72	149.54	402	48
Trombay 8	3.37	95.35	220	128
Total	18.28	536.61		
AEML				
DTPS U-1&2	8.56	237.90	468	271
Total	8.56	237.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	153.19	4188.98	MSPGCL Total	171.83	4759.35
			MSPGCL Thml+Gas	159.68	4371.93	Koyna 1,2 & 4 Total	3.77	133.30
			MSPGCL Hydro	12.15	387.42	State Total	418.55	11192.90

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 28/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6950	861	274	8085	2256	5702	0	0	6616	7243	-1664	21071	0	0	21071	2989	551	24611	49.96
2	6820	619	274	7713	2201	5693	0	0	6950	7035	-1526	20580	0	0	20580	2789	536	23905	50.03
3	6817	305	274	7396	2240	5755	0	0	7293	7298	-1401	20764	0	0	20764	2597	524	23885	50.00
4	6826	274	274	7374	2115	5895	0	0	7266	7397	-1378	20928	0	0	20928	2486	475	23889	49.98
5	6867	267	275	7409	1982	6050	0	0	7718	7847	-1347	21448	0	0	21448	2456	493	24397	49.99
6	6811	1021	273	8105	1816	6221	0	1	7847	7988	-1155	22473	0	0	22473	2518	503	25494	50.01
7	6879	1561	273	8713	1772	6298	0	246	7826	8389	-1190	23697	0	0	23697	2617	531	26845	50.01
8	6700	595	272	7567	1755	6245	0	1223	8665	8591	-1652	23159	0	0	23159	2851	571	26580	50.05
9	5661	537	271	6469	2050	5383	0	2648	8680	8916	-2218	22632	0	0	22632	3185	616	26433	50.06
10	5252	356	272	5880	2315	4777	0	3364	9598	9977	-2601	23078	0	0	23078	3433	635	27145	49.96
11	5715	341	271	6327	2575	5154	0	3764	8624	8797	-2747	23239	0	30	23239	3636	631	27506	49.97
12	5701	270	268	6239	2607	5030	0	3893	8715	8278	-2835	22579	0	34	22579	3727	632	26939	49.97
13	5622	269	267	6158	2769	4672	0	3847	8563	8479	-2753	22521	0	0	22521	3690	650	26862	49.98
14	5788	268	268	6324	2615	4714	0	3829	8049	7943	-2626	22176	0	0	22176	3520	623	26319	50.01
15	5793	280	269	6342	2491	4766	0	3327	8514	7998	-2653	21626	0	0	21626	3533	645	25804	50.00
16	6070	329	265	6664	2539	4809	0	2789	9142	8725	-2584	22292	0	0	22292	3524	650	26466	49.97
17	6131	321	267	6719	2572	5201	0	1806	9414	9129	-2490	22244	0	0	22244	3434	693	26371	49.99
18	6072	390	265	6727	2510	5293	0	860	9266	8348	-2355	20706	0	0	20706	3308	677	24691	50.04
19	6322	409	267	6998	2362	5827	0	99	8901	8670	-2157	21135	0	0	21135	3242	664	25041	50.03
20	6665	537	269	7471	2119	6174	0	0	8523	8336	-1991	21465	0	0	21465	3275	644	25384	50.03
21	6915	584	269	7768	2089	6259	0	0	7772	7514	-1806	21190	0	0	21190	3192	634	25016	50.02
22	6906	471	271	7648	1844	6269	0	0	6963	7171	-1794	20514	0	0	20514	3109	624	24247	50.01
23	6971	572	271	7814	1892	6216	0	0	7061	7121	-1710	20733	0	0	20733	3046	600	24379	50.00
24	6938	712	273	7923	1951	6338	0	0	6573	6735	-1705	20661	0	0	20661	3027	581	24269	50.01
MUs	153.19	12.15	6.49	171.83	53.44	134.74	0.00	31.70	194.54	193.93	-48.34	522.91	0.00	0.06	522.91	75.18	14.38	612.48	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Emergency shutdown of 132kV Ranwad - Lasalgaon & 132kV Nashik GCR - Ranwad lines at 132kV Ranwad S/s.

Maximum Demand scenario for the date 28/Aug/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27506 MW	23697 MW	3727 MW
11 Hrs	7 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 28/Aug/2026

Position as on 6.30 Hrs of 29/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	29/09/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	Adani U-2	660	20/07/2026	01:12	28/08/2026	01:45	Planned COH, BLR.	27/08/2026
IPP	JPL Unit 1	150	25/08/2026	23:56		Continued.	Annual Overhaul	16/09/2026
Total Capacity IPP		150						
Total Capacity PLANNED OUTAGE		890						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	13/09/2026
MSPGCL	Koyna Unit 1	70	17/08/2026	08:00		Continued.	withdrawn to attend the Upper Guide Bearing and Thrust Bearing problems.	05/09/2026
MSPGCL	Bhusawal Unit 3	210	26/08/2026	00:15		Continued.	Withdrawn without consent	29/08/2026
MSPGCL	Khaparkheda Unit 1	210	28/08/2026	00:21		Continued.	ID Fan Problem	02/09/2026
MSPGCL	Chandrapur Unit 5	500	28/08/2026	08:32	28/08/2026	10:54	Loss of fuel	
MSPGCL	Koyna STG-IV Unit-1	250	28/08/2026	10:00	28/08/2026	16:30	Work of installation testing and commissioning of cooling water pump	28/08/2026
MSPGCL	Koyna STG-IV Unit-4	250	28/08/2026	10:00	28/08/2026	16:30	Work of installation testing and commissioning of cooling water pump	28/08/2026
MSPGCL	Koyna STG-IV Unit-2	250	28/08/2026	10:00	28/08/2026	16:30	Work of installation testing and commissioning of cooling water pump	28/08/2026
MSPGCL	Koyna STG-IV Unit-3	250	28/08/2026	10:00	28/08/2026	16:30	Work of installation testing and commissioning of cooling water pump	28/08/2026
MSPGCL	Koyna STG-IV Unit-4	250	29/08/2026	10:00	29/08/2026	16:45	Work of installation testingand commissioning ofcooling water pump	
MSPGCL	Koyna STG-IV Unit-2	250	29/08/2026	10:00	29/08/2026	16:45	Work of installation testingand commissioning ofcooling water pump	
MSPGCL	Koyna STG-IV Unit-3	250	29/08/2026	10:00	29/08/2026	16:45	Work of installation testingand commissioning ofcooling water pump	
MSPGCL	Koyna STG-IV Unit-1	250	29/08/2026	10:00	29/08/2026	16:45	Work of installation testingand commissioning ofcooling water pump	
Total Capacity MSPGCL		815						
IPP								

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 28/Aug/2026

Position as on 6.30 Hrs of 29/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains choked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	01/09/2026
IPP	Adani U-5	660	27/08/2026	23:16		Continued.	APHB Gearbox abnormal sound and high vibration	31/08/2026
IPP	Adani U-4	660	29/08/2026	16:45		Continued.	due to HP heater 1 Inlet MOV heavy gland leakage.	02/09/2026
Total Capacity IPP		1740						
Total Capacity FORCED OUTAGE		2555						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operationHigh cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 29/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	25/08/2026	10:02			T	TRIPPED ON AC DIFFERENTIAL PROT AT CHANDRAPUR END.
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	26/08/2026	10:40			T	WORK PERMIT FOR REPLACEMENT OF POLE-IB-PHASE CONVERTER TRANSFORMER.
400 KV TBC Outages/Trippings							
TBC @ WALUJ	IntraState	28/08/2026	10:10	28/08/2026	13:21	PO	Diagnostic testing of CB & maintenance work
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
CHANDRAPUR - BHADRAVATI CKT - 3	InterState	28/08/2026	08:23	28/08/2026	18:17	PO	For line terminal eq AMP works
DHULE - SSNNL CKT - 2	InterState	29/08/2026	14:10	29/08/2026	15:38	T	Distance protection
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	24/08/2026	20:38			HT	H/T For Over Voltage
KHADKA-AURANGABAD (WALUJ)	IntraState	26/08/2026	19:49			HT	O/V.
CHANDRAPUR GCR - CHANDRAPUR HVDC - 1	IntraState	28/08/2026	19:58			EO	Annual outage work of HVDC Pole -1Emergency work of maintenance & testing of Incomer feeder circuit breaker, isolator maintenance of incomer feeder and diagnostic testing of Base filter circuit breaker
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
167 MVA SPARE ICT @ TALANDGE	IntraState	27/08/2026	10:52	28/08/2026	17:14	PO	LBB relay retrofitting work. Agency will be available at site.
400/220/20 KV 500MVA ICT - 1 @ KALWA	IntraState	29/08/2026	06:31	29/08/2026	10:48	EO	"1.Oil top-up in R Phase and Y Phase transformer units to restore the oil level to the prescribed limit. 2.2.Replacement of PT fuse and fuse base by removing the defective PT fuse and damaged fuse base and installing new components. 3.Diagnostic testing of LV side equipment,"
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 29/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55		Continued.	PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chincwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56		Continued.	PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHVAR-PANDHURNA	IntraState	25/08/2026	18:49			HT	HT AT PANDURNA END ONLY.
WASHALA - GHATGHAR	IntraState	28/08/2026	00:45	28/08/2026	01:30	T	Distance Protection
WASHALA - GHATGHAR	IntraState	28/08/2026	05:15	28/08/2026	11:35	T	Distance Protection
KALWA - COLOURCHEM	IntraState	28/08/2026	07:47	28/08/2026	14:38	EO	1)To remove DCHI S/stn Tap & restore LILO arrangement. 2)To attend Hot Spot on TL. No.15 Colourchem side on B Phase. 3)To attend damaged conductor strands on TL. No. 3/1.
URAN - APTA 4	IntraState	28/08/2026	09:44	28/08/2026	20:16	PO	Insulator replacement work under Scheme
WALCHANDNAGAR-CSSK BHAVANI NAGAR	IntraState	28/08/2026	11:00	28/08/2026	14:03	PO	Diagnostic testing on the 220 kV Walchandnagar-SCSSK Bhawaninagar Line at 220 kV Sub -Station SCSSK Bhawaninagar
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	28/08/2026	11:59	28/08/2026	16:30	EO	BUS SECTION Iso. @ section I side B phase isolator male arm melt. Needs to be replace.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 29/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PHALTAN MIDC - WALCHANDNAGAR	IntraState	28/08/2026	14:15	28/08/2026	16:20	PO	Diagnostic testing on the 220 kV Phaltan MIDC - SCSSK Bhawaninagar Line at 220 kV Sub-Station SCSSK Bhawaninagar
CHALISGAON - SAYNE	IntraState	28/08/2026	15:30	28/08/2026	18:35	HT	Replacement of b-ph wave trap jumper due to hot spot and bay maintenance work.
BABLESHWAR AHAMADNAGAR-II	IntraState	29/08/2026	00:17	29/08/2026	08:48	T	Tripped on distance protection optd, Babhaleshwar end-zone-1,Yph fault-6.287kA, dist-26.68 km,A/r lockout. Nagar End-zone1,yph fault-3.681kA, dist-34.62km
BABLESHWAR AHAMADNAGAR-II	IntraState	29/08/2026	00:17	29/08/2026	08:48	T	Insulator Decapping Found on Y-ph .Work is in progress
KHARGHAR - WAGHIVALI (MSETCL) CKT - 1	IntraState	29/08/2026	09:13	29/08/2026	16:57	PO	Twin Jumpering work
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	29/08/2026	09:21	29/08/2026	20:26	PO	Replacement of conductor by HPC between location no. 3 to 4 (cutpoint to cutpoint) by LMSD Eklahare Nashik & location no. 230 to 231 by LMSD Babhaleshwar.
KARANJADE - WAGHIVALI 8	IntraState	29/08/2026	10:15	29/08/2026	14:22	PO	220KV Waghivali Karanjade line breaker relay and breaker testing work
BUS COUPLER @ TALEGAON	IntraState	29/08/2026	11:51	29/08/2026	14:18	PO	For bay AMP works
220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP)	IntraState	29/08/2026	15:53	29/08/2026	18:12	EO	For removing of tarpoline between Loc No Lilo 1-2 (MC)
TROMBAY CARNAC - 5	IntraState	29/08/2026	22:57		Continued.	PO	For :- 1) Protection trial 2) M1 protection relay testing 3) M2 protection relay testing 4) LBBU-1 testing 5) LBBU-2 testing 6) Carrier trials with own relay panel 7) Carrier trials with Transfer BKR-2 8) TC-5 BKR trial tripping 9) 220KV TC-5 29C GOD maintenance work 10) 220KV TC-5 29B GOD maintenance work 11) Scaffolding removal from New KIOSK relay room. Work in vicinity
SALSETTE - SAHAR CKT	IntraState	29/08/2026	23:47		Continued.	PO	Third Party Project Work - C6 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37	29/08/2026	22:10	PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/132 KV 150 MVA ICT 2 @ SATANA	IntraState	28/08/2026	10:15	28/08/2026	17:30	PO	New Busbar Cable Termination work & SFRA, DFR Testing work
220/33KV 50MVA PTR 3 @ VITA	IntraState	28/08/2026	11:11	28/08/2026	13:20	EO	Relay testing work
220/132 KV 200 MVA ICT 2 @ AHMEDNAGAR	IntraState	29/08/2026	14:05	29/08/2026	15:52	EO	Fixing of Repair sleeve on LV side Stub Bus B ph deteriorated Conductor.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50	28/08/2026	15:21	PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 29/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS - 1 @ PRINT HOUSE	IntraState	23/08/2026	13:42		Continued.	PO	1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.
MAIN BUS SECTION @ SAYNE	IntraState	28/08/2026	11:35	28/08/2026	13:35	PO	Outage is require to attain the hot spot on Bus section Isolator-B
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage