

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 28/Jul/2026 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	147.075	4010.681	1) Gujrat	-0.628	-37.073
2) Hydro	10.717	305.872	2) Madhya Pradesh	2.130	61.009
3) Gas	3.222	167.843	3) Chattisgarh	1.150	15.120
Total MSPGCL	161.014	4484.396	4) Maharashtra	197.108	4724.317
B) 1) APML	47.453	1430.692	5) Goa (Amona)	-1.247	-34.351
2) JSWEL	17.998	502.487	Total	198.513	4729.022
3) VIPL	9.814	344.564	a) Mumbai Schedule	45.920	1246.348
4) RPL(AMT)	24.731	697.161	b) Mumbai Drawl	48.562	1308.803
5) SWPGPL	8.514	256.590			
6) Other IPP	12.552	368.971	c) MSEDCL Bilateral *	135.557	3470.701
7) PGPL	0.000	0.000	Include PX	0.000	0.002
C) 1) TPCL Thermal	10.960	301.185	d) Mumbai Bilateral *	45.920	1246.348
2) TPCL Hydro	5.672	112.373	Include PX	0.000	0.069
3) TPCL Gas	3.141	81.303	Standby	0.000	0.000
4) AEML Thermal	8.883	241.282			
D) STATE			H) ENERGY CATERED (MUs)		
1) Thermal (A1+C1+C4+(B1-B6))	287.980	8153.613	1) MSEDCL	490.079	13393.656
2) Hydro (A2+C2)	16.389	418.245	2) Mumbai Discoms	77.218	2044.946
3) Gas (A3+B7+C3)	6.363	249.146	3) Other Discoms	13.744	377.639
4) Wind	51.798	1616.097			
6) SOLAR	19.998	650.118	TOTAL STATE	581.041	15816.241
TOTAL STATE	382.528	11087.219			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5235	6030	6724	6316
MSPGCL Hydro	326	500	765	507
MSPGCL Gas	132	133	134	136
MSPGCL Total Generation	5693	6663	7623	6959
Central Sector Receipt	10387	9114	8722	6676
WIND	2069	2773	2424	1694
CPP / IPP Thermal	4300	4556	5757	5488
CPP / IPP Gas	0	0	0	0
SOLAR	2392	643	0	0
Exchange with Mumbai	-3047	-2568	-1972	-1273
MSEDCL DEMAND MET	21197	20583	21923	19064
Load Shedding	0	0	0	0
MSEDCL DEMAND	21197	20583	21923	19064
TPCL GENERATION	612	744	1111	715
AEML GENERATION	275	277	394	465
MUMBAI DEMAND	3934	3589	3477	2453
OTHER DISCOM DEMAND	598	598	632	479
STATE DEMAND MET	25728	24770	26031	21997
STATE DEMAND	25728	24770	26031	21997
Frequency (Hz)	49.94	49.91	50.03	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.25 Hz at 13.00 Hrs	49.69 Hz at 16.56 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 28/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.10	85.28	158	100
Unit 8	11.68	279.05	555	385
Unit 9	11.49	313.30	555	370
Unit 10	11.24	305.45	525	390
Total	37.52	983.09		
Bhusawal				
Unit 3	3.42	81.35	165	130
Unit 4	9.38	240.25	460	290
Unit 5	0.00	33.86	0	0
Unit 6	12.51	289.55	605	380
Total	25.31	645.01		
Parli				
Unit 6	4.05	114.62	191	144
Unit 7	2.78	96.44	184	0
Unit 8	4.36	121.23	215	146
Total	11.18	332.29		
Chandrapur				
Unit 3	3.41	69.98	154	125
Unit 4	0.00	72.35	0	0
Unit 5	8.04	208.22	380	285
Unit 6	8.27	195.19	410	275
Unit 7	0.00	27.69	0	0
Unit 8	8.88	234.18	439	290
Unit 9	9.18	246.67	437	285
Total	37.77	1054.28		
Paras				
Unit 3	4.14	103.77	196	149
Unit 4	3.87	115.07	182	140
Total	8.01	218.85		
Khaparkheda				
Unit 1	2.71	87.38	140	85
Unit 2	2.81	84.46	144	92
Unit 3	3.00	93.33	137	114
Unit 4	3.27	31.48	156	124
Unit 5	10.16	274.11	470	330
Total	21.96	570.75		
Nasik				
Unit 3	2.73	59.54	131	102
Unit 4	0.00	67.29	0	0
Unit 5	2.59	79.59	120	88
Total	5.32	206.42		
Uran				
All Units	3.22	167.84	139	130
Total	3.22	167.84		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.36	4.11	20	0
Total	0.36	4.11		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.18	46.40	145	40
Stage 4	0.17	51.69	86	0
Stage 3	1.70	34.93	160	0
Total	3.05	133.01		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.41	7.74	60	0
TILLARI	0.43	8.04	60	0
BHIRA T.R.	0.45	10.44	80	0
SMLHY_PTN	5.77	130.10	255	234
GHATGHAR	0.61	16.54	125	0
Total	7.67	172.86		
Wind				
Total	51.80	1616.10	0	0
Total	51.80	1616.10		
CPP				
APML(Mus)	47.45	1430.69	0	0
JSWEL(Mus)	18.00	502.49	0	0
VIPL(Mus)	9.81	344.56	0	0
RPLAMT-Mus	24.73	697.16	0	0
SWPGPL-Mus	8.51	256.59	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.15	142.93	187	152
Other(Mus)	1.57	45.16	0	0
JPL	5.64	149.90	272	179
VMEPL	0.26	8.85	24	6
LMEL	0.92	22.12	46	34
Total	121.06	3600.46		
SOLAR				
Total	20.00	650.12	0	0
Total	20.00	650.12		
Tata				
Trombay 5	7.20	196.56	465	257
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.85	47.29	108	59
Trombay 7B	1.29	34.01	62	48
TATA Hydro	5.67	112.37	423	82
Trombay 8	3.76	104.63	230	128
Total	19.77	494.86		
AEML				
DTPS U-1&2	8.88	241.28	486	274
Total	8.88	241.28		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	147.08	4010.68	MSPGCL Total	161.01	4484.40
			MSPGCL Thml+Gas	150.30	4178.52	Koyna 1,2 & 4 Total	1.35	98.09
			MSPGCL Hydro	10.72	305.87	State Total	382.53	11087.22

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 28/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6526	586	135	7247	1368	5657	0	0	7105	6939	-1397	19281	0	0	19281	2839	533	22653	50.03
2	6206	499	135	6840	1553	5218	0	0	7499	7387	-1378	19104	0	0	19104	2620	516	22240	50.03
3	6316	507	136	6959	1694	5488	0	0	6623	6676	-1273	19060	0	0	19060	2453	484	21997	50.03
4	6432	528	136	7096	1869	5522	0	0	6931	6459	-1255	19217	0	0	19217	2377	474	22068	50.01
5	6391	377	137	6905	1880	5546	0	0	7108	6952	-1262	19539	0	0	19539	2350	481	22371	49.96
6	6441	281	139	6861	1718	5499	0	4	8193	8482	-1224	20834	0	0	20834	2415	507	23755	49.97
7	6550	521	138	7209	1591	5660	0	184	9039	9391	-1232	22242	0	0	22242	2607	562	25410	49.92
8	6498	439	135	7072	1680	5448	0	708	9926	9603	-1685	22255	0	0	22255	2876	572	25702	50.02
9	5988	425	135	6548	1848	4645	0	1441	10199	10207	-2278	21816	0	0	21816	3232	594	25643	50.06
10	5752	362	133	6247	2036	4493	0	1945	10277	9887	-2588	21412	0	0	21412	3524	608	25544	49.99
11	5235	326	132	5693	2069	4300	0	2392	10590	10387	-3047	21193	0	0	21193	3934	601	25728	49.94
12	5133	275	134	5542	2444	4103	0	2678	9429	9306	-3192	20264	0	0	20264	4050	617	24931	49.97
13	5223	277	130	5630	2501	4307	0	2418	7516	8290	-2891	19652	0	0	19652	3784	603	24039	50.04
14	5245	288	131	5664	2596	4202	0	2240	7111	7537	-2714	18950	0	0	18950	3652	575	23177	50.03
15	5748	279	132	6159	2734	4410	0	2312	7817	7247	-2670	19602	0	0	19602	3673	590	23865	49.91
16	5206	278	134	5618	2885	3982	0	1833	9800	9146	-2813	20055	0	0	20055	3689	595	24340	49.96
17	5724	412	133	6269	2692	4041	0	1167	9437	8782	-2715	19661	0	0	19661	3636	575	23872	49.93
18	6030	500	133	6663	2773	4556	0	643	8988	9114	-2568	20579	0	0	20579	3589	602	24770	49.91
19	6523	588	132	7243	2473	5230	0	33	8783	9276	-2286	21340	0	0	21340	3501	629	25470	50.00
20	6724	765	134	7623	2424	5757	0	0	8814	8722	-1972	21918	0	0	21918	3477	636	26031	50.03
21	6834	661	133	7628	2404	5772	0	0	7977	8084	-1668	21615	0	0	21615	3373	605	25593	50.02
22	6776	576	136	7488	2242	5783	0	0	6993	7221	-1550	20563	0	0	20563	3272	621	24456	50.01
23	6823	496	135	7454	2189	5810	0	0	6700	6862	-1433	20294	0	0	20294	3183	588	24065	50.02
24	6751	471	134	7356	2135	5633	0	0	6674	6556	-1471	19634	0	0	19634	3112	574	23321	50.03
MUs	147.08	10.72	3.22	161.01	51.80	121.06	0.00	20.00	199.53	198.51	-48.56	490.08	0.00	0.00	490.08	77.22	13.74	581.04	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 28/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26031 MW	22255 MW	4050 MW
20 Hrs	8 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 28/Jul/2026

Position as on 6.30 Hrs of 29/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38		Continued.	AOH	30/07/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	01/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Parli Unit 7	250	25/07/2026	00:00	28/07/2026	05:22	Boiler Tube Leakage	27/07/2026
MSPGCL	Uran Unit 8	108	27/07/2026	01:30	29/07/2026	01:34	Turbine vibration High	
MSPGCL	Nasik Unit 4	210	27/07/2026	09:23	29/07/2026	03:55	ID Fan Problem	
MSPGCL	Chandrapur Unit 4	210	27/07/2026	22:31		Continued.	Drum level low	30/07/2026
MSPGCL	Koyna Unit 9	80	28/07/2026	04:32	28/07/2026	05:05	Bus Bar Protection operated	28/07/2026
Total Capacity MSPGCL		535						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	VMEPL Unit 1	60	27/07/2026	18:27	28/07/2026	02:27	Boiler issue	
IPP	VMEPL Unit 2	60	29/07/2026	02:46	29/07/2026	04:08	Withdrawn due to coal feeders jamming issue.	
IPP	VMEPL Unit 2	60	29/07/2026	07:41	29/07/2026	09:43	Due to Boiler U#2 DCC 2A & 2B Jamming.	30/07/2026
Total Capacity IPP		330						
Total Capacity FORCED OUTAGE		865						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	26/07/2026	00:01		Continued.	No Schedule by buyer due to open cycle operation	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 28/Jul/2026

Position as on 6.30 Hrs of 29/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							High cost.	
MSPGCL	Uran Unit 5	108	28/07/2026	23:59		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 29/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
TIE BAY - 709 OF 765/400kV ICT-1 @ EKTUNI	IntraState	28/07/2026	15:03	28/07/2026	18:37	EO	Emergency outage required for attending the SF₆ gas leakage and gas filling work on 765kV CB of 709 Tie Bay of ICT1 at 765kV RS Ektuni
500 KV TBC Outages/Trippings							
POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	27/07/2026	17:07	28/07/2026	02:28	T	POLE-1 BASE FILTER Z11-Z2 TRIPPED ON DT.27.07.2026 @ 17:07 HRS AT CHANDRAPUR END .INDICATION- UNBALANCE PROTECTION LEVEL-3 Y-PHASE TRIP. BIPOLE POWER BEF/AFT 1000/850MW PRESENT BIPOLEPOWER = 850 MW POWER RESTRICTION = 850 MW.
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	InterState	28/07/2026	08:31	28/07/2026	18:11	PO	405 CB general maintenace work,Bay PCT tandelta testing work and Isolator maintenance work. Unit 1 is under planned
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	InterState	28/07/2026	08:31	28/07/2026	19:10	PO	404 CB general maintenace work.Bay PCT tandelta testing work.Isolator Maintenance work . Unit 1 is under planned shutdown.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	26/07/2026	09:59	28/07/2026	15:06	HT	For Load management.
DHULE - SSNNL CKT - 2	InterState	28/07/2026	09:06	28/07/2026	15:56	EO	Emergency outage proposed on 400 KV Dhule-SSNNL-2 on Dt.28.07.2026 at 08:00 to 18:00 Hrs to attend for replacement of old disc insulator in fault zone area. As there is frequent tripping happened on both lines.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
KHADKA-AURANGABAD (WALUJ)	IntraState	20/07/2026	23:00	28/07/2026	08:23	HT	H/T due to overvoltage.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
SPARE LINE @ LONIKAND 2	IntraState	28/07/2026	10:30	28/07/2026	18:40	PO	CT and CVT tan delta testing work.
KHADKA-AURANGABAD (WALUJ)	IntraState	28/07/2026	22:40			HT	O/V.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kV STN-4B @ DEEPNAGAR	IntraState	24/07/2026	17:05			EO	Emergency outage is required for the work of ST-4B Transformer bushing,TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work from BTPS Genco End.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 29/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
105MVA SPARE ICT 2 @ KHADKA	IntraState	28/07/2026	12:47	28/07/2026	18:37	EO	Emergency outage is required on 400/220KV 105MVA Spare ICT-II for attending heavy oil leakage from radiator by cold welding process at 400 KV Khadka Substation.
400/220/33 KV 315MVA ICT - 1 @ AKOLA	IntraState	28/07/2026	15:27	28/07/2026	22:25	T	Differential Protection
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
220KV-SHIKARAPUR(PG)-KHEDCITY-2	InterState	27/07/2026	21:25	28/07/2026	10:26	T	Distance Protection
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
220KV PRINT HOUSE- PANCHANAND (TEMPORARY) LINE	IntraState	24/07/2026	10:31			PO	for Replacement of .35 ACSR Sheep conductor by HPC
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Panchanand (Temporary) line (MSLDC purview) under LES schemes.
HINJEWADI 2 - HINJEWADI 3 CKT - 1	IntraState	27/07/2026	08:21			PO	GIS BB Interface connection with existing GIS (for Metro Bay) at 220kV Hinjewadi 2 S/s
HINJEWADI 2 - HINJEWADI 3 CKT - 2	IntraState	27/07/2026	08:21			PO	GIS BB Interface connection with existing GIS (For Metro bay)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 29/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BAY of 220KV KARAD-KDPH line @ KARAD I	IntraState	27/07/2026	10:13			PO	LBB Relay retrofitting Work
HINJEWADI 3 - NXTRA DATA 2 GIS CKT - 1	IntraState	27/07/2026	11:51			EO	Emergency work of gas filling activity to attend the leakage by M/s GE will be carried out as low SF6 Gas pressure due to leakage on 220 KV GIS Main bus 3, SF6 Gas Bay-05 -G14-R Phase at M/s Nxtra GIS end(NXTRA-2 end). At present 220kV Nxtra Data-2 S/stn is in Dark due to project outage on 220kV Hinjawadi-2 - Hinjawadi-3 Line 1 & Line -2 at 220kV Hinjawadi-2 S/stn for GIS Metro bay interference from dt. 27.07.2026, 08:21 hrs to 29.07.2026, 12:30hrs.
HINJEWADI 3 - NXTRA DATA 2 GIS CKT - 2	IntraState	27/07/2026	11:53			EO	Emergency work of gas filling activity to attend the leakage by M/s GE will be carried out as low SF6 Gas pressure due to leakage on 220 KV GIS Main bus 3, SF6 Gas Bay-05 -G14-R Phase at M/s Nxtra GIS end(NXTRA-2 end). At present 220kV Nxtra Data-2 S/stn is in Dark due to project outage on 220kV Hinjawadi-2 - Hinjawadi-3 Line 1 & Line -2 at 220kV Hinjawadi-2 S/stn for GIS Metro bay interference from dt. 27.07.2026, 08:21 hrs to 29.07.2026, 12:30hrs.
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	27/07/2026	13:37			PO	PQM Meter installation work at Alkud end
NERLE - PEDAMBE	IntraState	27/07/2026	16:38	28/07/2026	12:04	T	Dist Protection B-ph
DAHANU - VERSOVA	IntraState	27/07/2026	23:12	28/07/2026	06:45	PO	PEB Erection at Shahid Bhagat Singh Metro Station
POPHLI PEDHMBE LINE- 1	IntraState	28/07/2026	04:32	28/07/2026	05:19	T	R-Ph Conductor broken or Kalambani TSS line.
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	05:28	T	R-Ph Conductor broken or Kalambani TSS line.
NERLE - PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	12:09	T	R-Ph Conductor broken or Kalambani TSS line.
ADLABS - PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	05:07	T	R-Ph Conductor broken or Kalambani TSS line.
PEDHAMBE ONI LINE	IntraState	28/07/2026	04:32	28/07/2026	05:10	T	R-Ph Conductor broken or Kalambani TSS line.
POPHLI PEDHMBE LINE- 2	IntraState	28/07/2026	04:32	28/07/2026	05:05	T	R-Ph Conductor broken or Kalambani TSS line.
PEDAMBE-KALAMBANI(TSS)	IntraState	28/07/2026	04:32	28/07/2026	13:35	T	R-Ph Conductor broken or Kalambani TSS line.
NEW KOYNA - PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	05:21	T	R-Ph Conductor broken or Kalambani TSS line.
MAIN BUS SECTION - 2 @ PEDAMBE	IntraState	28/07/2026	04:32	28/07/2026	05:28	T	R-Ph Conductor broken or Kalambani TSS line.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 28/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 29/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BOMBAY DYEING - SAHARA	IntraState	28/07/2026	09:12	28/07/2026	15:56	EO	Replacement of flasover of Polymer Insulator at Loc no 170 & 168 of 220kV Bombay Dyeing - Sahara line
KALMESHVAR-PANDHURNA	IntraState	28/07/2026	09:57	28/07/2026	17:32	PO	OUTAGE IS 220 KV PADURNA END FOR LINE MAINT WORKS.
220 KV PAWANE-AMANTHIN	IntraState	28/07/2026	10:10	28/07/2026	12:08	T	Tripped on differential protection.
NERLE- POPHALI	IntraState	28/07/2026	14:00	28/07/2026	16:45	EO	Y phase CT to Breaker conductor replacement work. & CT to Line side isolator conductor replacement.
ONGC URAN - JNPT	IntraState	28/07/2026	15:37	28/07/2026	18:10	EO	For attending Y ph C.T Hot Spot on 220kV Ongc-Jnpt link line Yph CT at ONGC SS end. Code 0007
LONAND - KANDALGAON (SONA ALLOY TAP)	IntraState	28/07/2026	20:50			T	Distance Protection
POPHLI PEDHMBE LINE- 2	IntraState	28/07/2026	21:48	28/07/2026	23:45	EO	ppl-pedhambe 2-line B phase Main Bus to Breaker conductors' multiple strands found broken
DAHANU - VERSOVA	IntraState	28/07/2026	22:56			PO	PEB Erection at Shahid Bhagat Singh Metro Station
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/33KV 50MVA PTR 1 @ MIRAJ	IntraState	27/07/2026	09:27			PO	Replacement of existing individual pole operated breaker by new Siemens make G.O breaker for Hv side of transformer
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
132 KV LINE Outages/Trippings							
SOLAPUR 2(BALE)-NALDURG	IntraState	28/07/2026	16:16			PO	conductor stringing work of proposed 220kV S/C EHV Line Bluepine Solar Craft (From Wind Pooling S/Stn Hiroli to Proposed 400kV Chivari Solapur PGCIL S/Stn) in between the Loc. No.51 & 52 of under crossing 132kV Naldurg-Tuljapur & 132kV Naldurg-Bale DCDC Line.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage